
PACIFIC GAS AND ELECTRIC COMPANY
GAS TRANSMISSION AND STORAGE SAFETY REPORT

NO. 2016-02

REPORTING PERIOD
JULY 1 – DECEMBER 30, 2016

IN COMPLIANCE WITH CPUC DECISION 16-06-056

SUBMITTED MARCH 1, 2017

PUBLIC VERSION



PACIFIC GAS AND ELECTRIC COMPANY
GAS TRANSMISSION AND STORAGE SAFETY REPORT

NO. 2016-02

REPORTING PERIOD
JULY 1 – DECEMBER 31, 2016

IN COMPLIANCE WITH CPUC DECISION 16-06-056

SUBMITTED MARCH 1, 2017



PACIFIC GAS AND ELECTRIC COMPANY
GAS TRANSMISSION AND STORAGE SAFETY REPORT
NO. 2016-02
REPORTING PERIOD
JULY 1 – DECEMBER 31, 2016
IN COMPLIANCE WITH CPUC DECISION 16-06-056
SUBMITTED MARCH 1, 2017

TABLE OF CONTENTS

Introduction and Background	1
Pipeline Safety Enhancement Plan	1
Summary	2
Capital	2
Expense	2
1. Explanation for Ranking Gas Transmission Pipeline, Storage, Safety, Integrity, Inspection, Reliability, and Operations and Maintenance Projects	4
Budgeting and Spending	5
2. Explanation of Funds Budgeted and Spent for Each Major Work Category	5
3. Scheduling Project Capital and O&M Costs Exceeding \$250,000, Including Whether Costs Were Included in Previous Rate Cases	9
4. For Projects Exceeding \$250,000, Status and Amounts Spent During Reporting Period, Calendar Year and Total Amounts Spent, and Reprioritization if Any	15
5. Explanation of Any Variances for Budgeted Capital and Expense	18
Risk and Integrity Management.....	22
6. Current Status of Legacy Top 100.....	22
7. Most Recent Pipeline Inspection Plan, Progress, Methods, Locations, Results and Discrepancies With Prior Records	23
8. Status of Compliance With Federal Code on Pipeline Integrity Management	32

APPENDICES

- A. Table 3-1 Gas Transmission Project Capital and Expense
- B. Pipeline Safety Enhancement Plan Project Status Summary- Completed, Under Construction, Yet to Start Construction- Report Covering July 1, 2016 – December 31, 2016
- C. Pipeline Safety Enhancement Plan Costs – from inception to date
- D. Update to High Consequence Area Determination – TD-4127B-002
- E. Changes to Integrity Management Pressure Testing Requirements for Unstable Manufacturing Threats – TD-4810B-001
- F. Updates to Baseline Potential Calculation – TD-4810B-002
- G. Removal of Direct Examination Requirement as a Result of Reclassification or Reprioritization – TD-4810B-003
- H. Internal Corrosion Direct Assessment Program (Former RMP-10) – TD-4810P-10
- I. 2015 Transmission Integrity Management – Assessment Plan – PG&E
- J. 2015 Transmission Integrity Management – Assessment Plan – Standard Pacific Gas Line, Inc.

**PACIFIC GAS AND ELECTRIC COMPANY
GAS TRANSMISSION AND STORAGE SAFETY REPORT
NO. 2016-02
REPORTING PERIOD
JULY 1 – DECEMBER 31, 2016
IN COMPLIANCE WITH CPUC DECISION 16-06-056
SUBMITTED MARCH 1, 2017**

Introduction and Background

This Gas Transmission and Storage (GT&S) Safety Report is submitted in compliance with the California Public Utilities Commission (CPUC or Commission) Decision (D.) 16-06-056 in Pacific Gas and Electric Company's (PG&E or the Company) 2015 GT&S Rate Case Application (A.) 13-12-012. Pursuant to Conclusion of Law 112, PG&E will continue preparing and serving this report on a semi-annual basis, consistent with the requirements in the Gas Accord V Decision.¹

This safety report (GT&S Safety Report No. 2016-02) reflects the reporting period of July 1 through December 31, 2016, and is being served on the directors of the Commission's Safety and Enforcement Division, the Energy Division, the service list in the 2011 GT&S Rate Case proceeding (A.09-09-013), and the service list in the 2015 GT&S Rate Case proceeding (A.13-12-012).

Pipeline Safety Enhancement Plan

Decision (D.) 12-12-030, issued December 28, 2012, approved Phase 1 of PG&E's Pipeline Safety Enhancement Plan (PSEP). OP 10 of D.12-12-030 required PG&E to submit quarterly compliance reports on PSEP activities through the end of Phase 1 (2014). Consistent with prior GT&S semi-annual reports, PG&E continues to include PSEP activities through December 31, 2016 in this report. PG&E has included in Appendix B an updated list of PSEP projects that were completed in the reporting period, under construction or yet to begin construction. Included in Appendix C is a table that provides PSEP costs from inception to date broken down by month and by activity.

¹ Ordering Paragraph (OP) 5 of D.11-04-031 directed PG&E to prepare, on a semi-annual basis, a "Gas Transmission and Storage Safety Report" (GT&S Safety Report) containing information to address each of the eight requirements in Appendix C of the Decision.

Summary

For 2016, PG&E's total recorded spending exceeded \$1.3 billion in capital expenditures and expenses for GT&S related activities.² PG&E's annual budget as of December 31, 2016 was adjusted due to modifications based on new information including the Commission's 2015 GT&S Rate Case Decision, identification of emergent work, changes in cost estimates, and/or changes in execution schedules.

Capital

For 2016, PG&E expected to spend \$763.2 million for Gas Transmission (GT) Capital Major Work Categories (MWC) (not including StanPac Projects of \$8.8 million). The total recorded capital spend through December 31, 2016 was \$730.9 million: \$721.7 million for safety and reliability related capital and \$9.2 million for StanPac projects. See Table 1 below for a summary of the capital costs described above. See Table 2-1 in Section 2 for further details.

Expense

For 2016, PG&E expected to spend \$486.7 million for GT Expense MWCs, not including \$3.5 million for StanPac projects. The total recorded expense spend through December 31, 2016 was \$569.3 million: \$567.2 million for safety and reliability related expense and \$2.1 million for StanPac. See Table 1 below for a summary of the expense costs described above. See Table 2-2 in Section 2 for further details.

² All 2016 recorded costs in this report are as of January 9, 2017. There is a potential for additional adjustments that could impact the final costs related to GT&S related activities. If any adjustments materially change the reported costs, PG&E will provide an update in the 2017-01 GT&S Safety Report.

TABLE 1
2016 GAS STORAGE, PIPELINE SAFETY, INTEGRITY, AND RELIABILITY PROJECTS REPORTING
PERIOD JULY 1 – DECEMBER 31, 2016
(MILLIONS OF 2016 DOLLARS)^a

Line No.	Costs	Annual Budget 1/1/16	Adjusted Annual Budget as of 12/31/16^b	Recorded Spend 7/1-12/31	YTD Recorded 12/31	2016 Adopted/ Imputed^c
1	Capital	685.7	763.2	408.0	721.7	699.6
2	Expense	532.6	486.7	300.0	567.2	416.0

^a Excluding StanPac. All costs presented using the new cost allocation methodology.

^b PG&E updates its annual budget during the year based on new information, which in 2016, included the Commission's 2015 GT&S Rate Case Decision.

^c Based on amounts adopted in D. 16-12-010; adjusted for adopted Post Test Year escalation.

For the period of July 1 to December 31, 2016, PG&E completed operations and maintenance (O&M) activities including 66,967.9 cumulative miles of pipeline inspections and 10,268 facility inspections. The pipeline inspection activities include 7,504 miles of pipeline leak surveys, 59,248 miles of pipeline patrols, 49.06 miles of pipeline hydrostatic testing work, and 166.8 miles of integrity management assessments. PG&E also validated records for 10.46 miles of pipe that would otherwise have been hydrostatically tested in 2016. The facility inspection activities include 4,436 Cathodic Protection reads, and maintenance and inspection performed on 3,549 district regulator stations and 2,283 valves. In addition, PG&E standby personnel were sent out to 5,191 individual sites to ensure pipeline safety where third parties were performing excavation work. See Table 7-1, GT Pipeline Inspection Plan, for more details on the work described above for the current reporting period.

This report also includes detailed information on 1,330 capital projects and work activities and 938 expense projects and work activities, as shown in Table 3-1.

1. Explanation for Ranking Gas Transmission Pipeline, Storage, Safety, Integrity, Inspection, Reliability, and Operations and Maintenance Projects

A thorough description and explanation of the strategic planning and decision-making approach PG&E uses to determine and rank the gas storage projects, pipeline transmission safety, integrity, and reliability of its pipeline projects, O&M activities, and inspections of its gas transmission pipelines. If there has been no change in PG&E's approach for determining and ranking which projects and activities are prioritized since the last Safety Report, the Safety Report may reference the earlier Safety Report.

Response

Strategic Planning

Similar to the planning process described in GT&S Safety Report No. 2015-02, PG&E established plans and budgets for 2016 GT capital expenditures and expenses as part of its Integrated Planning Process. Please refer to GT&S Safety Report No. 2015-02 for details on the planning process.

Work Acceleration Following the 2015 GT&S Rate Case Decision

On May 5, 2016, the Commission issued a proposed decision for the 2015 GT&S rate case. As a result, PG&E identified additional projects (in addition to those it had planned) to be executed in 2016 using the following criteria:

- Ability to execute in 2016
- Alignment with 2015 GT&S Proposed Decision defined scope units
- Programmatic risk assessment
- Time-sensitivity

Shortly after the Commission's Final Decision was issued on July 1, 2016, a final proposed project list was presented to and approved by senior Gas Operations leadership.

Budgeting and Spending

2. Explanation of Funds Budgeted and Spent for Each Major Work Category

The Safety Report must describe the amount of funds budgeted at the beginning of each calendar year and over the rate case period, as well as the amount spent during the reporting period and for that calendar year, for each MWC related to gas storage, pipeline safety, integrity and reliability for capital expenditures and for O&M activities. To the extent these funds are specified in the settlement or other document, such as work papers or testimony, references to where these amounts are mentioned must be provided.

Response

The 2016 amounts budgeted and spent under the capital and expense MWCs related to GT&S system safety, integrity, and reliability are displayed in Tables 2-1 and 2-2. PG&E also included in Table 2-1 and Table 2-2, the imputed amounts based on the 2015 GT&S Decision (D.16-12-010), Appendix D, adjusted to reflect post test-year escalation.

As previously reported, PG&E implemented a new cost allocation methodology effective January 1, 2016, referred to as the new cost model in Report No. 2016-01.³ This report presents all costs (adopted/imputed, budgeted and recorded) using PG&E's new cost allocation methodology.

2016 Budget

PG&E's budgets are approved by management on an annual basis in the fourth quarter of the previous year and updated as needed throughout the year. PG&E's initial 2016 budget for GT Capital MWCs (excluding StanPac Projects of \$8.8 million) was \$685.7 million. PG&E's adjusted GT Capital MWC budget as of December 31, 2016 (excluding StanPac Projects of \$8.8 million) was \$763.2 million. Adjustments to the GT Capital MWC budget primarily include increases in pipeline reliability, pipeline capacity, and integrity management. The GT organization utilized the framework outlined in Section 1, as described in Report No. 2015-02, and completed a risk-based reallocation of funding.

PG&E's initial 2016 budget for GT Expense MWCs, excluding \$3.5 million for StanPac projects, was \$532.6 million. PG&E's adjusted budget as of

³ Please refer to GT&S Safety Report 2016-01 for additional information describing the cost allocation methodology change.

December 31, 2016, excluding \$3.5 million for StanPac projects, was \$486.7 million. Adjustments to the GT Expense MWC budget include increases generally within reliability and general maintenance, locate and mark, corrosion control, and integrity management.

To the extent that there are material differences in the annual budget by MWC and the recorded spend at Year-End, those variance explanations can be found in the response to Section 5.

The following MWCs are excluded from this report, consistent with prior GT&S Safety Reports:

- Capital: 2F (Build IT Applications and Infrastructure), 5 (Tools & Equipment), 12 (Implement Environment Projects); 26 (GT Customer Connects), 78 (Manage Buildings), 83 (GT Work Required by Others); and
- Expense: AB (Miscellaneous Expense), AK (Manage Environmental Operations), AY (Habitat & Species Protection), CR (Manage Waste Disposal & Transportation), CX (GT Marketing, Sales & Strategy), DN (Develop and Provide Training), GF (GT & Dist Sys Mapping), GM (Manage Energy Efficiency-Non-BA), GZ (Research and Development Non-Balancing Account), JV (Maintain IT Applications and Infrastructure).

TABLE 2-1
2016 GAS STORAGE, PIPELINE SAFETY, INTEGRITY, AND RELIABILITY PROJECTS CAPITAL
BUDGET BY MAJOR WORK CATEGORY
REPORTING PERIOD JULY 1 TO DECEMBER 31, 2016
(THOUSANDS OF 2016 DOLLARS)^a

MWC	MWC Description	Adopted/ Imputed Amount ^b	Annual Budget As of 1/1	Adjusted Annual Budget As of 12/31	Recorded Spend 7/1-12/31	YTD Actuals 12/31
73	GT Pipeline Capacity	117,196	92,798	116,089	68,258	82,579
75	GT Pipeline Reliability	356,355	233,126	283,493	145,836	296,638
76	GT Station Reliability	135,376	112,671	116,722	56,387	115,913
84	GT Gas Gathering System Manage	1,678	184	1,217	291	1,064
98	GT Integrity Management	89,019	128,315	146,815	76,125	134,391
2H	GT PL Safety Enhance Plan- Cap ^c	0	47,300	47,300	17,679	19,280
3K	Gas Trans Remediate Corrosion ^d	0	57,867	32,322	24,255	46,579
3L	Gas Trans Storage Wells ^e	0	13,453	19,291	19,145	25,168
2J	GT&D Impl Regulatory Change ^f	0	0	0	24	54
Gas Transmission Capital		699,625	685,714	763,249	408,000	721,666
StanPac						
44	Gas Capital:GasTrans-Subsidiary	8,560	8,760	8,760	8,182	9,165
Gas Transmission Capital- Including StanPac		708,185	694,474	772,009	416,182	730,831

^a Dollars in new cost allocation methodology.

^b Based on amounts adopted in D. 16-12-010; adjusted for adopted Post Test Year escalation. Dollars in new cost allocation methodology.

^c MWC 2H holds the remaining PSEP capital close-out costs.

^d MWC 3K was created in 2015 to separate corrosion related work within MWC 75 to promote greater visibility.

^e MWC 3L was created in 2015 to separate corrosion related work within MWC 76 to promote greater visibility.

^f MWC 2J has recorded spend without budget as it includes carryover PSEP close-out costs.

TABLE 2-2
2016 GAS STORAGE, PIPELINE SAFETY, INTEGRITY, AND RELIABILITY O&M ACTIVITIES
BUDGET BY MAJOR WORK CATEGORY
REPORTING PERIOD JULY 1 TO DECEMBER 31, 2016
(THOUSANDS OF 2016 DOLLARS)^a

MWC	MWC Description	Adopted/ Imputed Amount ^b	Annual Budget As of 1/1	Adjusted Annual Budget As of 12/31	Recorded Spend 7/1-12/31	YTD Actuals 12/31
JO	GT Pipeline Maintenance	39,714	25,583	26,788	12,226	24,803
JP	GT Station Maintenance	17,078	14,949	14,948	8,270	17,898
JT	GT Reliability & General Maint ^c	183,596	292,614	250,914	103,067	257,394
CM	GT Operate System	31,510	12,596	11,346	7,273	13,761
KE	GT PL Safety Enhance Plan-Exp ^d	0	(0)	0	742	5,444
KF	GT&D Impl Regulatory Change ^d	0	0	0	41	90
DF	G&E T&D Locate & Mark	5,963	4,265	9,150	7,074	10,657
GJ	Gas Transmission Mitigate Corr ^e	0	38,665	24,784	12,687	26,431
II / HP	GT Integrity Management ^{c f}	138,141	143,952	148,813	148,617	210,752
Gas Transmission Expense		416,002	532,623	486,743	299,997	567,230
StanPac						
34	Maintain Gas Trans-Subsidiary	2,655	3,540	3,540	1,601	2,080
Gas Transmission Expense- Including StanPac		418,657	536,164	490,283	301,598	569,310

^a Dollars in new cost allocation methodology.

^b Based on amounts adopted in D. 16-12-010; adjusted for adopted Post Test Year escalation. Dollars in new cost allocation methodology.

^c Includes annual budget and accounting adjustments between MWCs JT and HP.

^d MWCs KE and KF contain recorded spend without budget as these MWCs hold the remaining PSEP Expense construction close-out costs.

^e MWC GJ was created in 2015 to track corrosion mitigation work separately from MWC HP.

3. Scheduling Project Capital and O&M Costs Exceeding \$250,000, Including Whether Costs Were Included in Previous Rate Cases

The Safety Report must identify and describe each gas storage project, pipeline safety, integrity and reliability capital project and any applicable high-risk ranking, and the pipeline integrity O&M work activities, which were planned to start during the reporting period, and the project costs associated with each project or work activity exceeding \$250,000. For each project or work activity with a cost of \$250,000 or less, those may be reported as an aggregate total by MWC. PG&E must also identify in the Safety Report whether each such capital project and O&M work activities was included in any prior gas transmission and storage rate case application request, and provide a reference to those prior documents supporting such a request. PG&E must also describe if the planned capital project is to be undertaken in response to a federal and/or Commission requirement or advisory and/or a recommendation of the National Transportation Safety Board (NTSB). PG&E must also identify whether the capital project is included in PG&E's Risk Management Top 100 report, or a successor report, and whether the capital project is located in a high consequence area.

Response

Table 3-1 in Appendix A shows the data requested in Sections 3 and 4. Table 3-1 includes each gas storage project, pipeline safety, integrity, and reliability capital project and the pipeline integrity O&M work activities with a project or work activity cost exceeding \$250,000.

The individual projects or work activities shown in Table 3-1 have met all of the following criteria:

1. Not in the MWC exclusion list shown in the response to Question 2;
2. Total net project forecast > \$250,000; and
3. GT orders with recorded costs or previously forecasted costs between July 1, 2016, and December 31, 2016.

A description of the table columns and the data they contain follows:

- Column B – This column identifies if project is Capital or Expense.
- Column C – This column identifies if the project is driven by PSEP (Phase 1) projects.
- Column D – This column identifies if the project was included in previous GT&S Safety Reports.

- Column E – This column lists the Project Status Reporting System (PSRS) ID number. A PSRS ID number is a unique number given to a project in PSRS and can be used to track a project from one report to the next.
- Column F – This column lists the Order Number/Planning Order Number. GT uses SAP planning orders to track project budget and the recorded dollars that are charged to an actual order (Order/Planning Order Number). An SAP Order number is created and linked to the PSRS ID when the Project Manager receives the appropriate project approval.
- Columns G and H – These columns list the MWC and description.
- Columns I and J – These columns list the Maintenance Activity Type (MAT) code and MAT code description. These include information about the type of work each project is completing.
- Column K – This column lists the Planning Order Group. The Planning Order Group is a subset grouping below the MAT designation.
- Column L – This column includes the Project Name or Work Category. This is additional project specific information that was entered into SAP by Program Managers.
- Column M – This column lists the description of the work performed in the reporting period or states if the project has been cancelled. The work performed falls into one of the following categories: estimating, engineering/permitting, construction, or close-out.
- Column N – This column shows the Order Begin date in PSRS. This is the first date that a project is entered into PSRS.
- Column O – This column lists the actual start date for construction or forecasted construction date if construction has yet to begin.
- Column P – This column indicates the project construction completion date or the forecasted completion date if the project is not yet complete. In some instances, the completion date reflects projects for which construction is complete and the asset has been placed into service, but additional job close out activities are still in progress.
- Column Q – This column lists the operative date for each project.
- Column R – This column lists if the project starts within the reporting period.
- Column S – This column indicates if a project is underway in the reporting period. A project is considered underway if activities performed fall under

planning, estimating, engineering/design, and/or construction during the reporting period.

- Column T – This column indicates if the project was completed in the reporting period.
- Columns U, V, and W – These columns list the amount spent in the reporting period, year-to-date, and the total amount spent since inception for each project. Year-to-date recorded amounts may have negative dollars, which may be driven by over accruals, journal entry adjustments, corrections to erroneous charges and customer reimbursements.
- Column X – This column lists the total forecast project cost as of the end of the reporting period.
- Column Y – This column identifies whether projects were included in the Risk Management Legacy Top 100 reports⁴ from 2007, 2008 or 2009 for each project or work activity. The number in parenthesis indicates the ranking the project had in the 2009 Legacy Top 100 Report.
- Column Z – This column indicates if a capital project is determined to be in a High Consequence Area (HCA).
- Column AA – This column identifies projects that were included in a past GT&S Rate Case or PSEP capital workpaper.⁵ The number in parentheses is the workpaper page number where these projects can be found in the relevant prior proceeding. The references to the applicable GT&S Rate Case and PSEP capital workpapers are as follows:
 - 2004 – GAIL, Chapter 10, Amended (A.01-10-011)
 - 2005 – GAIII, Chapter 4, (A.04-03-021)
 - 2008 – GAIV, Workpapers Supporting Capital Expenditures (A.07-03-012)
 - 2011 – GAV, Updated Workpapers Supporting Chapter 6, Capital Expenditures (A.09-09-013)

⁴ PG&E stopped using the Legacy Top 100 Report to analyze risk or prioritize work after 2009. For this column, PG&E indicated if any project was included in the 2007, 2008 or 2009 Legacy Top 100 Report.

⁵ The first Gas Accord did not include a specific capital project list in the workpapers supporting the case. The first Gas Accord that did include a specific capital project list in the workpapers supporting the case was the 2004 Gas Accord.

- 2011 – PSEP, Workpapers Supporting the Following Chapters (R.11-02-019):
 - Chapter 3, Pipeline Modernization Program
 - Chapter 4, Valve Automation Program
 - Chapter 5, Pipeline Records Integration Program
- 2015 – GT&S Rate Case, Workpapers Supporting the Following Chapters:
 - Chapter 4A, Transmission Pipe Integrity and Emergency Response Programs
 - Chapter 4B, Transmission Pipe Engineering Programs
 - Chapter 5, Asset Family – Storage
 - Chapter 6, Asset Family – Facilities
 - Chapter 7, Corrosion Control
 - Chapter 9, Program Management Office
 - Chapter 10, Gas System Operations
 - Chapter 11, Information Technology
 - Chapter 12, Other GT&S Support Plans
- Column AB – This column identifies capital projects that were undertaken in response to a federal and/or Commission requirement or advisory and/or a recommendation of the NTSB.⁶
- Column AC – This column identifies the location of the project by district, division and county.

Regarding Column AA, it should be noted that inclusion of a project in a rate case request does not necessarily mean that the project was included in the final litigated or settled revenue requirement at the requested expenditure level. Rate case requests are forecasts, and like all forecasts, they change over time and are replaced with better forecasts as more information becomes available and business needs change.

⁶ PG&E interprets the request to note capital projects that were undertaken in response to: (1) a federal and/or Commission requirement or advisory and/or; (2) a recommendation of the NTSB. The table indicates capital projects specifically identified to be undertaken by PG&E as a direct result of a specific federal or Commission regulatory directive. PG&E uses MWCs 2H and 2J to track this type of work. For the sake of completeness, PG&E also included CPUC-ordered (KF1) expense work.

Tables 3-2 and 3-3 detail costs aggregated by MWC for those projects or work activities amounting to \$250,000 or less. The column titled “Total Costs Since Inception”⁷ displays the total accumulated costs for all projects or work activities totaling \$250,000 or less since the order start date.

TABLE 3-2
TOTAL CAPITAL PROJECT COSTS \$250,000 OR LESS
STARTED OR UNDERWAY
REPORTING PERIOD JULY 1 – DECEMBER 31, 2016
(2016 DOLLARS)^a

MWC	Description	Recorded 7/1-12/31	YTD Recorded 12/31	Total Costs Since Inception
2H	GT PL Safety Enhance Plan-Cap	(15,404)	(192,246)	55,247
2J	GT&D Impl Regulatory Change	5,831	13,365	166,653
3K	Gas Trans Remediate Corrosion	5,569,219	9,740,509	15,396,038
3L	Gas Trans Storage Wells	279,873	481,273	541,256
44	Gas Capital:GasTrans-Sub	263,707	264,897	229,728
73	GT Pipeline Capacity	193,363	(903,458)	523,613
75	GT Pipeline Reliability	2,031,889	212,807	17,300,192
76	GT Station Reliability	257,186	1,057,009	2,001,587
84	GT Gas Gathering System Manage	12,348	111,982	330,398
98	GT Integrity Management	(295,563)	1,919,236	2,727,532
Total		8,302,449	12,705,373	39,272,244

^a Dollars in new cost allocation methodology.

⁷ Inception Date relates to the commencement of spend against a project (order charge) or the first month of incurred costs against an order.

TABLE 3-3
TOTAL EXPENSE PROJECT COSTS \$250,000 OR LESS
STARTED OR UNDERWAY
REPORTING PERIOD JULY 1 – DECEMBER 31, 2016
(2016 DOLLARS)^a

MWC	Description	Recorded 7/1-12/31	YTD Recorded 12/31	Total Costs Since Inception ^b
CM	GT Operate System	6,924,767	13,387,154	
DF	G&E T&D Locate and Mark	7,074,000	10,656,701	
GJ	Gas Transmission Mitigate Corr	453,553	(4,748,907)	10,861,177
HP/II	CGT Balancing Accounts	9,845,953	8,100,379	9,622,079
JO	GT Pipeline Maintenance	12,226,000	24,802,955	
JP	GT Station Maintenance	8,270,000	17,897,928	
JT	GT Reliability & General Maint	(7,560,951)	44,758,139	38,784,481
KE	GT PL Safety Enhance Plan-Exp	521,861	5,098,862	188,083
KF	GT&D Impl Regulatory Change	39,625	87,937	446,711
34	Maint Gas Trans-Subsid	493,362	724,835	133,776
Total		38,288,170	120,765,983	60,036,307

^a Dollars in new cost allocation methodology.

^b The inception to-date column for projects less than \$250,000 excludes expense MWCs CM, DF, JO, and JP.

4. For Projects Exceeding \$250,000, Status and Amounts Spent During Reporting Period, Calendar Year and Total Amounts Spent, and Reprioritization if Any

For each project or work activity with a cost exceeding \$250,000, the Safety Report must identify and describe each capital project, and the pipeline integrity O&M work activities, that were started, underway, or completed during the reporting period, and the amount spent on each project and activity during the reporting period, the amount spent during the calendar year, and the total amount spent on each project or activity. For projects or work activity with a cost of \$250,000 or less, those may be reported as an aggregate by MWC. The Safety Report must include the start date, the completion date or anticipated completion date, and a description of the work that was performed during the reporting period. If PG&E began a project or O&M activity during the reporting period that was not previously identified as a planned project or activity in a prior Safety Report, PG&E must provide an explanation of why that project or activity proceeded ahead of other projects or activities that were previously listed as a planned project or activity, and the source of the monies to be used on this project or activity.

Response

Table 3-1 in Appendix A shows the data requested in Question 4. A brief description of the columns and the data they contain was included in the previous section. In this report, Table 3-1 includes projects forecasted to spend over \$250,000, but may have zero spend in any or all of the financial columns. There are many reasons why a previously planned project may show no spending in the planned reporting period. These reasons include:

- a. Changes in Project Scope – Projects in the early planning stage may have similar scopes of work to other projects. When these instances are identified, one project may be combined with another, leaving one project to be cancelled.
- b. Placeholder Projects – Some planned projects may be general in nature and serve as placeholders for specific projects, the exact details of which have not yet been determined. As specific project details are validated, the placeholder project may be cancelled to reflect the specific project.

- c. Changes in Project Schedule – A project's schedule may also change due to critical system operational needs, outage coordination issues, weather, environmental requirements, permitting delays, land acquisition complexities, or resource scheduling conflicts.
- d. Problem Resolution – A project may be cancelled or its funding reduced when there is a change in operational need, or modification of other equipment resolves the initial objective.

Projects that were not identified in GT&S Safety Report No. 2016-01 are shown at the bottom of the capital and expense sections of Table 3-1 as indicated in Column D. The remaining projects with order start dates in the July 1 to December 31, 2016 reporting period (but were not identified in GT&S Safety Report No. 2016-01) are discussed below.

73 Capital Projects Started in the Reporting Period

These projects fall into eight general categories:

- 1) Pipeline Replacements
- 2) Pipeline Reliability Projects
- 3) Station Reliability Projects
- 4) Capacity Projects
- 5) Integrity Management
- 6) Emergency and Unforeseen
- 7) Storage/Well Rework
- 8) GT Remediate/Cathodic Protection

Some of this work may be newly identified during the year and added to the forecast spend plan for 2016. Some of this work was planned to proceed in 2016, but did not have a specific Job ID or order number assigned until the second half of 2016.

98 Expense Projects Started in the Reporting Period

These projects fall into four general categories:

- 1) Cathodic Protection Work
- 2) Reliability and General O&M
- 3) Emergency and Unforeseen
- 4) Integrity Management

Some of this work was newly identified during the year and added to the forecast spend plan for 2016. Some of this work was planned to proceed in 2016,

but did not have a specific Job ID or order number assigned until the second half of 2016. Some 2016 expense project spend scheduled for July 1 to December 31, 2016 may have been moved to a later period as a result of third party delays, scheduling conflicts, or permit issues.

Tables 3-2 and 3-3 detail costs aggregated by MWC for those projects or work activities amounting to \$250,000 or less. The column titled “Total Costs Since Inception”⁸ displays the total accumulated costs since the order start date for all those projects or work activities amounting to \$250,000 or less.

⁸ Inception Date relates to the commencement of spend against a project (order charge) or the first month of incurred costs against an order.

5. Explanation of Any Variances for Budgeted Capital and Expense

If PG&E does not spend the entire amount budgeted for gas storage capital projects, pipeline-related capital projects, or O&M activities related to pipeline safety, reliability, and integrity, PG&E must provide an explanation in its Safety Report. Similarly, if PG&E spends in excess of the amount budgeted for these capital projects or O&M activities, PG&E must provide an explanation in its Safety Report.

Response

Table 5-1 shows the expense O&M budgets and recorded amounts for 2016. The expense program (excluding StanPac) over spent by \$34.6 million compared to the budget as of January 1, 2016. StanPac under spent by \$1.5 million compared to the budget as of January 1, 2016.

Table 5-2 shows the capital budget and recorded amounts for 2016. The capital program (excluding StanPac) over spent by \$36 million compared to the budget as of January 1, 2016. The StanPac program over spent by \$0.4 million compared to the budget as of January 1, 2016.

The detailed variance explanations of over spending or under spending greater than \$0.1 million by MWC are provided below.

Gas Transmission Expense

- **MWC JO:** \$0.8 million (3.1%) underrun of budget primarily due to lower than planned internal labor costs.
- **MWC JP:** \$ 3.0 million (19.7%) overrun of budget primarily due to new incremental work associated with the Department of Conservation's Division of Oil, Gas and Geothermal Resources (DOGGR) emergency regulations.
- **MWC JT:** \$35.2 million (12%) underrun of budget primarily due to more integrity management strength tests, resulting in less spending on base strength tests.
- **MWC CM:** \$1.2 million (9.2%) overrun of budget due to increase in scope of work for 2016.
- **MWC KE:** \$5.4 million variance due to prior year carry-over costs for PSEP and Pipeline Feature Lists (PFL).
- **MWC DF:** \$6.4 million (150%) overrun of budget driven by higher volume of stand-by requests than planned.

- **MWC GJ:** \$12.2 million (31.6%) underrun was mainly due to a reprioritization of work that pushed casing mitigation work beyond 2016.
- **MWC II/HP:** \$66.8 million (46.4%) overrun of budget due to more integrity management strength test work and increased costs in the In-Line Inspection (ILI) program.

StanPac

- **MWC 34:** \$1.5 million (41.3%) underrun primarily due to scope change for pigging SP-5 project.

Gas Transmission Capital

- **MWC 73:** \$10.2 million (11%) underrun due to efficiencies realized in the Line 407 project as well as certain land settlement costs delayed to 2017.
- **MWC 75:** \$63.5 million (27.2%) overrun due to completion of more short pipe replacements work in 2016 than planned.
- **MWC 76:** \$3.2 million (2.9%) overrun of budget due to increase in routine compression and processing work in 2016 than planned.
- **MWC 84:** \$0.9 million (478.8%) overrun of budget due to scope change in excess of budget.
- **MWC 98:** \$6.1 million (4.7%) overrun of budget due to higher than planned costs incurred for ILI upgrades. Drivers included increased scope and features to upgrade lines.
- **MWC 2H:** \$28.0 million (59.2%) underrun of budget mainly due to environmental permit restrictions on emissions preventing projects from being completed concurrently, which caused projects to be postponed into future years.
- **MWC 3K:** \$11.3 million (19.5%) underrun was mainly due to a reprioritization of work that pushed casing work beyond 2016 due to the uncertainty of the timing of the final 2015 GT&S Decision.
- **MWC 3L:** \$11.7 million (87.1%) overrun of budget due to increased emergent equipment replacement for well reworks, installing cemented liners (casings), and responding and resolving the leak event at McDonald Island.

StanPac

- **MWC 44:** \$0.4 million (4.6%) overrun due to completion of additional jobs not initially planned for 2016. While funds were allocated generally for those additional projects, the actual costs incurred were greater than anticipated.

TABLE 5-1
SUMMARY OF O&M ACTIVITIES SPEND
REPORTING PERIOD JULY 1 – DECEMBER 31, 2016
(THOUSANDS OF 2016 DOLLARS)^a

MWC	MWC Description	Annual Budget 1/1/16	Adjusted Annual Budget 12/31/16	Recorded Spend 7/1-12/31	Recorded Spend 2016 YTD	Variance (YTD Actuals- Budget 1/1)
JO	GT Pipeline Maintenance	25,583	26,788	12,226	24,803	(780)
JP	GT Station Maintenance	14,949	14,948	8,270	17,898	2,949
JT	GT Reliability & General Maint ^b	292,614	250,914	103,067	257,394	(35,220)
CM	GT Operate System	12,596	11,346	7,273	13,761	1,164
KE	GT PL Safety Enhance Plan-Exp	0	0	742	5,444	5,444
KF	GT&D Impl Regulatory Change	0	0	41	90	90
DF	G&E T&D Locate & Mark	4,265	9,150	7,074	10,657	6,392
GJ	Gas Transmission Mitigate Corr	38,665	24,784	12,687	26,431	(12,233)
II / HP	GT Integrity Management ^b	143,952	148,813	148,617	210,752	66,800
Gas Transmission Expense		532,623	486,743	299,997	567,230	34,606
<u>StanPac</u>						
34	Maintain Gas Trans-Subsidiary	3,540	3,540	1,601	2,080	(1,460)
Gas Transmission Expense- Including StanPac		536,164	490,283	301,598	569,310	33,146

^a Dollars in new cost allocation methodology.

^b Includes annual budget and accounting adjustments between MWCs JT and HP.

TABLE 5-2
SUMMARY OF CAPITAL PROJECT SPEND
REPORTING PERIOD JULY 1 – DECEMBER 31, 2016
(THOUSANDS OF 2016 DOLLARS)^a

MWC	MWC Description	Annual Budget 1/1/16	Adjusted Annual Budget 12/31/16	Recorded Spend 7/1-12/31	Recorded Spend 2016 YTD	Variance (YTD Actuals- Budget 1/1)
73	GT Pipeline Capacity	92,798	116,089	68,258	82,579	(10,219)
75	GT Pipeline Reliability	233,126	283,493	145,836	296,638	63,512
76	GT Station Reliability	112,671	116,722	56,387	115,913	3,242
84	GT Gas Gathering System Manage	184	1,217	291	1,064	881
98	GT Integrity Management	128,315	146,815	76,125	134,391	6,076
2H	GT PL Safety Enhance Plan- Cap	47,300	47,300	17,679	19,280	(28,020)
3K	Gas Trans Remediate Corrosion	57,867	32,322	24,255	46,579	(11,288)
3L	Gas Trans Storage Wells	13,453	19,291	19,145	25,168	11,714
2J	GT&D Impl Regulatory Change	0	0	24	54	54
Gas Transmission Capital		685,714	763,249	408,000	721,666	35,952
<u>StanPac</u>						
44	Gas Capital: GasTrans-Subsidiary	8,760	8,760	8,182	9,165	405
Gas Transmission Capital- Including StanPac		694,474	772,009	416,182	730,831	36,358

^a Dollars in new cost allocation methodology.

Risk and Integrity Management

6. Current Status of Legacy Top 100

The Safety Report must attach PG&E's most recent Risk Management Top 100 report, or its successor report, and PG&E must identify any changes from the prior report and explain the reasons for the changes. If the Risk Management Top 100 report or its successor is unchanged from the prior Safety Report; PG&E may provide a reference to the earlier Risk Management Top 100 report or its successor report.

Response

As stated in PG&E's Safety Report No. 2011-01, dated September 30, 2011, PG&E has moved away from using a "Top 100" listing of the pipe segments as a tool for identifying, assessing, managing and mitigating risk associated with its natural GT pipelines. Table 6-1 of the GT&S Safety Report No. 2015-02 provided the final status of each segment based on traceable, verifiable, and complete records, and indicates the status as "Complete," "Deactivated," or "Monitoring."

7. Most Recent Pipeline Inspection Plan, Progress, Methods, Locations, Results and Discrepancies With Prior Records

The Safety Report must attach PG&E's most recent gas transmission pipeline inspection plan. If the gas transmission pipeline inspection report is unchanged from the prior Safety Report, PG&E may provide reference to the earlier gas transmission pipeline inspection report. PG&E must describe in the Safety Report the progress of performing those inspections, the results of the inspections, and the inspection method that is being used to examine each specific pipeline segment. PG&E must also provide a location description of the pipelines that have been or are planned to be inspected, and identify and describe any discrepancies with PG&E's pipeline records that are uncovered by the inspection.

Response

PG&E's GT Pipeline Inspection Plan is shown in Table 7-1. The table shows the MWC that the inspection activity falls under, as well as the inspection method and a brief description. PG&E defines "inspection plan activities" as routinely scheduled field inspections where data collection is a primary part of the inspection. In the normal course of performing inspections, a corrective notification may be generated if there is an item which needs additional attention. A corrective notification is a form that is completed and entered into SAP, which indicates some type of follow up action is necessary based on the inspection. The form also contains the recommended timeline for follow up action to be scheduled. These notifications are then scheduled and tracked to completion in SAP. The corrective notification may already be completed or could still be outstanding depending on what corrective action is needed and by when.

Cathodic Protection Assets remain in the SAP legacy work management system described above. All scheduled and completed cathodic protection maintenance work continues to be captured through the notification-based model.

In 2015 and 2016, PG&E transitioned maintenance planning for Regulator and Valve Maintenance from a SAP legacy work management system to a new SAP platform, Asset Maintenance Backbone & Stations (AMBBS). All Divisions and Districts transitioned to the AMBBS system as of March 1, 2016. As a result, for this report, PG&E used an alternate method to calculate scheduled and completed regulator and valve maintenance work which tallies operations

performed rather than notifications. PG&E will use this methodology for future reports.

Progress towards performing the inspections is shown under the “Total Units Planned” and “Units Complete” columns.⁹ A summary of the results of each inspection method is included in Table 7-1.

PG&E’s pipeline patrol program has designated aerial patrol, which includes field responses to aerial observations, as the predominant patrol method. The program continues to support video review of aerial patrols as a quality control measure and in identifying new construction that may change Class Location.

In accordance with the Commission’s order that “California natural gas operators shall comply with [General Order] GO 112-F as soon as feasible but no later than January 1, 2017” (D.15-06-044, p. 15), PG&E performed leak survey on its natural GT system twice in 2016, with the exception of a small number of isolated locations that were surveyed once. These isolated locations will be re-surveyed semi-annually in 2017 in accordance with GO 112-F.

The planned units for the Integrity Management Assessments were gathered from the 2014 Transmission Integrity Management Assessment Plan, and were prioritized by compliance dates, risk reduction per PG&E’s System-Wide Piggability Study for ILI, and neighboring HCAs for some External Corrosion Direct Assessment (ECDA) projects. The completed units for ILI Assessments, Direct Assessments, i.e., ECDA, Internal Corrosion Direct Assessment, and Stress Corrosion Cracking Direct Assessment (SCCDA), pressure test assessments, and pipe replacements were reproduced from the GT Integrity Management Monthly Progress Report.

Information contained within the monthly progress report is acquired after the completion of each Integrity Management assessment and provides the Transmission Integrity Management organization with a comparison of planned versus completed units.

⁹ Units planned and completed as reported in Table 7-1 are subject to change pending adjustments to the maintenance plan and close out of work.

**TABLE 7-1
GAS TRANSMISSION PIPELINE INSPECTION PLAN
REPORTING PERIOD JULY 1 TO DECEMBER 31, 2016**

MWC / MAT	Inspection Method	Description	Total Units Planned (1/1/2016- 12/31/2016)	Units Complete (1/1/2016- 6/30/2016)	Units Complete (7/1/2016- 12/31/2016)	Total Units Completed in 2016	Results	Location
JO / JOE / JOW / HPE	Leak Survey	GT leak survey is conducted either quarterly, semi-annually or monthly in the case of TIMP special survey. Leak survey involves taking instrumented reads over the pipeline in order to determine the presence of any gas leaks. All leaks that are found are either fixed immediately if deemed hazardous (Grade 1) or graded and scheduled for repair or recheck (Grade 2, 2+, or 3).	14,343 Miles	7,574 Miles	7,504 Miles	15,078 Miles	As a result of the 2016 transmission leak survey inspections, a total of 859 leaks were found: 39 Grade 1 leaks 25 Grade 2+ leaks 150 Grade 2 leaks 645 Grade 3 leaks	Leak Survey was performed system-wide on GT pipelines.
JO / JOA / JOB	Cathodic Protection (CP) Monitoring	CP Monitoring includes taking pipe-to-soil reads (which provides information about the cathodic protection levels on the pipeline) and rectifier reads. GT rectifier reads are taken every other month (bi-monthly) and pipe-to-soil reads are required, at a minimum, annually. Gas Local Transmission (GLT or LT) rectifiers are read, at a minimum, annually and pipe-to-soils are read bi-monthly.	9,976 Reads(a)	5,483 Reads	4,436 Reads	9,919 Reads	As a result of GT CP monitoring during 2016, a combined 81 GT corrective notifications were issued and 1,267 troubleshoot notifications were issued PG&E continues to validate 2016 data, including review of the remaining 57 open reads. As PG&E completes its data clean-up of the remaining reads, PG&E will report missed maintenance, if any, though the appropriate channels.	CP Monitoring was performed system-wide on GT pipelines.

TABLE 7-1
GAS TRANSMISSION PIPELINE INSPECTION PLAN
REPORTING PERIOD JULY 1 TO DECEMBER 31, 2016
(CONTINUED)

MWC / MAT	Inspection Method	Description	Total Units Planned (1/1/2016-12/31/2016)	Units Complete (1/1/2016-6/30/2016)	Units Complete (7/1/2016-12/31/2016)	Total Units Completed in 2016	Results	Location
JOI / JOH / JO1 / JOG / JOK / JPE / JOX	District Regulator Maintenance	GT district regulator stations receive two different types of maintenance inspections. An "A" inspection consists of a diagnostic test of the regulator function, visual inspection of the regulator environment and operation of all valves, and is conducted annually. A "B" inspection consists of everything that is required in the "A" inspection and it also includes an internal inspection of the regulator equipment and replacement of all rubber goods. The "B" inspection is performed, at a minimum, once every 4 years.	6,865 District Regulator Operations(b)	3,117 District Regulator Operations	3,549 District Regulator Operations	6,666 District Regulator Operations	As a result of 2016 GT regulator maintenance inspections, 910 GT corrective notifications were issued. Validation of 2016 data due to the system migration into SAP through the AMBBS project is ongoing which includes review of the remaining 199 open operations for district regulator maintenance inspections. As PG&E completes its data clean-up/ stabilization of the remaining items, PG&E will report missed maintenance, if any, though the appropriate channels.	District Regulator Maintenance was performed system-wide on GT pipelines.

TABLE 7-1
GAS TRANSMISSION PIPELINE INSPECTION PLAN
REPORTING PERIOD JULY 1 TO DECEMBER 31, 2016
(CONTINUED)

MWC / MAT	Inspection Method	Description	Total Units Planned (1/1/2016-12/31/2016)	Units Complete (1/1/2016-6/30/2016)	Units Complete (7/1/2016-12/31/2016)	Total Units Completed in 2016	Results	Location
JOI / JOH / JO1 / JOG / JOK / JPE / JOX	Valve Maintenance	GT valve maintenance involves operating and inspecting the valve on an annual basis.	4,822 Valve Operations ^(c)	2,387 Valve Operations	2,283 Valve Operations	4,670 Valve Operations	<p>As a result of the 2016 GT valve maintenance inspections, 208 GT corrective notifications were issued. Validation of 2016 data, due to the system migration into SAP through the AMBBS project, is ongoing which includes review of the remaining 152 open operations for valve maintenance.</p> <p>As PG&E completes its data clean-up/stabilization of the remaining items, PG&E will report missed maintenance, if any, though the appropriate channels.</p>	Valve Maintenance was performed system-wide on GT pipelines.
JOV / JOF	Pipeline Patrol	Transmission pipeline patrols are currently conducted by fixed-wing aircraft, helicopter, on the ground by four-wheeled vehicle, and on foot. These patrols are conducted at a minimum on a quarterly basis to meet federal code requirements. The planned units are based on a goal of performing patrols more frequently, on a monthly basis (weather and equipment permitting).	125,758 Miles	59,353 Miles	59,248 Miles	118,600 Miles	<p>As a result of the transmission pipeline patrols during the second half of 2016, a total of 59,248 miles were patrolled for the patrol program. Additionally, a total of 1,618 miles of special patrols were performed.^(d) A total of 620 observations were reported.</p>	Pipeline Patrol was performed system-wide on GT pipelines, select distribution facilities, and GT systems.

TABLE 7-1
GAS TRANSMISSION PIPELINE INSPECTION PLAN
REPORTING PERIOD JULY 1 TO DECEMBER 31, 2016
(CONTINUED)

MWC / MAT	Inspection Method	Description	Total Units Planned (1/1/2016-12/31/2016)	Units Complete (1/1/2016-6/30/2016)	Units Complete (7/1/2016-12/31/2016)	Total Units Completed in 2016	Results	Location
DF / DFB	Standby/Field Meets	Whenever a proposed excavation is within 10 feet of our GT pipelines/ Critical facilities, a field meet with the excavator is required. If the proposed excavation is confirmed to be within 5 feet of the GT pipeline/ critical facility a standby employee will be present during the excavation.	9,348 Standby / Field Meet Requests	4,182 Standby / Field Meets Performed	5,191 Standby / Field Meets Performed	9,373 Standby / Field Meets Performed	Trained and operator qualified employees provide excavators with instruction, coaching, and direction on correct excavation practices. These can and will lead to stop work authority actions.	DF / DFB
HP / HPF / JT / JTC / JTD / 75 / 75N	Pipeline Hydrostatic Testing	The hydrostatic testing work involves three parallel efforts. Pressure tests are performed by filling the inside of the pipeline with water and carefully raising the pressure to a predetermined value and holding it for a period of time. The other work associated with the testing is pipeline replacement, where necessary, and the validation of records to prove a pipeline has had a prior hydrostatic test performed.	87 Miles ^(e)	39.99 Miles ^(f)	49.06 Miles	89.05 Miles	PG&E located and validated records of prior hydrostatic testing related to 10.46 miles of pipeline in 2016. (g) PG&E addressed 48 of 72 of miles of National Transportation Safety Board pipe through strength test in 2016.	Hydrostatic testing was performed on the following pipelines: L-300A/B, BD465, BD466, DFM-0402-01, DFM 0604-03, DFM0834-01, DFM-1615-01, DFM 7204-01, DFM 7224-01, DFM 8805-04, DREG4450, DREG5569, L-021G, L-105N, L-118A, L-121, L-153, L-181A, L-402, X6430 BD465, BD466, DFM 0402-01, DFM 0604-03, DFM 0609-02, DFM 0613-01, DFM 0806-01, DFM 0834-01, DFM 1217-01, DFM 1615-01, DFM 7204-01, DFM 7224-01, DFM 8805-04, DREG4450, DREG4497, DREG4738, DREG5569

TABLE 7-1
GAS TRANSMISSION PIPELINE INSPECTION PLAN
REPORTING PERIOD JULY 1 TO DECEMBER 31, 2016
(CONTINUED)

MWC / MAT	Inspection Method	Description	Total Units Planned (1/1/2016-12/31/2016)	Units Complete (1/1/2016-6/30/2016)	Units Complete (7/1/2016-12/31/2016)	Total Units Completed in 2016	Results	Location
HP / JT / HPB / HPC / HPK / HPF / JT6	Integrity Management Assessments	IM Assessments involve using one of the federally approved methods to assess transmission pipeline segments in HCAs. These assessment methods include ILI, DA, Pressure Testing or a combination of these methods. Baseline assessments are scheduled upon risk. Subsequent re-assessments are typically scheduled on either a 5 or 7 year cycle, but may be accelerated on conditional factors.	316.7 Miles ^(h)	63.2 Miles ⁽ⁱ⁾	166.8 Miles	230.0 Miles	In the second half of 2016, PG&E made 20 Immediate and eleven Scheduled repairs as a result of ILI inspections. The repair methods include; installing clock springs, installing sleeves, or cutting out and replacing small sections of pipe. During the second half of 2016, PG&E made two Scheduled repairs as a result of ECDA. Both repairs were made using clock springs. There were some assessments initially planned for 2016 that were both not due for assessment based on the compliance cycle (until 2017 or later) and moved out of the 2016 work plan.	ILI – L-119B, L-138, L-300B, L-057A, L-401 Non-Traditional ILI – L-0609-02, L-1402-01, L-116, L-0613-01, L-109, L-0126-01, L-109-2 ECDA – L-109, L-021C, L-021E, L-181, L-300, L-215, L-0405-01, L-153, L-302, L-148, L-301, L-119B, L-116 SCCDA – L-400, L-300A, L-300B Hydro – L-402, L-021H, L-118A, L-0609-02, L-0613-01, L-136, DREG4497, L1217-01, L-109, L-119B, L-318-3-6, L300A, L-0813-02, L-0814-05, L-118B, L-1815-15, L-186, L-1501-02, L-301B, DREG4260, L-191-1, L-132 Pipe Replacement – L-0126-01, L-1521-01, L-1220-01, L-121
<p>(a) The "total units planned" is different from Report 2016-01, because the planning tool for CP monitoring is dynamic. The 2016-01 report provided a snapshot in time.</p> <p>(b) The "total units planned" is different from Report 2016-01, because the planning tool for District Regulator Maintenance is dynamic. The 2016-01 report provided a snapshot in time.</p> <p>(c) The "total units planned" is different from Report 2016-01, because the planning tool for Valve Maintenance is dynamic. The 2016-01 report provided a snapshot in time.</p> <p>(d) A "special patrol" is conducted in addition to regular, routine patrolling activities. It is usually in response to a natural disaster or a special request for temporary additional monitoring.</p> <p>(e) The units planned decreased to 87 because the prior GT&S Safety Report included the 2016 stretch goal instead of the units planned budgeted in 2016. A "stretch goal" is a revised proposed mileage target based on an optimistic schedule. It incorporates additional projects beyond the planned units and as such, is a different metric.</p> <p>(f) The mileage completed in the first half of 2016 increased due to updates in project schedules after GT&S Safety 2016-01 report was submitted.</p> <p>(g) Further validation of Pipeline Hydrostatic Testing records related to scheduling work was recently conducted and revealed an overlap of miles with validated records such that GT&S Safety Report 2016-01 included 2015 information. To resolve this issue, the number of miles with validated records was updated to 10 from 21 as previously provided.</p> <p>(h) The mileage planned in the first half of 2016 increased due to a 2015 ECDA project that carried over to 2016, and which was inadvertently not included in the 2016-01 Report.</p> <p>(i) There were Assessment Completion forms which were not signed and accepted until after the submission of the 2016-01 report for some projects completed in Q1/Q2. The adjusted number accounts for projects with Assessment Completion forms signed after the 2016-01 submittal.</p>								

Table 7-2 contains any records discrepancies found as a result of the planned inspections during the July 1 to December 31, 2016 reporting period. In the course of performing 10,268 facility inspections and 66,967.9 cumulative miles of pipeline patrols and surveys, the following seven items were discovered, requiring updates or corrections to the pipeline records.

TABLE 7-2
INSPECTIONS RECORDS DISCREPANCIES REPORT
INSPECTION TYPES: LEAK SURVEY, PATROL, CP AND REGULATOR INSPECTIONS,
HYDROTEST, ILI, ECDA, CAMERA, MAOP VERIFICATION DIGS
REPORTING PERIOD JULY 1 TO DECEMBER 31, 2016

Date(s) of Inspection (Start-End)	Type of Inspection	Location of Inspection (Line, Mile Point)	What document was discrepancy found	Brief description of Discrepancy
7/28/2016	Hydrotest (T-1069)	DREG 4738 Mile Point (MP) 0.017	AS-BUILT	Pressure Control Fitting (PCF) was indicated on As-built document at MP 0.00. The PCF is located at MP 0.017.
7/22/2016	Hydrotest (T-1069)	DREG 4738 MP 0.00	AS-BUILT	As-built document did not indicate field bend, wrinkle bends, and insulating fittings at MP 0.00. These features were exposed during field excavation.
8/5/2016	Hydrotest (T-1069)	DREG 4738 MP 0.33	PFL (Pipe Feature List)	Distribution Plat documentation indicated unnamed valve at MP 0.33, no valve was found.
9/17/2016	ILI	Line 57A, MP 15.50	PFL	ILI Vendor Report provided on 11/4/2016 indicated 0.375" Wall Thickness (WT) for a 30ft. joint of pipe, as determined by the ILI tool. PFL showed 0.250" WT for the same section of pipe.
9/26/2016	ILI	Line 147, MP 3.57	PFL	Upon reviewing the ILI data, the Asset Knowledge Management Team discovered that the ILI Tool detected 0.375" WT for a six foot long section of pipe, whereas the PFL indicated this was 0.500" WT.(a)
9/26/2016	ILI	Line 147, MP 1.40	PFL	The PFL data for job 163739 shows that pipe was installed in 1966 and that all 24" pipe installed contained a Double Submerged Arc Weld (DSAW) long seam. However the corresponding ILI Pipe Tally showed a 130 foot section where no long seam existed. The ILI Pipe Tally verified that this 130 foot section is Seamless, not DSAW.

TABLE 7-2
INSPECTIONS RECORDS DISCREPANCIES REPORT
INSPECTION TYPES: LEAK SURVEY, PATROL, CP AND REGULATOR INSPECTIONS,
HYDROTEST, ILI, ECDA, CAMERA, MAOP VERIFICATION DIGS
REPORTING PERIOD JULY 1 TO DECEMBER 31, 2016
(CONTINUED)

Date(s) of Inspection (Start-End)	Type of Inspection	Location of Inspection (Line, Mile Point)	What document was discrepancy found	Brief description of Discrepancy
9/26/2016	ILI	Line 147, MP 3.23	PFL	The PFL for job 438933 showed that the pipe was installed in 1967 and listed an unknown long seam type. The Procedure for the Resolution of Unknown Pipeline Features established the long seam type to be Electric Resistance Weld. However, the corresponding section of pipe in the ILI Pipe Tally showed a 20 feet section of this job to be Seamless. In this case, the ILI Pipe Tally filled a gap in the record where the seam type was previously unknown.
<hr/> (a) The wall thickness discrepancy did not create an issue with the current Maximum Allowable Operating Pressure (MAOP)				

8. Status of Compliance With Federal Code on Pipeline Integrity Management

PG&E must provide in each Safety Report the status of PG&E's compliance with Title 49 of the Code of Federal Regulations (CFR), Part 192, Subpart O – Pipeline Integrity Management.

Response

Per the requirements of 49 CFR Section 192.907, PG&E developed a written Transmission Integrity Management Program on December 9, 2004. The latest version of the procedure that describes the process for implementing each program element, "TD-4810S – Gas Transmission Integrity Management Program (Former RMP-06)," was included as Appendix C in Report No. 2015-02. In the second half of 2016, PG&E made updates to several GT Integrity Management related procedures. A list of the procedures updated can be found in Table 8 below.

In accordance with PG&E's written Transmission Integrity Management Program, a completed 2004 Baseline Assessment Plan (BAP) contained all transmission pipeline segments that PG&E initially identified as HCAs. These HCA segments are subject to the requirements of Title 49 of the CFR, Part 192 Subpart O – Pipeline Integrity Management.

The initial 2004 BAP contained 975 miles of HCAs. Based on the Pipeline and Hazardous Materials Safety Administration (PHMSA) 7100.2-1 report submitted in March 2016 for end-of-year 2015, PG&E identified 1,178 miles of HCAs. The 203 mile increase in HCA mileage over the 2004-2015 period is primarily due to new construction around the pipeline, changes in identified sites, and updates to pipeline characteristics when pipeline is replaced or new data become available. These changes are identified incrementally through the annual HCA analysis.

Per the requirements of Section 192.921(d), PG&E assessed 100 percent of the 2004 BAP, as of December 17, 2012, for all PG&E and StanPac covered segments. The 2014 Assessment Plan (AP) reflects the assessment schedules for the 2004 BAP HCA reassessments and new HCAs identified after 2004. The 2015 PG&E and StanPac APs, which reflect the assessments schedules for all HCAs were signed and published in Q4 of 2016, and are attached as Appendix I and J to this report.

Per the requirements of Section 192.945(a), PG&E has submitted the required semi-annual (now annual) reports to the U.S. Department of Transportation's PHMSA since August 2004. The annual reports, submitting information for calendar year 2015, were filed with PHMSA on March 15, 2016, and are included as Appendices J and K to Report No 2016-01. The annual reports for calendar year 2016 will be filed on or before March 15, 2017, and included in Report No. 2017-01.

TABLE 8
INTEGRITY MANAGEMENT PROCEDURES UPDATED IN 2016

Document Number	Title	Appendix
TD-4127B-002	Update to High Consequence Area Determination	D
TD-4810B-001	Changes to Integrity Management Pressure Testing Requirements for Unstable Manufacturing Threats	E
TD-4810B-002	Updates to Baseline Potential Calculation	F
TD-4810B-003	Removal of Direct Examination Requirement as a Result of Reclassification or Reprioritization	G
TD-4810P-010	Internal Corrosion Direct Assessment Program (Former RMP-10)	H

PACIFIC GAS AND ELECTRIC COMPANY

APPENDIX A

**TABLE 3-1 GAS TRANSMISSION PROJECT
CAPITAL AND EXPENSE**

Table 3-1
GT CAPITAL AND EXPENSE^(a)

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total amount spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N/N/A)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation (Y/N/N/A)	District/Division/County
1	Capital	PSEP	Y	23365	P.03741	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	L-109_1 REPL 3.89MI MP 3.41-9.88 WBS	Close-Out	2/11/2011	7/16/2012	2/13/2013	12/12/2012	N	N	N	114,886	119,737	52,642,223	52,642,223	N/A	2011P	Y	Local Trans-south-San Jose-Santa Clara County	
2	Capital	PSEP	Y	23378	P.03672	2H	GT PL Safety Enhance	2H3	PSEP Valve Automat	5509961-VALVE AUTOMATION	Valve Auto - Phase 1	Close-Out	4/20/2011	4/1/2011	2/17/2012	2/17/2012	N	N	N			15,438,963	15,438,963	N/A	2011P	Y	Local Trans-south-Peninsula-San Mateo County	
3	Capital	PSEP	Y	23617	30841614	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	*CANC*7226-02 REPL 0.03MI MP 0.27-0.41 P	Close-Out	3/1/2011	11/1/2011	12/31/2014	12/31/2014	N	N	N					Y	2011P	Y	Local Trans-south-Yosemite-Contra Costa County	
4	Capital	PSEP	Y	23631	30842326	2H	GT PL Safety Enhance	2H3	PSEP Valve Automat	5509961-VALVE AUTOMATION	VALVE AUTO - WALNUT AVE PH. 1	Close-Out	5/24/2011	6/3/2013	10/15/2013	10/1/2013	N	N	N			1,690,956	1,690,956	N/A	2011P	Y	Local Trans-north-Diablo-Contra Costa County	
5	Capital	PSEP	Y	23632	30842286	2H	GT PL Safety Enhance	2H3	PSEP Valve Automat	5509961-VALVE AUTOMATION	VALVE AUTO - FOLEY S RANCH CROSSOVER PH1	Close-Out	5/24/2011	7/30/2014	10/1/2015	4/8/2015	N	N	N	690	13,374	2,646,007	2,646,007	N/A	2011P	Y	Tracy-Alameda County	
6	Capital	PSEP	Y	23633	30842324	2H	GT PL Safety Enhance	2H3	PSEP Valve Automat	5509961-VALVE AUTOMATION	VALVE AUTO - VARGAS CROSSOVER PH. 1	Close-Out	5/24/2011	8/25/2014	11/14/2014	11/5/2014	N	N	N			1,431,246	1,431,246	N/A	2011P	Y	Milpitas/hollister-Alameda County	
7	Capital	PSEP	Y	23634	30842295	2H	GT PL Safety Enhance	2H3	PSEP Valve Automat	5509961-VALVE AUTOMATION	GT VALVE AUTO - IRVINGTON PH. 1	Close-Out	5/24/2011	7/21/2014	3/9/2015	11/24/2014	N	N	N	4 870	4 052	3 873 806	3 873 806	N/A	2011P	Y	Milpitas/hollister-Santa Clara County	
8	Capital	PSEP	Y	23635	30842300	2H	GT PL Safety Enhance	2H3	PSEP Valve Automat	5509961-VALVE AUTOMATION	VALVE AUTO - EAST AIRWAY PH. 1	Close-Out	5/24/2011	9/18/2013	11/19/2013	11/8/2013	N	N	N			1,122,127	1,122,127	N/A	2011P	Y	Tracy-Alameda County	
9	Capital	PSEP	Y	23636	30842279	2H	GT PL Safety Enhance	2H3	PSEP Valve Automat	5509961-VALVE AUTOMATION	V-046 L-114 DALTON CROSSOVER 2V PH1	Close-Out	5/24/2011	7/17/2014	12/19/2014	11/24/2014	N	N	N	52,051	92,686	3,739,510	3,763,986	N/A	2011P	Y	Tracy-Peninsula-Alameda County	
10	Capital	PSEP	Y	23637	30842301	2H	GT PL Safety Enhance	2H3	PSEP Valve Automat	5509961-VALVE AUTOMATION	VALVE AUTO - LIVERMORE JUNCTION PH. 1	Close-Out	5/24/2011	8/28/2013	10/4/2013	9/27/2013	N	N	N			896,686	896,686	N/A	2011P	Y	Tracy-Alameda County	
11	Capital	PSEP	Y	23644	30841466	2H	GT PL Safety Enhance	2H3	PSEP Valve Automat	5509961-VALVE AUTOMATION	GT VALVE AUTO - HINKLEY COMPRESSOR STATI	Close-Out	5/24/2011	7/21/2014	12/13/2014	12/9/2014	N	N	N	8 586	10 609	2 957 785	2 957 785	N/A	2011P	Y	Hinkley-San Bernardino County	
12	Capital	PSEP	Y	23645	30842268	2H	GT PL Safety Enhance	2H3	PSEP Valve Automat	5509961-VALVE AUTOMATION	VALVE AUTO - ALVARADO PH. 1	Close-Out	5/24/2011	4/15/2013	7/10/2013	7/1/2013	N	N	N			1,136,509	1,136,509	N/A	2011P	Y	Local Trans-north-Mission-Alameda County	
13	Capital	PSEP	Y	23646	30841467	2H	GT PL Safety Enhance	2H3	PSEP Valve Automat	5509961-VALVE AUTOMATION	V-079 L-300A 2AX PLS 2V PH1	Close-Out	5/24/2011	9/15/2014	1/5/2015	12/17/2014	N	N	N	-19,409	55,512	813,659	813,659	N/A	2011P	Y	Hinkley-Central Coast-San Bernardino County	
14	Capital	PSEP	Y	23657	30842273	2H	GT PL Safety Enhance	2H3	PSEP Valve Automat	5509961-VALVE AUTOMATION	V-054B L-002 BRENTWOOD TERMINAL 8V PH1	Close-Out	5/24/2011	7/7/2014	1/5/2015	11/17/2014	N	N	N	1,387	1,078	8,217,671	8,217,671	N/A	2011P	Y	Tracy-Peninsula-Alameda County	
15	Capital	PSEP	Y	23659	30842296	2H	GT PL Safety Enhance	2H3	PSEP Valve Automat	5509961-VALVE AUTOMATION	GT VALVE AUTO - LAKES VALLEY LOT PH. 1	Close-Out	5/24/2011	11/10/2014	1/28/2015	12/19/2014	N	N	N	-12,110	2,050	1,207,441	1,207,441	N/A	2011P	Y	Tracy-East Bay-north-Alameda County	
16	Capital	PSEP	Y	23670	30842284	2H	GT PL Safety Enhance	2H3	PSEP Valve Automat	5509961-VALVE AUTOMATION	V-065 L-210A FAIRFIELD CROSSOVER	Close-Out	5/24/2011	9/23/2014	12/2/2016	12/24/2014	N	N	Y	149,235	274,867	3,201,888	3,201,888	N/A	2011P	Y	Local Trans-north-Sacramento-Sacramento County	
17	Capital	PSEP	Y	23677	30841610	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	*CANC*0.48MI MP 0.00-0.50 PH1	Close-Out	5/24/2011	5/1/2012	12/1/2015	12/1/2015	N	N	N					2009 (34)	2011P	Y	Local Trans-north-Sacramento-Sacramento County	
18	Capital	PSEP	Y	23688	P.04069	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	L-114_2 REPL 7.51MI MP 9.3-16.52 WBS	Close-Out	3/4/2011	1/8/2013	12/6/2013	10/21/2013	N	N	N	-1,762	32,568	62,689,837	62,689,837	N/A	2011P	Y	Local Trans-north-Sacramento-Sacramento County	
19	Capital	PSEP	Y	23692	P.04064	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	L-109_4 REPL 6.50MI MP 24.84-33.08 WBS	Construction	7/1/2011	4/16/2018	9/12/2019	8/6/2019	N	Y	N	16,840,537	19,077,741	44,957,730	100,531,923	N/A	2011P	Y	Local Trans-south-Peninsula-San Mateo County	
20	Capital	PSEP	Y	23698	P.04287	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	L-210A REPL 2.02MI MP 19.69-26.62 WBS	Close-Out	10/1/2012	5/28/2013	10/18/2013	8/29/2013	N	N	N			11,351,236	11,351,236	N/A	2011P	Y	Local Trans-north-Sacramento-Sacramento County	
21	Capital	PSEP	Y	23702	P.04136	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	L-196A Repl 2.06MI MP 11.42-13.45 WBS	Close-Out	10/1/2012	9/15/2014	5/1/2015	4/10/2015	N	N	N	278,945	18,353,181	18,353,181		N	2011P	Y	Rio Vista-Sacramento-Sacramento County	
22	Capital	PSEP	Y	23704	P.04063	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	L-109_3 REPL 5.15MI MP 17.01-24.00 WBS	Close-Out	9/28/2011	8/11/2014	4/17/2015	2/2/2015	N	N	N	133,717	-1,623,789	73,463,039	73,463,039	N/A	2011P	Y	Local Trans-south-Sacramento-Sacramento County	
23	Capital	PSEP	Y	23720	P.04062	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	DFM-7221-10 REPL 4.05MI MP 12.07-16.13	Close-Out	2/28/2011	5/20/2013	10/26/2013	8/3/2013	N	N	N	4,113	8,114	18,935,175	18,939,375	N/A	2011P	Y	Local Trans-south-Yosemite-Stanislaus County	
24	Capital	PSEP	Y	23724	P.04003	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	L-109_2 REPL 4.07MI MP 2.82-16.93 WBS	Close-Out	7/1/2011	8/28/2012	3/10/2014	12/17/2012	N	N	N	348 315	611 481	63 623 014	63 623 014	N/A	2011P	Y	Local Trans-south-Peninsula-San Joaquin County	
25	Capital	PSEP	Y	23728	P.04059	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	L-103 REPL 8.36MI MP 5.68-22.21 WBS	Close-Out	8/4/2011	9/11/2012	12/3/2013	11/14/2012	N	N	N			8,104,073	8,104,073	N/A	2011P	Y	Local Trans-north-Central Coast-Monterey County	
26	Capital	PSEP	Y	23743	P.04060	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	L-118A REPL 8.11MI MP 0.00-12.55 WBS	Close-Out	11/0/2012	6/10/2013	6/6/2014	11/25/2013	N	N	N			43 020 201	43 020 201	N/A	2011P	Y	Local Trans-south-Fresno-Monterey County	
27	Capital	PSEP	Y	23746	30841475	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	L-131_2 REPL 0.32MI MP 8.13-8.45 PH1	Close-Out	5/24/2011	7/16/2012	9/7/2012	8/24/2012	N	N	N			2,771,174	2,771,174	N/A	2011P	Y	Local Trans-north-Diablo-Contra Costa County	
28	Capital	PSEP	Y	23748	30841618	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	*CANC* REPL 0.02MI MP 5.42-5.43 PH1	Close-Out	5/24/2011	6/1/2011	10/2/2013	10/2/2013	N	N	N					Y	2011P	Y	Local Trans-north-Diablo-Contra Costa County	
29	Capital	PSEP	Y	23749	P.06332	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	TAPS-REPL MI PH1	Close-Out	10/15/2013	11/19/2014	11/2/2015	4/30/2014	N	N	N	1,780	2,030	1,264,525	1,264,525	N/A	2011P	Y	Local Trans-north-Mission-Alameda County	
30	Capital	PSEP	Y	23750	P.06327	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	TAPS-REPL CC WBS	Close-Out	11/5/2014	6/2/2014	7/16/2014	4/29/2014	N	N	N	55	-71,486	1,269,046	1,269,046	N/A	2011P	Y	Local Trans-south-Central Coast-Monterey County	
31	Capital	PSEP	Y	23758	30842247	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	*CANC* L-050A-1 REPL 0.09MI MP 0.66-2.32	Close-Out	5/24/2011	8/1/2011	9/28/2012	9/28/2012	N	N	N					Y	2011P	Y	Local Trans-north-Sierra-Monterey County	
32	Capital	PSEP	Y	23762	P.06671	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	DFM-1813-02 REPL 0.01MI MP 1.00-1.06 PH1	Close-Out	5/24/2011	6/20/2013	7/25/2013	7/23/2013	N	N	N			741 942	741 942	N/A	2011P	Y	Kettleman-Central Coast-Fresno County	
33	Capital	PSEP	Y	23773	30842235	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	*CANC* L-181B REPL 0.36MI MP 2.17-10.32	Close-Out	5/24/2011	6/1/2011	9/6/2012	9/6/2012	N	N	N					2007, 2008	N	2011P	Y	Local Trans-south-Central Coast-Monterey County
34	Capital	PSEP	Y	23780	P.04844	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	DFM-0604-16 Repl 0.50MI MP 0.00-0.50 WBS	Close-Out	9/24/2012	7/15/2014	9/11/2014	11/25/2013	N	N	N			1,829,198	1,829,198	N/A	2011P	Y	Local Trans-north-Sacramento-Merced County	
35	Capital	PSEP	Y	23786	P.04301	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	DFM-0405-01 REPL 0.29MI MP 3.03-3.30 WBS	Close-Out	9/12/2012	4/28/2014	8/13/2014	8/11/2014	N	N	N	4,838	9,214	6,072,562	6,072,562	N/A	2011P	Y	Local Trans-north-North Bay-vallejo/napa-Solano Co	
36	Capital	PSEP	Y	23795	30842224	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	*CANC*L-109_5 REPL 0.04MI MP 45.83-45.84	Close-Out	5/24/2011	11/1/2011	1/24/2013	1/24/2013	N	N	N					Y	2011P	Y	Local Trans-south-Peninsula-San Mateo County	
37	Capital	PSEP	Y	23796	P.04871	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	L-021C REPL 0.76MI MP 31.85-35.04 WBS	Close-Out	9/5/2012	6/23/2014	4/3/2015	2/8/2015	N	N	N	-28,930	43,904	15,405,921	15,405,921	N/A	2011P	Y	Local Trans-north-North Coast-santa Rosa-Sonoma Co	
38	Capital	PSEP	Y	23822	P.04386	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	L-123 REPL 8.59MI MP 0.00-13.74 WBS	Close-Out	9/3/2012	4/25/2014	7/28/2015	12/9/2014	N	N	N	88,805	-1,049,284	56,068,015	56,229,629	N/A	2011P	Y	Local Trans-north-Sierra-Sutter County	
39	Capital	PSEP	Y	23825	P.04066	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	L-138 Repl 6.71MI MP 38.42-45.09 WBS	Close-Out	6/1/2011	7/23/2012	3/24/2014	6/6/2013	N	N	N			4,198	33,249,890	33,249,890	N/A	2011P	Y	Local Trans-south-Fresno-Fresno County
40	Capital	PSEP	Y	23832	P.04065	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	L-111A REPL 8.83MI MP 18.70-27.54 WBS	Close-Out	5/5/2011	8/13/2012	3/1/2014	3/1/2013	N	N	N			4,715	35,404,326	35,404,326	N/A	2011P	Y	Local Trans-south-Fresno-Fresno County
41	Capital	PSEP	Y	23845	P.04067	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	L-167 REPL-050A Transfer Yuba City WBS	Close-Out	8/6/2012	4/8/2013	11/15/2013	7/29/2013	N	N	N			24,840,101	24,840,101	N/A	2011P	Y	Local Trans-north-Sierra-Sutter County	
42	Capital	PSEP	Y	23867	P.04068	2H	GT PL Safety Enhance	2H1	PSEP Pipe Replacemen	5509959-PIPELINE REPLACEMENT	L-220 REPL 5.49MI MP																	

Table 3-1
GT CAPITAL AND EXPENSE^{a)}

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date or under way in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total Amount Spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N) N/A	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation (Y/N) N/A	District/Division/County
103	Capital	Base	Y	34481	31189888	3K	Gas Trans Remediate	3KA	MitigateCorrosion-Ot	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	INSTALL MOISTURE ANALYZER - TOPOCK	Construction	10/12/2015	11/29/2016	4/28/2017	3/30/2017	N	Y	N	561,183	641,006	674,657	746,803		N/A		N	Topock-Kern-San Bernardino County
104	Capital	Base	Y	34620	31130746	3K	Gas Trans Remediate	3K6	Cathodic Protection-	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	TEG INSTALL L-300A MP 25.88	Close-Out	9/12/2014	7/27/2015	10/16/2015	12/31/2015	N	N	N	44,041	35,577	364,395	364,395		N		N	Topock-Kern-San Bernardino County
105	Capital	Base	Y	35259	31105000	3K	Gas Trans Remediate	3K6	Cathodic Protection-	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	L-300A MP 462.4 ANODE INSTALLATION	Close-Out	9/30/2014	9/30/2015	11/17/2015	3/15/2016	N	N	N	7,904	55,313	498,365	498,365		N/A		N	Milpitas/Holister-Central Coast-Santa Clara Count
106	Capital	Base	Y	35853	31188463	3K	Gas Trans Remediate	3KA	MitigateCorrosion-Ot	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	L401 MP 396.84 TO 396.88 REPAINT SPAN	Close-Out	9/15/2014	10/7/2015	4/21/2016	/	N	N	N	568,658	584,722	605,283	615,283		N/A		N	Tracy-Merced County
107	Capital	Base	Y	35994	31104821	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	L-172A MP 70.83 CASING REMEDIATION	Close-Out	9/3/2014	7/21/2015	8/22/2015	9/24/2015	N	N	N	-3,281	22,823	415,070	415,070		N/A		N	Local Trans-north-Sacramento-Sacramento County
108	Capital	Base	Y	35995	31104822	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	DFM-0214-01 MP 0.68 CASING REMEDIATION	Engineering/Perm tting	10/3/2014	21/3/2017	3/15/2017	3/4/2017	N	Y	N	47,771	70,215	253,896	773,223		N		N	Local Trans-south-Peninsula-San Mateo County
109	Capital	Base	Y	35998	31104824	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	DFM 0404-02 MP 0.04 CASING REMEDIATION	Close-Out	10/3/2014	11/15/2015	12/19/2015	7/19/2016	N	N	N	4,465	-27,803	669,984	669,984		N		N	Local Trans-north-North Bay-vallejo/napa-Solano Co
110	Capital	Base	Y	35999	31104825	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	DFM 7224-15 MP 0.01 CASING REMEDIATION	Close-Out	10/21/2014	9/9/2015	10/23/2015	4/12/2016	N	N	N	24,179	56,142	530,358	530,358		N		N	Local Trans-south-Yosemite-modesto-Stanislous Coun
111	Capital	Base	Y	36007	31104827	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	DFM 0618-03 MP 1.55 CASING REMEDIATION	Estimation	10/3/2014	4/17/2017	5/26/2017	5/1/2017	N	Y	N	23,682	93,667	136,083	573,307		N		N	Local Trans-north-Sacramento-Sacramento County
112	Capital	Base	Y	36013	31105384	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	DFM-0402-01 MP 4.87 CASING REMEDIATION	Engineering/Perm tting	9/3/2014	6/5/2017	7/15/2017	6/19/2017	N	Y	N	46,741	69,887	110,783	1,347,489		N		N	Local Trans-north-North Bay-vallejo/napa-Napa Coun
113	Capital	Base	Y	36016	31118736	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	DFM 0402-01 MP 4.57 CASING REMEDIATION	Close-Out	9/3/2014	10/28/2015	4/5/2016	8/26/2016	N	N	N	-86,819	553,340	709,200	711,000		N		N	Local Trans-north-North Coast-ukiah-Napa County
114	Capital	Base	Y	36023	31105695	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	1202-01 MP 0.12 CASING REMEDIATION	Engineering/Permitting	9/3/2014	4/15/2017	4/29/2017		N	Y	N	1,166	2,209	4,248	522,296		Y		N	Local Trans-south-Fresno-Fresno County
115	Capital	Base	Y	36031	31107448	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE GCUST5760 MP 1.16 CASING REMEDIATIO	Close-Out	9/3/2014	6/14/2016	7/21/2016	9/14/2016	N	N	Y	248,173	613,056	668,579	670,079		N/A		N	Local Trans-north-Stockton-San Mateo County
116	Capital	Base	Y	36108	31106004	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	DFM-3008-01 MP 1.24 CASING REMEDIATION	Close-Out	10/3/2014	6/5/2015	9/24/2015	9/24/2015	N	N	N	5,365	-9,370	805,265	805,265		N		N	Local Trans-north-Diablo-Contra Costa County
117	Capital	Base	Y	36118	31106008	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	DFM-1812-13 MP 0.02 CASING REMEDIATION	Close-Out	9/3/2014	9/14/2015	10/16/2015	7/19/2016	N	N	N	2,389	30,637	640,176	640,176		N		N	Local Trans-south-Central Coast-Monterey County
118	Capital	Base	Y	36122	31106010	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	8807-01 MP0.0000-6.4102	Engineering/Perm tting	9/3/2014	4/19/2017	5/31/2017	5/3/2017	N	Y	N	9,213	29,083	462,284	530,054		N		N	Local Trans-south-De Anza-Santa Clara County
119	Capital	Base	Y	36129	31106015	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	DFM-0215-01 MP 0.46 CASING REMEDIATION	Close-Out	10/3/2014	4/21/2015	5/13/2015	4/1/2016	N	N	N	72	9,686	427,626	427,626		Y		N	Local Trans-south-Peninsula-San Mateo County
120	Capital	Base	Y	36233	31111047	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 0613-01 MP 2.58 CASING REMEDIATION	Close-Out	12/1/2014	12/1/2014	1/28/2016	1/28/2016	N	N	N	12,175	126,812	270,747	270,747		N/A		N	Local Trans-north-Sacramento-Sacramento County
121	Capital	Base	Y	36330	31111234	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	DFM 0616-02 MP 0.31 CASING REMEDIATION	Construction	9/3/2014	3/4/2015	9/24/2015	9/24/2015	N	N	N	11,592	20,306	533,753	533,753		N/A		N	Local Trans-north-Sacramento-Sacramento County
122	Capital	Base	Y	36332	31111238	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 0604-03 MP 0.36 CASING REMOVAL	Close-Out	9/3/2014	5/11/2015	8/19/2015	8/10/2015	N	N	N	243	132,127	687,486	687,486		Y		N	Local Trans-north-Sacramento-Solano County
123	Capital	Base	Y	36339	31111363	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 124A MP 21.71 CASING REMOVAL	Estimation	9/3/2014	5/1/2017	6/6/2017	5/9/2017	N	Y	N	10,212	15,103	52,349	262,029		N		N	Local Trans-north-Sierra-Yuba County
124	Capital	Base	Y	36343	31111365	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 2405-01 MP 0.34 CASING REMEDIATION	Close-Out	10/3/2014	7/6/2015	7/31/2015	4/12/2016	N	N	N	593	-15,794	337,898	337,898		N/A		N	Local Trans-north-Mission-Santa Clara County
125	Capital	Base	Y	36381	31107412	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 191-1 MP 34.27 CASING REMOVAL	Close-Out	1/23/2014	11/12/2014	12/25/2014	9/24/2015	N	N	N	138	317	551,330	551,330		N		N	Local Trans-north-Diablo-Contra Costa County
126	Capital	Base	Y	36397	31109121	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 3006-01 MP 5.7 CASING REMOVAL	Close-Out	10/15/2014	1/6/2015	2/9/2015	6/29/2015	N	N	N	896	7,591	475,285	475,285		N/A		N	Local Trans-north-Diablo-Contra Costa County
127	Capital	Base	Y	36398	31109120	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 153 MP 26.13 CASING REMOVAL	Close-Out	10/15/2014	12/22/2014	2/10/2015	4/12/2016	N	N	N	6,294	10,282	513,134	513,134		Y		N	Local Trans-north-East Bay-north-Alameda County
128	Capital	Base	Y	36407	31111582	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 153MP 2.26 CASING REMOVAL	Close-Out	10/3/2014	11/1/2014	4/12/2016	4/12/2016	N	N	N	5,000	599,855	702,368	702,368		N/A		N	Local Trans-north-Mission-Alameda County
129	Capital	Base	Y	36409	31111585	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 7223-01 MP 6.01 CASING REMEDIATION	Close-Out	10/7/2014	2/22/2016	5/5/2016	8/26/2016	N	N	N	285,799	878,199	969,378	969,378		N/A		N	Local Trans-south-Yosemite-Stanislous County
130	Capital	Base	Y	36413	31111589	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE X6460 MP 18.07 CASING REMOVAL	Close-Out	9/3/2014	4/22/2015	10/28/2015	9/30/2015	N	N	N	-543	-357,119	3,983,147	3,983,147		N/A		N	Local Trans-north-Mission-Alameda County
131	Capital	Base	Y	36414	31111591	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 153 MP 13.64 CASING REMOVAL	Close-Out	10/1/2014	10/1/2014	2/2/2016	2/2/2016	N	N	N	24,530	48,577	659,626	659,626		N/A		N	Local Trans-north-Mission-Alameda County
132	Capital	Base	Y	36415	31111592	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 105N MP 9.04 CASING REMEDIATION	Close-Out	9/3/2014	6/1/2015	8/20/2015	11/13/2015	N	N	N	6,564	-508,131	780,956	780,956		N/A		N	Local Trans-north-Mission-Alameda County
133	Capital	Base	Y	36416	31111593	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 105N MP 18.64 CASING REMEDIATION	Engineering/Permitting	10/3/2014	5/8/2017	6/24/2017	5/27/2017	N	Y	N	11,611	289,441	676,372	2,825,346		N/A		N	Local Trans-north-Mission-Alameda County
134	Capital	Base	Y	36421	31111596	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 0401-01 MP 4.74 CASING REMEDIATION	Engineering/Permitting	9/3/2014	6/5/2017	7/15/2017	6/19/2017	N	Y	N	61,775	89,324	160,299	1,728,322		N/A		N	Local Trans-north-North Bay-vallejo/napa-Marin Cou
135	Capital	Base	Y	36424	31112463	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 134A MP 26.81 CASING REMEDIATION	Close-Out	10/3/2014	11/23/2015	2/16/2016	4/12/2016	N	N	N	2,449	464,925	736,235	736,235		N/A		N	Local Trans-south-Yosemite-Fresno County
136	Capital	Base	Y	36431	31112468	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 153 MP 17.55 CASING REMOVAL	Engineering/Perm tting	10/3/2014	3/29/2017	5/9/2017	4/12/2017	N	Y	N	17,579	27,447	70,408	385,754		Y		N	Local Trans-north-Mission-Alameda County
137	Capital	Base	Y	36445	31111061	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 0109-01 MP 1.39 CASING REMOVAL	Close-Out	9/3/2014	8/20/2015	10/30/2015	7/19/2016	N	N	N	2,918	-203,968	1,353,355	1,353,355		N		N	Local Trans-north-East Bay-north-Alameda County
138	Capital	Base	Y	36447	31111062	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 6625-01 MP 5.8 CASING REMEDIATION	Close-Out	9/3/2014	11/4/2015	12/24/2015	7/19/2016	N	N	N	-4,221	121,511	894,792	894,792		N/A		N	Local Trans-south-Kern-San Bernardino County
139	Capital	Base	Y	36471	31112536	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 301G MP 12.02 CASING REMEDIATION	Engineering/Perm tting	10/21/2014	5/1/2017	6/10/2017	5/19/2017	N	Y	N	7,271	18,158	48,079	362,140		N/A		N	Local Trans-south-Central Coast-San Benito County
140	Capital	Base	Y	36472	31112538	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 1881-01 MP 0.03 CASING REMEDIATION	Engineering/Perm tting	9/3/2014	3/1/2017	4/10/2017	3/16/2017	N	Y	N	20,021	180,382	291,153	632,071		N/A		N	Local Trans-south-Central Coast-Monterey County
141	Capital	Base	Y	36478	31112583	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 109 MP 52.64 CASING REMOVAL	Engineering/Perm tting	9/3/2014	2/28/2017	4/10/2017	3/14/2017	N	Y	N	4,629	6,272	13,032	495,115		Y		N	Local Trans-south-De Anza-San Francisco County
142	Capital	Base	Y	36571	31112585	3K	Gas Trans Remediate	3K5	Casing Mitigation	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LINE 101 MP 3.12 CASING REMEDIATION	Close-Out	9/3/2014	8/22/2016	12/1/2016	11/2/2016	N	N	Y	1,244,								

Table 3-1
GT CAPITAL AND EXPENSE^{a)}

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total amount spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N/N/A)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation (Y/N/ N/A)	District/Division/County
205	Capital	Base	Y	33585	31101001	3L	Gas Trans Storage We	3L4	Storage Other	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	MCD IS WSS REPLACE GAS WELL TRANSMISSI	Engineering/Permitting	2/16/2015	7/24/2017	11/4/2017	10/11/2017	N	Y	N	1,015,037	1,458,445	1,675,728	9,985,713	N/A		N	Mcdonald Island-Stockton-San Joaquin County	
206	Capital	Base	Y	35222	31101006	3L	Gas Trans Storage We	3L3	Storage Well Rework	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	MCD ISL REWORK WELL TC-14S (2015)	Close-Out	1/15/2015	3/2/2015	9/8/2015	9/30/2015	N	N	N	-201,782	19,714	2,199,222	2,199,222	N/A		N	Mcdonald Island-Stockton-San Joaquin County	
207	Capital	Base	Y	35224	31101004	3L	Gas Trans Storage We	3L3	Storage Well Rework	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	MCD ISL REWORK WELL WS-3E (2015)	Close-Out	1/15/2015	3/2/2015	3/31/2016	9/30/2015	N	N	N	4,232	107,932	1,779,490	1,779,490	N/A		N	Mcdonald Island-Stockton-San Joaquin County	
208	Capital	Base	Y	35226	31101003	3L	Gas Trans Storage We	3L3	Storage Well Rework	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	MCD ISL REWORK WELL WS-1W (2015)	Close-Out	1/15/2015	3/2/2015	3/31/2016	11/18/2015	N	N	N	13,087	338,353	2,523,835	2,523,835	N/A		N	Mcdonald Island-Stockton-San Joaquin County	
209	Capital	Base	Y	36038	31103200	3L	Gas Trans Storage We	3L3	Storage Well Rework	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	STORAGE WELL ANNULAR MONITORING	Close-Out	2/23/2015	11/1/2016	8/31/2016	3/14/2016	N	N	Y	36,376	841,756	959,256	1,059,256	N/A		N	Local Trans-north-Diablo-Multiple Counties	
210	Capital	Base	Y	39056	31180264	3L	Gas Trans Storage We	3L3	Storage Well Rework	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	MCD ISL REWORK WELL TC-5S (2016)	Construction	1/12/2016	4/21/2016	3/31/2017	10/17/2016	N	Y	N	2,408,699	2,527,929	2,527,929	2,577,929	Y		N	Mcdonald Island-Stockton-San Joaquin County	
211	Capital	Base	Y	39059	31180266	3L	Gas Trans Storage We	3L3	Storage Well Rework	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LMS REWORK WELL LM-2A (2016)	Close-Out	1/12/2016	4/20/2016	3/31/2017	6/21/2016	N	Y	N	1,867,412	2,146,973	2,146,973	2,209,973	N		N	Mcdonald Island-Stockton-San Joaquin County	
212	Capital	Base	Y	39060	31180262	3L	Gas Trans Storage We	3L3	Storage Well Rework	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	MCD ISL REWORK WELL TC-9N (2016)	Construction	1/12/2016	4/21/2016	3/31/2017	11/14/2016	N	Y	N	3,339,674	3,803,036	3,803,036	3,853,036	Y		N	Mcdonald Island-Stockton-San Joaquin County	
213	Capital	Base	Y	39061	31180261	3L	Gas Trans Storage We	3L3	Storage Well Rework	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	MCD ISL REWORK WELL TC-4N (2016)	Construction	1/12/2016	4/21/2016	3/31/2017	8/23/2016	N	Y	N	2,973,906	3,484,276	3,484,276	3,534,276	Y		N	Mcdonald Island-Stockton-San Joaquin County	
214	Capital	Base	Y	39062	31180263	3L	Gas Trans Storage We	3L3	Storage Well Rework	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	MCD ISL REWORK WELL TC-3N (2016)	Construction	1/12/2016	4/21/2016	3/31/2017	9/19/2016	N	Y	N	2,921,883	3,109,267	3,109,267	3,172,267	Y		N	Mcdonald Island-Stockton-San Joaquin County	
215	Capital	Base	Y	39063	31180265	3L	Gas Trans Storage We	3L3	Storage Well Rework	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LMS REWORK WELL LM-12C (2016)	Construction	1/12/2016	4/20/2016	3/31/2017	6/7/2016	N	Y	N	1,232,441	3,197,663	3,197,663	3,260,663	N		N	Mcdonald Island-Stockton-San Joaquin County	
216	Capital	Base	Y	39149	31180156	3L	Gas Trans Storage We	3L4	Storage Other	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	MCD IS - TCS INSTALL PLATFORM HMI	Close-Out	2/1/2016	10/17/2016	11/17/2016	11/14/2016	N	N	Y	394,090	488,666	488,666	536,670	Y		N	Mcdonald Island-San Joaquin County	
217	Capital	Base	Y	39190	31180152	3L	Gas Trans Storage We	3L4	Storage Other	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	LMS MEDANOS UPGRADE REBOILER BURNERS	Engineering/Permitting	1/19/2016	5/1/2017	7/26/2017	6/26/2017	N	Y	N	57,783	121,209	124,585	633,800	N/A		N	Los Medanos-Contra Costa County	
218	Capital	Base	Y	39461	31180158	3L	Gas Trans Storage We	3L4	Storage Other	5746086-7079489-MARINER_NEXT GENERATION LINEAR R	MCDIS-TCS CASING SADD INSPECT VALVES	Engineering/Permitting	1/8/2016	3/1/2018	6/4/2018	5/3/2018	N	Y	N	80,431	132,653	136,158	1,089,959	N/A		N	Mcdonald Island-San Joaquin County	
219	Capital	Base	Y	18027	9708140	44	Gas Capital GasTrans	44A	Stan-Pac Capital	5900721-CGT_OBS_STANPAC CAPITAL	SP3 FAULT CROSSING AT MP 173.6	Construction	3/1/2015	3/1/2015	12/8/2017		N	N	N		2,690	5,300	107,724	N/A		N	Local Trans-north-Diablo-Contra Costa County	
220	Capital	Base	Y	22926	97000509	44	Gas Capital GasTrans	44A	Stan-Pac Capital	5900721-CGT_OBS_STANPAC CAPITAL	R-280 SP4Z MP 7.31 - 8.19 RETIRE SJ RIVE	Close-Out	1/5/2012	6/1/2012	9/27/2013	9/27/2013	N	N	N	3,088,216	3,599,001	4,566,179	4,696,659	N/A		N	Rio Vista-Sac-vacadixon-Contra Costa County	
221	Capital	Base	Y	23620	97000503	44	Gas Capital GasTrans	44B	PSEP Stanpac Capital	5900121-STANPAC EXPENSE	21LVE AUTO - ANTIOCH TOWN METER STA PH-1	Close-Out	11/1/2012	3/31/2013	3/31/2013	3/31/2013	N	N	N		1,139	1,139	1,139	N/A	2011P	N	Local Trans-north-Diablo-Contra Costa County	
222	Capital	Base	Y	23621	97000501	44	Gas Capital GasTrans	44B	PSEP Stanpac Capital	5900121-STANPAC EXPENSE	VALVE AUTO - SP3-LINE 191 MTR STA, PH. 1	Close-Out	1/1/2011	6/1/2012	3/18/2013	3/18/2013	N	N	N		999,461	999,461	999,461	N/A	2011P	N	Los Medanos-Contra Costa County	
223	Capital	Base	Y	23622	97000521	44	Gas Capital GasTrans	44B	PSEP Stanpac Capital	5900121-STANPAC EXPENSE	01LVE AUTO - LOS MEDANOS, PH. 1	Close-Out	1/5/2012	4/13/2013	8/21/2013	8/21/2013	N	N	N	-8	131	812,103	812,103	N/A	2011P	N	Los Medanos-Contra Costa County	
224	Capital	Base	Y	23623	97000504	44	Gas Capital GasTrans	44B	PSEP Stanpac Capital	5900121-STANPAC EXPENSE	VALVE AUTO - CONCORD METER STA, PH. 1	Close-Out	8/1/2011	7/29/2013	9/20/2013	9/12/2013	N	N	N		944,202	944,202	944,202	N/A	2011P	N	Local Trans-north-Diablo-Contra Costa County	
225	Capital	Base	Y	23624	97000505	44	Gas Capital GasTrans	44B	PSEP Stanpac Capital	5900121-STANPAC EXPENSE	VALVE AUTO - VINE HILL, PH.1	Close-Out	1/5/2012	3/18/2013	7/15/2013	7/2/2013	N	N	N	188	2,065	1,604,690	1,604,690	N/A	2011P	N	Local Trans-north-Diablo-Contra Costa County	
226	Capital	Base	Y	23626	97000506	44	Gas Capital GasTrans	44B	PSEP Stanpac Capital	5900121-STANPAC EXPENSE	04LVE AUTO - "CCC" STREET STA PH-1	Close-Out	8/1/2011	8/1/2011	4/5/2013	4/5/2013	N	N	N		1,278,618	1,278,618	1,278,618	N/A	2011P	N	Local Trans-north-Diablo-Contra Costa County	
227	Capital	Base	Y	23627	97000507	44	Gas Capital GasTrans	44B	PSEP Stanpac Capital	5900121-STANPAC EXPENSE	VALVE AUTO - FRANKLIN CANYON, PH. 1	Close-Out	8/1/2011	8/1/2011	4/5/2013	4/5/2013	N	N	N		583,967	583,967	583,967	N/A	2011P	N	Local Trans-north-East Bay-south-Alameda County	
228	Capital	Base	Y	24009	97000661	44	Gas Capital GasTrans	44A	Stan-Pac Capital	5900721-CGT_OBS_STANPAC CAPITAL	SP4Z RETIRE 0.25MI MP 8.18-8.43 PH1	Close-Out	10/1/2011	10/1/2011	5/28/2013	5/28/2013	N	N	N	188	2,749	428,067	428,067	N/A	2011P	N	Los Medanos-Diablo-Contra Costa County	
229	Capital	Base	Y	25180	97000941	44	Gas Capital GasTrans	44A	Stan-Pac Capital	5900721-CGT_OBS_STANPAC CAPITAL	RYER ISLAND - REPLACE/RELOCATE ODOORIZER	Close-Out	9/21/2011	11/30/2015	7/26/2016	12/22/2015	N	N	Y	22,973	144,956	688,742	701,088	N/A		N	Los Medanos-Contra Costa County	
230	Capital	Base	Y	26717	97003981	44	Gas Capital GasTrans	44A	Stan-Pac Capital	5900721-CGT_OBS_STANPAC CAPITAL	SP3AL191 X-TIE RE-PLACE MONITOR CONTROLS	Estimation	1/28/2015	5/1/2016	7/10/2016	6/15/2016	N	N	N	101	101	101	51,371	Y		N	Los Medanos-East Bay-north-Contra Costa County	
231	Capital	Base	Y	29798	97001321	44	Gas Capital GasTrans	44A	Stan-Pac Capital	5900721-CGT_OBS_STANPAC CAPITAL	SHERMAN ISLAND - INSTALL ODOORIZER	Construction	8/1/2012	11/1/2016	10/30/2017	1/20/2017	N	Y	N	333,377	384,348	752,762	829,626	N/A		N	Rio Vista-Sac-vacadixon-Solano County	
232	Capital	Base	Y	31811	97002561	44	Gas Capital GasTrans	44A	Stan-Pac Capital	5900721-CGT_OBS_STANPAC CAPITAL	GT SP-3 ABANDONED PIPE REMOVAL	Close-Out	9/8/2014	12/8/2014	11/6/2015	1/7/2015	N	N	N	3,054	6,478	372,610	372,610	N/A		N	Los Medanos-Diablo-Contra Costa County	
233	Capital	Base	Y	39738	97003041	44	Gas Capital GasTrans	44A	Stan-Pac Capital	5900721-CGT_OBS_STANPAC CAPITAL	H-111A SP-6 LI UPGOR LAUNCH	Close-Out	7/14/2015	8/19/2016	12/2/2016	11/1/2016	N	N	Y	2,833,101	2,963,288	3,035,989	3,173,989	N/A		N	Local Trans-north-Diablo-Contra Costa County	
234	Capital	Base	Y	39739	97003042	44	Gas Capital GasTrans	44A	Stan-Pac Capital	5900721-CGT_OBS_STANPAC CAPITAL	H-111D SP-6 MP 0.11-3.87 LI UPGRADE	Close-Out	7/16/2015	8/25/2016	11/14/2016	11/1/2016	N	N	Y	1,637,024	1,794,216	1,857,419	1,996,419	N/A		N	Local Trans-north-Diablo-Contra Costa County	
235	Capital	Base	Y	39899	97003982	44	Gas Capital GasTrans	44A	Stan-Pac Capital	5900721-CGT_OBS_STANPAC CAPITAL	SP5 MP 0.00-2.06 VINTAGE PROGRAM	Construction	11/1/2016	11/1/2016	10/31/2017	10/31/2017	Y	N	N				6,035,064	Y		N	Los Medanos-Diablo-Contra Costa County	
236	Capital	Base	Y	16824	30603874	73	GT Pipeline Capacity	73A	Capacity and NOP	5501686-CAPACITY ENGR PERM AND PROCURE 13	R-574 DM 1603-01 MP 2.15 1.5 MI 8" EXT	Estimation	12/19/2005	5/15/2017	9/12/2017	8/18/2017	N	Y	N	898,142	1,045,653	1,352,689	7,853,991	N		N	Local Trans-north-Stockton-San Joaquin County	
237	Capital	Base	Y	17486	P.02137	73	GT Pipeline Capacity	73A	Capacity and NOP	5728038-P.02696-L407 PH2	L-406 Expansion Project	Close-Out	6/1/2005	6/1/2005	10/4/2010	10/4/2010	N	N	N		11,677	60,256,885	60,256,885	N/A	2011	N	Local Trans-north-North Valley-Sacramento County	
238	Capital	Base	Y	19041	P.02696	73	GT Pipeline Capacity	73A	Capacity and NOP	5728038-P.02696-L407 PH2	L-407 Ph2	Close-Out	11/10/2005	12/1/2016	12/1/2016	11/1/2015	N	N	Y	61,903,447	73,758,695	405,713,246	405,713,246	N/A	2008, 2011	N	Local Trans-north-Sierra	
239	Capital	Base	Y	22144	30841076	73	GT Pipeline Capacity	73D		5751488-30841070 - 0617-06 INST LNG INJ EL DORADO	R-487 0617-06 INST LNG INJ EL DORADO HIL	Close-Out	1/5/2012	10/15/2015	12/1/2015	11/5/2015	N	N	N	45,923	105,085	815,243	840,245	N		N	Local Trans-north-Sierra-Yuba County	
240	Capital	Base	Y	27086	30918878	73	GT Pipeline Capacity	73A	Capacity and NOP	5501686-CAPACITY ENGR PERM AND PROCURE 13	STATION	Estimation	5/14/2012	4/3/2018	6/27/2018	5/29/2018	N	Y	N	359,009	431,179	468,429	2,531,293	N/A		N	Local Trans-north-Stockton-San Joaquin County	
241	Capital	Base	Y	31152	31100657	73	GT Pipeline Capacity	73A	Capacity and NOP	5501686-CAPACITY ENGR PERM AND PROCURE 13	GT R-375 L-167 1.51MI MP 17.41-29.24 REP	Close-Out	8/28/2013	6/25/2014	11/4/2015	9/30/2014	N	N	N	5,006	20,431	11,181,006	11,181,006	N/A		N	Local Trans-north-Sierra-Sutter County	
242	Capital	Base	Y	31433	31037810	73	GT Pipeline Capacity	73D		5512500-LNG/CNG CAPITAL EQUIPMENT	LNG AMBIENT VAPORIZERS 3-4 ABRICATION	Close-Out	11/1/2013	11/1/2013	3/1/2015	3/1/2015	N	N	N	559,948	1,880,795	2,940,594	2,940,594	N		N	Local Trans-Systemwide-Placer County	
243	Capital	Base	Y	35089	31094965	73	GT Pipeline Capacity	73D		5514119-CAPACITY PROGRAM	T-419-14, DFM-2403-01, TEST, FREMONT	Close-Out	9/1/2014	9/1/2014	5/18/2015	5/18/2015	N	N	N	3,051	19,480	277,219	277,219	N/A		N	Local Trans-north-Mission-Alameda County	
244	Capital	Base	Y	35319	31152670	73	GT Pipeline Capacity	73D	Capacity and NOP	5501686-CAPACITY ENGR PERM AND PROCURE 13	RT-103 0-01 MP 0.22 RELOCATE 57 FT	Engineering/Permitting	3/1/2014	2/9/2017	3/16/2017	3/1/2017	N	Y	N	69,009	146,784	227,555	1,017,555	Y		N	Local Trans-north-North Bay-vallejo/napa-Solano Co	
245	Capital	Base	Y	36135	31105944	73	GT Pipeline Capacity	73D		5514119-CAPACITY PROGRAM	TRIM REGULATION TRAILER THX 503-505	Close-Out	10/1/2014	10/1/2014	12/28/2016	12/28/2016	N	N	Y	31,660	62,463	848,055	848,055	N/A		N	Local Trans-Systemwide-Yuba County	
246	Capital	Base	Y																									

Table 3-1
GT CAPITAL AND EXPENSE^{a)}

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total Amount Spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation (Y/N)	District/Division/County
307	Capital	Base	Y	24477	30903548	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	GT HOLLISTER-REPLACE MONITOR ACTUATORS	Close-Out	1/5/2012	9/8/2014	1/28/2015	10/28/2014	N	N	N	492	492	1,664,197	1,682,805		N/A		N	Milpitas/hollister-Central Coast-San Benito County
308	Capital	Base	Y	24478	30903684	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	OLD RIVER V5 REPLACMNT AND V4 CONTROLLR	Estimation	1/5/2012	4/2/2018	6/21/2018	6/4/2018	N	Y	N	241,833	549,941	925,394	3,380,121		N		N	Tracy-Diablo-Contra Costa County
309	Capital	Base	Y	24480	30903685	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	BRENTWOOD-REPLACE 2" BLOW-OFF VALVES	Construction	1/5/2012	2/1/2012	12/31/2016	12/31/2016	N	N	Y	10,457	20,536	278,305	278,305		N/A		N	Tracy-Diablo-Contra Costa County
310	Capital	Base	Y	24536	30903739	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	IRVINGTON-REPLACE ACTUATORS ON MONITORS	Close-Out	1/5/2012	4/22/2015	3/8/2016	8/14/2015	N	N	N	45,205	99,966	3,458,493	3,458,493		N/A		N	Milp tas/hollister-Central Coast-Alameda County
311	Capital	Base	Y	24575	30857344	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	GT-INSTALL OPP AT EL PASO INTERCONNECT	Close-Out	6/15/2011	6/1/2011	5/8/2012	5/8/2012	N	N	N	18,415	150,954	3,119,215	3,119,215		N/A		N	Topock-Kern-San Bernardino County
312	Capital	Base	Y	24674	30859792	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	R-307 L-107 1.94MI MP29.27-31.21 REPL	Close-Out	2/16/2012	3/3/2014	5/20/2015	11/18/2014	N	N	N	24,740	259,427	44,340,789	44,370,789		N/A		N	Milp tas/hollister-Mission-Alameda County
313	Capital	Base	Y	24753	30859796	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L-119A MP13.12-12MP14.05 DEACTIVATE 12-IN	Close-Out	6/27/2011	7/1/2011	9/26/2011	9/26/2011	N	N	N	6,059	6,059	484,004	489,004		Y		N	Local Trans-north-Sacramento-Sacramento County
314	Capital	Base	Y	24773	30861966	75	GT Pipeline Reliabil	75J	Geohazards	5510459-GSM, CORROSION ENGINEERING	021E MP 129.7 LAND SLIDE MITIGATION	Close-Out	7/1/2011	7/1/2011	1/5/2012	1/5/2012	N	N	N	2,492	3,218	593,290	593,290		N/A		N	Local Trans-north-Sacramento-Sacramento County
315	Capital	Base	Y	25026	30866267	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	MILPITAS CONTROLS UPGRADE	Close-Out	2/20/2012	3/17/2014	2/11/2015	6/12/2014	N	N	N	6,034	12,954	3,095,066	3,095,066		N/A		N	Milpitas/hollister-Central Coast-Santa Clara Count
316	Capital	Base	Y	25037	30879385	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	L-197A, MP 39.57-39.97 PIPE REPL	Close-Out	9/1/2011	9/1/2011	9/21/2012	9/21/2012	N	N	N	4,464	9,242	1,459,612	1,459,612		N/A		N	Local Trans-north-Stockton-San Joaquin County
317	Capital	Base	Y	25078	30869840	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	N SAC UNDRGRNDHOLDRE DEACTIVATE 3BOTTLES	Close-Out	8/1/2011	8/1/2011	2/12/2013	2/12/2013	N	N	N	2,837	3,028	367,815	367,815		N/A		N	Local Trans-north-Sacramento-Sacramento County
318	Capital	Base	Y	25122	30883172	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	400 MP 269.48 REPLACE MLV	Close-Out	10/21/2011	1/1/2012	4/16/2013	4/16/2013	N	N	N	5,475	9,041	3,333,607	3,333,607		N/A		N	Rio Vista-Sac-vacadoxon-Solano County
319	Capital	Base	Y	25241	30877383	75	GT Pipeline Reliabil	75H	Class Location	5510459-GSM, CORROSION ENGINEERING	R-295 L-300B MP 34.5 REPL 1800FT	Close-Out	10/19/2011	9/22/2014	1/26/2015	12/17/2014	N	N	N	9,047	43,311	4,794,779	4,814,840		N/A		N	Kettleman-Fresno-Kings County
320	Capital	Base	Y	25267	30888833	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	R-304 L-131 0.0MI MP38.7-38.7 REBUILD	Close-Out	12/2/2010	7/50/2014	10/2/2015	6/8/2015	N	N	N	76,604	27,566	13,558,798	13,558,798		N/A		N	Tracy-Mission-San Joaquin Count
321	Capital	Base	Y	25355	74000800	75	GT Pipeline Reliabil	75K	Water and Levee	5510459-GSM, CORROSION ENGINEERING	L-300B, MP 0.0-0.1 RPLC PIPE ON BRIDGE	Close-Out	10/1/2011	11/1/2015	11/1/2015	5/14/2012	N	N	N	1,664	652,378	15,705,838		N/A		N	Topock-Kern-San Bernardino County	
322	Capital	Base	Y	25392	30903557	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	IRVINGTON-REPLACE - INSTALL SEPARATORS	Estimation	1/5/2012	4/1/2018	7/3/2018	6/16/2018	N	Y	N	727,177	1,146,144	1,866,017	3,758,220		N/A		N	Milp tas/hollister-Central Coast-Alameda County
323	Capital	Base	Y	25450	30905983	75	GT Pipeline Reliabil	75T	Regulator Stations	5501687-GSM PIPELINE RELIABILITY/SAFETY	L-400 MP230.96 EXPOSED PIPE PETROLEUM CR	Engineering/Permitting	1/5/2012	5/15/2017	10/10/2017	9/16/2017	N	Y	N	169,389	256,647	1,015,516	1,194,523		N/A		N	Willows-North Valley-Yolo County
324	Capital	Base	Y	25499	30888570	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	L-300A MP 483.25 EMADO STATION RETIREMNT	Construction	1/5/2012	12/5/2016	1/5/2017	12/28/2016	N	Y	N	171,552	288,610	492,555	1,018,368		N/A		N	Local Trans-south-San Jose-Santa Clara County
325	Capital	Base	Y	25745	30903154	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	HELM TAP STATION UPGRADE	Close-Out	1/5/2012	6/5/2013	1/31/2014	10/28/2013	N	N	N	4,544	4,544	2,536,544			N/A		N	Kettleman-Fresno-Fresno County
326	Capital	Base	Y	25746	30900891	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	PLSE OVER PRESSURE PROTECTION UPGRADE	Engineering/Permitting	1/5/2012	4/17/2017	8/15/2017	7/28/2017	N	Y	N	161,102	543,992	2,646,627	6,646,761		N/A		N	Milp tas/hollister-Central Coast-Santa Clara Count
327	Capital	Base	Y	25748	30903153	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	PLST MONITOR VALVES REPLACE ACTUATORS	Close-Out	1/5/2012	9/21/2015	1/7/2016	1/6/2016	N	N	N	16,477	360,985	3,282,351	3,282,351		N/A		N	Milp tas/hollister-San Jose-Santa Clara County
328	Capital	Base	Y	25768	30903155	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	PANOCH - INSTALL MONITOR V-13	Close-Out	1/5/2012	10/6/2014	11/10/2014	12/4/2014	N	N	N	5,157	1,938	517,005	517,005		N/A		N	L300-north-Yosemite-Fresno County
329	Capital	Base	Y	26149	30900656	75	GT Pipeline Reliabil	75L	Fault Crossings	5510459-GSM, CORROSION ENGINEERING	L181B MP 1.2 SAN ANDREAS FAULT REPLACE	Close-Out	4/18/2012	8/31/2015	10/10/2015	7/19/2013	N	N	N	36,095	8,713	3,296,062	3,336,064		N/A		N	Milp tas/hollister-Central Coast-Santa Cruz County
330	Capital	Base	Y	26150	30900655	75	GT Pipeline Reliabil	75L	Fault Crossings	5510459-GSM CORROSION ENGINEERING	L103 MP 9.5 SAN ANDREAS FAULT REPLACE	Close-Out	1/1/2012	1/1/2012	4/16/2013	4/16/2013	N	N	N	2,680	1,011	3,440,716	3,440,716		N/A		N	Milp tas/hollister-Central Coast-Santa Clara Count
331	Capital	Base	Y	26179	30904340	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	BRENTWOOD V-127 VALVE REPLACEMENT	Close-Out	1/18/2012	5/9/2013	6/18/2013	5/26/2013	N	N	N	3,028	600,367	600,367		N/A		N	Tracy-Diablo-San Joaquin County	
332	Capital	Base	Y	26413	30916908	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	GT PLS-1 NEW SULFUR ANALYZER	Close-Out	3/26/2012	6/2/2014	12/5/2014	7/23/2014	N	N	N	6,068	5,899	1,439,018	1,439,018		N/A		N	Topock-Kern-San Bernardino County
333	Capital	Base	Y	26453	30905920	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L-197A MP 27.71 REPLAC E MLV LOT	Close-Out	2/1/2012	2/1/2012	2/4/2014	2/4/2014	N	N	N	9,191	16,630	610,783	610,783		N/A		N	Local Trans-north-Stockton-San Joaquin County
334	Capital	Base	Y	26635	74004057	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	L21F MP16.6 ELIMINATE SPAN	Estimation	6/18/2013	9/18/2017	3/8/2018	2/13/2018	N	Y	N	51,133	112,504	112,504	2,388,729		N/A		N	Local Trans-north-North Bay-vallejo/napa-Marin Cou
335	Capital	Base	Y	26662	30981020	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	BUXLER V44R VALVE AND ACTUATOR REPLACE	Engineering/Permitting	11/21/2014	7/17/2018	9/7/2018	8/14/2019	N	Y	N	121,773	144,279	294,423	3,286,229		N/A		N	Tracy-San Joaquin County
336	Capital	Base	Y	26704	31099981	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	IRVINGTON REPLACE UPS & CONTROLS UPGRADE	Engineering/Permitting	1/19/2015	4/2/2018	6/21/2018	5/28/2018	N	Y	N	86,656	151,354	210,882	411,344		Y		N	Milpitas/hollister-Central Coast-Alameda County
337	Capital	Base	Y	26707	31016867	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	MILPITAS METERS REPLACE OUTGOING MTRS	Engineering/Permitting	8/26/2013	5/1/2018	9/7/2018	8/14/2018	N	Y	N	10,132	15,219	78,093	2,163,637		Y		N	Milp tas/hollister-San Jose-Santa Clara County
338	Capital	Base	Y	26803	30928299	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L153 M-22.71 REPLACE MLV	Close-Out	3/22/2012	6/1/2012	12/5/2012	12/5/2012	N	N	N	11,853	11,751	658,875	658,875		Y		N	Local Trans-north-East Bay-south-Alameda County
339	Capital	Base	Y	26880	30915469	75	GT Pipeline Reliabil	75D	Cap tal Repair	5501687-GSM PIPELINE RELIABILITY/SAFETY	L-021F MP15.0 SPAN RELOCATE 12-IN	Engineering/Permitting	4/1/2012	4/1/2012	9/3/2016	9/3/2016	N	Y	N	1,981	3,890	52,722	829,722		N/A		N	Local Trans-north-North Bay-san Rafael-Marin Count
340	Capital	Base	Y	26916	31006760	75	GT Pipeline Reliabil	75K	Water and Levee	5510459-GSM, CORROSION ENGINEERING	R-610 L195A-3 MP0.17-0.32 RETIRE SAC RVR	Estimation	6/18/2013	6/5/2017	7/31/2017	7/7/2017	N	Y	N	95,094	154,885	225,473	1,542,253		Y	2015	N	Rio Vista-Sac-vacadoxon-Solano County
341	Capital	Base	Y	26978	74004056	75	GT Pipeline Reliabil	75K	Water and Levee	5510459-GSM, CORROSION ENGINEERING	L105N M13.48 REPLACE 1000 FT OF 24-IN	Construction	3/1/2016	3/1/2016	10/31/2017	10/31/2017	N	Y	N	26,502	87,880	187,880	183,882		Y		N	Local Trans-north-Mission-Alameda County
342	Capital	Base	Y	26983	74001625	75	GT Pipeline Reliabil	75H	Class Location	5510459-GSM, CORROSION ENGINEERING	R-705 L-401 0.9MI MP327.53-328.44 RPLC	Engineering/Permitting	3/10/2016	3/14/2017	7/26/2017	7/1/2017	N	Y	N	254,754	265,239	266,147	13,666,669		N/A		N	Tracy-Stockton-San Joaquin County
343	Capital	Base	Y	26984	30948132	75	GT Pipeline Reliabil	75H	Class Location	5510459-GSM, CORROSION ENGINEERING	R-496 L-401 MP 323.26-325.42 REPLACE 36"	Close-Out	10/16/2014	10/7/2015	3/11/2016	2/18/2016	N	N	N	88,059	233,343	12,065,875	12,085,875		N/A		N	Tracy-Stockton-San Joaquin County
344	Capital	Base	Y	27049	30918706	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L021F MP6.4 REMOVE V-17-01D	Construction	4/1/2012	4/1/2012	7/31/2017	7/31/2017	N	Y	N	9,299	18,261	247,475	835,840		N		N	Local Trans-north-North Bay-san Rafael-Marin Count
345	Capital	Base	Y	27156	30919862	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L-108 MP 38.17 MLV AND BRIDLE SET	Close-Out	4/1/2012	4/1/2012	10/2/2012	10/2/2012	N	N	N	3,900	9,008	1,526,184	1,526,184		N/A		N	Local Trans-north-Stockton-San Joaquin County
346	Capital	Base	Y	27202	30921685	75	GT Pipeline Reliabil	75N	Capital Strength Tes	5510459-GSM, CORROSION ENGINEERING	DFDS3672, MP0.0000-0.3300, BORON REG PCF	Close-Out	4/25/2012	5/1/2012	2/25/2013	2/25/2013	N	N	N	2,032	2,032	347,625	347,625		N/A		N	Hinkley-Kern-Kern County
347	Capital	Base	Y	27246	30921689	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	137C MP 8.44 INSTALL FIRE VALVE	Close-Out	11/5/2012	6/22/2015	7/18/2015	9/17/2015	N	N	N	2,455	10,508	478,101	478,101		N/A		N	Local Trans-north-North Coast-eureka-Humboldt Coun
348	Capital	Base	Y	27247	3092169																							

Table 3-1
GT CAPITAL AND EXPENSE^{a)}

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total Amount Spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation (Y/N/ N/A)	District/Division/County
409	Capital	Base	Y	30230	31017635	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	CREED INSTALL OPP FOR M-2	Close-Out	9/2/2013	7/27/2015	12/19/2015	11/19/2015	N	N	N	2,852	18,262	1,228,922	1,228,922		N/A		N	Rio Vista-Sac-vacadixon-Solano County
410	Capital	Base	Y	30237	74000781	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	L-109 MP 46.00-48.21 REPLACE 26" LINER	Engineering/Permitting	3/1/2014	2/16/2017	9/19/2017	8/19/2017	N	Y	N	1,088,379	1,409,203	2,691,515	54,876,515		Y		N	Local Trans-south-San Francisco-San Francisco Coun
411	Capital	Base	Y	30292	31012747	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	"CANC" 3017-01 INST PIPEBLOW-DOWNS	Close-Out	9/1/2013	9/1/2013	11/4/2016	11/4/2016	N	N	Y	-192	-185				N/A		N	Local Trans-north-Diablo-Contra Costa County
412	Capital	Base	Y	30341	30992907	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	0821-02 MP 1.37 REPLACE V14-F20-F2C BD	Close-Out	5/1/2013	2/16/2016	3/15/2016	3/1/2016	N	N	N	-21,925	686,156	723,431	733,431		N		N	Milpitas/hollister-San Jose-Santa Clara County
413	Capital	Base	Y	30373	30993352	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L-400 MP 204.01 V-1 REPLACEMENT	Close-Out	3/17/2014	3/12/2015	6/30/2015	6/23/2015	N	N	N	9,439	23,691	735,005	735,005		N		N	Willows-Sacramento-Colusa County
414	Capital	Base	Y	30503	30994888	75	GT Pipeline Reliabil	75O	Capital Repair	5501687-GSM PIPELINE RELIABILITY/SAFETY	0613-09 MP 0.00-0.04 LEAK REPAIR	Close-Out	5/1/2013	6/17/2013	8/20/2013	10/21/2013	N	N	N	1,952	8,910	765,275	775,277		N		N	Local Trans-north-Sacramento-Sacramento County
415	Capital	Base	Y	30582	74004046	75	GT Pipeline Reliabil	75K	Water and Levee	5510459-GSM CORROSION ENGINEERING	L-119A 119A-1 MP 11.17-11.34 RET RIVER	Construction	3/1/2014	3/1/2016	12/28/2018	12/28/2018	N	Y	N	23,237	120,031	120,031	852,875		N		N	Local Trans-north-Sacramento-Yolo County
416	Capital	Base	Y	30621	30999268	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	L-130 MP 0.00 SAC RIVER RELOCATION	Construction	5/1/2013	5/1/2013	11/28/2019	11/28/2019	N	Y	N	15,282	30,011	406,709	5,686,709		N		N	Rio Vista-Sacramento-Solano County
417	Capital	Base	Y	30653	31060771	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	DREG5645 MP-0.29 RPLC 4-IN VALVE	Close-Out	3/1/2014	8/31/2015	9/25/2015	9/25/2015	N	N	N	2,641	26,011	278,866	278,866		N/A		N	Local Trans-north-East Bay-north-Contra Costa Coun
418	Capital	Base	Y	30666	74004067	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	"CANC" R-398 L-177A MP30.70-30.87 PIPE RE	Close-Out	3/1/2014	3/1/2016	1/29/2017	6/15/2018	N	Y	N	-77,439					N/A		N	Local Trans-north-North Valley-Tehama County
419	Capital	Base	Y	30669	31059798	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L-313 MP 12.63 REPLACE V-A & V-B	Close-Out	11/26/2014	12/7/2015	2/10/2016	1/18/2016	N	N	N	32,022	805,196	1,609,042	1,619,042		N		N	Hinkley-Kern-San Bernardino County
420	Capital	Base	Y	30671	31099941	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	313 MP 28.26 REMOVE V-1	Close-Out	10/1/2014	10/1/2014	4/23/2016	4/23/2016	N	N	N	2,163	2,356	7,303	688,189		N/A		N	Hinkley-San Bernardino County
421	Capital	Base	Y	30720	31100134	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	GRANT L SCHOOL RD R-069 STATION REBUILD	Estimation	1/4/2016	10/1/2018	12/28/2018	1/28/2018	N	Y	N	16,768	63,873	63,873	3,404,282		N		N	Local Trans-north-North Coast-ukiah-Sonoma County
422	Capital	Base	Y	30759	31237074	75	GT Pipeline Reliabil	75T		5510459-GSM CORROSION ENGINEERING	RT-823 L137C 8.30 RELOCATE PIPE	Close-Out	5/4/2016	11/7/2016	12/2/2016	12/1/2016	N	N	Y	256,968	281,490	281,490	329,490		N		N	Local Trans-north-North Coast-eureka-Humboldt Coun
423	Capital	Base	Y	30778	31005026	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L-109 MP 9.98 REMOVE V-10 SIERRA VISTA	Close-Out	7/1/2011	7/7/2014	4/1/2015	9/2/2015	N	N	N			289,256	289,256		N/A		N	Local Trans-south-De Anza-Santa Clara County
424	Capital	Base	Y	30788	31029927	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	TESORO METER STA RPLC REGS & FILTER	Engineering/Permitting	5/27/2014	4/16/2018	8/4/2018	7/18/2018	N	Y	N	113,942	241,286	559,698	2,173,195		N/A		N	Local Trans-south-De Anza-Santa Clara County
425	Capital	Base	Y	30809	31080773	75	GT Pipeline Reliabil	75H	Class Location	5510459-GSM CORROSION ENGINEERING	R-459 L-300B MP 144.24 AND MP 144.71 CCC	Close-Out	3/1/2014	3/1/2014	5/4/2016	5/31/2016	N	N	N	19,352	198,664	648,398	658,398		N		N	Hinkley-Kern-San Bernardino County
426	Capital	Base	Y	30815	31099943	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	DFM-0405-01 MP 23.95 REPL VALVE CLUSTER	Estimation	11/12/2014	4/3/2017	5/8/2017	4/21/2017	N	Y	N	173,405	437,206	480,371	490,344		N/A		N	Local Trans-north-North Bay-valljo/napa-Napa Coun
427	Capital	Base	Y	30845	31002028	75	GT Pipeline Reliabil	75A	Catholic Protection	5517292-31002028 - INTEGRITY INSPECTIONS & CTS I	INTEGRITY INSPECTIONS & CTS INSTALLATION	Close-Out	6/14/2013	9/30/2013	11/13/2013	11/15/2013	N	N	N	2,883	6,995	423,414	423,414		N/A		N	Willows-Sacramento-Sacramento County
428	Capital	Base	Y	30850	31017729	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L-121MP 2.02 MLV REMOVAL	Close-Out	8/28/2013	3/14/2016	6/30/2016	4/26/2016	N	N	N	66,308	279,238	326,487	326,487		N		N	Local Trans-north-Sierra-Sutter County
429	Capital	Base	Y	30857	74004051	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	R-675 L-402 MP 34.97 EXPOSED PIPER-675 L	Construction	1/7/2016	3/1/2016	8/30/2017	8/30/2017	N	Y	N	-198,301	47,581	47,581	3,081,342		N		N	Local Trans-north Valley-Shasta County
430	Capital	Base	Y	30861	31042579	75	GT Pipeline Reliabil	75K	Water and Levee	5510459-GSM CORROSION ENGINEERING	R-391 L-196 MP 0.886 - 0.9445 REMOVE PIP	Close-Out	12/1/2013	12/1/2013	5/18/2015	5/18/2015	N	N	N	84	-41,342	1,024,853	1,034,853		N		N	Local Trans-Sac-vacadixon-San Joaquin County
431	Capital	Base	Y	30962	31152669	75	GT Pipeline Reliabil	75K	Water and Levee	5510459-GSM CORROSION ENGINEERING	L31 MP 39.8 & 12 REPLACE SAN JOAQUIN RVR	Engineering/Permitting	6/1/2015	6/1/2015	9/30/2017	9/30/2017	N	Y	N	286	1,642	3,500	1,043,503		N		N	Rio Vista-Sac-vacadixon-Contra Costa County
432	Capital	Base	Y	31030	31029511	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	MILPITAS ADD VOLUME BOOSTERS TO MONITORS	Close-Out	1/13/2014	3/23/2015	6/18/2015	4/3/2015	N	N	N	15,740	537,097	537,097		N/A		N		Milpitas/hollister-Central Coast-Santa Clara Count
433	Capital	Base	Y	31112	31004778	75	GT Pipeline Reliabil	75T		5501687-GSM PIPELINE RELIABILITY/SAFETY	191-1 MP XX LOWERING MAIN (CAPITAL)	Close-Out	6/11/2013	6/15/2015	7/31/2015	7/28/2015	N	N	N	4,179	52,222	3,197,498	3,370,298		N/A		N	Local Trans-north-Diablo-Contra Costa County
434	Capital	Base	Y	31239	31129912	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	20TH AVE & MLK L108 INSTALL VALVES	Estimation	2/23/2015	7/10/2018	9/18/2018	8/24/2018	N	Y	N	279,856	382,540	582,974	4,307,752		N		N	Local Trans-north-Sacramento-Sacramento County
435	Capital	Base	Y	31297	P.05339	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	L-021C REPL 0.90MI 50.51-51.41 WBS	Close-Out	12/6/2012	10/7/2013	4/8/2014	2/3/2014	N	N	N	10,920	10,944	7,906,423	7,916,423		N		N	Systemwide-Systemwide-Sonoma County
436	Capital	Base	Y	31338	311010124	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	DRIP7975 REMOVE MP 0.00-0.01	Close-Out	7/30/2013	8/1/2013	11/8/2013	11/8/2013	N	N	N	3,025	4,901	1,376,280	1,376,280		N/A		N	Local Trans-north-Sacramento-Sacramento County
437	Capital	Base	Y	31424	74001622	75	GT Pipeline Reliabil	75M	Shallow Pipe	5510459-GSM CORROSION ENGINEERING	1817-01 MP 0.00-1.9 SPREAD 1 & 2	Estimation	1/14/2016	4/16/2018	8/14/2018	7/18/2018	N	Y	N	139,631	196,956	205,201	1,202,535		Y		N	Local Trans-south-Central Coast-Santa Cruz County
438	Capital	Base	Y	31497	31015147	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	DFD23596 V-235 & 0206-01 V-236 REPLACE	Close-Out	8/1/2013	8/1/2013	2/4/2014	2/4/2014	N	N	N	4,579	10,477	447,264	452,264		N/A		N	Local Trans-south-Peninsula-San Mateo County
439	Capital	Base	Y	31527	31021267	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	2002-01 MP 2.9 VLV REPLACEMENT	Close-Out	9/17/2013	2/3/2014	3/4/2014	3/26/2014	N	N	N	3,777	3,968	490,428	490,428		N/A		N	Local Trans-north-Diablo-Contra Costa County
440	Capital	Base	Y	31578	31093271	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	GRAPEWAY C-06 REPLACEPRESSURERECORDER	Engineering/Perm tting	8/18/2014	8/11/2017	10/26/2017	9/27/2017	N	Y	N	6,771	44,010	68,643	967,415		N/A		N	Local Trans-north Valley-Butte County
441	Capital	Base	Y	31602	31074589	75	GT Pipeline Reliabil	75J	Valve Automation	5510459-GSM CORROSION ENGINEERING	VALVE AUTO - L.105A MP 44.54 PH2	Close-Out	9/15/2014	6/18/2015	8/21/2015	9/3/2015	N	N	N	788	2,844	855,065	855,065		N/A	2015	N	Local Trans-north-East Bay-north-Contra Costa Coun
442	Capital	Base	Y	31603	31074590	75	GT Pipeline Reliabil	75J	Valve Automation	5510459-GSM CORROSION ENGINEERING	VALVE AUTO - L105N MP 10.11 TIMBER PH2	Close-Out	10/16/2014	10/12/2015	12/18/2015	12/3/2015	N	N	N	16,007	21,140	1,259,560	1,259,560		N/A	2015	N	Local Trans-north-Mission-Alameda County
443	Capital	Base	Y	31604	31047725	75	GT Pipeline Reliabil	75J	Valve Automation	5510459-GSM CORROSION ENGINEERING	V-203 L-153 MP 3.58 THORNTON	Engineering/Perm tting	5/20/2015	5/8/2017	7/6/2017	6/19/2017	N	Y	N	275,200	313,167	514,917	1,984,917		N/A	2015	N	Local Trans-north-Mission-Alameda County
444	Capital	Base	Y	31606	31074591	75	GT Pipeline Reliabil	75J	Valve Automation	5510459-GSM CORROSION ENGINEERING	VALVE AUTO - ALVARADO CROSSOVER PH2	Close-Out	10/30/2014	7/13/2015	12/18/2015	10/19/2015	N	N	N	-6,375	218,225	2,573,635	2,573,635		N/A	2015	N	Local Trans-north-Mission-Alameda County
445	Capital	Base	Y	31607	31047726	75	GT Pipeline Reliabil	75J	Valve Automation	5510459-GSM CORROSION ENGINEERING	VALVE AUTO - ROUSSEAU PH2	Engineering/Permitting	8/5/2015	6/21/2017	8/18/2017	8/2/2017	N	Y	N	51,408	124,201	384,745	2,782,829		N/A	2015	N	Local Trans-south-San Francisco-San Francisco Coun
446	Capital	Base	Y	31620	31074592	75	GT Pipeline Reliabil	75J	Valve Automation	5510459-GSM CORROSION ENGINEERING	V-206 L-103 MP 17.98 OLD STAGE RD	Close-Out	9/3/2015	7/11/2016	12/5/2016	12/15/2016	N	N	Y	3,098,245	3,473,393	3,778,929	3,827,929		N	2015	N	Local Trans-south-Central Coast-Santa Clara County
447	Capital	Base	Y	31622	31074593	75	GT Pipeline Reliabil	75J	Valve Automation	5510459-GSM CORROSION ENGINEERING	V-207 L103 MP 23.55 CALIFORNIA ST	Engineering/Permitting	2/2/2015	4/20/2018	5/23/2018	5/7/2018	N	Y	N	65,035	145,837	204,877	939,877		Y	2015	N	Local Trans-south-Central Coast-Santa Clara County
448	Capital	Base	Y	31623	31074594	75	GT Pipeline Reliabil	75J	Valve Automation	5510459-GSM CORROSION ENGINEERING	V-208 L-021D MP24.55	Close-Out	10/7/2014	8/31/2015	2/2/2016	2/3/2016	N	N	N	-317,529	-168,692	4,317,924	4,317,924		N/A	2015	N	Local Trans-north-North Coast-santa Rosa-Sonoma Co
449	Capital	Base	Y	31624	31074595	75	GT Pipeline Reliabil	75J	Valve Automation	5510459-GSM CORROSION ENGINEERING	V-209 VALVE AUTO-MADRONA L-021D MP31.	Close-Out	10/1/2014	4/6/2015	12/4/2015	6/29/2015	N	N	N	6,759	33,944	1,790,899	1,790,899	</				

Table 3-1
GT CAPITAL AND EXPENSE^{a)}

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total Amount Spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation (Y/N/A)	District/Division/County
511	Capital	Base	Y	32174	31033842	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	RT-076 1624-01 MP0-1.37 REMOVE PCFS_P1B	Close-Out	11/6/2013	12/12/2013	1/9/2014	1/30/2014	N	N	N	6,806	6,806	296,278	296,278	N/A	N/A	N	Local Trans-north-Stockton-San Joaquin County	
512	Capital	Base	Y	32215	31036172	75	GT Pipeline Reliabil	75N	Capital Strength Tes	5510459-GSM, CORROSION ENGINEERING	GT 1202-01REMOVE U_BD1202-01 2-INCH VAL	Close-Out	11/12/2013	11/7/2014	2/20/2014	4/3/2014	N	N	N	6,494	6,494	290,427	290,427	N/A	N/A	N	Local Trans-south-Fresno-Fresno County	
513	Capital	Base	Y	32220	31040859	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	GT V-158 VALVE REPL - DFM-7228-16 MP 0.9	Close-Out	3/1/2014	1/6/2015	2/18/2015	1/20/2015	N	N	N	20,461	23,394	440,262	440,262	N	N	N	Local Trans-south-Yosemite-modesto-Stanislaus Coun	
514	Capital	Base	Y	32230	31082515	75	GT Pipeline Reliabil	75I	Valve Automation	5510459-GSM, CORROSION ENGINEERING	V-226 L-021A & L-021B SCHELLVILLE STA	Close-Out	5/4/2015	7/6/2016	12/7/2016	11/17/2016	N	N	Y	4,989,251	5,468,767	5,743,796	5,752,766	N/A	N/A	N	Local Trans-north-North Coast-santa Rosa-Napa Coun	
515	Capital	Base	Y	32272	31053461	75	GT Pipeline Reliabil	75J	Geohazards	5510459-GSM, CORROSION ENGINEERING	R-377 L-147 0.0MI MP0.052 -0.52 MITER	Close-Out	1/14/2014	10/6/2014	11/26/2014	10/29/2014	N	N	N	2,148	2,505	1,530,211	1,540,211	N/A	N/A	N	Local Trans-south-Peninsula-San Mateo County	
516	Capital	Base	Y	32329	31060777	75	GT Pipeline Reliabil	75O	Capital Repair	5510687-GSM PIPELINE RELIABILITY/SAFETY	RT-091 DFM-7224-09 MP 1.4811-1.5490 RELO	Engineering/Permitting	3/1/2014	3/3/2017	4/13/2017	3/30/2017	N	Y	N	64,104	192,174	257,581	1,023,579	N	N	N	Local Trans-south-Peninsula-modesto-Stanislaus Coun	
517	Capital	Base	Y	32353	31039593	75	GT Pipeline Reliabil	75N	Capital Strength Tes	5510459-GSM CORROSION ENGINEERING	DFM-7226-01 TEST MP 0.00 TO MP 5.5	Close-Out	11/26/2013	12/1/2013	11/28/2016	11/28/2016	N	N	Y	13,417	26,348	357,065	357,065	N	N	N	Local Trans-south-Yosemite-Stanislaus County	
518	Capital	Base	Y	32368	74000260	75	GT Pipeline Reliabil	75E	Vintage pipe	5510687-GSM PIPELINE RELIABILITY/SAFETY	R-691 L-172A MP 53.14 EXPOSED PIPE	Engineering/Permi tting	5/16/2016	6/12/2017	8/18/2017	7/26/2017	N	Y	N	89,254	109,639	109,639	1,069,639	N	N	N	Local Trans-north-Sac-vacadixon-Sacramento County	
519	Capital	Base	Y	32421	31100126	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	V-281 VALVE REPL - DFM 8805-04 MP 1.19 V	Close-Out	1/8/2015	8/24/2015	9/18/2015	9/2/2015	N	N	N	-93,270	-91,259	298,257	298,257	N	N	N	Local Trans-south-De Anza-Santa Clara County	
520	Capital	Base	Y	32422	31061065	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	V-161 VALVE REPL - DFM-8807-01 MP 7.29 V	Close-Out	3/1/2014	5/1/2015	7/24/2015	6/23/2015	N	N	N	243	19,853	1,115,786	1,115,786	N/A	N/A	N	Local Trans-south-De Anza-Santa Clara County	
521	Capital	Base	Y	32424	31061200	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L210A MP 18.56 CROSS THE V-3 REPLACEMENT	Close-Out	3/1/2014	7/25/2014	8/27/2014	8/18/2014	N	N	N	835	4,091	267,041	267,041	N/A	N/A	N	Local Trans-north-Sac-vacadixon-Solano County	
522	Capital	Base	Y	32436	31100204	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	0804-01 V-51-F3AB REPLINT-LK5TOP/ISSUES	Construction	10/1/2014	10/1/2014	12/28/2017	12/28/2017	N	Y	N	24,738	24,810	26,670	504,349	N/A	N/A	N	Local Trans-south-San Jose-Santa Clara County	
523	Capital	Base	Y	32439	31042670	75	GT Pipeline Reliabil	75E	Vintage pipe	5510687-GSM PIPELINE RELIABILITY/SAFETY	0404-04 MP2.4 DIGIN REPLACEMENT	Close-Out	12/1/2013	12/1/2013	3/25/2014	3/25/2014	N	N	N	1,988	2,637	274,494	279,494	N	N	N	Local Trans-north-North Bay-vallejo/napa-Solano Co	
524	Capital	Base	Y	32452	31085620	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	GT V-194 VALVE REPL - DFM-0214-01 MP 1.0	Close-Out	3/7/2014	1/7/2015	2/6/2015	2/12/2015	N	N	N	1,967	21,808	524,448	524,448	N	N	N	Local Trans-south-Peninsula-San Mateo County	
525	Capital	Base	Y	32474	31044010	75	GT Pipeline Reliabil	75M	Shallow Pipe	5510459-GSM, CORROSION ENGINEERING	R-498 L-103 1.27MI MP 17.99-19.28 REPLAC	Close-Out	3/9/2015	4/26/2016	11/4/2016	8/29/2016	N	N	Y	2,230,315	4,703,361	5,122,557	5,223,458	N/A	N/A	N	Local Trans-south-Central Coast-Santa Clara County	
526	Capital	Base	Y	32530	31048333	75	GT Pipeline Reliabil	75C	Regulator Stations	5510688-GSM REG STATIONS	MILPITAS TERM - INSTALL MOISTURE ANALYZE	Close-Out	1/20/2014	12/8/2014	2/16/2015	7/5/2016	N	N	Y	2,717	18,949	361,321	361,321	N/A	N/A	N	Milpitas/holister-Central Coast-Santa Clara Count	
527	Capital	Base	Y	32896	31055193	75	GT Pipeline Reliabil	75O	Capital Repair	5510687-GSM PIPELINE RELIABILITY/SAFETY	L118A, MP80 7419, GRADE2+ LEAK, REPAIR	Close-Out	2/1/2014	2/1/2014	10/2/2014	10/2/2014	N	N	N	2,396	11,642	311,195	316,195	N	N	N	Local Trans-south-Yosemite-modesto-Stanislaus Coun	
528	Capital	Base	Y	32907	31055797	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	DREG5180 GONZALES TOWN V-1 REPLMT	Close-Out	2/3/2014	2/29/2016	3/25/2016	3/15/2016	N	N	N	18,640	558,943	601,061	611,061	N/A	N/A	N	Local Trans-south-Central Coast-Monterey County	
529	Capital	Base	Y	32945	31099990	75	GT Pipeline Reliabil	75C	Regulator Stations	5510688-GSM REG STATIONS	L-132 MP 45.17 REBUILD REG. TO DUCST1430	Engineering/Permitting	1/15/2016	3/1/2018	4/26/2018	3/28/2018	N	Y	N	42,051	59,616	71,682	1,074,851	N/A	N/A	N	Local Trans-south-Peninsula-San Mateo County	
530	Capital	Base	Y	32980	31056098	75	GT Pipeline Reliabil	75N	Capital Strength Tes	5510459-GSM, CORROSION ENGINEERING	GT L-111A-1 MP 7.31 & 8.11 REMOVE TDW &D	Close-Out	2/1/2014	10/27/2014	11/21/2014	12/1/2014	N	N	N	2,401	5,466	602,675	602,675	N	N	N	Local Trans-south-Fresno-Fresno County	
531	Capital	Base	Y	32981	31085622	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	GT 7218-01 MP0.93 REMOVE V-0.93	Close-Out	3/7/2014	10/13/2014	10/29/2014	11/5/2014	N	N	N	8,547	8,799	431,558	431,558	N	N	N	Local Trans-south-Yosemite-modesto-Stanislaus Coun	
532	Capital	Base	Y	32986	31056628	75	GT Pipeline Reliabil	75E	Vintage pipe	5510687-GSM PIPELINE RELIABILITY/SAFETY	L-132 MP 0.93-1.26 REPL	Close-Out	2/2/2012	9/19/2016	12/20/2016	11/30/2016	N	N	Y	4,269,986	4,389,211	4,564,481	7,168,481	Y	Y	N	Local Trans-south-San Jose-Santa Clara County	
533	Capital	Base	Y	33004	74004021	75	GT Pipeline Reliabil	75E	Class Location	5510459-GSM, CORROSION ENGINEERING	R-649 L-131 0.1 14MI MP 31.83-32.38 REPLAC	Engineering/Permitting	8/6/2015	4/23/2018	10/6/2018	9/13/2018	N	Y	N	119,318	286,430	286,430	5,288,348	N	N	N	Tracy-Mission-Alameda County	
534	Capital	Base	Y	33185	31061721	75	GT Pipeline Reliabil	75E	Vintage pipe	5510687-GSM PIPELINE RELIABILITY/SAFETY	RT-086 1816-01 MP 10.14 EMERGENCY TREE D	Close-Out	3/1/2014	3/8/2014	3/31/2014	3/17/2014	N	N	N	2,878	7,274	1,199,316	1,199,316	N/A	N/A	N	Local Trans-south-Central Coast-Santa Cruz County	
535	Capital	Base	Y	33204	31062319	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	7210-01 MP5.38 REPLACE VALVE	Close-Out	3/1/2014	10/14/2015	11/4/2015	11/10/2015	N	N	N	14,750	625,670	1,000,000	525,670	N	N	N	Local Trans-south-Yosemite-merced-Merced County	
536	Capital	Base	Y	33259	31100202	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	DFM-1209-05 MP 4.95 REMOVE VALVE P-03	Close-Out	11/26/2014	8/5/2015	10/16/2015	8/27/2015	N	N	N	26,310	60,337	1,467,089	1,467,089	N	N	N	Local Trans-south-Fresno-Fresno County	
537	Capital	Base	Y	33260	31072493	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	F-08 REPAIR LEAKING VALVE	Close-Out	3/3/2014	9/23/2014	11/28/2014	9/23/2015	N	N	N	188	3,079	690,851	690,851	N	N	N	Local Trans-south-Fresno-Fresno County	
538	Capital	Base	Y	33369	31100207	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	V-273 L402 MP 32.80 REPL V0.01 DREG5485	Close-Out	1/30/2015	5/14/2015	6/12/2015	11/3/2015	N	N	N	2,460	-1,526	376,820	376,820	N/A	N/A	N	Local Trans-north-North Valley-Shasta County	
539	Capital	Base	Y	33373	31180269	75	GT Pipeline Reliabil	75C	Regulator Stations	5510688-GSM REG STATIONS	K-16B GRIFFIN HURON TAP - REG REPLACEMENT	Close-Out	12/1/2015	12/1/2015	6/9/2017	6/9/2017	N	Y	N	1,450	26,333	27,341	29,113	N/A	N/A	N	Local Trans-south-Fresno-Fresno County	
540	Capital	Base	Y	33404	31159055	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	T-1100CAP 0837-01 MP 1.51 V-14-C2J SEAT	Close-Out	2/26/2015	10/19/2015	12/8/2015	12/21/2015	N	N	N	20,221	48,848	271,770	271,770	N/A	N/A	N	Local Trans-south-San Jose-Santa Clara County	
541	Capital	Base	Y	33408	31097415	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	187 MP 4.31 INOP MAINLINE VALVE SET	Close-Out	9/10/2014	3/10/2015	4/16/2015	4/8/2015	N	N	N	217	17,491	804,016	804,016	N/A	N/A	N	Local Trans-south-Central Coast-Monterey County	
542	Capital	Base	Y	33410	31098797	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	V-275 DREG4181 MP 0.42 INOP V-14-C6B REPL	Close-Out	11/10/2014	2/9/2015	3/15/2015	2/18/2015	N	N	N	5,944	17,668	262,155	262,155	N	N	N	Local Trans-south-San Jose-Santa Clara County	
543	Capital	Base	Y	33451	31070879	75	GT Pipeline Reliabil	75N	Cap ital Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-090 DFM 1401-01 REPLACE DFM W/860' OF	Close-Out	4/2/2014	11/2/2015	3/25/2016	3/21/2016	N	N	N	286,718	3,809,877	5,471,010	5,501,010	N/A	N/A	N	Local Trans-south-San Francisco-San Francisco Coun	
544	Capital	Base	Y	33532	31099991	75	GT Pipeline Reliabil	75C	Regulator Stations	5510688-GSM REG STATIONS	ANTIOCH TERM REPLA CONTROLS REPLACEMENT	Close-Out	1/7/2015	2/2/2015	3/28/2016	3/14/2016	N	N	N	46,312	109,748	469,548	469,548	N/A	N/A	N	Los Medanos-Diablo-Contr Costa County	
545	Capital	Base	Y	33650	31070951	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L118A, MP81.67, REPLACE INOP_VALVES_V1_V2	Close-Out	11/6/2014	5/4/2015	7/3/2015	6/22/2015	N	N	N	4,128	21,150	1,987,964	1,987,964	N/A	N/A	N	Local Trans-south-Yosemite-modesto-Merced County	
546	Capital	Base	Y	33740	31087247	75	GT Pipeline Reliabil	75O	Cap ital Repair	5510687-GSM PIPELINE RELIABILITY/SAFETY	0630-01 1.33_REPLACE	Close-Out	7/1/2014	7/1/2014	11/1/2016	11/1/2016	N	N	N	13,500	136,660	267,516	272,516	N	N	N	Local Trans-north-Sierra-Colusa County	
547	Capital	Base	Y	34113	31100139	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L-1217-01 MP3.27 REPLACE VALVE Z-06	Close-Out	11/26/2014	4/27/2015	5/23/2015	5/12/2015	N	N	N	55	10,704	312,483	312,483	N/A	N/A	N	Local Trans-south-Fresno-Fresno County	
548	Capital	Base	Y	34118	31085624	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L-314 MP 8.76 REMOVE VALVE V-8.76	Close-Out	7/1/2014	7/1/2014	12/10/2016	12/10/2016	N	N	Y	756	1,486	20,133	314,133	N/A	N/A	N	Hinkley-Kern-San Bernardino County	
549	Capital	Base	Y	34139	31088996	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	GCUST5815 V-3 REPLACE	Close-Out	7/21/2014	4/1/2015	5/21/2015	4/4/2015	N	N	N	8,372	16,547	418,815	418,815	N/A	N/A	N	Local Trans-south-De Anza-Santa Clara County	
550	Capital	Base	Y	34160	31157456	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	DFM 0203-05 MP0.01 V-307 LK RPR INTERNAL	Construction	6/1/2015	6/1/2015	9/7/2017	9/7/2017	N	Y	N	19,610	20,092	32,427	528,316	N/A	N/A	N	Local Trans-south-Peninsula-San Mateo County	
551	Capital	Base	Y	34186	31090100	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	0405-02 DECOMMERIOVE V-10 & V-11	Construction	6/12/2014	7/1/2014	11/15/2017	11/15/2017	N	Y	N	110	217	2,938						

Table 3-1
GT CAPITAL AND EXPENSE^{a)}

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Top 100 Report (Report Year or Blank)	HCA (Y/N/N/A)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation	District/Division/County	
613	Capital	Base	Y	36955	31118401	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	DFM 0402-01 MP 4.9-5.055 T-1008 CAPITAL	Close-Out	12/1/2014	4/1/2015	3/8/2016	3/8/2016	N	N	N	225,695	625,327	1,762,244	1,762,244	N/A	N	N	Local Trans-north-North Bay-san Rafael-Napa County	
614	Capital	Base	Y	36970	31139179	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	LOS MEDANOS PLS- UPS UPGRADE	Close-Out	3/9/2015	12/14/2015	7/8/2016	5/24/2016	N	N	Y	93,917	947,051	1,270,419	1,301,194	N/A	N	N	Los Medanos-Contra Costa County	
615	Capital	Base	Y	37011	74001643	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	R-708 L-021G MP 2.54 RELOCATE VALVES	Estimation	10/1/2015	5/2/2019	4/04/2019	9/11/2019	N	Y	N	122,769	164,321	164,475	592,691	N	N	N	Local Trans-north-North Coast-santa Rosa-Sonoma Co	
616	Capital	Base	Y	37033	31120862	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-121 STUB7941-STUB7942 REPL	Close-Out	11/13/2014	3/2/2015	10/19/2015	11/18/2015	N	N	N	1,780	14,161	310,734	310,734	N/A	N	N	Local Trans-north-North Coast-santa Rosa-Sonoma Co	
617	Capital	Base	Y	37060	31132059	75	GT Pipeline Reliabil	75O	Cap tal Repair	5501687-GSM PIPELINE RELIABILITY/SAFETY	21H MP 1.59 REPLACE DAMAGED PIPE	Close-Out	2/1/2015	2/1/2015	11/25/2015	11/25/2015	N	N	N	502	2,479	488,420	492,967	Y	N	N	Local Trans-north-North Bay-vallejo/napa-Solano Co	
618	Capital	Base	Y	37103	31123771	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	L-118A MP 37.725-43.64 T-1032 CAPITAL	Close-Out	1/1/2015	1/1/2015	6/30/2015	6/30/2015	N	N	N	28,822	67,213	769,507	769,507	N	N	N	Local Trans-south-Yosemite-Merced County	
619	Capital	Base	Y	37111	31123904	75	GT Pipeline Reliabil	75O	Cap tal Repair	5501687-GSM PIPELINE RELIABILITY/SAFETY	L50A MP 31.64 LEAK REPAIR	Close-Out	12/1/2014	12/1/2014	3/20/2015	3/20/2015	N	N	N	5,422	37,080	801,485	803,985	N	N	N	Local Trans-north-North Valley-Butte County	
620	Capital	Base	Y	37116	31124389	75	GT Pipeline Reliabil	75N	Capital Strength Tes	5510459-GSM, CORROSION ENGINEERING	L-181A MP 16.83-19.65 T-1019 CAPITAL	Close-Out	1/1/2015	1/1/2015	5/26/2016	5/26/2016	N	N	N	3,055	388,031	388,193	388,193	Y	N	N	Local Trans-south-Central Coast-Santa Cruz County	
621	Capital	Base	Y	37154	31133513	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	RETIRE DFM 0616-02 BETW MP 0.00 AND 0.05	Close-Out	2/16/2015	1/8/2016	3/4/2016	2/8/2016	N	N	N	35,610	705,782	861,610	861,610	N/A	N	N	Local Trans-north-Sacramento-Sacramento County	
622	Capital	Base	Y	37168	31133333	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	TOMPKINS HILL - U/S FILTRATION/ACTUATORS	Engineering/Permitting	1/9/2015	3/12/2018	5/21/2018	4/26/2018	N	Y	N	45,557	298,873	394,924	1,983,855	N/A	N	N	Local Trans-north-North Coast-eureka-Humboldt Coun	
623	Capital	Base	Y	37193	31135037	75	GT Pipeline Reliabil	75N	Capital Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-146 L-31A MP 24.75-24.92 REPLACE 10"	Close-Out	2/20/2015	6/16/2015	8/24/2015	8/14/2015	N	N	N	11,991	60,122	1,355,735	1,361,735	N/A	N	N	Hinkley-San Bernardino County	
624	Capital	Base	Y	37234	74004047	75	GT Pipeline Reliabil	75K	Water and Levee	5510459-GSM, CORROSION ENGINEERING	R-607 L-214 MP 24.53 REPLACE EXPOSED PIP	Engineering/Permitting	6/1/2015	3/20/2018	7/13/2018	6/24/2018	N	Y	N	237,408	643,482	643,482	21,722,419	N/A	N	N	Local Trans-north-North Coast-santa Rosa-Sonoma Co	
625	Capital	Base	Y	37253	74004560	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	R-816 L-401 MP 139.25 REPLACE EXPOSED PI	Engineering/Permitting	3/1/2016	5/26/2018	9/24/2018	8/31/2018	N	Y	N	116,705	124,826	124,826	10,384,389	N	N	N	Local Trans-north-Sierra-Tehama County	
626	Capital	Base	Y	37333	31130133	75	GT Pipeline Reliabil	75N	Capital Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-141 X6460 MP 17.65-17.67 REPL	Close-Out	1/21/2015	3/16/2015	8/27/2015	7/1/2015	N	N	N	37,974	75,762	839,485	839,485	N/A	N	N	Local Trans-north-Mission-Alameda County	
627	Capital	Base	Y	37476	31151420	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	B084 LEAK REPAIR GRADE 2 (L-101)	Close-Out	5/4/2015	6/29/2015	7/31/2015	11/3/2015	N	N	N	11,739	26,407	700,115	700,115	N	N	N	Local Trans-south-Peninsula-San Mateo County	
628	Capital	Base	Y	37478	31133506	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	0821-02 MP 2.35 INOP VALVE V13-GBE TULLY	Close-Out	2/24/2015	6/1/2015	7/17/2015	7/31/2015	N	N	N	8,218	-16,596	1,485,362	1,485,362	N	N	N	Local Trans-south-San Jose-Santa Clara County	
629	Capital	Base	Y	37480	31133517	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	0614-08 MP1.9 INOP V-D100	Close-Out	2/16/2015	8/12/2015	1/29/2016	6/26/2015	N	N	N	1,082	543,572	543,572	543,572	N/A	N	N	Local Trans-north-Sacramento-Sacramento County	
630	Capital	Base	Y	37485	74004048	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	R-582 DFM 0613-01 0.75MI MP329-4.0 RPL	Engineering/Permitting	4/30/2015	4/2/2018	9/29/2018	9/6/2018	N	N	N	168,430	398,764	398,764	5,574,330	Y	N	N	Local Trans-south-Sacramento-Sacramento County	
631	Capital	Base	Y	37537	31135926	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	DFDS3673 MP 0.39 INST FILTER AT COALINGA	Estimation	2/1/2015	4/17/2017	7/10/2017	6/14/2017	N	Y	N	325,078	637,281	763,723	763,723	N/A	N	N	Local Trans-south-Fresno-Fresno County	
632	Capital	Base	Y	37686	31134968	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	R-564 DREG5300_0_0.00047_REPLACE LEAKING	Close-Out	2/18/2015	3/18/2015	4/10/2015	7/15/2015	N	N	N	132	33,333	763,782	763,782	N/A	N	N	Milp itasholister-Mission-Alameda County	
633	Capital	Base	Y	37690	31135035	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	7204-01 MP 1.265 REPLACE V-1	Close-Out	1/1/2015	9/28/2015	1/29/2016	10/19/2015	N	N	N	26,486	46,010	690,161	690,161	N	N	N	Tracy-Yosemite-merced-Merced County	
634	Capital	Base	Y	37696	74000284	75	GT Pipeline Reliabil	75M	Shallow Pipe	5510459-GSM, CORROSION ENGINEERING	R-679 L-057A MP 13.1-13.4 LOWER 18IN MAIN	Estimation	2/5/2016	6/29/2017	8/23/2017	8/6/2017	N	Y	N	121,414	155,527	155,682	891,006	N/A	N	N	Tracy-Stockton-San Joaquin County	
635	Capital	Base	Y	37699	31187655	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L-021E MP 73.76 REPLACE INOP V-A & V-B	Close-Out	10/1/2015	11/30/2015	4/15/2016	12/18/2015	N	N	N	460,138	668,239	1,658,650	1,658,650	N/A	N	N	Local Trans-north-North Coast-santa Rosa-Sonoma Co	
636	Capital	Base	Y	37705	31139473	75	GT Pipeline Reliabil	75N	Cap tal Repair	5501687-GSM PIPELINE RELIABILITY/SAFETY	R-571 L302-218 MP0 TO 23 RETIRE PIPELIN	Close-Out	3/16/2015	6/24/2015	7/31/2015	7/31/2015	N	N	N	2,632	15,915	331,684	334,184	N/A	N	N	Meridian-North Valley-Colusa County	
637	Capital	Base	Y	37729	31133776	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-129 L-105H-5 MP 36.39 REPL	Close-Out	11/13/2014	11/16/2015	3/9/2016	2/26/2016	N	N	N	13,681	544,071	1,160,252	1,164,752	N/A	N	N	Local Trans-north-North Coast-Santa Clara County	
638	Capital	Base	Y	37935	31136754	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	L-121 MP 0.00-6.99 T-1002 CAPITAL	Close-Out	2/1/2015	2/1/2015	8/23/2016	8/23/2016	N	N	Y	1,057,055	3,776,923	3,777,050	3,796,691	Y	N	N	Local Trans-north-Sierra-Yuba County	
639	Capital	Base	Y	37951	31143521	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L-123_8.00_ V-1 REPLACE	Close-Out	4/2/2015	6/12/2015	6/22/2015	6/22/2015	N	N	N	9,460	35,311	301,760	301,760	N/A	N	N	Local Trans-north-Sierra-Placer County	
640	Capital	Base	Y	37977	31142939	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	7220-01 MP15.75 REPL V-15.75 & V-C RMV V	Close-Out	4/2/2015	10/19/2015	11/19/2015	11/16/2015	N	N	N	15,682	28,174	484,165	484,165	N/A	N	N	Tracy-Stockton-Merced County	
641	Capital	Base	Y	38003	31140545	75	GT Pipeline Reliabil	75N	Capital Strength Tes	5510459-GSM, CORROSION ENGINEERING	T-1085 CAP DREG5130/DF3430 MP 0.06-0.09	Close-Out	3/1/2015	3/1/2015	4/21/2016	4/21/2016	N	N	N	-12,853	288,579	296,638	296,638	N	N	N	Local Trans-south-Central Coast-Santa Cruz County	
642	Capital	Base	Y	38048	31143523	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	8805-03_ MP0.65_REMOVE_V-49-G6G (3349-G6G)	Close-Out	4/17/2015	9/14/2015	10/9/2015	10/27/2015	N	N	N	8,670	33,553	642,359	642,359	N	N	N	Local Trans-south-De Anza-Santa Clara County	
643	Capital	Base	Y	38051	31148808	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L-103 MP 19.80 ROGGE RD INOP V-A-B-C	Estimation	5/20/2015	3/1/2017	4/3/2017	3/29/2017	N	Y	N	85,545	80,277	168,702	968,704	N	N	N	Local Trans-south-Central Coast-Monterey County	
644	Capital	Base	Y	38052	31148809	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	1815-15 MP 4.50 V-A-B REPLACE INOP VALVE	Construction	4/1/2015	4/1/2015	5/23/2017	5/23/2017	N	Y	N	3,353	-7,479	67,538	778,788	N/A	N	N	Local Trans-south-Central Coast-Monterey County	
645	Capital	Base	Y	38057	31143520	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L-1202-19 MP 0.016 REMOVE VALVE B-24	Close-Out	3/26/2015	6/1/2015	6/1/2015	9/14/2015	N	N	N	938	5,911	304,685	309,685	N/A	N	N	Local Trans-south-Fresno-Fresno County	
646	Capital	Base	Y	38078	31143751	75	GT Pipeline Reliabil	75M	Shallow Pipe	5510459-GSM, CORROSION ENGINEERING	R-NEED NEW R L-191-1 LOWERING MAIN	Close-Out	4/3/2014	9/3/2015	9/25/2015	9/30/2015	N	N	N	15,225	36,889	764,674	980,674	N/A	N	N	Local Trans-north-Diablo-Contra Costa County	
647	Capital	Base	Y	38132	74000908	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	R-1098 L-107 1.18MI MP32 37.33-55 BALIP	Engineering/Permitting	12/2/2013	3/1/2017	9/8/2017	9/8/2017	N	Y	N	1,349,696	1,411,729	1,449,233	2,379,511	Y	N	N	Milp itasholister-Alameda County	
648	Capital	Base	Y	38142	P.09387	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	WALNUT CROSSOVER WBS	Construction	1/5/2012	7/9/2018	9/21/2018	8/11/2018	N	Y	N	184,952	550,915	1,730,646	1,871,584	N/A	N	N	Tracy-Diablo-Contra Costa County	
649	Capital	Base	Y	38256	31140949	75	GT Pipeline Reliabil	75N	Capital Strength Tes	5510459-GSM, CORROSION ENGINEERING	T-1088S CAP DFM 0807-01 MP 0.46 (TS)	Close-Out	3/1/2015	3/1/2015	9/4/2016	7/21/2016	N	N	Y	76,957	375,028	385,084	394,684	N/A	N	N	Local Trans-south-San Jose-Santa Clara County	
650	Capital	Base	Y	38299	74004058	75	GT Pipeline Reliabil	75K	Water and Levee	5510459-GSM, CORROSION ENGINEERING	R-586 L-400 MP 246 REMOVE EXPOSED PIPE	Close-Out	2/1/2015	3/1/2016	11/9/2016	11/9/2016	N	N	Y	50,825	73,909	73,909	3,276,677	N	N	N	Willows-Sacramento-Yolo County	
651	Capital	Base	Y	38300	74004043	75	GT Pipeline Reliabil	75K	Water and Levee	5510459-GSM, CORROSION ENGINEERING	R-587 L-401 MP 246 REMOVE EXPOSED PIPE	Close-Out	2/1/2015	3/1/2016	11/9/2016	11/9/2016	N	N	Y	54,979	84,091	84,091	3,213,109	N	N	N	Willows-Sacramento-Yolo County	
652	Capital	Base	Y	38471	31184986	75	GT Pipeline Reliabil	75C	Regulator Stations	5758266-31062960 - STATION-ROB ROY CONTROL UPGR	STATION-N/A RETIREMENT	Engineering/Permitting	1/19/2016	8/23/2018	11/19/2018	10/18/2018	N	Y	N	38,876	103,216	103,888	3,422,922	Y	N	N	Local Trans-south-San Jose-Santa Clara County	
653	Capital	Base	Y	38499	P.09526	75	GT Pipeline Reliabil	75J	Geohazards	5510459-GSM, CORROSION ENGINEERING	L-021E MP 125.4 - 129.7 WBS	Close-Out	10/21/2011	6/13/2016	9/15/2016	10/30/2016	N	N	Y	3,398,301	4,395,406	6,635,345						

Table 3-1
GT CAPITAL AND EXPENSE^{a)}

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total amount spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N N/A)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation (Y/N N/A)	District/Division/County
715	Capital	Base	Y	41137	31195842	75	GT Pipeline Reliabil	75N	Capit al Strength Tes	5510459-GSM, CORROSION ENGINEERING	DFM-0834-01 MP 3.57-3.96 T-1011 CAPITAL	Close-Out	10/1/2015	10/1/2015	4/14/2016	4/14/2016	N	N	N	-24,823	442,507	442,629	442,629				N	Local Trans-south-Central Coast-Santa Clara County
716	Capital	Base	Y	41293	31208761	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L-103 MP 10.32 INOP V-A-B	Close-Out	11/1/2015	6/13/2016	7/15/2016	7/6/2016	N	N	Y	519,255	1,133,902	1,133,902	1,143,902				N	Milp tas/holister-Central Coast-San Benito County
717	Capital	Base	Y	41296	31200000	75	GT Pipeline Reliabil	75O	Capit al Repair	5501687-GSM PIPELINE RELIABILITY/SAFETY	R-693 RT-693 137A 0.11 GRADE 2+ LEAK	Close-Out	11/11/2015	1/4/2016	2/5/2016	3/14/2016	N	N	N	17,073	390,692	449,293	459,293				N/A	Local Trans-north-North Coast-eureka-Humboldt Coun
718	Capital	Base	Y	41344	31200815	75	GT Pipeline Reliabil	75N	Capit al Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-702 PORTABLE REGULATION SET_001	Construction	11/1/2015	11/1/2015	12/28/2017	12/28/2017	N	Y	N	526,369	611,061	611,789	630,189				N/A	Systemwide-Systemwide-Multiple Counties
719	Capital	Base	Y	41349	31200816	75	GT Pipeline Reliabil	75N	Capit al Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-703 PORTABLE REGULATION SET_002	Construction	11/1/2015	11/1/2015	12/28/2017	12/28/2017	N	Y	N	18,692	28,123	28,791	429,804				N/A	Systemwide-Systemwide-Multiple Counties
720	Capital	Base	Y	41404	31205562	75	GT Pipeline Reliabil	75N	Capital Strength Tes	5510459-GSM, CORROSION ENGINEERING	I-104K L-177A I/LI UP LINE 189 1.71-1.72	Close-Out	11/1/2015	12/1/2015	8/9/2016	8/9/2016	N	N	Y	6,386	99,757	100,340	108,398				Y	Local Trans-north-North Coast-eureka-Humboldt Coun
721	Capital	Base	Y	41423	74003340	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	DFM 0614-04/20 & XT INOP V-D54/55/56/57	Construction	12/1/2015	9/1/2016	8/1/2017	11/22/2016	N	Y	N	4,071,409	4,174,038	4,174,038	4,184,040				Y	Local Trans-north-Sacramento-Sacramento County
722	Capital	Base	Y	41445	74003781	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	DFM 0617-16 MP 0.2231 IN OP V-D90	Construction	11/1/2016	9/8/2016	11/15/2016	9/26/2016	N	N	Y	295,917	324,477	324,477	334,479				Y	Local Trans-north-Sacramento-Sacramento County
723	Capital	Base	Y	41515	74004320	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	R-766 L-400 MP 139.25 REPLACE EXPOSED PI	Engineering/Permitting	2/1/2016	5/26/2016	9/24/2016	8/31/2016	N	Y	N	129,718	183,513	183,513	10,456,366				N	Local Trans-north-Sierra-Tehama County
724	Capital	Base	Y	41984	31209101	75	GT Pipeline Reliabil	75N	Capit al Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-147 DREG4175 MP0-0.02 REPLMNT	Close-Out	12/1/2015	12/1/2015	5/9/2016	5/9/2016	N	N	N	181,354	503,326	504,461	538,885				N/A	Local Trans-south-San Jose-Santa Clara County
725	Capital	Base	Y	41986	74004035	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	DFM 0606-03 INOP VALVE A-31	Close-Out	2/1/2016	9/27/2016	11/28/2016	11/11/2016	N	N	Y	1,928,125	1,966,815	1,966,815	1,976,817				N	Local Trans-north-Sacramento-Sacramento County
726	Capital	Base	Y	42004	74008492	75	GT Pipeline Reliabil	75O	Capit al Repair	5501687-GSM PIPELINE RELIABILITY/SAFETY	L137C 6.75 PERMANENT LEAK REPAIR	Engineering/Permitting	12/1/2016	12/1/2016	12/28/2017	12/28/2017	Y	N	N	412	412	412	300,412				N	Local Trans-north-North Coast-eureka-Humboldt Coun
727	Capital	Base	Y	42049	31211217	75	GT Pipeline Reliabil	75N	Capital Strength Tes	5510459-GSM, CORROSION ENGINEERING	DFM 7204-01 MP 1.89-1.96 T-1111 CAPITAL	Close-Out	2/1/2016	2/1/2016	4/29/2016	4/29/2016	N	N	N	-39,220	378,537	378,537	378,537				N	Local Trans-south-Yosemite-Merced County
728	Capital	Base	Y	42058	74003152	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	DOWNING AVE 81> COFFEE RD_REMOVE EQU	Close-Out	3/1/2016	3/1/2016	7/21/2016	7/21/2016	N	N	Y	63	1,665	1,665	351,665				Y	L300-north-Kern-bakersfield-Kern County
729	Capital	Base	Y	42125	31212480	75	GT Pipeline Reliabil	75N	Capit al Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-726 L-105N MP 36.02-36.34 REPLACE	Engineering/Permitting	2/9/2016	1/23/2017	2/27/2017	2/17/2017	N	Y	N	84,354	135,051	135,051	1,100,279				N	Local Trans-north-East Bay-north-Contra Costa Coun
730	Capital	Base	Y	42198	74003780	75	GT Pipeline Reliabil	75N	Capit al Strength Tes	5510459-GSM, CORROSION ENGINEERING	TOPOCK REBUILD VALVE NEST A	Engineering/Permitting	3/15/2016	3/15/2017	9/12/2017	8/11/2017	N	N	N	712,371	744,410	744,410	14,710,631				Y	Topock-Kern-San Bernardino County
731	Capital	Base	Y	42200	74003107	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	L-1202-01 MP 0.00, FL <G.C. REPLACE TEE	Construction	11/1/2016	12/9/2016	1/20/2017	12/19/2016	N	Y	N	41,054	51,354	51,354	718,168				N	Local Trans-south-Fresno-Fresno County
732	Capital	Base	Y	42233	31214384	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	RT-716 DFM 0111-02 GRD 2+ LEAK V-2106	Close-Out	1/26/2015	1/23/2016	1/28/2016	1/25/2016	N	N	N	66,088	355,114	355,114	365,116				Y	Local Trans-south-San Francisco-Alameda County
733	Capital	Base	Y	42253	31220302	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	L-177A MP 190.26 LOWER EXPOSED	Engineering/Permitting	2/28/2016	4/16/2018	9/28/2018	9/6/2018	N	Y	N	22,369	25,146	25,146	1,925,148				N	Local Trans-north-North Coast-eureka-Humboldt Coun
734	Capital	Base	Y	42551	74004228	75	GT Pipeline Reliabil	75C	Regulator Stations	5758245-31059617 - SAC DIVISION TRANSDUCER REPLA	HERNDON JUNCTION, REPLACE METER & VALVE	Construction	3/1/2016	12/12/2016	1/25/2017	12/27/2016	N	Y	N	313,131	336,729	336,729	696,729				N	Local Trans-south-Fresno-Fresno County
735	Capital	Base	Y	42567	31226866	75	GT Pipeline Reliabil	75O	Capital Repair	5501687-GSM PIPELINE RELIABILITY/SAFETY	RT-766 131 MP 55.25 REMOVE LKING PAT VLV	Close-Out	3/1/2016	4/4/2016	4/29/2016	11/30/2016	N	N	Y	97,933	1,291,116	1,291,116	1,552,532				Y	Milp tas/holister-San Jose-Alameda County
736	Capital	Base	Y	42819	74004851	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	DFM-7226-01 REPLACE INOP V-2 & V-21-49A	Engineering/Permitting	4/1/2016	4/3/2017	6/2/2017	4/27/2017	N	Y	N	112,362	124,968	124,968	774,897				N	Local Trans-south-Yosemite-merced-Stanislaus Count
737	Capital	Base	Y	42941	74005501	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	3001-01 MP2 16 REMOVE VLVS D76, D78, D79	Close-Out	5/1/2016	10/26/2016	11/11/2016	11/7/2016	N	Y	N	427,835	429,389	429,389	438,986				N	Local Trans-north-Diablo-Santa Cruz County
738	Capital	Base	Y	601383	30732341	75	GT Pipeline Reliabil	75K	Water and Levee	5510459-GSM CORROSION ENGINEERING	LINE 137C MP 0.26 REPLACE RIVER	Close-Out	12/1/2009	12/1/2009	10/25/2016	10/25/2016	N	N	Y	-1,560	-1,560	338,580	338,580				N/A	Systemwide-Systemwide-Humboldt County
739	Capital	Base	Y	601723	31074984	75	GT Pipeline Reliabil	75I	Valve Automation	5512241-G TRANS RELIABILITY - PIPELINE	V-216 VALVE AUTO - L402 MP 20.72 PH2	Engineering/Perm tting	5/1/2014	5/1/2014	12/8/2017	12/8/2017	N	Y	N	9,974	297,552	297,552	297,552				N/A	Systemwide-Systemwide-Shasta County
740	Capital	Base	Y	601726	31074986	75	GT Pipeline Reliabil	75I	Valve Automation	5512241-G TRANS RELIABILITY - PIPELINE	V-217 VALVE AUTO - L402 MP 27.98 PH2	Engineering/Perm tting	5/1/2014	5/1/2014	12/8/2017	12/8/2017	N	Y	N	-5,001	-5,001	313,430	313,430				N/A	Systemwide-Systemwide-Shasta County
741	Capital	Base	Y	601728	31075003	75	GT Pipeline Reliabil	75I	Valve Automation	5512241-G TRANS RELIABILITY - PIPELINE	V-214 VALVE AUTO - L402 MP 9.96 PH2	Engineering/Perm tting	5/1/2014	5/1/2014	12/8/2017	12/8/2017	N	Y	N	-3,051	-3,051	250,519	250,519				N/A	Systemwide-Systemwide-Shasta County
742	Capital	Base	Y	601727	31075007	75	GT Pipeline Reliabil	75I	Valve Automation	5512241-G TRANS RELIABILITY - PIPELINE	V-215 VALVE AUTO - L402 MP 14.76 PH2	Engineering/Permitting	5/1/2014	5/1/2014	12/8/2017	12/8/2017	N	Y	N	-4,093	-4,093	266,073	266,073				N/A	Systemwide-Systemwide-Shasta County
743	Capital	Base	Y	601755	31099961	75	GT Pipeline Reliabil	75C	Regulator Stations	5501688-GSM REG STATIONS	SP34.191 K-TIE REPLACE MONITOR CONTROLS	Engineering/Perm tting	11/1/2015	11/1/2015	12/8/2017	12/8/2017	N	Y	N	123,156	123,156	272,264	272,264				Y	Systemwide-Systemwide-Contra Costa County
744	Capital	Base	Y	601767	31102148	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	R-501 163.2 MP 7.34-9.18	Engineering/Perm tting	12/1/2014	12/1/2014	8/28/2016	8/28/2016	N	N	Y	703	703	564,748	564,748				N	Systemwide-Systemwide-Alameda County
745	Capital	Base	Y	4782	74000718	76	GT Station Reliabil	76X		5501693-GSM L300 STATION RELIABILITY	BURNEY KT GAS TURBINE REPLACEMENT	Estimation	12/20/1997	3/6/2017	5/4/2018	11/17/2017	N	N	N	11,826,067	23,162,135	24,713,191	66,213,191		2011		N	Burney-North Valley-Shasta County
746	Capital	Base	Y	7828	31287909	76	GT Station Reliabil	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	SEAL ASPHALT HINKLEY COMP - CAP 7002895	Construction	12/1/2016	12/1/2016	6/28/2018	6/28/2018	Y	N	N	620,118	620,118	620,118	1,270,118				N	Hinkley-San Bernardino County
747	Capital	Base	Y	8236	30603681	76	GT Station Reliabil	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	TOPOCK K4 REPLACE FOUNDATION	Construction	1/14/2013	11/28/2016	6/22/2017	5/31/2017	N	Y	N	973,252	533,471	674,142	1,874,142			2011	N	Topock-Kern-San Bernardino County
748	Capital	Base	Y	9333	30603762	76	GT Station Reliabil	76H	Compressor Stations	5501693-GSM L300 STATION RELIABILITY	"CANC"TIONESTA K-1 GAS TURBINE REPLACEM	Close-Out	5/12/2015	5/12/2015	12/30/2016	12/30/2016	N	N	Y								N	Burney-Shasta County
749	Capital	Base	Y	15194	30603775	76	GT Station Reliabil	76H	Compressor Stations	5501693-GSM L300 STATION RELIABILITY	TOPOCK REPLACE K-UNIT GAS TIONESTON PANELS	Close-Out	2/15/2012	9/1/2013	5/16/2014	5/16/2014	N	N	N	7,401	2,425	5,984,786	5,984,786				N/A	Topock-Kern-San Bernardino County
750	Capital	Base	Y	17643	30604053	76	GT Station Reliabil	76H	Compressor Stations	5501693-GSM L300 STATION RELIABILITY	GT INDIAN SPRINGS STATION UPGRADE	Close-Out	1/21/2009	8/18/2014	11/7/2014	3/31/2015	N	N	N	24,126	63,876	3,235,976	3,235,976				N/A	Burney-North Valley-Shasta County
751	Capital	Base	Y	17692	30604077	76	GT Station Reliabil	76E	Terminal Reliability	5501697-GSM<K> TERMINAL RELIABILITY	"CANC" MCD ISLAND REWORK WELL 3 (2015)	Close-Out	2/23/2015	2/23/2015	12/15/2015	12/15/2015	N	N	N								N	Mcdonald Island-Diablo-Contra Costa County
752	Capital	Base	Y	18062	30604198	76	GT Station Reliabil	76E	Terminal Reliability	5501697-GSM<K> TERMINAL RELIABILITY	"CANC"UNFORSEEN GT STATION CAPITAL PROJ	Close-Out	1/3/2007	1/3/2007	1/29/2017	12/31/2020	N	N	N								N	Hinkley-Contra Costa County
753	Capital	Base	Y	18931	30605993	76	GT Station Reliabil	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	DELEVAN K-3, INSTALL ELECTRIC VFD STARTER	Close-Out	11/1/2015	11/1/2015	8/5/2016		N	N	Y	328	645	9,151	543,882				N	Willows-Colusa County
754	Capital	Base	Y	19244	30633192	76	GT Station Reliabil	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	HINKLEY KS K11&K12 INSTALL UNIT FLOW MTR	Close-Out	3/1/2009	3/1/2009	1/31/2013	1/31/2013	N	N	N	2,147	4,217	57,150	57,150				N	Hinkley-Kings County
755	Capital	Base	Y	19261	30625058	76	GT Station Reliabil	76H	Compressor Stations	5501693-GSM L300 STATION RELIABILITY	TOPOCK SECURITY SYSTEM INSTALLATION	Close-Out	5/8/2008	11/17/2014	10/9/2015	5/22/2015	N	N	N	5,819	10,775	2,533,958	2,533,958				N/A	Topock-San Bernardino County
756	Capital	Base	Y	19308	306																							

Table 3-1
GT CAPITAL AND EXPENSE^{a)}

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/ Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total Amount Spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N N/A)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation (Y/N N/A)	District/Division/County
817	Capital	Base	Y	29881	30978917	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	HINKLEY INSTALL WATER WELLS & WATER LINE	Close-Out	1/6/2014	5/19/2014	7/23/2015	4/8/2015	N	N	N	-28,152	-13,564	1,667,116	1,850,436		Y		N	Hinkley-Kern-San Bernardino County
818	Capital	Base	Y	30063	30984355	76	GT Station Reliabili	763		5501688-GSM REG STATIONS	L7224-19 MP1.4	Close-Out	7/16/2013	5/11/2015	9/18/2015	8/17/2015	N	N	N	108,792	181,250	7,402,393	7,476,105		N/A		N	Local Trans-south-Yosemite-modesto-Stanislaus Coun
819	Capital	Base	Y	30190	31040016	76	GT Station Reliabili	76H	Compressor Stations	5501693-GSM L300 STATION RELIABILITY	HINKLEY K-UNIT RETROFIT CAPITAL UPGRADES	Close-Out	1/24/2014	6/24/2014	7/14/2014	7/15/2015	N	N	N	193,264	364,687	2,505,385	2,655,752		Y		N	Hinkley-San Bernardino County
820	Capital	Base	Y	30191	31098915	76N	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	HINKLEY K-UNIT COMPRESSOR OVERHAUL	Close-Out	1/29/2015	10/24/2015	12/23/2015	8/3/2016	N	N	N	5,760	20,203	333,042			Y	N	Hinkley-San Bernardino County	
821	Capital	Base	Y	30218	74000790	76	GT Station Reliabili	764		5501688-GSM REG STATIONS	HOLLISTER - STATION FULL REBUILD	Estimation	3/1/2014	3/6/2017	11/16/2017	11/7/2017	N	Y	N	158,507	-2,628,334	1,495,240	31,638,426		N/A		N	Milpitas/hollister-Central Coast-San Benito County
822	Capital	Base	Y	30251	31071242	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	MCD IS - MCS V-53 OPP	Close-Out	3/1/2014	3/15/2016	4/28/2016	12/23/2015	N	N	N	65,142	211,326	966,829	991,829		N/A		N	Mcdonald Island-San Joaquin County
823	Capital	Base	Y	30263	31100723	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	TIONESTA STN BLWDOWN VALVE/ACTUAT REPLCNT	Estimation	1/14/2016	3/16/2018	5/21/2018	4/20/2018	N	Y	N	201,892	270,860	274,056	1,629,253		N		N	Burney-Shasta County
824	Capital	Base	Y	30264	31098471	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	TIONESTA AIR COMPRESSOR REPLACEMENT	Engineering/Permitting	1/21/2016	5/1/2017	6/23/2017	5/24/2017	N	Y	N	315,843	428,827	428,827	1,678,827		N		N	Burney-North Valley-Modoc County
825	Capital	Base	Y	30280	31100934	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	GERBER RPLCE STN L-400 BLOWDOWN VALVES	Engineering/Permitting	4/18/2016	2/15/2018	5/11/2018	4/12/2018	N	Y	N	73,582	101,143	101,143	2,320,259		N		N	Willows-North Valley-Glenn County
826	Capital	Base	Y	30282	31154272	76	GT Station Reliabili	764		5512183-GT STATION RELIABILITY	BUCKEYE CREEK STATION UPGRADE	Close-Out	5/1/2015	5/1/2015	2/3/2016		N	N	N	-215	6	11	6,050,011		N/A		N	Willows-Yolo County
827	Capital	Base	Y	30354	P.05172	76	GT Station Reliabili	763		5512183-GT STATION RELIABILITY	STG 3	Construction	4/1/2013	5/7/2015	2/12/2016	6/28/2015	N	N	N	-98,229	351,319	5,617,362	5,627,362		Y		N	Local Trans-south-De Anza-Santa Clara County
828	Capital	Base	Y	31282	31186168	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	SANTA ROSA CS REPLACE HVAC SYSTEM	Close-Out	1/25/2016	6/6/2016	12/12/2016	12/13/2016	N	N	Y	641,338	741,377	744,455	794,455		N/A		N	Local Trans-north-North Coast-santa Rosa-Sonoma Co
829	Capital	Base	Y	31778	P.05809	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	TIONESTA - BENTLY NEVADA 3300 SYST. REPL	Close-Out	3/26/2012	11/30/2015	12/28/2015		N	N	N	3,277	157,582	1,057,462	1,057,462		N/A		N	Burney-Modoc County
830	Capital	Base	Y	32040	31089152	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	GERBER STN RELIEF VALVES INSTALLATION	Close-Out	3/1/2014	4/1/2014	11/6/2015	11/6/2015	N	N	N	54	357	54	501,462		N/A		N	Willows-Tehama County
831	Capital	Base	Y	32970	31056010	76	GT Station Reliabili	76R		5501693-GSM L300 STATION RELIABILITY	TOPOCK RPLC K-3 & K-9 UNIT CONTROL PANEL	Close-Out	2/15/2013	5/12/2014	10/13/2014		N	N	N	24,346	75,258	6,085,293	6,085,293		N/A		N	Topock-Kern-San Bernardino County
832	Capital	Base	Y	33209	31100364	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	BETHANY GAS DETECTORS REPLACEMENT	Estimation	1/9/2015	3/6/2017	5/9/2017	4/14/2017	N	Y	N	6,594	157,582	260,498	1,228,451		N/A		N	Tracy-San Joaquin County
833	Capital	Base	Y	33214	31098470	76	GT Station Reliabili	76P		5501693-GSM L300 STATION RELIABILITY	TOPOCK REMEDY PROJECT	Engineering/Permitting	3/9/2014	7/13/2018	11/26/2019	8/29/2019	N	Y	N	58,061	73,160	113,912	313,912		N/A		N	Topock-Kern-San Bernardino County
834	Capital	Base	Y	33347	31100362	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	DELEVAN COMPRESSOR STATION REPLACE UPS &	Close-Out	1/20/2015	11/15/2016	12/19/2016	11/22/2016	N	N	Y	671,173	1,063,795	1,316,167	1,496,716		N/A		N	Willows-North Valley-Glenn County
835	Capital	Base	Y	33349	31100047	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	GERBER K-1 GAS TURBINE OVERHAUL	Close-Out	2/11/2015	10/26/2015	10/30/2015	12/21/2015	N	N	N	-47,603	3,494,720	3,494,720	3,494,720		N/A		N	Willows-Tehama County
836	Capital	Base	Y	33374	31099994	76	GT Station Reliabili	763		5501688-GSM REG STATIONS	VACAVILLE REG STATION (R-09) REBUILD	Engineering/Permitting	1/28/2015	9/3/2018	12/4/2018	11/8/2018	N	Y	N	238,727	428,031	558,650	1,958,650		N/A		N	Local Trans-north-Sac-vacaville-Solano County
837	Capital	Base	Y	33412	31100220	76	GT Station Reliabili	76N	SCADA Visib lity	5512185-GT STORAGE WELL REWORK	TRANSMISSION SCADA VISIBILITY	Construction	10/1/2014	10/1/2014	12/28/2018	12/28/2018	N	Y	N	138,184	138,794	154,594	7,833,891		N/A		N	Systemwide-Systemwide-San Luis Obispo County
838	Capital	Base	Y	33431	31100040	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	MCD IS - MCS REPLACE TANK D-1A	Close-Out	1/29/2015	4/27/2016	12/15/2016	11/10/2016	N	N	Y	591,357	1,033,246	1,263,573	1,463,574		N/A		N	Mcdonald Island-Diablo-San Joaquin County
839	Capital	Base	Y	33434	31068339	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	HINKLEY UPGRADE K1 & K4 TURBOCHARGERS	Close-Out	4/9/2014	4/6/2015	6/10/2015	8/26/2015	N	N	N	1,766	6,475	661,766	734,226		N/A	2008, 2011	N	Hinkley-San Bernardino County
840	Capital	Base	Y	33560	31179855	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	HINKLEY K11 - ENGINE TOP END OVERHAUL	Engineering/Permitting	2/4/2016	3/14/2017	6/16/2017	5/17/2017	N	Y	N	59,559	1,021,587	1,021,587	1,875,207		Y		N	Hinkley-San Bernardino County
841	Capital	Base	Y	33561	31100044	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	HINKLEY K12 - ENGINE TOP END OVERHAUL	Construction	1/29/2015	11/18/2016	1/27/2017	12/31/2016	N	N	N	95,937	1,063,982	1,073,531	1,829,889		N/A		N	Hinkley-San Bernardino County
842	Capital	Base	Y	33514	31100372	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	MCD IS - TCS EXTEND ESD BOUNDARY	Engineering/Permitting	1/14/2016	4/24/2017	7/17/2017	6/15/2017	N	Y	N	231,870	301,534	303,123	803,123		N/A		N	Mcdonald Island-Stockton-San Joaquin County
843	Capital	Base	Y	33533	31099802	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	HINKLEY ENVIRONMENTAL RISK MITIGATION	Construction	1/26/2015	9/19/2016	12/12/2017	12/29/2016	N	Y	N	651,626	1,112,985	1,226,940	1,326,983		N/A		N	Hinkley-Kern-San Bernardino County
844	Capital	Base	Y	33534	31099804	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	TOPOCK ENVIRONMENTAL RISK MITIGATION	Close-Out	2/2/2015	10/12/2015	12/8/2015	10/21/2015	N	N	N	11,862	20,807	718,624	728,624		N/A		N	Topock-Kern-San Bernardino County
845	Capital	Base	Y	33535	31100376	76	GT Station Reliabili	76N	Compressor Stations	5501693-GSM L300 STATION RELIABILITY	TOPOCK ELECTRICAL REPLACE MCC & CONDUCTO	Engineering/Permitting	2/1/2016	4/2/2018	11/14/2018	10/15/2018	N	Y	N	39,832	45,957	45,957	7,271,310		Y		N	Topock-Kern-San Bernardino County
846	Capital	Base	Y	33536	31100379	76	GT Station Reliabili	76N	Compressor Stations	5501693-GSM L300 STATION RELIABILITY	HINKLEY ELECTRICAL UPGRADES	Estimation	1/11/2016	6/12/2017	9/22/2017	8/23/2017	N	Y	N	76,484	104,912	104,912	22,315,298		Y		N	Hinkley-Kern-San Bernardino County
847	Capital	Base	Y	33612	31099805	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	TK-1 LUBE OIL COOLER REPLACEMENT	Engineering/Permitting	2/13/2015	5/15/2017	6/30/2017	6/6/2017	N	Y	N	281,203	401,995	461,752	511,926		N/A		N	Burney-North Valley-Modoc County
848	Capital	Base	Y	33714	31099806	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	TOPOCK-IMPROVE STATION LOW FLOW CONTROL	Engineering/Permitting	2/1/2016	3/1/2018	10/10/2018	9/11/2018	N	Y	N	78,562	85,379	85,379	5,837,183		Y		N	Topock-Kern-San Bernardino County
849	Capital	Base	Y	34004	31098472	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	MCD IS - MCS K1/K2 GHG RETROFIT	Engineering/Permitting	1/14/2016	1/30/2017	3/14/2017	2/28/2017	N	Y	N	323,761	422,366	422,764	1,441,312		N/A		N	Mcdonald Island-San Joaquin County
850	Capital	Base	Y	34045	31088888	76	GT Station Reliabili	76R		5501693-GSM L300 STATION RELIABILITY	TOPOCK RPLC K-2 & K-7 UNIT CTRL PANELS	Close-Out	7/1/2014	7/1/2014	11/4/2016	11/4/2016	N	N	Y	-162	-156				N/A		N	Topock-Kern-San Bernardino County
851	Capital	Base	Y	34065	31088890	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	HINKLEY P-UNITS CONTROL PANELS	Close-Out	1/22/2015	5/26/2015	9/15/2016	9/15/2016	N	N	Y	43,699	97,411	332,752	433,110		N/A		N	Hinkley-San Bernardino County
852	Capital	Base	Y	34177	31100935	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	TOPOCK CROSSITIE & SUCTION PRVS	Engineering/Permitting	2/2/2015	4/21/2017	8/28/2017	7/28/2017	N	Y	N	437,555	504,667	540,444	8,587,318		N/A		N	Topock-Kern-San Bernardino County
853	Capital	Base	Y	34319	31100465	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	PCREEK INSTALL BACKUP GENERATOR	Estimation	6/18/2015	7/3/2017	9/27/2017	8/28/2017	N	Y	N	-123,600	-25,110	-12,997	688,550		N		N	Los Medanos-Yolo County
854	Capital	Base	Y	34341	31100369	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	MCD IS - MCS ADD ESD PBS & GAS DETEC LTs	Close-Out	2/25/2015	7/25/2016	12/8/2016	11/15/2016	N	N	Y	136,014	333,081	460,426	480,426		Y		N	Mcdonald Island-San Joaquin County
855	Capital	Base	Y	34825	31100464	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	PCREEK UPGRADE POWER SUPPLY	Close-Out	8/1/2015	8/1/2015	9/26/2016	9/26/2016	N	N	Y	1,521	2,219	20,062	1,023,294		N/A		N	Los Medanos-Yolo County
856	Capital	Base	Y	34981	31184777	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	LOS MEDANOS PLS AUTOMATE C-37 BLOCK VLVS	Close-Out	1/19/2016	11/1/2016	11/18/2016	11/2/2016	N	N	Y	53,428	64,724	64,724	271,636		N		N	Los Medanos-Contra Costa County
857	Capital	Base	Y	34984	74000301	76	GT Station Reliabili	764		5512183-GT STATION RELIABILITY	HARKINS ROAD STATION	Engineering/Permitting	2/16/2016	10/31/2019	1/31/2020	12/31/2019	N	Y	N	37,485	65,471	65,791	6,231,885		N/A		N	Milpitas/hollister-Central Coast-Monterey County
858	Capital	Base	Y	34990	31184776	76	GT Station Reliabili	76N	Routine Capital Spen	5512185-GT STORAGE WELL REWORK	LOS MEDANOS FUEL GAS HEATER	Engineering/Permitting	1/19/2016	5/1/2017	7/26/2017	6/28/2017	N	Y	N	62,337	146,698	1						

Table 3-1
GT CAPITAL AND EXPENSE^(a)

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/ Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order #/ Planning Order	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total Amount Spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N)	Capital Project Described in any Rate Case Work papers (Case Year or Blank) ^{(7)(b)}	Government Requirement/ Recommendation	District/Division/County
919	Capital	Base	Y	40685	31182163	76	GT Station Reliabil	766			5512183-GT STATION RELIABILITY	Engineering/Permitting	1/4/2016	3/21/2017	4/10/2017	3/31/2017	N	Y	N	109,116	168,009	168,009	370,463	N		N	Systemwide-Systemwide-Fresno County	
920	Capital	Base	Y	40686	31182164	76	GT Station Reliabil	766			5512183-GT STATION RELIABILITY	Engineering/Permitting	1/4/2016	7/31/2017	8/18/2017	8/10/2017	N	Y	N	22,161	85,131	85,131	423,003	N		N	Systemwide-Systemwide-Fresno County	
921	Capital	Base	Y	40687	31182165	76	GT Station Re iabil	766			5512183-GT STATION RELIABILITY	Close-Out	12/1/2015	12/1/2015	9/6/2016	9/6/2016	N	N	Y	-24,457	1,040	1,438	1,438	N/A		N	Systemwide-Systemwide-Yolo County	
922	Capital	Base	Y	40688	31182166	76	GT Station Re iabil	766			5512183-GT STATION RELIABILITY	Engineering/Permitting	1/4/2016	5/22/2017	6/5/2017	6/2/2017	N	Y	N	87,661	115,990	116,387	404,919	N		N	Systemwide-Systemwide-Yolo County	
923	Capital	Base	Y	40689	31182167	76	GT Station Re iabil	766			5512183-GT STATION RELIABILITY	Engineering/Permitting	1/4/2016	4/24/2017	6/8/2017	5/31/2017	N	Y	N	36,106	76,302	76,699	357,485	N		N	Systemwide-Systemwide-Solano County	
924	Capital	Base	Y	40691	31182169	76	GT Station Re iabil	766			5512183-GT STATION RELIABILITY	Engineering/Permitting	1/4/2016	7/10/2017	8/25/2017	8/17/2017	N	Y	N	4,081	64,253	64,253	411,506	N		N	Systemwide-Systemwide-Fresno County	
925	Capital	Base	Y	40692	31182170	76	GT Station Re iabil	766			5512183-GT STATION RELIABILITY	Engineering/Permitting	1/4/2016	4/10/2017	6/8/2017	5/31/2017	N	Y	N	102,077	171,176	171,176	374,757	Y		N	Systemwide-Systemwide-San Bernardino County	
926	Capital	Base	Y	40693	31182171	76	GT Station Re iabil	766			5512183-GT STATION RELIABILITY	Engineering/Permitting	1/4/2016	8/7/2017	8/25/2017	8/17/2017	N	Y	N	53,863	114,454	114,454	449,117	Y		N	Systemwide-Systemwide-San Bernardino County	
927	Capital	Base	Y	40694	31182172	76	GT Station Reliabil	766			5512183-GT STATION RELIABILITY	Engineering/Permitting	1/4/2016	4/17/2017	5/24/2017	5/16/2017	N	Y	N	23,433	87,400	87,400	429,006	N		N	Systemwide-Systemwide-San Bernardino County	
928	Capital	Base	Y	40695	31182174	76	GT Station Reliabil	766			5512183-GT STATION RELIABILITY	Engineering/Permitting	11/9/2015	8/14/2017	9/22/2017	9/14/2017	N	Y	N	31,571	90,744	90,744	435,511	Y		N	Systemwide-Systemwide-San Bernardino County	
929	Capital	Base	Y	40697	31182176	76	GT Station Reliabil	766			5512183-GT STATION RELIABILITY	Close-Out	12/1/2015	12/1/2015	9/6/2016	9/6/2016	N	N	Y	-16,620	956	1,353	1,353	N/A		N	Systemwide-Systemwide-San Mateo County	
930	Capital	Base	Y	40698	31182177	76	GT Station Reliabil	766			5512183-GT STATION RELIABILITY	Engineering/Permitting	1/4/2016	1/23/2017	2/10/2017	2/2/2017	N	Y	N	64,692	90,327	90,724	314,598	N		N	Systemwide-Systemwide-San Mateo County	
931	Capital	Base	Y	40700	31182179	76	GT Station Reliabil	766			5512183-GT STATION RELIABILITY	Engineering/Permitting	1/4/2016	5/30/2017	6/19/2017	6/9/2017	N	Y	N	61,203	83,273	83,670	392,192	N/A		N	Systemwide-Systemwide-San Mateo County	
932	Capital	Base	Y	40701	31182180	76	GT Station Reliabil	766			5512183-GT STATION RELIABILITY	Engineering/Permitting	1/4/2016	5/30/2017	6/23/2017	6/15/2017	N	Y	N	48,512	67,459	67,856	355,456	N/A		N	Systemwide-Systemwide-Santa Clara County	
933	Capital	Base	Y	40701	31182747	76	GT Station Reliabil	76H	Routine Capital Spen		HINKLEY K7 CRANKSHAFT REPLACEMENT	Close-Out	8/3/2015	12/14/2015	9/13/2016	9/12/2016	N	N	Y	420,807	1,973,304	2,114,791	2,165,218	Y		N	Hinkley-Kern-San Bernardino County	
934	Capital	Base	Y	40849	74002023	76	GT Station Reliabil	76H	Compressor Stations		5501693-GSM L300 STATION RELIABILITY	Engineering/Permitting	1/4/2016	3/27/2020	6/22/2020	5/21/2020	N	Y	N	109,637	121,529	121,529	32,541,274	N		N	Los Medanos-East Bay-north-Contra Costa County	
935	Capital	Base	Y	40850	74003000	76	GT Station Reliabil	76O			5501693-GSM L300 STATION RELIABILITY	Engineering/Permitting	10/1/2015	12/6/2017	3/6/2018	3/2/2018	N	Y	N	37,098	61,445	61,567	1,571,780	N/A		Y	Local Trans-south-Kern-bakersfield-San Bernardino	
936	Capital	Base	Y	40851	74003002	76	GT Station Reliabil	76G	Station Reliability		5512183-GT STATION RELIABILITY	Engineering/Permitting	10/13/2015	1/2/2018	1/31/2019	1/23/1/2018	N	Y	N	5,055	10,278	10,278	656,047	N		N	Systemwide-Systemwide-Contra Costa County	
937	Capital	Base	Y	40928	74003147	76	GT Station Reliabil	76G	Station Reliability		5512183-GT STATION RELIABILITY	Engineering/Permitting	10/13/2016	7/2/2018	9/26/2018	8/27/2018	Y	Y	N	4,564	4,901	4,901	1,275,063	N		N	Local Trans-north-Sierra-Sutter County	
938	Capital	Base	Y	41447	31206162	76	GT Station Reliabil	76Z			5787868-GT TOP 20 LOCKS & CHAINS UPGRADE	Engineering/Permitting	1/1/2015	12/1/2015	12/15/2015	12/31/2015	N	N	N	937	570,984	572,446	572,446	N		N	Systemwide-Systemwide-Multiple Counties	
939	Capital	Base	Y	41448	31206164	76	GT Station Reliabil	76H	Routine Capital Spen		5512185-GT STORAGE WELL REWORK	Close-Out	11/5/2015	12/10/2015	11/2/2016	12/5/2016	N	N	N	1,772	534,838	536,564	536,854	Y		N	Mcdonald Island-Diablo-San Joaquin County	
940	Capital	Base	Y	41489	31241843	76	GT Station Reliabil	76H	Compressor Stations		5501693-GSM L300 STATION RELIABILITY	Construction	10/1/2016	10/1/2016	12/31/2016	12/31/2018	Y	Y	N	703	908	908	364,328	Y		N	Local Trans-south-Central Coast-Santa Cruz County	
941	Capital	Base	Y	42353	74004785	76	GT Station Reliabil	76I	Station Other		5501693-GSM L300 STATION RELIABILITY	Close-Out	2/23/2016	4/1/2016	12/13/2016	12/13/2016	N	N	Y	4,049	3,504,655	3,504,655	3,504,655	N		N	Milpitas/hollister-San Benito County	
942	Capital	Base	Y	42430	74001457	76	GT Station Reliabil	764			5501693-GSM L300 STATION RELIABILITY	Construction	12/1/2015	12/1/2015	6/28/2020	6/28/2020	N	Y	N	8,660	80,770	149,549	16,938,764	N		N	Burney-North Valley-Shasta County	
943	Capital	Base	Y	14904	30603587	84	GT Gas Gathering Sys	84B	GG-Station Reliabil		5501683-GSM, DIVESTITURE, GATH	Close-Out	6/1/2007	6/1/2007	1/17/2008	1/17/2008	N	N	N	993	2,689	1,126,807	1,126,807	N/A		N	Rio Vista-Sac-vacadoxon-Solano County	
944	Capital	Base	Y	15940	P 01802	84	GT Gas Gathering Sys	84D	Gas Gathering		5501683-GSM, DIVESTITURE, GATH	Close-Out	6/18/2013	5/2/2016	5/21/2016	5/20/2016	N	N	N	24,188	434,505	8,616,003	8,942,285	N/A		N	Meridian-Sierra-Sutter County	
945	Capital	Base	Y	19449	30677714	84	GT Gas Gathering Sys	84A	GG-Connections		5501683-GSM, DIVESTITURE, GATH	Close-Out	1/27/2010	1/27/2010	2/6/2012	2/6/2012	N	N	N					N		N	Local Trans-north-Stockton-Multiple Counties	
946	Capital	Base	Y	20904	30765962	84	GT Gas Gathering Sys	84C	GG-Reliability/Safe		5501683-GSM, DIVESTITURE, GATH	Close-Out	1/27/2010	3/1/2010	9/25/2016	9/25/2016	N	N	Y	7,473	14,674	244,834	1,989,834	N		N	Meridian-Sacramento-Colusa County	
947	Capital	Base	Y	21959	30907360	84	GT Gas Gathering Sys	84B	Gas Gathering		5501683-GSM, DIVESTITURE, GATH	Close-Out	2/1/2012	2/1/2012	3/24/2014	3/24/2014	N	N	N	188	1,968	1,329,146	1,339,148	N/A		N	Meridian-North Valley-Glenn County	
948	Capital	Base	Y	23384	30840030	84	GT Gas Gathering Sys	84G	GG-Connections		5501683-GSM, DIVESTITURE, GATH	Estimation	3/26/2012	11/16/2017	5/8/2018	4/14/2018	N	Y	N		1,082	-38,513	1,151,085	N		N	Rio Vista-Sac-vacadoxon-Solano County	
949	Capital	Base	Y	25761	30893001	84	GT Gas Gathering Sys	84A	GG-Station Reliabil		5501683-GSM, DIVESTITURE, GATH	Close-Out	12/1/2011	12/1/2011	11/16/2012	11/16/2012	N	N	N	1,774	1,774	399,557	399,557	N		N	Rio Vista-Sac-vacadoxon-Solano County	
950	Capital	Base	Y	28186	30948015	84	GT Gas Gathering Sys	84D	Gas Gathering		5501683-GSM, DIVESTITURE, GATH	Engineering/Permitting	10/1/2012	5/12/2017	7/1/2017	6/12/2017	N	Y	N	121,155	207,853	323,131	1,023,131	N		N	Rio Vista-Sac-vacadoxon-Sacramento County	
951	Capital	Base	Y	28368	30987738	84	GT Gas Gathering Sys	84B	GG-Station Reliabil		5501683-GSM, DIVESTITURE, GATH	Close-Out	4/1/2013	4/1/2013	5/27/2016	5/27/2016	N	N	N	19,742	36,796	492,192	492,192	N/A		N	Rio Vista-Sac-vacadoxon-Sacramento County	
952	Capital	Base	Y	28374	30959796	84	GT Gas Gathering Sys	84B	GG-Station Reliabil		5501683-GSM, DIVESTITURE, GATH	Close-Out	11/1/2012	11/1/2012	1/23/2015	1/23/2015	N	N	N	-23,982	-23,365	429,958	429,958	N/A		N	Rio Vista-Sac-vacadoxon-Solano County	
953	Capital	Base	Y	29513	30971976	84	GT Gas Gathering Sys	84B	GG-Station Reliabil		5501683-GSM, DIVESTITURE, GATH	Construction	1/1/2013	1/1/2013	1/26/2017	1/26/2017	N	Y	N	5,221	7,960	77,995	291,745	N/A		N	Meridian-North Valley-Sutter County	
954	Capital	Base	Y	30823	31060790	84	GT Gas Gathering Sys	84D	Gas Gathering		5501683-GSM, DIVESTITURE, GATH	Close-Out	3/1/2014	4/1/2014	9/27/2016	9/27/2016	N	N	Y	199	886	2,656	318,856	N		N	Meridian-Sutter County	
955	Capital	Base	Y	32414	31052018	84	GT Gas Gathering Sys	84B	GG-Station Reliabil		5501683-GSM, DIVESTITURE, GATH	Close-Out	3/1/2014	8/3/2015	11/13/2015	8/10/2015	N	N	N	19,724	43,113	1,359,171	1,359,171	N		N	Mcdonald Island-Stockton-San Joaquin County	
956	Capital	Base	Y	33544	31083066	84	GT Gas Gathering Sys	84D	Gas Gathering		5501683-GSM, DIVESTITURE, GATH	Engineering/Permitting	9/3/2012	6/26/2017	8/25/2017	8/4/2017	N	Y	N	8,648	8,716	10,438	355,733	N/A		N	Meridian-North Valley-Glenn County	
957	Capital	Base	Y	13611	P 01525	98	GT Integrity Managem	98C	ILI Upgrade Pipeline		5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	Close-Out	9/11/2002	1/1/2003	6/7/2004	6/7/2004	N	N	N	7,188	10,370	5,353,933	5,353,933	N/A	2004, 2005, 2008	N	N	Local Trans-north-Sac-vacadoxon-Yolo County
958	Capital	Base	Y	15715	P 01749	98	GT Integrity Managem	98C	ILI Upgrade Pipe ine		5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	Close-Out	3/1/2004	3/1/2004	6/20/2005	6/20/2005	N	N	N	29	5,822	8,462,793	8,462,793	Y		2008	N	Local Trans-north-Mission-Alameda County
959	Capital	Base	Y	16664	P 02085	98	GT Integrity Managem	98C	ILI Upgrade Pipe ine		5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	Close-Out	9/7/2004	7/1/2008	12/13/2012	12/13/2012	N	N	N	2,837	2,837	5,417,150	5,417,150	N		N	Tracy-Alameda County	
960	Capital	Base	Y	17135	30603923	98	GT Integrity Managem	98C	ILI Upgrade Pipe ine		5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	Close-Out	12/1/2006	12/1/2006	5/19/2008	5/19/2008	N	N	N	8,329	8,329	1,019,366	1,019,366	N	2008	N	N	Local Trans-south-Yosemite-Merced County
961	Capital	Base	Y	17137	30603922	98	GT Integrity Managem	98C	ILI Upgrade Pipe ine		5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	Close-Out	12/1/2006	12/1/2006	4/9/2008	4/9/2008	N	N	N	18,688	51,604	7,746,887	7,746,887	N	2008	N	N	Local Trans-north-Sac-vacadoxon-Santa Rosa-Humboldt
962	Capital	Base	Y	17140	30603910	98	GT Integrity Managem	98C	ILI Upgrade Pipeline		5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	Close-Out	1/3/2007	7/1/2008	10/1/2011	10/1/2011	N	N	N	40,459	145,967	8,499,395	8,499,395	N/A	2008, 2011	N	N	Local Trans-north-Stockton-San Joaquin County
963	Capital	Base	Y	17142	30603913	98	GT Integrity Managem	98C	ILI Upgrade Pipe ine		5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM																	

Table 3-1
GT CAPITAL AND EXPENSE^{a)}

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total Amount Spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N N/A)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation (Y/N N/A)	District/Division/County
1021	Capital	Base	Y	35418	31101191	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-114A L-316-20/316-2 UPG MP 0/0-0.87/1.	Estimation	12/30/2015	3/6/2017	5/13/2017	4/28/2017	N	Y	N	42,941	264,896	284,193	284,193	N	N		N	Systemwide-Systemwide-San Joaquin County
1022	Capital	Base	Y	35901	31101801	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	GT RT-115 L-21E MP 73.59 ILI DIG 4 REPL	Close-Out	9/17/2014	2/9/2015	4/6/2015	3/18/2015	N	N	N	132	592	1,178,276	1,178,276	N/A	N		N	Local Trans-north-North Coast-santa Rosa-Sonoma Co
1023	Capital	Base	Y	36870	74000910	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	ED OF L-401 IL	Construction	2/23/2015	1/1/2015	4/26/2017	8/7/2015	N	Y	N	21,982	23,201	2,178,694	2,178,694	N/A	N		N	Local Trans-north-North Valley-Shasta County
1024	Capital	Base	Y	36890	P.087399	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-101 MP 11.62-32.57 ILI Upgrade WBS	Close-Out	12/21/2011	12/17/2013	5/15/2014	4/24/2014	N	N	N	19,074	-57,420	16,232,640	16,232,640	N/A	N		N	Local Trans-north-Peninsula-San Mateo County
1025	Capital	Base	Y	37004	31120713	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	RT-131 L-21E MP 83.11 REPL 20FT OF 12IN	Close-Out	12/1/2014	4/7/2015	5/15/2015	4/27/2015	N	N	N	1,528	20,020	434,455	434,455	N/A	N		N	Local Trans-north-North Coast-santa Rosa-Sonoma Co
1026	Capital	Base	Y	37131	P.09309	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-043 L-109 MP 0.00-43.47 ILI Upgrade WBSa	Close-Out	3/5/2013	8/10/2015	11/4/2015	10/15/2015	N	N	N	-22,002	-8,468	1,895,059	1,895,059	N/A	N		N	Local Trans-south-De Anza-Santa Clara County
1027	Capital	Base	Y	37132	P.09309	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-043 L-109 MP 0.00-43.47 ILI Upgrade WBSa	Close-Out	3/5/2013	3/10/2015	5/12/2015	4/22/2015	N	N	N	20,943	33,961	973,671	973,671	N/A	N		N	Local Trans-south-De Anza-Santa Clara County
1028	Capital	Base	Y	37133	P.09309	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-043 L-109 MP 0.00-43.47 ILI Upgrade WBSa	Close-Out	3/5/2013	2/1/2015	6/5/2015	4/20/2015	N	N	N	-6,611	19,681	4,252,593	4,252,593	N/A	N		N	Local Trans-south-San Jose-Santa Clara County
1029	Capital	Base	Y	37589	31135666	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-300B MP 393-450 CONVERT LAUNCH TO PERM	Close-Out	10/8/2015	5/30/2016	9/15/2016	8/1/2016	N	N	Y	418,354	1,100,188	1,104,442	1,104,442	N/A	N		N	Systemwide-Systemwide-Kings County
1030	Capital	Base	Y	37598	31135673	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-235A L-021F ILI UPGRADE MP 0.00-21.16	Close-Out	5/20/2015	4/18/2016	8/3/2016	8/3/2016	N	N	Y	893,057	1,287,390	1,298,420	1,298,420	N/A	N		N	Local Trans-north-North Bay-san Rafael-Napa County
1031	Capital	Base	Y	37615	31135748	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-235B L-021G ILI UPGRADE MP 0.00-20.83	Close-Out	5/20/2015	4/18/2016	8/3/2016	8/3/2016	N	N	Y	891,924	1,285,522	1,298,403	1,298,403	N/A	N		N	Local Trans-north-North Bay-san Rafael-Marin Count
1032	Capital	Base	Y	37621	31135753	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-111B L-191 3PS ILI UPRGR 3.88 / 0.11-1	Close-Out	7/16/2015	8/15/2016	12/13/2016	11/1/2016	N	N	Y	1,762,448	2,270,731	2,282,896	2,442,856	N/A	N		N	Local Trans-north-Diablo-Contra Costa County
1033	Capital	Base	Y	37840	P.09309	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-043 L-109 MP 0.00-43.47 ILI Upgrade WBSa	Close-Out	4/30/2015	11/17/2015	10/29/2016	12/29/2015	N	N	Y	1,021,850	2,203,638	4,953,619	4,953,619	N/A	N		N	Local Trans-north-North Bay-san Rafael-Napa County
1034	Capital	Base	Y	37859	31135034	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	GT ID-46-2 L-300B MP 331.12	Close-Out	2/6/2015	2/13/2015	3/21/2015	4/1/2016	N	N	N	132	10,524	457,400	457,400	N/A	N		N	Kettleman-Kern-bakersfield-Kings County
1035	Capital	Base	Y	37853	31136965	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	R-570 L-147 MP 2.35 ILI CUT OUT (RT)	Close-Out	2/25/2015	4/21/2015	7/17/2015	11/24/2015	N	N	N	-223,893	-333,671	3,289,064	3,289,064	N/A	N		N	Systemwide-Systemwide-Multiple Counties
1036	Capital	Base	Y	37890	P.10666	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	DFM 1202-16 MP 0.00-2.59 ILI UPGRADE WBS	Estimation	7/16/2015	2/7/2016	4/16/2016	4/1/2016	N	Y	N	130,201	306,485	451,791	2,671,909	N/A	N		N	Local Trans-south-Fresno-Fresno County
1037	Capital	Base	Y	38325	31142033	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-132 ILI UPGRADE MP 40.07 - 46.59	Estimation	10/22/2015	2/19/2019	5/22/2019	5/7/2019	N	Y	N	109,298	312,657	351,083	2,189,152	N/A	N		N	Systemwide-Systemwide-San Mateo County
1038	Capital	Base	Y	38339	31176105	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-131 MP2A 89-50.54 CONV LAUNCH TO PERM	Close-Out	10/8/2015	3/7/2016	6/24/2016	4/15/2016	N	N	N	161,977	1,077,151	1,082,600	1,082,600	N/A	N		N	Systemwide-Systemwide-Contra Costa County
1039	Capital	Base	Y	38973	31162068	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-112D L-021E MP 125.85 ILI REC INSTALL	Engineering/Perm tting	7/23/2015	7/24/2017	12/19/2017	12/14/2017	N	Y	N	56,413	153,396	271,865	3,157,890	Y	N		N	Local Trans-north-North Coast-ukiah-Mendocino Coun
1040	Capital	Base	Y	38978	74000911	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-044E L-402 MP 9.54-33.52 ILI UPGRADE	Close-Out	9/24/2014	2/29/2016	11/10/2016	8/9/2016	N	N	Y	7,475,164	9,219,765	9,240,912	9,300,912	N/A	N		N	Local Trans-north-North Valley-Shasta County
1041	Capital	Base	Y	38980	74000912	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-044F L-402 MP 21.71 ILI UPGRADE LAUNCH	Close-Out	9/24/2014	3/23/2016	10/29/2016	6/24/2016	N	N	Y	4,097,485	4,509,599	4,682,035	5,268,035	N/A	N		N	Local Trans-north-North Valley-Shasta County
1042	Capital	Base	Y	39307	31161832	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-147 L-114/131 PIGGABLE WYE	Engineering/Permitting	8/31/2012	7/31/2018	9/26/2018	9/3/2018	N	Y	N	13,944	258,011	328,810	1,440,984	N/A	N		N	Tracy-Diablo-Contra Costa County
1043	Capital	Base	Y	39329	31167821	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-132 0.12MI MP 42.25-42.37 REPL	Estimation	7/23/2015	2/19/2019	4/9/2019	3/26/2019	N	Y	N	21,906	379,313	417,600	4,759,596	N/A	N		N	Local Trans-north-Peninsula-San Mateo County
1044	Capital	Base	Y	39414	31162066	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-112A 021E ILI UPRGR MP 114.89-119.95	Estimation	7/23/2015	7/24/2017	12/19/2017	12/4/2017	N	Y	N	7,727	24,752	40,964	1,111,964	Y	N		N	Local Trans-north-North Coast-ukiah-Mendocino Coun
1045	Capital	Base	Y	39416	31162067	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-112B 021E ILI UPGRADE MP 119.95-125.85	Engineering/Perm tting	7/23/2015	7/24/2017	12/19/2017	12/4/2017	N	Y	N	2,601	5,239	17,369	2,583,334	N/A	N		N	Local Trans-north-North Coast-ukiah-Mendocino Coun
1046	Capital	Base	Y	39585	P.10666	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	DFM 1202-16 MP 0.00-2.59 ILI UPGRADE WBS	Close-Out	7/16/2015	5/31/2016	12/15/2016	8/24/2016	N	N	Y	1,717,593	2,969,160	3,091,420	6,155,020	N/A	N		N	Local Trans-south-Fresno-Fresno County
1047	Capital	Base	Y	39587	P.10666	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	DFM 1202-16 MP 0.00-2.59 ILI UPGRADE WBS	Estimation	7/16/2015	2/2/2018	3/14/2018	2/27/2018	N	Y	N	753,299	952,767	1,052,336	4,210,084	N/A	N		N	Local Trans-south-Fresno-Fresno County
1048	Capital	Base	Y	39606	P.10525	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-300A ILI Upgrade WBS I-101	Estimation	7/28/2015	5/2/2017	7/6/2017	6/20/2017	N	Y	N	23,880	74,605	135,768	1,279,799	N/A	N		N	Hinkley-Kern-Kern County
1049	Capital	Base	Y	39607	P.10525	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-300A ILI Upgrade WBS I-101	Estimation	8/5/2015	5/2/2017	7/6/2017	6/20/2017	N	Y	N	7,987	110,381	176,696	1,320,792	N/A	N		N	Hinkley-Kern-Kern County
1050	Capital	Base	Y	39608	P.10525	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-300A ILI Upgrade WBS I-101	Estimation	8/5/2015	6/13/2017	9/7/2017	8/22/2017	N	Y	N	35,696	113,667	167,896	1,311,900	N/A	N		N	Hinkley-Kern-Kern County
1051	Capital	Base	Y	39609	P.10525	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-300A ILI Upgrade WBS I-101	Estimation	8/5/2015	8/30/2017	11/1/2017	10/17/2017	N	Y	N	20,211	134,798	178,347	1,321,585	N/A	N		N	Hinkley-Kern-Kern County
1052	Capital	Base	Y	39610	P.10525	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-300A ILI Upgrade WBS I-101	Estimation	8/5/2015	8/30/2017	11/1/2017	10/17/2017	N	Y	N	19,774	36,103	77,913	1,221,945	N/A	N		N	Hinkley-Kern-Kern County
1053	Capital	Base	Y	39611	P.10525	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-300A ILI Upgrade WBS I-101	Estimation	8/5/2015	8/30/2017	11/1/2017	10/17/2017	N	Y	N	4,443	115,683	164,314	1,383,344	N/A	N		N	Hinkley-Kern-Kern County
1054	Capital	Base	Y	39612	31164958	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-101H L-300A PL54A LAUNCHER PERMANENT	Estimation	2/2/2015	3/20/2017	8/23/2017	7/28/2017	N	Y	N	88,045	91,726	95,818	1,239,849	N/A	N		N	Hinkley-Kern-Kern County
1055	Capital	Base	Y	39615	P.10527	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-300B ILI Upgrade WBS I-102	Estimation	7/28/2015	3/6/2017	6/10/2017	5/12/2017	N	Y	N	17,326	87,160	140,153	1,046,442	N/A	N		N	Hinkley-Kern-Kern County
1056	Capital	Base	Y	39616	P.10527	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-300B ILI Upgrade WBS I-102	Estimation	7/28/2015	3/6/2017	6/21/2017	5/12/2017	N	Y	N	23,847	101,433	137,176	1,044,005	N/A	N		N	Hinkley-Kern-Kern County
1057	Capital	Base	Y	39617	P.10527	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-300B ILI Upgrade WBS I-102	Estimation	8/5/2015	1/23/2017	6/3/2017	4/28/2017	N	Y	N	64,904	161,199	207,170	1,113,459	N/A	N		N	Kettleman-Kern-bakersfield-Kern County
1058	Capital	Base	Y	39618	P.10527	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-300B ILI Upgrade WBS I-102	Estimation	8/5/2015	1/23/2017	6/3/2017	4/28/2017	N	Y	N	95,814	223,416	259,038	1,165,327	N/A	N		N	Hinkley-Kern-Kern County
1059	Capital	Base	Y	39619	P.10527	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-300B ILI Upgrade WBS I-102	Construction	8/1/2015	8/1/2015	4/17/2017	4/17/2017	N	Y	N	-14,614	5,557	38,021	944,312	N/A	N		N	Hinkley-Kern-Kern County
1060	Capital	Base	Y	39620	P.10527	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-300B ILI Upgrade WBS I-102	Estimation	8/5/2015	4/8/2017	8/5/2017	6/23/2017	N	Y	N	42,696	127,549	149,580	1,130,872	N/A	N		N	Hinkley-Kern-Kern County
1061	Capital	Base	Y	39621	31165043																							

Table 3-1
GT CAPITAL AND EXPENSE^(a)

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service Date)	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total Amount Spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation (Y/N/ N/A)	District/Division/County
1123	Capital	Base	Y	41511	31206169	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-109-3 MP 40.35-40.73 NT ILI-PCF INSTAL	Close-Out	12/1/2015	12/1/2015	6/1/2016	6/1/2016	N	N	N	-16,722	421,553	423,394	423,394	Y		N	Systemwide-Systemwide-San Mateo County	
1124	Capital	Base	Y	41542	74002516	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-050A-1 & L-124B ILI UPGRADE	Construction	1/1/2016	1/1/2016	12/31/2017	12/31/2017	N	Y	N	62,326	105,129	105,129	8,808,258	Y		N	Local Trans-north-Sierra-Yuba County	
1125	Capital	Base	Y	41544	74002515	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-178A L-7226-01 ILI LAUNCHER	Estimation	12/17/2015	5/22/2020	7/6/2020	6/20/2020	N	Y	N	97,045	174,053	174,053	4,000,910	Y		N	Local Trans-south-Yosemite-Stanislaus County	
1126	Capital	Base	Y	41546	74002514	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-179 L-118A ILI UPGRADE	Engineering/Permitting	12/17/2015	8/28/2020	10/12/2020	9/26/2020	N	Y	N	7,448	51,994	51,994	64,176	Y		N	Local Trans-south-Yosemite-Fresno County	
1127	Capital	Base	Y	41547	74002513	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-180A L-123 MP 13.74 LAUNCHER	Construction	2/1/2016	2/1/2016	7/28/2020	7/28/2020	N	Y	N	19,634	68,922	68,922	6,472,597	Y		N	Local Trans-north-Sacramento-Placer County	
1128	Capital	Base	Y	41548	74002512	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-181A DFM0405-01 LAUNCHER MP 0.00	Engineering/Permitting	12/17/2015	2/28/2020	4/13/2020	3/28/2020	N	Y	N	63,007	127,391	127,391	13,090,362	Y		N	Local Trans-north-North Bay-san Rafael-Napa County	
1129	Capital	Base	Y	41549	74002511	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-121 ILI UPGRADE	Construction	2/1/2016	2/1/2016	12/31/2017	12/31/2017	N	Y	N	115,762	231,237	231,237	8,803,397	Y		N	Local Trans-north-North Valley-Sutter County	
1130	Capital	Base	Y	41550	74002510	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-103 ILI UPGRADE	Construction	1/1/2016	1/1/2016	2/28/2020	2/28/2020	N	Y	N	5,414	53,436	53,436	8,713,991	Y		N	Local Trans-north-North Valley-Sutter County	
1131	Capital	Base	Y	41551	74002509	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-184A L-177A/B GERBER COMP STA LAUNCHER	Construction	1/1/2016	1/1/2016	12/31/2017	12/31/2017	N	Y	N	149,735	235,874	235,874	6,984,581	Y		N	Local Trans-north-North Valley-Butte County	
1132	Capital	Base	Y	41552	74002508	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-185A L-167 LAUNCHER ILI UPGRADE	Engineering/Permitting	12/17/2015	2/6/2018	3/22/2018	3/7/2018	N	Y	N	262,582	345,663	345,663	9,682,869	Y		N	Local Trans-north-North Valley-Glenn County	
1133	Capital	Base	Y	41553	74002507	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-301A ILI UPGRADE	Construction	1/1/2016	1/1/2016	12/31/2017	12/31/2017	N	Y	N	101,812	131,588	131,588	8,820,589	Y		N	Local Trans-south-Central Coast-Santa Cruz County	
1134	Capital	Base	Y	41554	74002506	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-1816-20 ILI UPGRADE	Engineering/Permitting	12/17/2015	7/17/2017	9/18/2017	9/21/2017	N	Y	N	3,367	22,390	22,390	5,533,599	Y		N	Local Trans-south-Central Coast-Santa Cruz County	
1135	Capital	Base	Y	41555	74002505	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-188 L-0611-01 ILI UPGRADE	Engineering/Permitting	12/17/2015	7/17/2017	9/18/2017	9/21/2017	N	Y	N	37,969	88,487	88,487	11,030,707	Y		N	Local Trans-north-Sacramento-Sacramento County	
1136	Capital	Base	Y	41556	74002504	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-301G ILI UPGRADE	Construction	1/1/2016	1/1/2016	2/28/2019	2/28/2019	N	Y	N	92,460	128,131	128,131	8,635,439	Y		N	Local Trans-south-Central Coast-Santa Cruz County	
1137	Capital	Base	Y	41557	74002503	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-190 L-220 <-&+> L-119A ILI UPGRADE	Construction	2/1/2016	2/1/2016	8/28/2021	8/28/2021	N	Y	N	127,051	177,886	177,886	14,188,809	Y		N	Local Trans-north-Sacramento-Solano County	
1138	Capital	Base	Y	41558	74002329	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-191 L-172A ILI UPGRADE	Construction	2/1/2016	2/1/2016	5/28/2021	5/28/2021	N	Y	N	21,210	86,702	86,702	14,091,601	Y		N	Local Trans-north-Sacramento-Sacramento County	
1139	Capital	Base	Y	41560	74002330	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-192 L-191A ILI UPGRADE	Construction	2/1/2016	2/1/2016	7/28/2021	7/28/2021	N	Y	N	22,095	52,136	52,136	6,668,198	Y		N	Local Trans-north-Sacramento-Sacramento County	
1140	Capital	Base	Y	41561	74002331	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-193A L-0617-06 MP 5.22 LAUNCHER	Construction	2/1/2016	2/1/2016	5/28/2021	5/28/2021	N	Y	N	168,913	206,917	206,917	4,518,250	Y		N	Local Trans-north-Sacramento-Sacramento County	
1141	Capital	Base	Y	41562	74002332	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-124C L-202, L-1521-01 ILI UPGRADE	Construction	2/1/2016	2/1/2016	12/31/2017	12/31/2017	N	Y	N	-24,416	39,951	39,951	9,026,830	Y		N	Local Trans-north-Sierra-Yuba County	
1142	Capital	Base	Y	41563	74002333	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-195 L-021A, L-021C ILI UPGRADE	Engineering/Permitting	12/17/2015	2/23/2021	4/8/2021	3/4/2021	N	Y	N	96,983	145,185	145,185	13,202,831	Y		N	Local Trans-north-North Bay-san Rafael-Napa County	
1143	Capital	Base	Y	41564	74002334	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-301F ILI UPGRADE	Engineering/Permitting	12/17/2015	7/17/2017	9/18/2017	9/21/2017	N	Y	N	40,794	72,878	72,878	8,577,412	Y		N	Local Trans-south-Central Coast-Monterey County	
1144	Capital	Base	Y	41565	74002335	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-197 L-177A ILI UPGRADE	Engineering/Permitting	12/17/2015	7/29/2017	9/19/2017	9/21/2017	N	Y	N	54,102	108,994	108,994	8,666,736	Y		N	Local Trans-north-North Coast-eureka-Humboldt Coun	
1145	Capital	Base	Y	41566	74002336	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-1817-01 ILI UPGRADE	Engineering/Permitting	12/17/2015	7/17/2017	9/19/2017	9/21/2017	N	Y	N	134,849	235,224	235,224	8,749,439	Y		N	Local Trans-south-Central Coast-Santa Cruz County	
1146	Capital	Base	Y	41567	74002337	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-199 L-126A ILI UPGRADE	Engineering/Permitting	12/17/2015	7/17/2017	9/19/2017	9/21/2017	N	Y	N	39,609	106,486	106,486	8,410,469	Y		N	Local Trans-north-North Coast-eureka-Humboldt Coun	
1147	Capital	Base	Y	41569	74002338	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-201 L-372 & L-6603-01 ILI UPGRADE	Engineering/Permitting	12/17/2015	7/10/2019	8/23/2019	8/6/2019	N	Y	N	167,882	200,274	200,274	13,300,401	Y		N	Local Trans-south-Kern-Kern County	
1148	Capital	Base	Y	41571	74002500	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-300A ILI UPGRADE	Construction	2/1/2016	2/1/2016	5/28/2018	5/28/2018	N	Y	N	131,100	172,258	172,258	11,122,624	Y		N	Local Trans-north-North Coast-eureka-Humboldt Coun	
1149	Capital	Base	Y	41572	74002501	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-400 ILI UPGRADE	Estimation	12/17/2015	2/24/2017	11/15/2017	10/31/2017	N	Y	N	27,539	141,687	141,687	8,639,121	Y		N	Willows-Sacramento County	
1150	Capital	Base	Y	41573	74002502	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-204 L-114 ILI UPGRADE	Engineering/Permitting	12/17/2015	8/4/2020	9/17/2020	9/2/2020	N	Y	N	84,038	156,671	156,671	7,044,122	Y		N	Tracy-San Joaquin County	
1151	Capital	Base	Y	42105	74003004	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-300B ILI UPGRADE MP 103.51 TO 161.02	Construction	2/1/2016	2/1/2016	4/28/2018	4/28/2018	N	Y	N	115,028	137,943	137,943	11,010,390	Y		N	Topock-San Bernardino County	
1152	Capital	Base	Y	42283	31217646	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I048D L-132A REPLACE 99 DEG ELBOW	Close-Out	11/2/2015	6/8/2016	10/28/2016	8/3/2016	N	N	Y	978,799	1,577,966	1,577,966	1,577,966	Y		N	Local Trans-south-De Anza-Santa Clara County	
1153	Capital	Base	Y	42360	P.10663	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-177A L-189 ILI UPGRADE WBS	Engineering/Permitting	12/16/2015	5/10/2017	6/23/2017	6/8/2017	N	Y	N	84,262	187,387	187,387	1,997,982	Y		N	Local Trans-south-De Anza-Santa Clara County	
1154	Capital	Base	Y	42427	31223532	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	DFM 1202-16 ILI UPGRADE MP 3.34-4.24	Close-Out	1/4/2016	3/13/2016	5/12/2016	6/16/2016	N	N	N	19,636	1,642,969	1,642,969	1,642,969	Y		N	Local Trans-south-Fresno-Fresno County	
1155	Capital	Base	Y	42436	74004034	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-124A ILI UPGRADES 2016	Close-Out	3/10/2016	4/4/2016	11/4/2016	7/6/2016	N	N	Y	131,843	1,065,132	1,065,132	1,065,132	Y		N	Systemwide-Systemwide-Placer County	
1156	Capital	Base	Y	42753	74004782	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-400 ILI UPGRADE RECEIVER	Construction	4/20/2016	5/1/2016	12/31/2017	12/31/2017	N	Y	N	20,024	20,714	20,714	8,831,539	Y		N	Willows-Sacramento County	
1157	Capital	Base	Y	42754	74004783	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-401 ILI UPGRADE RECEIVER	Estimation	4/13/2016	3/8/2018	4/20/2018	4/5/2018	N	Y	N	104,947	121,570	121,570	8,928,955	Y		N	Willows-Sacramento County	
1158	Capital	Base	Y	42755	74004784	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	L-302W ILI UPGRADE LAUNCHER	Estimation	4/13/2016	5/11/2017	11/11/2017	10/27/2017	N	Y	N	6,022	6,711	6,711	8,691,280	Y		N	Willows-Sacramento County	
1159	Capital	Base	N	39724	31166214	3K	Gas Trans Remediate	3K6	Catholic Protection-	5746086-709489-MARINER, NEXT GENERATION LINEAR R	SGOC RECTIFIER & DWA ANODE L131 & L107	Close-Out	8/3/2015	10/3/2016	10/19/2016	10/27/2016	N	N	Y	207,120	247,864	252,766	252,766	N		N	Milpitas/Hollister-Alameda County	
1160	Capital	Base	N	40775	31187401	3K	Gas Trans Remediate	3K4	AC Interf Induced Mi	5746086-709489-MARINER, NEXT GENERATION LINEAR R	L-306 AC INTERFERENCE STUDY 4 GROUND ROD	Close-Out	1/4/2016	7/28/2016	9/13/2016	8/31/2016	N	N	Y	641,492	692,579	693,072	703,072	Y		N	Kettleman-San Luis Obispo County	
1161	Capital	Base	N	40997	31191405	3K	Gas Trans Remediate	3K9	DC Interf-Mitigation	5746086-709489-MARINER, NEXT GENERATION LINEAR R	SAN PABLO STATION ANODE REPLACEMENT	Close-Out	10/15/2015	10/17/2016	11/7/2016	12/16/2016	N	N	Y	226,934	271,133	291,777	293,777	Y		N	Los Medanos-East Bay-north-Contra Costa County	
1162	Capital	Base	N	41203	31201124	3K	Gas Trans Remediate	3K5	Casing Mt Mitigation	5746086-709489-MARINER, NEXT GENERATION LINEAR R	L402 MP 25.92 CASING REMOVAL	Close-Out	11/4/2015	10/10/2016	11/18/2016	12/13/2016	N	Y	Y	706,131	722,725	726,888	786,525	Y		N	Local Trans-north-North Valley-Shasta County	
1163	Capital	Base	N	41206	31200518	3K	Gas Trans Remediate	3K5	Casing Mt Mitigation	5746086-709489-MARINER, NEXT GENERATION LINEAR R	L 0611-09 MP 8.91 CASING REMEDIATION	Close-Out	10/7/2015	8/23/2016	11/5/2016	10/4/2016	N	N	Y	846,679	886,840	891,931	891,931	Y		N	Local Trans-north-North Coast-santa Rosa-Sacrament	
1164	Capital	Base	N	41221	3120																							

Table 3-1
GT CAPITAL AND EXPENSE^{a)}

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total Amount Spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N N/A)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation (Y/N N/A)	District/Division/County
1225	Capital	Base	N	41351	74002403	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	L-402 MP 27.41-38.15 T-1108 CAPITAL	Close-Out	1/1/2016	8/1/2016	8/1/2016		N	N	Y	2,922,670	2,981,380	2,981,380	3,076,380		N		N	Local Trans-north-North Valley-Shasta County
1226	Capital	Base	N	41491	74003182	75	GT Pipeline Reliabil	75C	Regulator Stations	5510888-GSM REG STATIONS	TIMBER REG STATION FILTER REPLACEMENT	Close-Out	4/4/2016	9/29/2016	9/29/2016	9/30/2016	N	N	Y	132,795	166,224	166,224	571,358		Y		N	Local Trans-north-Mission-Alameda County
1227	Capital	Base	N	42059	74008485	75	GT Pipeline Reliabil	75T		5510459-GSM CORROSION ENGINEERING	400 147.85 EXPOSED PIPE	Engineering/Permitting	12/1/2016	12/1/2016	9/1/2018	9/1/2018	Y	N	N	1,766	1,766	1,766	1,101,766		N		N	Willows-Sierra-Tehama County
1228	Capital	Base	N	42114	31212462	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-730 L-0213 MP 10.41-10.47 REPLACE	Engineering/Permitting	2/9/2016	7/10/2017	8/14/2017	8/4/2017	N	Y	N	39,337	121,782	121,782	2,210,212		Y		N	Local Trans-north-North Bay-south Rafael-Sonoma Coun
1229	Capital	Base	N	42115	31212483	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-731 DFDS3543 MP 0.00-0.003 REPLACE	Engineering/Permitting	2/9/2016	7/10/2017	8/16/2017	8/4/2017	N	Y	N	73,939	143,002	143,002	2,208,384		Y		N	Local Trans-north-North Bay-south Rafael-Sonoma Coun
1230	Capital	Base	N	42116	31212484	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-732 DREG3867 MP 0.00-0.03 REPLACE	Engineering/Permitting	2/9/2016	7/10/2017	8/16/2017	8/4/2017	N	Y	N	95,421	164,327	164,327	2,256,270		Y		N	Local Trans-north-North Bay-south Rafael-Sonoma Coun
1231	Capital	Base	N	42118	31212486	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM CORROSION ENGINEERING	RT-727 DFM-1220-01 MP 0.57-0.86 REPLACE	Close-Out	2/9/2016	10/24/2016	11/11/2016	11/7/2016	N	N	Y	745,513	818,166	818,166	942,428		Y		N	Local Trans-south-Fresno-Fresno County
1232	Capital	Base	N	42121	31212487	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-745 GCUST5919 MP 0.117-0.158 REPL	Construction	2/9/2016	12/19/2016	1/21/2017	1/12/2017	N	Y	N	159,953	223,464	223,464	731,368		Y		N	Local Trans-south-Yosemite-Stanislous County
1233	Capital	Base	N	42123	31211758	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-724 L-1058 MP 0.00-0.015 REPLACE	Engineering/Permitting	2/9/2016	6/9/2017	7/6/2017	6/23/2017	N	Y	N	59,215	128,426	128,426	1,233,357		Y		N	Local Trans-north-East Bay-north-Contra Costa Coun
1234	Capital	Base	N	42124	31211759	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-723 DFM-0107-01 MP 0.017-0.024 REPLAC	Engineering/Permitting	2/9/2016	1/9/2017	2/14/2017	2/4/2017	N	Y	N	79,671	122,464	122,464	1,533,656		Y		N	Local Trans-north-East Bay-north-Alameda County
1235	Capital	Base	N	42150	31215586	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM CORROSION ENGINEERING	L-300A MP 0.64-1.965 T-1061 CAPITAL	Close-Out	2/1/2016	2/1/2016	10/2/2016	10/2/2016	N	N	Y	272,106	273,613	273,613	283,613		Y		N	Local Trans-Systemwide-San Bernardino County
1236	Capital	Base	N	42186	31215006	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-722 DREG5642 MP 17.24 REPLACE	Engineering/Permitting	2/9/2016	7/10/2017	8/28/2017	9/1/2017	N	Y	N	87,723	133,710	133,710	1,571,052		Y		N	Local Trans-north-Diablo-Contra Costa County
1237	Capital	Base	N	42188	31215008	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-742 GCUST5969 MP 0.18-0.22 REPL	Engineering/Permitting	2/9/2016	6/1/2017	7/7/2017	6/27/2017	N	Y	N	73,391	112,011	112,011	756,931		Y		N	Local Trans-north-Stockton-San Joaquin County
1238	Capital	Base	N	42189	31215009	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-728 GCUST5802 MP 0.00-0.01 REPLACE	Construction	3/1/2016	3/1/2016	3/2/2017	3/2/2017	N	Y	N	5,140	43,265	43,265	1,138,423		Y		N	Local Trans-south-Fresno County
1239	Capital	Base	N	42209	74003180	75	GT Pipeline Reliabil	75C	Regulator Stations	5510888-GSM REG STATIONS	ANTIOCH TERMINAL REPLACEMENT MONITOR V-158	Engineering/Permitting	1/4/2016	8/1/2017	8/31/2017	8/2/2017	N	Y	N	259,326	317,705	317,705	392,695		Y		N	Los Medanos-Diablo-Contra Costa County
1240	Capital	Base	N	42212	31216290	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	L-131 0.25 MI 35.29 - 35.64 REPLACE	Close-Out	8/7/2013	6/13/2016	10/26/2016	9/19/2016	N	N	Y	2,185,093	2,187,220	2,187,220	2,280,220		Y		N	Tracy-Mission-Alameda County
1241	Capital	Base	N	42251	31220786	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-747 SAN LORENZO STATION RETIRE	Close-Out	2/24/2016	6/27/2016	7/28/2016	8/3/2016	N	Y		347,548	507,503	507,503	544,001		Y		N	Local Trans-north-Mission-Alameda County
1242	Capital	Base	N	42321	31180330	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	RT-648 181A MP 20.01 FRONT ST REPLACE	Engineering/Permitting	8/5/2015	3/20/2017	4/17/2017	4/1/2017	N	Y	N	14,853	109,608	131,605	1,021,268		Y		N	Local Trans-south-Central Coast-Santa Cruz County
1243	Capital	Base	N	42330	31220738	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-753 1816-50 MP 0.00-1.12 REPLACE	Engineering/Permitting	2/26/2016	5/15/2017	6/13/2017	6/3/2017	N	Y	N	129,851	218,854	218,854	1,852,911		Y		N	Local Trans-south-Central Coast-Santa Cruz County
1244	Capital	Base	N	42331	31220791	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-754 L-114 MP 34.06-34.07 REPLACE	Engineering/Permitting	2/26/2016	6/19/2017	7/25/2017	7/15/2017	N	Y	N	121,225	218,982	218,982	827,707		Y		N	Local Trans-north-Mission-Alameda County
1245	Capital	Base	N	42451	74004080	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	DREG3832 MP 0.001 REPLACE INOP VALVE 1	Close-Out	4/4/2016	6/22/2016	7/15/2016	7/13/2016	N	N	Y	494,522	624,018	624,018	634,018		Y		N	Local Trans-north-North Coast-eureka-Contra Costa
1246	Capital	Base	N	42545	74004221	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	R-767 DFM 0621-01 MP 0.30-0.47 REPL	Engineering/Permitting	3/1/2016	3/11/2017	5/1/2017	4/7/2017	N	Y	N	193,431	201,529	201,529	2,956,381		Y		N	Local Trans-north-Sacramento-Yolo County
1247	Capital	Base	N	42581	31230053	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-788 DFM-1813-02 MP 12.500-12.519 REPL	Engineering/Permitting	4/13/2016	1/18/2019	2/14/2019	2/2/2019	N	Y	N	12,016	13,601	13,601	746,421		Y		N	Local Trans-south-Central Coast-Monterey County
1248	Capital	Base	N	42597	31230052	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM CORROSION ENGINEERING	RT-787 DREG5091 MP 0.0-0.01 REPLACE	Engineering/Permitting	4/13/2016	5/18/2019	6/14/2019	6/3/2019	N	Y	N	8,619	9,661	9,661	743,963		Y		N	Local Trans-south-Central Coast-Monterey County
1249	Capital	Base	N	42602	31230058	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-806 DCUST72815 MP 0.00-0.031 REPLACE	Engineering/Permitting	4/13/2016	2/15/2020	3/14/2020	3/3/2020	N	Y	N	16,760	17,283	17,283	662,803		Y		N	Local Trans-south-Yosemite-Madera County
1250	Capital	Base	N	42654	31230051	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-796 DREG4185 MP 0.0009-0.0339 REPL	Engineering/Permitting	4/13/2016	3/18/2017	4/13/2017	4/1/2017	N	Y	N	96,628	97,150	97,150	867,123		Y		N	Local Trans-south-San Jose-Santa Clara County
1251	Capital	Base	N	42679	31229759	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	RT-738 L-121 MP 10.53 CAPITAL	Close-Out	2/9/2016	11/14/2016	12/10/2016	11/30/2016	N	N	Y	895,480	895,480	895,480	944,119		Y		N	Local Trans-north-Sierra-Sutter County
1252	Capital	Base	N	42716	31235694	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L-136 GRD 1 LEAK RMV MLV 9.61	Close-Out	4/5/2016	5/1/2016	5/1/2016	10/28/2016	N	N	N	302,164	305,095	305,095	310,095		Y		N	Local Trans-north-North Valley-Butte County
1253	Capital	Base	N	42794	31232762	75	GT Pipeline Reliabil	75O	Capital Repair	5501687-GSM PIPELINE RELIABILITY/SAFETY	RT-821 1307-01 7.6 REMOVE NON STANDARD F	Engineering/Permitting	5/3/2016	4/17/2017	5/9/2017	4/27/2017	N	Y	N	47,585	78,714	78,714	578,715		Y		N	Local Trans-north-North Coast-santa Rosa-Sonoma Co
1254	Capital	Base	N	42815	74004847	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	0109-01 1.73 REPLACE FIRE VALVE FV-45	Close-Out	3/24/2016	10/30/2016	11/21/2016	11/30/2016	N	N	Y	833,876	841,816	841,816	851,816		Y		N	Local Trans-north-North Coast-santa Rosa-Sonoma Co
1255	Capital	Base	N	42816	74004848	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	DREG4264 0.01 REPLACE FIRE VALVE FV-70	Close-Out	3/24/2016	9/7/2016	9/23/2016	9/19/2016	N	N	Y	620,125	626,396	626,396	636,396		Y		N	Local Trans-north-East Bay-south-Alameda County
1256	Capital	Base	N	42817	74004849	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	DREG4279 0.01 REPLACE FIRE VALVE FV-59	Close-Out	3/24/2016	9/28/2016	11/14/2016	10/24/2016	N	N	Y	596,828	602,521	602,521	612,521		Y		N	Local Trans-north-East Bay-south-Alameda County
1257	Capital	Base	N	42818	74004850	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	L314 MP 0.05 VLV 1- REPLACE	Close-Out	3/25/2016	10/5/2016	11/4/2016	10/25/2016	N	N	Y	535,729	548,220	548,220	558,220		Y		N	Hinkley-Kern-Kern County
1258	Capital	Base	N	42820	74004852	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	187 MP 41.67 V-1 INOP VALVE REPLACEMENT	Close-Out	4/1/2016	9/6/2016	9/29/2016	11/9/2016	N	N	Y	462,282	477,106	477,106	487,006		Y		N	Local Trans-south-Central Coast-Monterey County
1259	Capital	Base	N	42831	31233379	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	DFM 0405-01 GRADE 1 LK REM VALVES	Close-Out	4/1/2016	4/1/2016	7/27/2016	7/27/2016	N	N	Y	12,845	246,865	246,865	256,865		Y		N	Local Trans-south-North Bay-vallejo/napa-Napa Coun
1260	Capital	Base	N	42906	74005280	75	GT Pipeline Reliabil	75E	Vintage pipe	5501687-GSM PIPELINE RELIABILITY/SAFETY	L-153 MP 25.96-26.48 REPL	Close-Out	5/9/2016	8/10/2016	11/17/2016	10/27/2016	N	N	Y	9,451,527	9,674,426	9,674,426	9,674,426		Y		N	Local Trans-north-East Bay-south-Alameda County
1261	Capital	Base	N	42926	74005860	75	GT Pipeline Reliabil	75N	Cap tal Strength Tes	5510459-GSM, CORROSION ENGINEERING	L-109 MP 45.39-52.56 T-1141 CAPITAL	Close-Out	7/1/2016	7/1/2016	11/2/2016	11/2/2016	Y	N	Y	1,709,666	1,709,666	1,709,666	1,742,484		Y		N	Local Trans-south-San Francisco-San Mateo County
1262	Capital	Base	N	42948	74005503	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	187 MP M22 58 INOP VLV REMOVAL V-2 V-A V-B	Engineering/Permitting	5/1/2016	2/1/2017	2/28/2017	2/23/2017	N	Y	N	95,374	95,760	95,760	695,733		Y		N	Local Trans-south-Central Coast-Monterey County
1263	Capital	Base	N	42949	74005504	75	GT Pipeline Reliabil	75D	Valves	5512241-G TRANS RELIABILITY - PIPELINE	0214-01 0.034 INOP VLV REPLACE V-437	Close-Out	5/1/2016	10/10/2016	12/12/2016	12/2/2016	N	Y	N	1,270,536	1,274,989	1,274,989	1,284,566		Y		N	Local Trans-south-Peninsula-San Mateo County
1264	Capital	Base	N	43041	74005920	75	GT Pipeline Reliabil	75O	Cap tal Repair	5501687-GSM PIPELINE RELIABILITY/SAFETY	L-215 MP 1.79 PIPE REPLACEMENT	Close-Out	6/1/2016	6/1/2016	8/23/2016	8/23/2016	N	N	Y	1,322,975	1,359,298	1,359,298	1,359,298		Y		N	Systemwide-Systemwide-Stanislous County
1265																												

Table 3-1
GT CAPITAL AND EXPENSE^{a)}

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/ Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order #/ Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total Amount Spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N)	Capital Project Described in any Rate Case Work papers (Case Year or Blank) ^{b)}	Government Requirement/ Recommendation (Y/N/ N/A)	District/Division/County
1327	Capital	Base	N	44647	74009222	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-113C L-2403-12 ILI LAND ACQUISITION	Construction	11/30/2016	12/1/2016	12/31/2017	12/31/2017	Y	N	N	1,439,973	1,439,973	1,439,973	1,439,973		N/A		N	Local Trans-Systemwide-Alameda County
1328	Capital	Base	N	44665	74009380	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-188 L-0611-01 ILI UPGRADE LAND	Construction	12/1/2016	12/1/2016	12/31/2017	12/31/2017	Y	N	N	329,815	329,815	329,815	329,815		N/A		N	Local Trans-Systemwide-Sacramento County
1329	Capital	Base	N	44686	74009480	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-160 L-118A MP53.88-60.45 ILI UPGRADE L	Construction	12/1/2016	12/1/2016	12/31/2017	12/31/2017	Y	N	N	785,774	785,774	785,774	785,774		N/A		N	Local Trans-south-Fresno-Fresno County
1330	Capital	Base	N	44747	74009626	98	GT Integrity Managem	98C	ILI Upgrade Pipeline	5505679-PIPELINE INTEGRITY MANAGEMENT PROGRAM	I-090 L-0126-01 MP 0.00-1.84 PIG - CAP	Construction	12/1/2016	12/1/2016	12/31/2017	12/31/2017	Y	N	N	434,282	434,282	434,282	434,282		N/A		N	Local Trans-south-Peninsula-Contra Costa County
1	Expense	Base	Y	25306	97001021	34	Maint Gas Trans-Subs	34A	Stan-Pac Expense	5900121-STANPAC EXPENSE	SP-3 MP 167.31-198.10 ILI RE-INSPECTION	Close-Out	4/23/2013	10/17/2013	2/10/2014	2/10/2014	N	N	N	32	31	3,620,407	3,620,407		N/A		N/A	Los Medanos-Diablo-Contra Costa County
2	Expense	Base	Y	26063	97000841	34	Maint Gas Trans-Subs	34A	Stan-Pac Expense	5900121-STANPAC EXPENSE	R-402 SP-3 MP 193.02 EXPSD CASING HWY80	Close-Out	1/1/2012	11/1/2012	6/10/2015	6/10/2015	N	N	N	46,694	81,501	258,319	653,319		N/A		N/A	Local Trans-north-East Bay-north-Contra Coun
3	Expense	Base	Y	28245	97001461	34	Maint Gas Trans-Subs	34A	Stan-Pac Expense	5900121-STANPAC EXPENSE	SP42 I-279-19 MP 8.43 TO 8.93	Close-Out	11/13/2012	3/6/2013	6/5/2013	5/1/2013	N	N	N	188	-179	1,514,577	1,514,577		N/A		N/A	Los Medanos-Diablo-Contra Costa County
4	Expense	Base	Y	31367	97001861	34	Maint Gas Trans-Subs	34A	Stan-Pac Expense	5900121-STANPAC EXPENSE	GT SP3 TEST 0.35MI MP 174.04-174.39 PH1	Close-Out	4/4/2014	8/4/2014	9/9/2014	8/29/2014	N	N	N	3,054	3,245	1,943,623	1,943,623		N/A		N/A	Local Trans-north-Diablo-Contra Costa County
5	Expense	Base	Y	19341	8088669	CM	GT Operate System	CMA	GT Operate System	5000046-GT OPERATIONAL FACILITIES	CORE LOAD FORECAST SYSTEM	Close-Out	5/1/2008	5/1/2008	1/28/2017	1/28/2017	N	Y	N	39,378	64,603	770,419	770,419		N/A		N/A	Systemwide-Systemwide
6	Expense	Base	Y	25449	P.03932	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	Backbone Paint Projects 2011-2012	Close-Out	7/1/2011	8/18/2014	10/3/2014	/ / /	N	N	N	4,071	4,315	911,426	911,426		N/A		N/A	Tracy-San Joaquin County
7	Expense	Base	Y	27333	P.04199	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	GT Station Paint Projects	Close-Out	5/21/2012	10/28/2014	8/2/2016	/ / /	N	N	Y	84,527	467,629	2,492,889	2,497,689		N/A		N/A	Milpitas/hollister-San Jose-Santa Clara County
8	Expense	Base	Y	31901	41984467	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L-300A MP 463.12 SPAN SUPPORT CORROSION	Close-Out	10/1/2013	6/10/2014	6/30/2014	/ / /	N	N	N	1,219	1,219	296,705	296,705		N/A		N/A	Milpitas/hollister-San Jose-Santa Clara County
9	Expense	Base	Y	33032	42099273	GJ	Gas Transmission Mit	GJA	AC Intert Investigat	5236943-GT R&D	ATM. CORROSION INVESTIGATION	Close-Out	3/1/2014	3/1/2014	1/28/2017	1/28/2017	N	Y	N	16,918	387,460	3,149,108	3,149,108		N/A		N/A	Systemwide-Systemwide-Multiple Counties
10	Expense	Base	Y	33187	42099275	GJ	Gas Transmission Mit	GJJ	Low Read Investigati	5236943-GT R&D	LOW READ REMEDIATION (BACKLOG)	Close-Out	7/21/2014	10/12/2016	12/28/2016	1/24/2017	N	Y	N	631,454	963,785	2,343,217	2,343,217		N/A		N/A	Systemwide-Systemwide-Multiple Counties
11	Expense	Base	Y	33198	42091845	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300B MP 241.35 SPAN REPAIR & RECOAT	Close-Out	3/1/2014	12/18/2014	2/21/2015	/ / /	N	N	N	1,324	14,503	513,114	513,114		N/A		N/A	L300-north-Kern-Kern County
12	Expense	Base	Y	33207	42092523	GJ	Gas Transmission Mit	GJJ	Low Read Investigati	5236943-GT R&D	GT PAINT L 400 MP 143.98	Close-Out	3/11/2014	12/8/2014	2/20/2015	/ / /	N	N	N	248	5,144	1,346,576	1,346,576		N/A		N/A	Willows-Glenn County
13	Expense	Base	Y	33734	42132626	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300A MP 435.04 REPLACE SUPPORT & RECOAT	Close-Out	4/28/2014	10/1/2015	5/1/2015	/ / /	N	N	N	9,127	15,408	418,289	418,289		N/A		N/A	Milpitas/hollister-Central Coast-San Benito County
14	Expense	Base	Y	33746	42132628	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L-002 MP 70.30 RECOAT SPAN 559.	Close-Out	7/8/2014	10/7/2015	4/21/2016	/ / /	N	N	N	-374,734	457,617	596,318	606,318		N/A		N/A	Tracy-Merced County
15	Expense	Base	Y	33934	42144678	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L002 MP137.33 RECOAT/REPAIR/REPAIR SPAN	Close-Out	7/8/2014	8/7/2015	11/12/2015	/ / /	N	N	N	15,635	29,449	685,224	699,224		N/A		N/A	Tracy-San Joaquin County
16	Expense	Base	Y	33936	42134008	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300A MP470.9 RECOAT/REPAIR/REPAIR SPAN	Close-Out	5/28/2014	12/8/2014	3/28/2015	/ / /	N	N	N	9,264	9,911	309,181	309,181		N/A		N/A	Milpitas/hollister-San Jose-Santa Clara County
17	Expense	Base	Y	33937	42134009	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300A MP426.39 RECOAT/REPAIR SPAN	Close-Out	5/28/2014	11/14/2014	5/5/2015	/ / /	N	N	N	3,950	8,179	459,766	459,766		N/A		N/A	Milpitas/hollister-Central Coast-San Benito County
18	Expense	Base	Y	33939	42135067	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	300B MP241.96 RECOAT/REPAIR SPAN	Close-Out	5/15/2014	1/13/2015	2/23/2015	/ / /	N	N	N	857	14,469	509,250	509,250		N/A		N/A	Kettleman-Kings County
19	Expense	Base	Y	33942	42138375	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300A MP471.11 RECOAT/REPAIR SPAN	Close-Out	5/28/2014	12/8/2014	3/28/2015	/ / /	N	N	N	10,889	11,221	434,229	434,229		N/A		N/A	Milpitas/hollister-San Jose-Santa Clara County
20	Expense	Base	Y	33943	42138496	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300A MP425.55 RECOAT/REPAIR SPAN 81	Close-Out	5/28/2014	11/22/2014	5/1/2015	/ / /	N	N	N	13,704	17,625	532,844	532,844		N/A		N/A	Milpitas/hollister-Central Coast-San Benito County
21	Expense	Base	Y	33944	42134251	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L-300A MP438.94 RECOAT/REPAIR SPAN 314	Close-Out	5/28/2014	26/5/2015	5/12/2015	/ / /	N	N	N	10,372	13,046	462,321	462,321		N/A		N/A	Milpitas/hollister-Central Coast-San Benito County
22	Expense	Base	Y	33947	42134252	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300B MP431.18 RECOAT/REPAIR SPAN	Close-Out	5/28/2014	11/14/2014	3/23/2015	/ / /	N	N	N	11,791	12,863	496,555	496,555		N/A		N/A	Milpitas/hollister-Central Coast-San Benito County
23	Expense	Base	Y	33949	42134254	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300B MP432.15 RECOAT/REPAIR/REPAIRSPAN	Close-Out	5/28/2014	11/15/2014	3/20/2015	/ / /	N	N	N	8,482	8,895	489,202	489,202		N/A		N/A	Milpitas/hollister-Central Coast-San Benito County
24	Expense	Base	Y	33950	42135732	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300B MP436.02 RECOAT/REPAIR SPAN	Close-Out	5/28/2014	11/25/2014	3/20/2015	/ / /	N	N	N	2,717	2,993	437,359	437,359		N/A		N/A	Milpitas/hollister-Central Coast-San Benito County
25	Expense	Base	Y	33952	42135733	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300B MP438.42 RECOAT/REPAIR SPAN	Close-Out	5/28/2014	12/1/2014	3/28/2015	/ / /	N	N	N	16,717	17,214	435,967	435,967		N/A		N/A	Milpitas/hollister-Central Coast-San Benito County
26	Expense	Base	Y	33966	42137822	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300B MP400.12 RECOAT/REPAIR SPAN	Close-Out	6/1/2014	2/6/2015	4/6/2015	/ / /	N	N	N	-915	1,737	496,335	496,335		N/A		N/A	Kettleman-Fresno County
27	Expense	Base	Y	33971	42137825	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300B MP227.07 RECOAT/REPAIR SPAN	Close-Out	6/1/2014	12/3/2014	2/13/2015	/ / /	N	N	N	2,225	15,651	601,166	601,166		N/A		N/A	Kettleman-Kern County
28	Expense	Base	Y	33972	42137826	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300B MP227.92 RECOAT/REPAIR SPAN	Close-Out	6/1/2014	12/3/2014	1/16/2015	/ / /	N	N	N	539	13,965	380,436	380,436		N/A		N/A	Kettleman-Kern County
29	Expense	Base	Y	33975	42137827	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	C-301 L300A MP396.25 RECOAT/REPAIR SPAN	Close-Out	6/1/2014	2/12/2015	3/28/2015	/ / /	N	N	N	539	13,965	439,765	439,765		N/A		N/A	Kettleman-Fresno County
30	Expense	Base	Y	33978	42137829	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L400 MP247.55 RECOAT/REPAIR/REPAIR SPAN	Close-Out	6/1/2014	5/11/2015	7/15/2015	/ / /	N	N	N	210	2,969	545,065	545,065		N/A		N/A	Willows-Yolo County
31	Expense	Base	Y	33985	42138633	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L-300B MP426.8 RECOAT/REPAIR SPAN 134	Close-Out	6/27/2014	2/11/2015	5/5/2015	/ / /	N	N	N	11,094	16,549	460,090	460,090		N/A		N/A	Milpitas/hollister-Central Coast-Santa Clara Count
32	Expense	Base	Y	33987	42138638	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300B MP427.24 RECOAT/REPAIR SPAN	Close-Out	5/28/2014	2/11/2015	4/30/2015	/ / /	N	N	N	8,611	12,773	441,896	441,896		N/A		N/A	Milpitas/hollister-Central Coast-San Benito County
33	Expense	Base	Y	33992	42145101	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L002 MP146.9 RECOAT/REPAIR/REPAIR SPAN	Close-Out	7/8/2014	8/5/2015	11/13/2015	/ / /	N	N	N	9,727	26,319	626,391	630,391		N/A		N/A	Topock-San Joaquin County
34	Expense	Base	Y	33993	42133137	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300B MP241.66 RECOAT/REPAIR SPAN	Close-Out	5/1/2014	12/18/2014	2/16/2015	/ / /	N	N	N	1,311	14,738	473,222	473,222		N/A		N/A	Kettleman-Kern County
35	Expense	Base	Y	34262	42146292	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300A MP467.04 RECOAT/REPAIR SPAN	Close-Out	6/27/2014	11/2/2015	3/28/2015	/ / /	N	N	N	8,323	8,762	361,676	361,676		N/A		N/A	Milpitas/hollister-San Jose-Santa Clara County
36	Expense	Base	Y	34264	42146294	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300A MP422.33 RECOAT/REPAIR SPAN	Close-Out	6/27/2014	12/8/2014	4/11/2015	/ / /	N	N	N	3,693	23,827	300,767	300,767		N/A		N/A	Milpitas/hollister-Central Coast-Santa Clara Count
37	Expense	Base	Y	34266	42146296	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300A MP440.43 RECOAT/REPAIR SPAN	Close-Out	6/27/2014	12/31/2014	4/14/2015	/ / /	N	N	N	8,142	13,319	447,278	447,278		N/A		N/A	Milpitas/hollister-Central Coast-Santa Clara Count
38	Expense	Base	Y	34267	42146297	GJ	Gas Transmission Mit	GJC	AC Mitigation-Spans	5236943-GT R&D	L300B MP431.80 RECOAT/REPAIR SPAN	Close-Out	6/27/2014	12/31/2014	4/13/2015	/ / /	N	N	N	2,148	11,423	285,115	285,115		N/A		N/A	Milpitas

Table 3-1
GT CAPITAL AND EXPENSE^{a)}

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total amount spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N/N/A)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation (Y/N/ N/A)	District/Division/County
99	Expense	Base	Y	37398	42328225	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	2015 CASING PREP WORK	Close-Out	3/1/2015	3/1/2015	12/28/2016	12/28/2016	N	N	Y	317,609	615,292	1,408,985	1,408,985		N/A		N/A	Local Trans-Systemwide-Multiple Counties
100	Expense	Base	Y	37399	42328226	GJ	Gas Transmission Mit	GJK	Other-Expense	5236943-GT R&D	GT LOCAL TRANS CORROSION SERVICES SUPPOR	Close-Out	3/1/2015	3/1/2015	12/28/2017	12/28/2017	N	Y	N	182,637	363,299	741,731	741,731		N/A		N/A	Local Trans-Systemwide-Multiple Counties
101	Expense	Base	Y	37408	42328237	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	LINE 7218-01 (DETAIL TBD) CASING REMEDIA	Close-Out	9/3/2014	3/1/2015	3/18/2015	2/11/2015	N	N	N	521	975	287,171	287,171		N/A		N/A	Local Trans-south-Yosemite-modesto-Stanislaus Coun
102	Expense	Base	Y	37411	42328300	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	0611-17 MP 00-1.66	Close-Out	9/3/2014	11/12/2015	12/10/2015	11/21/2015	N	N	N	358	-17,371	388,289	388,289		N/A		N/A	Local Trans-south-Sacramento-Sacramento County
103	Expense	Base	Y	37414	42329352	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	LINE 1209-05 MP0.0000-5.0270 CASING REME	Close-Out	9/23/2014	3/1/2015	4/4/2015	3/25/2015	N	N	N	140	140	267,858	267,858		N/A		N/A	Local Trans-south-Fresno-Fresno County
104	Expense	Base	Y	37419	42329357	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	LINE 301A	Close-Out	9/3/2014	9/19/2015	11/21/2015	9/30/2015	N	N	N	3,585	-7,654	445,889	445,889		N/A		N/A	Local Trans-south-Central Coast-San Benito County
105	Expense	Base	Y	37426	42329819	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	LINE 1248 MP 19.92	Engineering/Permitting	10/3/2014	3/12/2018	4/20/2018	3/26/2018	N	Y	N	1,433	2,399	10,016	424,447		N/A		N/A	Local Trans-north-Sierra-Yuba County
106	Expense	Base	Y	37427	42329602	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	LINE 153 MP 9.08	Close-Out	10/3/2014	7/28/2015	8/29/2015	8/14/2015	N	N	N	83,075	105,642	558,522	558,522		N/A		N/A	Local Trans-north-Mission-Alameda County
107	Expense	Base	Y	37429	42329604	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	LINE 0404-04 MP 0.72	Close-Out	10/3/2014	10/11/2015	11/10/2015	10/16/2015	N	N	N	2,175	-12,446	280,693	280,693		N/A		N/A	Local Trans-north-Mission-Solano County
108	Expense	Base	Y	37431	42329606	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	LINE 0401-01 MP 5.45	Close-Out	3/1/2015	3/1/2015	1/20/2016	1/20/2016	N	N	N	2,651	216,688	462,688	462,688		N/A		N/A	Local Trans-north-North Bay-vallejo/napa-Marín Cou
109	Expense	Base	Y	37438	42329611	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	LINE 1815-15 MP 0.97 CASING REMEDIATION	Close-Out	9/3/2014	3/1/2015	3/27/2015	3/24/2015	N	N	N	526	998	395,066	395,066		N/A		N/A	Local Trans-south-Central Coast-Monterey County
110	Expense	Base	Y	37447	42328817	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	CASING 105N MP 31.72	Close-Out	6/2/2014	7/19/2015	11/24/2015	9/23/2015	N	N	N	113,882	91,968	1,736,421	1,736,421		N/A		N/A	Local Trans-north-East Bay-south-Alameda County
111	Expense	Base	Y	37452	42328320	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	L0824-02 MP 1.97 CASING REMEDIATION	Close-Out	9/3/2014	8/19/2015	10/7/2015	9/18/2015	N	N	N	4,294	-184,285	524,373	524,373		N/A		N/A	Local Trans-south-San Jose-Santa Clara County
112	Expense	Base	Y	37457	42328176	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	LINE 1811-03 MP 0.85 CASING REMEDIATION	Close-Out	9/3/2014	3/1/2015	4/23/2015	4/10/2015	N	Y	N	2,646	550,353	550,353	550,353		N/A		N/A	Local Trans-south-San Joaquin County
113	Expense	Base	Y	37519	42328302	GJ	Gas Transmission Mit	GJ/E	Close Interval Surve	5236943-GT R&D	CIS FIELD & ENGINEERING ANALYSIS	Engineering/Permitting	12/30/2015	3/1/2017	3/30/2017	5/25/2017	N	Y	N	224,405	754,158	1,655,782	1,655,782		N/A		N/A	Local Trans-Systemwide-Multiple Counties
114	Expense	Base	Y	37520	42328303	GJ	Gas Transmission Mit	GJ/J	Low Read Investigati	5236943-GT R&D	LOW READ FIELD & ENGINEERING	Construction	2/1/2015	2/1/2015	1/28/2017	1/28/2017	N	Y	N	1,879,984	3,283,356	3,383,642	3,383,642		N/A		N/A	Local Trans-Systemwide-Multiple Counties
115	Expense	Base	Y	37521	42328305	GJ	Gas Transmission Mit	GJ/F	DC Interf Investig &	5236943-GT R&D	DC INTERFERENCE FIELD & ENGR ANALYSIS	Construction	2/1/2015	2/1/2015	1/28/2017	1/28/2017	N	Y	N	392,189	652,384	1,549,420	1,549,420		N/A		N/A	Local Trans-Systemwide-Multiple Counties
116	Expense	Base	Y	37522	42328304	GJ	Gas Transmission Mit	GJ/A	AC Interf Investigati	5236943-GT R&D	AC INTERFERENCE FIELD & ENGR ANALYSIS	Construction	2/1/2015	2/1/2015	1/28/2017	1/28/2017	N	Y	N	885,852	1,105,703	2,167,635	2,167,635		N/A		N/A	Local Trans-Systemwide-Multiple Counties
117	Expense	Base	Y	37523	42328306	GJ	Gas Transmission Mit	GJ/I	Intnl Corrosion-Sit	5236943-GT R&D	CIS FIELD & ENGR ANALYSIS - MONITORING	Construction	2/1/2015	2/1/2015	1/28/2017	1/28/2017	N	Y	N	158,466	435,072	521,036	521,036		N/A		N/A	Local Trans-Systemwide-Multiple Counties
118	Expense	Base	Y	37524	42328307	GJ	Gas Transmission Mit	GJ/I	Intnl Corrosion-Sit	5236943-GT R&D	CIS FIELD & ENGINEERING ANALYSIS - IM LAP	Construction	2/1/2015	2/1/2015	1/28/2017	1/28/2017	N	Y	N	110,721	195,726	492,506	492,506		N/A		N/A	Local Trans-Systemwide-Multiple Counties
119	Expense	Base	Y	37530	42328235	GJ	Gas Transmission Mit	GJK	Other-Expense	5236943-GT R&D	CP. 850 OFF FIELD & ENGINEERING ANALYSIS	Close-Out	2/1/2015	2/1/2015	1/28/2017	1/28/2017	N	Y	N	758,873	1,387,624	2,269,205	2,269,205		N/A		N/A	Local Trans-Systemwide-Multiple Counties
120	Expense	Base	Y	37941	42342881	GJ	Gas Transmission Mit	GJK	Other-Expense	5236943-GT R&D	CORROSION SAP ENHANCEMENTS	Close-Out	3/1/2015	3/1/2015	12/28/2016	12/28/2016	N	N	Y	345	29,428	294,013	294,013		N/A		N/A	Systemwide-Systemwide-Multiple Counties
121	Expense	Base	Y	38108	42421472	GJ	Gas Transmission Mit	GJC	AC M tigation-Spans	5236943-GT R&D	GCUST5929 MP 0.01 - MP 0.02 REPAINT SPAN	Close-Out	10/1/2015	10/27/2016	11/8/2016	11/8/2016	N	N	Y	249,650	254,398	264,178	268,178		N/A		N/A	Local Trans-north-North Valley-Shasta County
122	Expense	Base	Y	38109	42421153	GJ	Gas Transmission Mit	GJC	AC M tigation-Spans	5236943-GT R&D	C-665 L 1033-01 MP1.47 -MP1.48 REPAINT SPN	Close-Out	8/6/2015	10/13/2016	10/26/2016	11/1/2016	N	N	Y	235,151	240,178	253,016	257,016		N/A		N/A	Local Trans-north-North Valley-Tehama County
123	Expense	Base	Y	38197	42352295	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	LINE 7212-01 MP 2.7698	Close-Out	9/3/2014	10/19/2015	11/6/2015	10/24/2015	N	N	N	258	106,382	263,974	263,974		N/A		N/A	Local Trans-south-Central Coast-Fresno County
124	Expense	Base	Y	38198	42352972	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	LINE 1818-01 MP 8.13	Close-Out	9/3/2014	6/13/2016	7/14/2016	6/27/2016	N	N	Y	149,400	469,110	503,688	503,688		N/A		N/A	Local Trans-south-Central Coast-Santa Cruz County
125	Expense	Base	Y	38203	42353072	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	LINE 138C MP 46.93	Close-Out	9/3/2014	5/28/2015	8/24/2015	7/10/2015	N	N	N	52,034	51,350	631,647	631,647		N/A		N/A	Local Trans-south-Fresno-Fresno County
126	Expense	Base	Y	38264	42357915	GJ	Gas Transmission Mit	GJ/I	Intnl Corrosion-Sit	5236943-GT R&D	2015 McDONALD ISLAND IC INVESTIGATIONS	Close-Out	3/30/2015	7/13/2015	2/20/2016	7/31/2015	N	N	N	14,504	499,174	1,145,186	1,145,186		N/A		N/A	McDonald Island-San Joaquin County
127	Expense	Base	Y	38406	42358327	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	L-109 MP 6.76 CASING REMEDIATION	Close-Out	9/3/2014	8/2/2015	11/12/2015	8/16/2015	N	N	N	2,406	-148	437,380	437,380		N/A		N/A	Local Trans-south-De Anza-Santa Clara County
128	Expense	Base	Y	38474	42401289	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	L-0402-05 MP 0.06 CASING REMEDIATION	Close-Out	9/3/2014	7/1/2015	7/13/2015	6/23/2015	N	N	N	4,396	-4,396	335,526	335,526		N/A		N/A	Local Trans-north-North Bay-san Rafael-Marín Count
129	Expense	Base	Y	38547	42370765	GJ	Gas Transmission Mit	GJ/I	Intnl Corrosion-Sit	5236943-GT R&D	2015 RIO VISTA IC INVESTIGATIONS	Close-Out	5/21/2015	8/19/2015	12/22/2015	8/27/2015	N	N	N	52,010	342,048	1,118,041	1,118,041		N/A		N/A	Rio Vista-Solano County
130	Expense	Base	Y	38548	42370766	GJ	Gas Transmission Mit	GJ/I	Intnl Corrosion-Sit	5236943-GT R&D	2015 MERIDIAN IC INVESTIGATIONS	Close-Out	7/28/2015	12/10/2015	1/29/2016	12/15/2015	N	N	N	9,217	280,666	526,339	526,339		N/A		N/A	Meridian-Sacramento-Multiple Counties
131	Expense	Base	Y	38553	42374740	GJ	Gas Transmission Mit	GJ/G	Corrosion-Excavation	5236943-GT R&D	401 MP 195.02 CIS DIRECT EXAMINATION	Close-Out	4/8/2015	9/10/2015	11/14/2015	9/18/2015	N	N	N	-19,562	84,280	306,724	306,724		N/A		N/A	Willows-North Valley-Glenn County
132	Expense	Base	Y	38703	42372020	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	L-1640-01 MP 0.01 CASING REMEDIATION	Close-Out	9/3/2014	10/5/2015	11/1/2015	10/15/2015	N	N	N	94	-34,457	319,720	319,720		N/A		N/A	Local Trans-north-Stockton-Amador County
133	Expense	Base	Y	39137	42394290	GJ	Gas Transmission Mit	GJC	AC M tigation-Spans	5236943-GT R&D	L-131 CORROSION INVESTIGATION DIGS	Close-Out	5/13/2015	8/3/2015	8/28/2015	8/19/2015	N	N	N	2,694	25,777	489,878	489,878		N/A		N/A	Tracy-Alameda County
134	Expense	Base	Y	39315	42394877	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	CASING TEST INSTALLATION L-0937-01 MP 1.50	Close-Out	6/2/2015	3/14/2016	6/1/2016	5/12/2016	N	N	N	70,456	565,383	609,830	609,830		N/A		N/A	Local Trans-north-Stockton
135	Expense	Base	Y	39424	42401291	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	DREG-3895 MP 0.00 CASING REMEDIATION	Close-Out	9/3/2014	6/14/2015	8/5/2015	8/30/2015	N	N	N	-1,259	-460,458	528,414	528,414		N/A		N/A	Local Trans-south-San Jose-Santa Clara County
136	Expense	Base	Y	39673	42417244	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	LINE 0611-18 MP 6.98 CASING REMEDIATION	Close-Out	9/3/2014	7/1/2015	7/1/2015	6/17/2015	N	N	N	1,867	320,727	320,727		N/A		N/A	Local Trans-north-Sacramento-Sacramento County	
137	Expense	Base	Y	39728	42422438	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	LINE 105N MP 23.75 CASING REMEDIATION	Close-Out	9/3/2014	8/1/2015	8/1/2015	5/20/2015	N	N	N	-69,326	-68,355	660,368	660,368		N/A		N/A	Local Trans-north-East Bay-north-Alameda County
138	Expense	Base	Y	40237	42440929	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	LINE 177A MP 176.3 CASING REMEDIA	Estimation	2/6/2015	4/17/2017	5/26/2017	5/1/2017	N	Y	N	1,371	6,281	30,343	401,838		N/A		N/A	Local Trans-north-North Coast-eureka-Humboldt Coun
139	Expense	Base	Y	40241	42440934	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	LINE 7216-01 MP 0.99 CASING REMED	Estimation	2/6/2015	3/29/2017	8/6/2017	4/12/2017	N	Y	N	2,433	6,564	17,151	437,974		N/A		N/A	Local Trans-south-Yosemite-modesto-Stanislaus Coun
140	Expense	Base	Y	40242	42440935	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943-GT R&D	LINE 7224-12 MP 0.71 CASING REMOV	Estimation	2/6/2015	2/7/2017	3/18/2017	2/21/2017	N	Y	N	5,289	20,550	32,900	433,515		N/A		N/A	Local Trans-south-Yosemite-modesto-Stanislaus Coun
141	Expense	Base	Y	40245	42440937	GJ	Gas Transmission Mit	GJM	Casing Mitigation	5236943																		

Table 3-1
GT CAPITAL AND EXPENSE^{a)}

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total Amount Spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N/N/A)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation	District/Division/County
201	Expense	Base	Y	30207	41880851	HP	CGT Balancing Accoun	HPL	Risk Management		5023852-HPK	Close-Out	4/1/2013	4/1/2013	1/28/2017	1/28/2017	N	Y	N	96,357	153,302	708,131	708,131		N/A		N/A	Local Trans-Systemwide-Multiple Counties
202	Expense	Base	Y	30245	41884970	HP	CGT Balancing Accoun	HPL	Risk Management		5023852-HPK	Close-Out	4/1/2013	4/1/2013	1/28/2017	1/28/2017	N	Y	N	111,414	311,174	725,366	725,366		N/A		N/A	Systemwide-Systemwide-Multiple Counties
203	Expense	Base	Y	30805	P.05823	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam		5023828-HPI	Close-Out	10/23/2013	5/6/2014	6/6/2014	5/19/2014	N	N	N	22,043	102,833	1,341,685	1,341,685		N/A		N/A	Local Trans-north-North Bay-vallejo/napa-Solano Co
204	Expense	Base	Y	31040	P.06773	HP	CGT Balancing Accoun	HPO	TIMP Digs - ICDA		5023852-HPK	Close-Out	12/1/2013	11/4/2014	12/11/2014	11/1/2014	N	N	N	-9,386	11,452	3,224,020	3,224,020		N/A		N/A	Local Trans-south-Yosemite-Multiple Counties
205	Expense	Base	Y	31043	P.06773	HP	CGT Balancing Accoun	HPO	TIMP Digs - ICDA		5023852-HPK	Close-Out	12/1/2013	11/17/2014	1/22/2015	12/1/2014	N	N	N	2,426	2,599	1,359,389	1,359,389		N/A		N/A	Local Trans-south-Yosemite-Multiple Counties
206	Expense	Base	Y	31046	P.06773	HP	CGT Balancing Accoun	HPO	TIMP Digs - ICDA		5023852-HPK	Construction	12/1/2013	9/8/2015	7/15/2017	10/23/2015	N	Y	N	67,515	114,813	2,411,691	2,450,940		N/A		N/A	Local Trans-Systemwide-Multiple Counties
207	Expense	Base	Y	31075	P.06774	HP	CGT Balancing Accoun	HPP	TIMP Digs - SCCDA		5023852-HPK	Close-Out	12/2/2013	12/9/2015	2/2/2016	12/19/2015	N	N	N	6,993	262,472	1,232,680	1,232,680		N/A		N/A	Local Trans-south-Kern-bakersfield-Multiple Counti
208	Expense	Base	Y	31082	42101322	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam		5023828-HPI	Close-Out	3/4/2014	5/13/2014	5/24/2014	5/15/2014	N	N	N	203	-25,535	5,005,915	5,005,915		N/A		N/A	Local Trans-Systemwide-Multiple Counties
209	Expense	Base	Y	31094	P.05163	HP	CGT Balancing Accoun	HPJ	ICDA - Pipeline		5023827-HPJ	Close-Out	3/1/2013	3/1/2013	12/3/2013	12/3/2013	N	N	N	9,271	17,909	7,997,333	7,997,333		N/A		N/A	Local Trans-north-Sierra-Placer County
210	Expense	Base	Y	31546	42087186	HP	CGT Balancing Accoun	HPB	Integrity manage ILI		5019014-HPB	Construction	12/15/2015	10/25/2016	2/23/2017	11/22/2016	N	Y	N	2,342,388	2,353,149	2,353,244	2,633,244		N/A		N/A	Local Trans-south-Peninsula-Contra Costa County
211	Expense	Base	Y	31547	42087183	HP	CGT Balancing Accoun	HPB	Integrity manage ILI		5019014-HPB	Close-Out	3/26/2015	6/17/2015	7/14/2016	4/30/2016	N	N	Y	348,122	1,921,616	2,171,078	2,171,078		N/A		N/A	Local Trans-south-Peninsula-Fresno County
212	Expense	Base	Y	31548	42086773	HP	CGT Balancing Accoun	HPB	Integrity manage ILI		5019014-HPB	Construction	4/9/2015	6/17/2015	1/28/2017	10/7/2016	N	Y	N	266,789	524,425	1,167,791	1,167,791		N/A		N/A	Local Trans-south-Fresno-Fresno County
213	Expense	Base	Y	32334	41991620	HP	CGT Balancing Accoun	HPG	Casing Mitigation		5023793-HPG	Close-Out	11/1/2013	11/1/2013	12/5/2016	12/5/2016	N	N	Y	2,862	4,032	1,693,644	1,693,644		N/A		N/A	Local Trans-north-Mission-Alameda County
214	Expense	Base	Y	33159	42090982	HP	CGT Balancing Accoun	HPB	Integrity manage ILI		5019014-HPB	Close-Out	11/24/2014	9/5/2015	11/18/2015	11/18/2015	N	N	N	-90,388	1,686,105	1,686,105	1,686,105		N/A	2015	N/A	Local Trans-north-Mission-Alameda County
215	Expense	Base	Y	33160	42087240	HP	CGT Balancing Accoun	HPB	Integrity manage ILI		5019014-HPB	Close-Out	2/2/2015	7/29/2015	4/1/2016	2/18/2016	N	N	N	25,432	552,327	1,634,231	1,634,231		N/A		N/A	Local Trans-north-Sacramento-Sacramento County
216	Expense	Base	Y	33202	42093279	HP	CGT Balancing Accoun	HPD	Pipeline Integrity M		5024389-INTEGRITY MANAGE CORROSION ENG (HPD)	Close-Out	5/1/2014	5/1/2014	7/28/2016	7/28/2016	N	N	Y	-559,913	196,971	2,241,786	2,241,786		N/A		N/A	Systemwide-Systemwide-Multiple Counties
217	Expense	Base	Y	33248	42090946	HP	CGT Balancing Accoun	HPB	Casing Mitigation		5023793-HPG	Close-Out	4/1/2014	11/17/2014	1/28/2015	12/18/2014	N	Y	N	14,920	22,236	431,126	431,126		N/A		N/A	Local Trans-south-Fresno-Fresno County
218	Expense	Base	Y	33262	8151550	HP	CGT Balancing Accoun	HPA	Integrity Manage Oth		5019013-HPA	Construction	2/1/2014	2/1/2014	12/31/2019	12/31/2019	N	N	N	758,092	2,076,219	8,190,627	8,190,627		N/A		N/A	Systemwide-Systemwide-Multiple Counties
219	Expense	Base	Y	33436	42101657	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam		5023828-HPI	Close-Out	7/30/2014	6/1/2015	7/14/2015	6/1/2015	N	N	N	596,919	1,080,021	2,485,855	2,521,057		N/A		N/A	Local Trans-north-North Coast-santa Rosa-Sonoma Co
220	Expense	Base	Y	33437	42101642	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam		5023828-HPI	Construction	2/10/2015	8/31/2016	9/11/2016	9/11/2016	N	N	N	327,921	607,603	2,228,297	2,228,297		N/A		N/A	Milpitas/hollister-Central Coast
221	Expense	Base	Y	33445	42101652	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam		5023828-HPI	Close-Out	2/18/2015	5/16/2016	6/24/2016	6/2/2016	N	N	N	1,091,373	2,073,923	2,559,477	2,559,477		N/A		N/A	Milpitas/hollister-San Jose
222	Expense	Base	Y	33446	42101658	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam		5023828-HPI	Close-Out	4/1/2014	9/29/2015	12/11/2015	11/25/2015	N	N	N	-4,541	23,634	1,420,254	1,420,254		N/A		N/A	Milpitas/hollister-San Jose-Santa Clara County
223	Expense	Base	Y	33615	42109978	HP	CGT Balancing Accoun	HPB	Integrity manage ILI		5019014-HPB	Close-Out	4/21/2014	7/14/2014	8/18/2014	7/24/2014	N	N	N	6,423	11,661	824,494	824,494		N/A		N/A	Local Trans-south-Kern-Stanislaus County
224	Expense	Base	Y	33638	42112223	HP	CGT Balancing Accoun	HPC	Integrity Manage ECD		5019015-HPC	Close-Out	6/1/2014	2/9/2015	8/15/2015	3/22/2016	N	N	N	31	26,007	1,206,411	1,206,411		N/A		N/A	Systemwide-Systemwide-Santa Clara County
225	Expense	Base	Y	33642	42112234	HP	CGT Balancing Accoun	HPC	Integrity Manage ECD		5019015-HPC	Close-Out	4/1/2014	11/17/2014	5/26/2016	11/10/2016	N	N	N	28,897	605,219	1,490,461	1,490,461		N/A		N/A	Systemwide-Systemwide-Alameda County
226	Expense	Base	Y	33648	42112623	HP	CGT Balancing Accoun	HPC	Integrity Manage ECD		5019015-HPC	Close-Out	4/1/2014	4/1/2014	12/28/2016	12/28/2016	N	N	Y	-977	1,011	401,978	401,978		N/A		N/A	Systemwide-Systemwide-Sacramento County
227	Expense	Base	Y	33726	8154538	HP	CGT Balancing Accoun	HPA	Integrity Manage Oth		5019013-HPA	Close-Out	4/1/2014	4/1/2014	1/28/2017	1/28/2017	N	Y	N	246,200	363,516	1,020,518	1,020,518		N/A		N/A	Systemwide-Systemwide-Multiple Counties
228	Expense	Base	Y	33997	42130676	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA		5023852-HPK	Close-Out	2/3/2014	5/1/2014	5/3/2014	4/14/2014	N	N	N	55,036	279,639	4,228,121	4,228,121		N/A		N/A	Topock-Multiple Counties
229	Expense	Base	Y	33999	42124691	HP	CGT Balancing Accoun	HPB	Integrity manage ILI		5019014-HPB	Close-Out	6/1/2014	1/15/2015	7/29/2016	5/3/2016	N	N	Y	495,251	1,773,533	5,439,381	5,439,381		N/A		N/A	Local Trans-south-Peninsula-San Mateo County
230	Expense	Base	Y	34021	42165789	HP	CGT Balancing Accoun	HPF	Pipeline Hydrotests		5021770-HPF	Close-Out	9/11/2014	6/25/2015	8/13/2015	7/29/2015	N	N	N	8,863	11,238	1,331,531	1,331,531		N/A		N/A	Tracy-Stockton-San Joaquin County
231	Expense	Base	Y	34439	42164977	HP	CGT Balancing Accoun	HPI	TIMP Digs - ECDA		5023852-HPK	Close-Out	8/1/2014	2/17/2015	3/13/2015	3/2/2015	N	N	N	325	2,723	345,844	345,844		N/A		N/A	Local Trans-north-Sacramento-Multiple Counties
232	Expense	Base	Y	34441	42164763	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA		5023852-HPK	Close-Out	2/26/2015	4/28/2015	5/13/2015	5/4/2015	N	N	N	364	1,600	320,367	320,367		N/A		N/A	Local Trans-north-Sacramento-Multiple Counties
233	Expense	Base	Y	34442	42164690	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA		5023852-HPK	Close-Out	3/18/2015	6/1/2015	8/10/2015	6/3/2015	N	N	N	-820,710	-820,127	860,320	860,320		N/A		N/A	Systemwide-Systemwide-Multiple Counties
234	Expense	Base	Y	34445	42164974	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA		5023852-HPK	Close-Out	3/12/2015	6/1/2015	8/12/2015	6/2/2015	N	N	N	10,280	67,704	1,090,858	1,111,950		N/A		N/A	Systemwide-Systemwide-Multiple Counties
235	Expense	Base	Y	34446	42164909	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA		5023852-HPK	Close-Out	2/25/2015	7/1/2015	10/30/2015	7/29/2015	N	N	N	28,032	70,276	1,247,949	1,247,949		N/A		N/A	Systemwide-Systemwide-Multiple Counties
236	Expense	Base	Y	34447	42164911	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA		5023852-HPK	Close-Out	3/19/2015	9/28/2015	10/24/2015	10/8/2015	N	N	N	87,175	89,389	530,950	530,950		N/A		N/A	Systemwide-Systemwide-Multiple Counties
237	Expense	Base	Y	34448	42164975	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA		5023852-HPK	Close-Out	3/25/2015	8/31/2015	10/23/2015	10/13/2015	N	N	N	-2,177,766	-629,760	1,685,940	1,685,940		N/A		N/A	Systemwide-Systemwide-Multiple Counties
238	Expense	Base	Y	34449	42164689	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA		5023852-HPK	Close-Out	3/18/2015	10/4/2015	12/15/2015	10/27/2015	N	N	N	228,913	1,614,143	5,208,918	5,208,918		N/A		N/A	Systemwide-Systemwide-Multiple Counties
239	Expense	Base	Y	34453	42165715	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA		5023852-HPK	Close-Out	3/8/2015	4/13/2016	8/11/2016	4/27/2016	N	N	Y	1,017,785	2,508,197	2,593,837	2,593,837		N/A		N/A	Systemwide-Systemwide-Multiple Counties
240	Expense	Base	Y	34454	42164694	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA		5023852-HPK	Close-Out	3/24/2015	9/22/2015	10/15/2015	9/30/2015	N	N	N	31,346	723,031	1,364,912	1,364,912		N/A		N/A	Systemwide-Systemwide-Multiple Counties
241	Expense	Base	Y	34466	42157415	HP	CGT Balancing Accoun	HPD	Integrity Manage Cor		5019016-HPD	Construction	7/1/2014	7/1/2014	12/31/2022	12/31/2022	N	Y	N	2,261	2,761	406,598	406,598		N/A		N/A	Systemwide-Systemwide-Multiple Counties
242	Expense	Base	Y	34501	42154126	HP	CGT Balancing Accoun	HPB	Integrity manage ILI		5019014-HPB	Close-Out	7/2/2014	7/25/2014	11/2/2016	8/8/2014	N	N	Y	5,427	5,427	523,560	523,560		N/A		N/A	Local Trans-south-Yosemite-modesto-Stanislaus Coun
243	Expense	Base	Y	34777	42164679	HP	CGT Balancing Accoun	HPC	Integrity Manage ECD		5019015-HPC	Close-Out	8/1/2014	3/12/2015	11/22/2015	11/4/2016	N	N	N	22,189	33,734	451,696	451,696		N/A		N/A	Systemwide-Systemwide-Multiple Counties
244	Expense	Base	Y	34826	42164496	HP	CGT Balancing Accoun	HPC	Integrity Manage ECD		5019015-HPC	Close-Out	6/17/2014	12/8/2014	5/30/2015	11/18/2016	N	N	N	953	14,126	477,857	477,857		N/A		N/A	Systemwide-Systemwide
245	Expense	Base	Y	34827	42164697	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA																			

Table 3-1
GT CAPITAL AND EXPENSE^{a)}

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total Amount Spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N N/A)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation (Y/N N/A)	District/Division/County
303	Expense	Base	Y	39264	42396157	HP	CGT Balancing Account	HPC	Integrity Manage ECD	5019015-HPC	EC16-300-4 ENG	Close-Out	8/10/2015	2/15/2016	7/28/2016	11/14/2016	N	N	Y	20,845	306,366	389,426	389,426		N/A		N/A	Systemwide-Systemwide-Multiple Counties
304	Expense	Base	Y	39278	42398975	HP	CGT Balancing Account	HPN	TIMP Digs - ECDA	5023852-HPK	EC15-148 DIGS	Close-Out	8/13/2015	3/14/2016	4/1/2016	3/18/2016	N	N	Y	11,617	312,063	327,602	327,602		N/A		N/A	Systemwide-Systemwide-Multiple Counties
305	Expense	Base	Y	39279	42398976	HP	CGT Balancing Account	HPN	TIMP Digs - ECDA	5023852-HPK	EC15-301 DIGS	Close-Out	8/13/2015	5/20/2016	6/30/2016	6/7/2016	N	N	N	28,962	1,822,646	1,877,150	1,877,150		N/A		N/A	Systemwide-Systemwide-Multiple Counties
306	Expense	Base	Y	39282	42398977	HP	CGT Balancing Account	HPN	TIMP Digs - ECDA	5023852-HPK	EC15-302 DIGS	Close-Out	5/4/2015	1/8/2016	5/5/2016	2/16/2016	N	N	N	71,643	626,033	1,124,905	1,124,905		N/A		N/A	Systemwide-Systemwide-Multiple Counties
307	Expense	Base	Y	39283	42398979	HP	CGT Balancing Account	HPN	TIMP Digs - ECDA	5023852-HPK	EC15-304 DIGS	Close-Out	5/4/2015	9/9/2015	10/8/2015	9/19/2015	N	N	N	6,248	32,687	442,664	442,664		N/A		N/A	Systemwide-Systemwide-Multiple Counties
308	Expense	Base	Y	39355	8162778	HP	CGT Balancing Account	HFA	Integrity Manage Oth	5019013-HPA	HCA ANALYSIS	Construction	5/28/2015	7/1/2015	TBD	TBD	N	Y	N	599,880	1,333,286	2,282,467	2,282,467		N/A		N/A	Systemwide-Systemwide-Multiple Counties
309	Expense	Base	Y	39358	42409154	HP	CGT Balancing Account	HPI	ILI - Direct Exam	5023828-HPI	ID-57-1 - L-303 IMMEDIATE DIG	Close-Out	4/30/2015	6/1/2015	6/12/2015	5/13/2015	N	N	N	111	210	295,354	295,354		N/A		N/A	Local Trans-north-Diablo-Contra Costa County
310	Expense	Base	Y	39551	P.10733	HP	CGT Balancing Account	HPF	Pipeline Hydrotests	5021770-HPF	DFM 1816-50 MP 0.00-1.02 TEST T-1039	Close-Out	8/26/2014	6/26/2015	11/25/2015	7/24/2015	N	N	N	7,690	-13,004	2,784,976	2,784,976		N/A		N/A	Local Trans-south-Central Coast-Santa Cruz County
311	Expense	Base	Y	39590	P.10729	HP	CGT Balancing Account	HPF	Pipeline Hydrotests	5021770-HPF	DFM 0609-02 MP 0.002-0.624 TEST T-1025	Close-Out	8/21/2014	7/21/2016	10/25/2016	9/29/2016	N	N	Y	1,942,127	2,019,623	2,139,780	2,139,780		N/A		N/A	Local Trans-north-Sacramento-Sacramento County
312	Expense	Base	Y	39687	42417025	HP	CGT Balancing Account	HPI	ILI - Direct Exam	5023828-HPI	RT-625 L21E MP 84.31 ILI CUT OUT 2015	Close-Out	7/1/2015	7/1/2015	4/14/2016	4/14/2016	N	N	N	11,794	372,893	462,797	472,797		N/A		N/A	Local Trans-north-North Coast-santa Rosa-Sonoma Co
313	Expense	Base	Y	39697	42417513	HP	CGT Balancing Account	HPC	Integrity Manage ECD	5019015-HPC	EC17-0617-06 ENG	Close-Out	1/15/2016	10/31/2016	12/1/2016	1/31/2017	N	N	Y	422,081	491,753	491,835	491,835		N/A		N/A	Local Trans-south-Sacramento-Sacramento County
314	Expense	Base	Y	39703	42418131	HP	CGT Balancing Account	HPC	Integrity Manage ECD	5019015-HPC	EC16-148 ENG	Close-Out	8/10/2015	12/3/2015	7/29/2016	11/5/2016	N	N	Y	214,081	723,335	921,297	921,297		N/A		N/A	Local Trans-south-Yosemite-Stanislaus County
315	Expense	Base	Y	39987	42421713	HP	CGT Balancing Account	HPN	TIMP Digs - ECDA	5023852-HPK	EC15-172C DIGS	Close-Out	10/2/2015	10/30/2015	11/25/2015	11/8/2015	N	N	N	2,420	-15,209	522,465	522,465		N/A		N/A	Local Trans-north-Sacramento-Sacramento County
316	Expense	Base	Y	40055	42453002	HP	CGT Balancing Account	HPB	Integrity manage ILI	5019014-HPB	I-130 2016 0617-06/0617-14 PIG/ANALYSIS	Close-Out	11/30/2015	1/6/2016	7/1/2016	1/26/2016	N	N	Y	15,207	1,076,415	1,187,882	1,193,882		N/A		N/A	Systemwide-Systemwide-Multiple Counties
317	Expense	Base	Y	40208	42426266	HP	CGT Balancing Account	HPI	ILI - Direct Exam	5023828-HPI	I-142N NT ILI DIRECT EXAM & REPAIR	Close-Out	7/16/2015	2/9/2016	3/9/2016	2/23/2016	N	Y	N	7,879	487,545	524,950	524,950		N/A		N/A	Local Trans-south-Kern-bakersfield-Kern County
318	Expense	Base	Y	40211	42426949	HP	CGT Balancing Account	HPI	ILI - Direct Exam	5023828-HPI	RT-628 L 316-2 MP 1.16 ILI CUT OUT 2015	Engineering/Permitting	7/15/2015	6/7/2017	9/6/2017	6/22/2017	N	N	N	68,780	116,230	146,120	172,124		N/A		N/A	Los Medanos-Diablo-Contra Costa County
319	Expense	Base	Y	40214	42426270	HP	CGT Balancing Account	HPI	ILI - Direct Exam	5023828-HPI	RT-627 L-300A MP 44.67 ILI REPLACEMENT	Close-Out	7/1/2015	7/1/2015	9/14/2016	9/14/2016	N	N	Y	555,103	606,107	667,843	677,843		N/A		N/A	Milpitas/holister-Central Coast-San Benito County
320	Expense	Base	Y	40225	42428159	HP	CGT Balancing Account	HPF	Pipeline Hydrotests	5021770-HPF	TS-1113 DREG4731 MP 0.00989-0.01598	Close-Out	7/15/2015	1/25/2016	4/8/2016	4/4/2016	N	N	N	15,925	646,417	738,398	753,398		N/A		N/A	Local Trans-south-De Anza-Santa Clara County
321	Expense	Base	Y	40325	42435819	HP	CGT Balancing Account	HPC	Integrity Manage ECD	5019015-HPC	EC16-021C ENG	Close-Out	8/10/2015	3/21/2016	8/11/2016	11/23/2016	N	N	Y	62,989	447,672	530,992	530,992		N/A		N/A	Local Trans-north-North Coast-santa Rosa-Sonoma Co
322	Expense	Base	Y	40329	42435151	HP	CGT Balancing Account	HPB	Integrity manage ILI	5019014-HPB	L-109-3 MP 40.35-40.73 NT ILI 2015	Close-Out	9/17/2015	2/29/2016	10/27/2016	3/30/2016	N	N	Y	52,842	1,876,437	1,948,240	1,948,240		N/A		N/A	Systemwide-Systemwide-Multiple Counties
323	Expense	Base	Y	40783	42466821	HP	CGT Balancing Account	HPI	ILI - Direct Exam	5023828-HPI	L-101 MP 35.48 ILI IMMEDIATE DE 2015	Close-Out	9/4/2015	9/9/2015	2/1/2016	9/17/2015	N	N	N	5,302	95,346	612,375	612,375		N/A		N/A	Systemwide-Systemwide-Multiple Counties
324	Expense	Base	Y	40858	42481118	HP	CGT Balancing Account	HPB	Integrity manage ILI	5019014-HPB	I-144 2015 NT ILI L-153 / L-153-2	Close-Out	10/1/2015	11/9/2015	2/24/2016	12/12/2015	N	N	N	-73,243	22,326	1,942,072	1,942,072		N/A		N/A	Systemwide-Systemwide-Alameda County
325	Expense	Base	Y	40869	42481730	HP	CGT Balancing Account	HPN	TIMP Digs - ECDA	5023852-HPK	DE15-1519-04 SEGMENT 107.2	Close-Out	10/13/2015	4/7/2016	5/27/2016	4/19/2016	N	N	N	183,896	479,719	496,420	496,420		N/A		N/A	Systemwide-Systemwide-Placer County
326	Expense	Base	Y	40966	42486407	HP	CGT Balancing Account	HPF	Pipeline Hydrotests	5021770-HPF	L-300B MP 161.02-161.04 TEST	Close-Out	10/29/2015	2/28/2016	4/29/2016	4/4/2016	N	N	N	-67,916	3,460,299	3,509,345	3,509,345		N/A		N/A	Local Trans-south-Kern-San Bernardino County
327	Expense	Base	Y	40971	42487731	HP	CGT Balancing Account	HPB	Integrity manage ILI	5019014-HPB	I-143 2015 NT ILI L-101 MP 42.15 - 42.45	Close-Out	9/28/2015	11/2/2015	1/20/2016	12/2/2015	N	N	N	12,728	67,808	1,018,105	1,018,105		N/A		N/A	Systemwide-Systemwide-San Francisco County
328	Expense	Base	Y	41002	42487919	HP	CGT Balancing Account	HPI	ILI - Direct Exam	5023828-HPI	RT-667 2015 L-132 MP 5.87 ILI REPLACEMENT	Close-Out	10/1/2015	11/16/2015	12/9/2015	11/30/2015	N	N	N	8,487	-39,678	1,169,744	1,173,244		N/A		N/A	Systemwide-Systemwide-Santa Clara County
329	Expense	Base	Y	41009	42489310	HP	CGT Balancing Account	HPB	Integrity manage ILI	5019014-HPB	2015 NT ILI L-101 MP 40.81 - 40.83	Close-Out	9/25/2015	10/29/2015	1/27/2016	11/18/2015	N	N	N	23,604	-36,915	948,579	948,579		N/A		N/A	Systemwide-Systemwide-San Francisco County
330	Expense	Base	Y	41016	42489312	HP	CGT Balancing Account	HPI	ILI - Direct Exam	5023828-HPI	RT-668 2015 L-300A MP 397.34 ILI PIPE RE	Close-Out	10/1/2015	12/7/2015	12/31/2015	12/16/2015	N	N	N	73,656	101,666	644,011	655,011		N/A		N/A	Kettleman-De Anza-Fresno County
331	Expense	Base	Y	41080	42559002	HP	CGT Balancing Account	HPI	ILI - Direct Exam	5023828-HPI	L-400 MP 82.33-142.61 ILI EMAT VAL DIGS	Close-Out	10/31/2015	11/1/2016	2/2/2016	1/18/2016	N	N	N	168,710	1,941,925	1,986,826	1,986,826		N/A		N/A	Willows-North Valley-Shasta County
332	Expense	Base	Y	41167	42567963	HP	CGT Balancing Account	HPI	ILI - Direct Exam	5023828-HPI	L-101 MP 44.24-44.61 NT ILI DEAR	Close-Out	11/3/2015	6/6/2016	10/21/2016	6/21/2016	N	N	Y	1,487,845	1,996,728	2,006,854	2,006,854		N/A		N/A	Milpitas/holister-San Francisco-San Mateo County
333	Expense	Base	Y	41439	42584632	HP	CGT Balancing Account	HPI	ILI - Direct Exam	5023828-HPI	RT-704 132 MP 4.36 ILI OFFSET REPLACEMENT	Close-Out	10/7/2015	12/5/2015	1/22/2016	12/2/2015	N	N	N	39,979	144,324	1,557,853	1,563,853		N/A		N/A	Local Trans-south-De Anza-Santa Clara County
334	Expense	Base	Y	41608	8170200	HP	CGT Balancing Account	HPL	Risk Management	5023852-HPK	RISK MANAGEMENT PROGRAM SUPPORT	Construction	12/22/2015	1/1/2016	12/31/2018	12/31/2018	N	Y	N	656,667	1,283,069	1,283,069	1,283,069		N/A		N/A	Systemwide-Systemwide-San Francisco County
335	Expense	Base	Y	41977	42596038	HP	CGT Balancing Account	HPB	Integrity manage ILI	5019014-HPB	RT-709 L-147 MP 3.39 ILI ELBOW REPLACEMENT	Close-Out	12/1/2015	2/22/2016	4/15/2016	4/2/2016	N	N	N	639,082	2,273,741	2,278,594	2,285,594		N/A		N/A	Systemwide-Systemwide-San Mateo County
336	Expense	Base	Y	41999	42597992	HP	CGT Balancing Account	HPB	Integrity manage ILI	5019014-HPB	EMERGENT NT ILI L-109 MP 7.5744 TO 7.605	Close-Out	12/28/2015	12/31/2015	11/6/2016	11/0/2016	N	N	N	-196,629	1,008,295	1,008,519	1,008,519		N/A		N/A	Systemwide-Systemwide-Santa Clara County
337	Expense	Base	Y	42009	84000705	HP	CGT Balancing Account	HPB	Integrity manage ILI	5019014-HPB	I-208 L-116 MP 12.70-12.71 EMERGENT NT I	Close-Out	4/5/2016	7/11/2016	9/2/2016	8/26/2016	N	N	Y	2,298,824	2,350,138	2,350,138	2,350,138		N/A		N/A	Local Trans-north-Sacramento-Sacramento County
338	Expense	Base	Y	42013	84000741	HP	CGT Balancing Account	HPB	Integrity manage ILI	5019014-HPB	I-212 L-105N MP 27.38-28.13 NT ILI EX	Engineering/Permitting	12/1/2015	3/10/2017	10/11/2018	9/26/2018	N	Y	N	37,883	49,022	49,022	1,261,369		N/A		N/A	Systemwide-Systemwide-Alameda County
339	Expense	Base	Y	42014	84000743	HP	CGT Balancing Account	HPB	Integrity manage ILI	5019014-HPB	L-1402-01 MP 0.0-0.34 NT ILI	Close-Out	12/1/2015	6/6/2016	7/18/2016	7/9/2016	N	N	Y	721,746	1,287,669	1,287,669	1,287,669		N/A		N/A	Systemwide-Systemwide-San Francisco County
340	Expense	Base	Y	42038	84000744	HP	CGT Balancing Account	HPB	Integrity manage ILI	5019014-HPB	I-215 L-0140-01 MP 0.0-0.86 NT ILI	Construction	4/6/2016	12/30/2016	2/7/2017	1/14/2017	N	Y	N	152,790	166,240	166,240	2,570,171		N/A		N/A	Systemwide-Systemwide-Alameda County
341	Expense	Base	Y	42145	42608664	HP	CGT Balancing Account	HPI	ILI - Direct Exam	5023828-HPI	RT-714 L-132 MP 1.0-3.52 IMM. ILI DE & R	Close-Out	1/13/2016	11/5/2016	1/28/2017	12/3/2016	N	N	N	198,683	4,950,094	4,950,094	4,969,094		N/A		N/A	Systemwide-Systemwide-Santa Clara County
342	Expense	Base	Y	42270	84001020	HP	CGT Balancing Account	HPF	Pipeline Hydrotests	5021770-HPF	L-109 MP 45.16-52.71 TEST T-1141	Close-Out	3/18/2016	7/13/2016	12/2/2016	9/1/2016	N	N	Y	9,432,792	9,697,195	9,697,195	10,016,493		N/A		N/A	Local Trans-south-San Francisco-San Francisco Coun
343	Expense	Base	Y	42407	42643004	HP	CGT Balancing Account	HPI	ILI - Direct Exam	5023828-HPI	2016 ILI IMMEDIATE DFM-0617-06-14	Close-Out	1/19/2016	3/22/2016	3/22/2016	3/5/2016	N	N	N	472,985	1,005,406	1,005,406	1,005,406		N/A		N/A	Local Trans-north-Sacramento-Sacramento County
344	Expense	Base	Y																									

Table 3-1
GT CAPITAL AND EXPENSE^(a)

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order #/ Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total Amount Spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation	District/Division/County
405	Expense	Base	Y	30728	42706442	JT	GT Reliability & Gen	JT3	Fault Crossings	5022450-GT PAINTING & COATING MAINTENANCE	131_27-14_FAULT CROSS STUDY	Construction	6/1/2016	6/1/2016	12/31/2017	12/31/2017	N	Y	N	26,958	31,503	31,503	451,503	N/A	N/A	N/A	N/A	Tracy-Diablo-Alameda County
406	Expense	Base	Y	30782	42188378	JT	GT Reliability & Gen	JT3	Fault Crossings	5022450-GT PAINTING & COATING MAINTENANCE	FAULT CROSSING PIPE DISPLACEMENT MONITOR	Close-Out	8/3/2015	11/16/2015	11/21/2015	12/8/2015	N	N	N	119,516	134,306	248,812	396,812	N/A	N/A	N/A	N/A	Systemwide-Systemwide
407	Expense	Base	Y	31313	42175065	JT	GT Reliability & Gen	JT4	Shallow Pipe	5022450-GT PAINTING & COATING MAINTENANCE	GENERAL SHALLOW PIPE EVAL & MITIGATION	Construction	3/1/2014	8/1/2014	12/31/2020	12/31/2020	N	Y	N	54,459	78,469	1,030,078	1,030,078	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Santa Clara County
408	Expense	Base	Y	31493	42185352	JT	GT Reliability & Gen	JTY	JTG Safety Work	5010517-REPLACE REWORK EQUIPMENT	LOS MEDANOS PUMP CONTROLS REWORK	Close-Out	1/20/2015	3/14/2016	11/26/2016	11/18/2016	N	N	Y	164,341	428,358	554,610	582,624	N/A	N/A	N/A	N/A	Los Medanos-Contra Costa County
409	Expense	Base	Y	31538	41948161	JT	GT Reliability & Gen	JTA	Pipeline WRO Expense	5010516-WRO CONFLICTS NIS ANTIOCH TERM NEW ROAD	L162A_MPT_46-8.83_SHALLOWCOVERASSESSMENT	Close-Out	9/1/2013	9/1/2013	3/16/2016	3/16/2016	N	N	N	3,132	5,162	559,824	559,824	N/A	N/A	N/A	N/A	Local Trans-north-Stockton-San Joaquin County
410	Expense	Base	Y	32115	41978440	JT	GT Reliability & Gen	JTB	General Pipe Repair	5010515-PIPELINE REPAIR , ROW	GT 131 MP-43.76 RPLC 16 FT OF 24-IN	Close-Out	11/1/2013	11/1/2013	4/29/2015	4/29/2015	N	N	N	2,884	6,261	323,090	323,090	N/A	N/A	N/A	N/A	Milpitas/hollister-Mission-Alameda County
411	Expense	Base	Y	32372	42038993	JT	GT Reliability & Gen	JTD	Pipeline Other	5022450-GT PAINTING & COATING MAINTENANCE	TCI WELD - VALIDATION PLANNING & DATA MG	Close-Out	12/2/2013	11/4/2014	11/11/2014	11/7/2014	N	N	N	4,387	14,484	2,578,089	2,718,069	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Multiple Counties
412	Expense	Base	Y	32480	42091954	JT	GT Reliability & Gen	JTD	Pipeline Other	5010517-REPLACE REWORK EQUIPMENT	GAS QUALITY ANALYZER ASSESSMENTS	Close-Out	3/1/2014	3/1/2014	12/28/2016	12/28/2016	N	N	Y	22,205	25,908	319,522	319,522	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Multiple Counties
413	Expense	Base	Y	32482	42101199	JT	GT Reliability & Gen	JT2	Water and Levee	5022450-GT PAINTING & COATING MAINTENANCE	GT L116,119A,172A LEVEE ROUTE ANALYSIS	Close-Out	3/3/2014	8/8/2014	10/2/2014	8/12/2014	N	N	N	76,358	28,975	1,344,218	1,344,218	N/A	N/A	N/A	N/A	Local Trans-north-Sac-vacadoxon-Sacramento County
414	Expense	Base	Y	32948	P_10753	JT	GT Reliability & Gen	JTC	Pressure Tests	5017903-0804-03 UPRATE LAFAYETTE DFM	L-107 Uprate Irvington - Milpitas	Construction	8/1/2014	8/1/2014	8/22/2017	8/22/2017	N	Y	N	6,187	49,982	272,749	272,749	N/A	N/A	N/A	N/A	Milpitas/hollister-Mission-Santa Clara County
415	Expense	Base	Y	33144	42100627	JT	GT Reliability & Gen	JTW	M&C Stn work Except	5032111-M&C STATION WORK EXCEPT ECA	SYSTEMWIDE - STATION HEALTH ASSES PH2	Close-Out	3/1/2014	4/1/2014	1/28/2017	1/28/2017	N	Y	N	522,478	1,046,859	2,420,320	2,420,320	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Multiple Counties
416	Expense	Base	Y	33238	42096522	JT	GT Reliability & Gen	JTC	Pressure Tests	5017903-0804-03 UPRATE LAFAYETTE DFM	0806-01 N 1ST SAN JOSE MPO INCREASE	Close-Out	9/4/2014	12/10/2015	1/30/2016	1/30/2016	N	N	N	23,029	100,709	872,802	872,802	N/A	N/A	N/A	N/A	Local Trans-south-San Jose-Santa Clara County
417	Expense	Base	Y	33383	84000401	JT	GT Reliability & Gen	JTB	General Pipe Repair	5010515-PIPELINE REPAIR , ROW	R-621 L-300B MP 135.334-137.183 REPLACE	Engineering/Permitting	1/8/2015	8/29/2017	11/6/2017	10/13/2017	N	Y	N	58,396	477,468	662,270	19,795,267	N/A	N/A	N/A	N/A	Hinkley-San Bernardino County
418	Expense	Base	Y	33384	42405052	JT	GT Reliability & Gen	JTB	General Pipe Repair	5010515-PIPELINE REPAIR , ROW	R-620 L-300B MP 143.304-144.07 REPLC	Estimation	8/29/2017	11/6/2017	10/13/2017	10/13/2017	N	Y	N	108,984	366,599	498,808	16,702,127	N/A	N/A	N/A	N/A	Hinkley-Kern-San Bernardino County
419	Expense	Base	Y	33405	42174701	JT	GT Reliability & Gen	JTB	Inoperable, Hard to T	5010515-PIPELINE REPAIR , ROW	R-401 461.60 INOPERABLE RAP VALVE	Close-Out	9/1/2014	12/8/2014	2/10/2015	12/20/2014	N	N	N	6,266	11,125	259,746	259,746	N/A	N/A	N/A	N/A	Milpitas/hollister-San Jose-Santa Clara County
420	Expense	Base	Y	33406	42113605	JT	GT Reliability & Gen	JTA	Pipeline WRO Expense	5010516-WRO CONFLICTS NIS ANTIOCH TERM NEW ROAD	L-300A MP 472 FRY S A.M GEOTECH ISSUES	Close-Out	9/29/2014	11/12/2014	3/17/2015	12/4/2014	N	N	N	59,111	52,671	3,692,683	3,734,683	N/A	N/A	N/A	N/A	Milpitas/hollister-San Jose-Santa Clara County
421	Expense	Base	Y	33414	42113604	JT	GT Reliability & Gen	JTZ	Wells	5010517-REPLACE REWORK EQUIPMENT	SYSTEMWIDE PIPELINE CONTROL SYSTEM SUPPO	Close-Out	6/4/2014	4/1/2014	12/31/2015	12/31/2015	N	N	N	2,249	643	922,236	922,236	N/A	N/A	N/A	N/A	Local Trans-Systemwide-Multiple Counties
422	Expense	Base	Y	33416	42334732	JT	GT Reliability & Gen	JTD	Pipeline Other	5022450-GT PAINTING & COATING MAINTENANCE	R-603 L-400 MP 154.77 CULVERT INSTALLATI	Construction	3/1/2015	3/1/2015	12/28/2017	12/28/2017	N	Y	N	111,287	140,840	237,929	440,929	N/A	N/A	N/A	N/A	Local Trans-Systemwide-Multiple Counties
423	Expense	Base	Y	33528	42396883	JT	GT Reliability & Gen	JTY	JTG Safety Work	5017901-GT EMERG & UNFORESEEN COMP OH & INSPECTS	LOS MEDANOS MCD 1 ANNUAL MAINT 2015/2016	Close-Out	7/23/2015	11/10/2015	3/26/2016	2/29/2016	N	N	N	6,571	416,366	569,529	596,155	N/A	N/A	N/A	N/A	Los Medanos-Contra Costa County
424	Expense	Base	Y	33803	42124783	JT	GT Reliability & Gen	JTC	Pressure Tests	5017903-0804-03 UPRATE LAFAYETTE DFM	L-114 MP 16.75-20.68 TEST T-1047	Engineering/Permitting	8/1/2014	8/22/2017	9/13/2017	8/30/2017	N	Y	N	50,683	91,175	320,699	327,299	N/A	N/A	N/A	N/A	Local Trans-south-Diablo-Contra Costa County
425	Expense	Base	Y	33816	42122826	JT	GT Reliability & Gen	JTC	Pressure Tests	5017903-0804-03 UPRATE LAFAYETTE DFM	DFM 0402-01 MP 0.41-5.6 TEST T-1008	Close-Out	10/2/2014	7/29/2015	8/15/2016	12/7/2016	N	N	N	412,905	3,913,505	6,415,098	6,415,098	N/A	N/A	N/A	N/A	Local Trans-north-North Bay-San Rafael-Napa County
426	Expense	Base	Y	33821	42122923	JT	GT Reliability & Gen	JTC	Pressure Tests	5017903-0804-03 UPRATE LAFAYETTE DFM	L-021G MP 12.75-16.08 TEST T-1006	Close-Out	7/31/2014	2/29/2016	9/13/2016	4/13/2016	N	N	N	163,984	1,800,767	1,974,295	1,974,295	N/A	N/A	N/A	N/A	Local Trans-north-East Bay-north-Marin County
427	Expense	Base	Y	33858	42128787	JT	GT Reliability & Gen	JTC	Pressure Tests	5017903-0804-03 UPRATE LAFAYETTE DFM	L-118A MP 77.23-83.43 TEST T-1038	Close-Out	8/21/2014	7/20/2015	12/4/2015	10/27/2015	N	N	N	4,672	311,306	3,003,896	3,003,896	N/A	N/A	N/A	N/A	Local Trans-south-Yosemite-Merced County
428	Expense	Base	Y	34006	42165101	JT	GT Reliability & Gen	JTC	Pressure Tests	5017903-0804-03 UPRATE LAFAYETTE DFM	DFM-0604-03 MP 0.28-1.98 TEST T-1009	Close-Out	8/21/2014	3/10/2016	8/15/2016	5/3/2016	N	N	Y	143,723	981,150	1,065,455	1,065,455	N/A	N/A	N/A	N/A	Local Trans-south-Central-Coast-Solano County
429	Expense	Base	Y	34025	42165791	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS , UPDATES , CNGL/LNG	L-300A MP 0.64-1.965 TEST T-1081	Close-Out	8/1/2014	1/12/2016	5/10/2016	3/25/2016	N	N	N	-823,946	4,217,149	4,480,106	4,480,106	N/A	N/A	N/A	N/A	Local Trans-Systemwide-San Bernardino County
430	Expense	Base	Y	34026	42168740	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS , UPDATES , CNGL/LNG	L-300A MP 159.338-162.92 TEST T-1082	Close-Out	8/4/2014	4/21/2015	8/10/2015	6/26/2015	N	N	N	5,366	56,215	2,674,354	2,674,354	N/A	N/A	N/A	N/A	Hinkley-Fresno-San Bernardino County
431	Expense	Base	Y	34027	42169478	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS , UPDATES , CNGL/LNG	L-300A MP 198.825-203.00 TEST T-1083	Close-Out	10/2/2014	8/17/2015	2/5/2016	11/9/2015	N	N	N	4,457	688,340	3,728,119	3,731,185	N/A	N/A	N/A	N/A	Milpitas/hollister-San Jose-Santa Clara County
432	Expense	Base	Y	34028	42165792	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS , UPDATES , CNGL/LNG	L-300B MP 354.017-354.087 TEST T-1064	Close-Out	8/11/2014	7/27/2015	2/5/2016	10/17/2015	N	N	N	-99,590	266,681	2,896,970	2,908,903	N/A	N/A	N/A	N/A	Local Trans-south-Fresno-Fresno County
433	Expense	Base	Y	34029	42169479	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS , UPDATES , CNGL/LNG	L-300B MP 477.93-479.08 TEST T-1085	Close-Out	12/10/2014	9/21/2015	1/29/2016	12/2/2015	N	N	N	-28,739	424,947	6,750,848	6,750,848	N/A	N/A	N/A	N/A	Local Trans-south-San Jose-Santa Clara County
434	Expense	Base	Y	34030	42169520	JT	GT Reliability & Gen	JTD	Pipeline Other	5010514-PIPELINE HYDROTESTS , UPDATES , CNGL/LNG	L-300B MP 485.86-488.11 TEST T-1086	Close-Out	9/1/2014	9/1/2014	7/22/2015	7/22/2015	N	N	N	930	1,266	7,119	1,582,294	N/A	N/A	N/A	N/A	Local Trans-south-San Jose-Santa Clara County
435	Expense	Base	Y	34244	42180485	JT	GT Reliability & Gen	JTY	JTG Safety Work	5010517-REPLACE REWORK EQUIPMENT	PCRECK CONTACT TOWER INSPECT AND REFURB	Close-Out	6/18/2015	10/13/2015	8/15/2016	8/9/2016	N	N	Y	564,655	613,745	675,462	795,462	N/A	N/A	N/A	N/A	Los Medanos-Yolo County
436	Expense	Base	Y	34284	42144218	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS , UPDATES , CNGL/LNG	2015 HYDROTEST CNGL-NGL SUPPORT - PSRS 34	Close-Out	7/1/2014	7/1/2014	12/1/2014	12/1/2014	N	N	N	21,462	36,286	657,018	657,018	N/A	N/A	N/A	N/A	Local Trans-south-Central Coast
437	Expense	Base	Y	34497	42157033	JT	GT Reliability & Gen	JTC	Pressure Tests	5017903-0804-03 UPRATE LAFAYETTE DFM	GT L-302-175 TEST MP 0 TO MP 0.05	Close-Out	7/31/2014	9/24/2014	12/3/2014	11/14/2014	N	N	N	16,938	13,100	539,528	539,528	N/A	N/A	N/A	N/A	Local Trans-north-Sacramento-Sutter County
438	Expense	Base	Y	34873	42334923	JT	GT Reliability & Gen	JTD	Pipeline Other	5022450-GT PAINTING & COATING MAINTENANCE	RT-652 DFM0614-08 MP 5.63 LOCATE & C/O 3	Engineering/Permitting	8/25/2015	2/6/2017	21/6/2017	21/4/2017	N	Y	N	60,770	78,853	104,510	468,510	N/A	N/A	N/A	N/A	Local Trans-north-Sacramento-Sacramento County
439	Expense	Base	Y	35042	42169902	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS , UPDATES , CNGL/LNG	DFM-8905-03 MP 0.00-0.54 TEST T-1007	Close-Out	9/10/2015	3/23/2016	6/15/2016	5/2/2016	N	N	N	-91,339	2,743,264	2,862,209	2,862,209	N/A	N/A	N/A	N/A	Local Trans-south-Central Coast-Santa Clara County
440	Expense	Base	Y	35048	42169903	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS , UPDATES , CNGL/LNG	DCUST1423 MP 0.00-0.377 TEST T-1068	Close-Out	11/20/2014	9/21/2015	11/18/2015	10/29/2015	N	N	N	-71,291	47,894	1,545,622	1,545,622	N/A	N/A	N/A	N/A	Local Trans-south-De Anza-Santa Clara County
441	Expense	Base	Y	35202	42572308	JT	GT Reliability & Gen	JTC	Pressure Tests	5017903-0804-03 UPRATE LAFAYETTE DFM	DREG4450 MP 0.00-0.09 TEST TS-020	Close-Out	7/21/2015	11/1/2015	11/1/2015	10/21/2015	N	N	N	-8,084	580,294	595,662	595,662	N/A	N/A	N/A	N/A	Local Trans-south-Yosemite-Merced County
442	Expense	Base	Y	35239	42186789	JT	GT Reliability & Gen	JTD	Storage Well	5010517-REPLACE REWORK EQUIPMENT	EXP-JTG-GAS QUALITY ASSESSMENT - TBD	Construction	2/1/2015	2/1/2015	12/31/2019	12/31/2019	N	Y	N	139,998	263,673	546,691	546,691	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Multiple Counties
443	Expense	Base	Y	35240	42186791	JT	GT Reliability & Gen	JTG	Pressure Tests	5010517-REPLACE REWORK EQUIPMENT	TBD - C&P SECURITY JOBS	Close-Out	12/17/2015	2/29/2016	12/30/2016	12/30/2016	N	N	Y	619,614	1,195,228	1,195,228	15,371,828	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Multiple Counties
444	Expense	Base	Y	35243	42186794	JT	GT Reliability & Gen	JTW	M&C St																			

Table 3-1
GT CAPITAL AND EXPENSE^(a)

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total amount YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation	District/Division/County
507	Expense	Base	Y	39157	42667845	JT	GT Reliability & Gen	JTF	Station Compress Ove	5010511-COMPRESSOR OVERHAULS & INSPECTIONS	MCDI ANNUAL MAINTENANCE 2016/2017	Engineering/Permitting	10/27/2016	1/4/2017	5/1/2017	3/31/2017	Y	N	N	12,330	12,330	12,330	682,602	N/A			N/A	Mcdonald Island-San Joaquin County
508	Expense	Base	Y	39195	42596879	JT	GT Reliability & Gen	JTY	JTG Safety Work	5035229-TOPOCK REPAIR MAIN JACKET WATER TANKS	TOPOCK REPAIR MAIN JACKET WATER TANKS	Engineering/Permitting	5/12/2016	5/19/2017	8/15/2017	7/17/2017	N	Y	N	83,418	101,053	101,106	401,106	N/A			N/A	Topock-San Bernardino County
509	Expense	Base	Y	39291	42394286	JT	GT Reliability & Gen	JTA	Shallow Pipe	5023401-GT CLASS LOCATION-YO	R-575 L-191A SHALLOW MAIN SITES 5 & 6	Construction	5/12/2015	5/12/2015	12/28/2017	12/28/2017	N	Y	N	985,013	1,366,802	1,520,134	1,768,488	N/A			N/A	Local Trans-north-Diablo-Contra Costa County
510	Expense	Base	Y	39486	42404806	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	DFM 0621-01 MP 0.00-0.98 UPRATE	Close-Out	6/12/2015	11/10/2015	12/17/2015	11/12/2015	N	N	N	-1,127	126,938	712,523	974,089	N/A			N/A	Local Trans-south-Sac-vacadixon
511	Expense	Base	Y	39552	P.10735	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	DFM 1816-01 MP 9.55-11.48 TEST T-094B&C	Close-Out	8/22/2013	7/10/2015	11/16/2015	9/1/2015	N	N	N	36,520	7,134	7,545,753	7,545,753	N/A			N/A	Local Trans-south-Central Coast-Santa Cruz County
512	Expense	Base	Y	39553	P.10734	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	DFM 1816-01 MP 12.78-16.30 TEST T-095	Close-Out	8/15/2013	7/9/2015	11/20/2015	9/1/2015	N	N	N	-6,567	-35,524	3,109,045	3,109,045	N/A			N/A	Local Trans-south-Central Coast-Santa Cruz County
513	Expense	Base	Y	39555	P.10732	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	L-109 MP 2.82-2.86 TEST T-402	Close-Out	10/22/2014	8/10/2015	11/12/2015	10/13/2015	N	N	N	-55,383	25,123	1,749,073	1,749,073	N/A			N/A	Local Trans-south-San Jose-Santa Clara County
514	Expense	Base	Y	39556	P.10752	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	L-118A-1 MP 0.00-1.42 TEST T-1013	Close-Out	8/21/2014	8/4/2015	12/4/2015	11/17/2015	N	N	N	-31,955	51,696	2,525,072	2,525,072	N/A			N/A	Local Trans-south-Yosemite-Fresno County
515	Expense	Base	Y	39557	P.10747	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	L-118A MP 28.59-37.38 TEST T-1031	Close-Out	8/21/2014	7/1/2015	7/2/2015	5/30/2015	N	N	N	125,396	535,852	3,980,800	3,980,800	N/A			N/A	Local Trans-south-Yosemite-Madera County
516	Expense	Base	Y	39558	P.10748	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	L-118A MP 37.725-43.64 TEST T-1032	Close-Out	8/21/2014	7/1/2015	8/3/2015	6/26/2015	N	N	N	52,330	135,522	3,695,786	3,695,786	N/A			N/A	Local Trans-south-Yosemite-Merced County
517	Expense	Base	Y	39559	P.10749	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	L-118A MP 54.75-60.20 TEST T-1033	Close-Out	8/21/2014	7/1/2015	11/8/2015	10/5/2015	N	N	N	132,616	1,112,169	5,346,542	5,346,542	N/A			N/A	Local Trans-south-Yosemite-Merced County
518	Expense	Base	Y	39560	P.10751	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	L-118A MP 72.327-73.24 TEST T-1037	Close-Out	8/21/2014	7/1/2015	10/15/2015	9/4/2015	N	N	N	13,599	232,396	2,235,834	2,235,834	N/A			N/A	Local Trans-south-Yosemite-Merced County
519	Expense	Base	Y	39561	P.10741	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	DFM 0401-01 MP 4.49-4.92 TEST T-005	Close-Out	9/4/2014	7/28/2015	6/15/2016	12/2/2015	N	N	N	205,232	1,010,946	6,987,106	6,987,106	N/A			N/A	Local Trans-north-North Bay-San Rafael-Marin Count
520	Expense	Base	Y	39562	P.10727	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	L-057A-MD1 MP 0.020-0.616 TEST T-1091	Close-Out	1/15/2015	7/8/2015	9/18/2015	8/28/2015	N	N	N	14,602	111,672	2,092,898	2,092,898	N/A			N/A	Mdonald Island-Stockton-San Joaquin County
521	Expense	Base	Y	39591	P.10730	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	DFM 0613-01 MP 2.63-5.28 TEST T-1026	Close-Out	7/12/2015	7/12/2015	9/1/2016	8/1/2016	N	N	Y	1,236,835	1,282,218	1,367,934	1,367,934	N/A			N/A	Local Trans-north-Sacramento-Sacramento County
522	Expense	Base	Y	39592	P.10742	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	L-021H MP 9.08-12.05 TEST T-1027	Close-Out	8/21/2014	8/2/2016	11/5/2016	10/12/2016	N	N	Y	2,403,219	2,549,226	2,686,779	2,686,779	N/A			N/A	Local Trans-north-North Bay-vallejo/napa-Solano Co
523	Expense	Base	Y	39594	42414071	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	L-136 MP 5.87-12.78 TEST T-1052	Close-Out	8/21/2014	7/27/2016	11/4/2016	10/12/2016	N	N	Y	2,510,887	2,615,507	2,779,773	2,887,791	N/A			N/A	Local Trans-north-North Valley-Butte County
524	Expense	Base	Y	39598	42414134	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	L-121 MP 0.00-6.99 TEST T-1002	Close-Out	8/21/2015	3/14/2016	6/15/2016	5/21/2016	N	N	N	8,811,591	9,105,849	9,160,447		N/A			N/A	Local Trans-north-Sierra-Yuba County
525	Expense	Base	Y	39600	42414136	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	L-181A MP 16.83-19.65 TEST T-1019	Close-Out	8/29/2014	3/4/2016	5/20/2016	4/22/2016	N	N	N	44,047	2,268,781	2,359,131	2,359,131	N/A			N/A	Local Trans-south-Central Coast-Monterey County
526	Expense	Base	Y	39601	42414306	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	DFM 1813-02 MP 1.00-4.42 TEST T-1051	Engineering/Permitting	8/29/2014	4/25/2017	7/18/2017	6/19/2017	N	Y	N	220,990	345,159	452,610	5,790,535	N/A			N/A	Local Trans-south-Fresno-Monterey County
527	Expense	Base	Y	39602	P.10745	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	L-118A MP 12.55-20.39 TEST T-1028	Close-Out	8/21/2014	8/21/2015	3/3/2016	12/29/2015	N	N	N	229,998	750,983	6,289,291	6,289,291	N/A			N/A	Local Trans-south-Yosemite-Madera County
528	Expense	Base	Y	39603	P.10746	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	L-118A MP 20.71-28.89 TEST T-1030	Close-Out	8/21/2014	7/13/2016	10/10/2016	9/21/2016	N	N	Y	4,539,090	4,740,198	4,976,818	4,976,818	N/A			N/A	Local Trans-south-Yosemite-Madera County
529	Expense	Base	Y	39604	P.10750	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	L-118A MP 60.20-63.65 TEST T-1035	Close-Out	8/21/2014	8/22/2016	11/3/2016	10/22/2016	N	N	Y	4,316,649	4,471,524	4,714,526	4,714,526	N/A			N/A	Local Trans-south-Yosemite-Merced County
530	Expense	Base	Y	39605	P.10743	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	DFM 7222-01 MP 0.00-0.87 TEST T-1079	Close-Out	11/17/2014	6/1/2015	8/1/2015	4/24/2015	N	N	N	26,230	29,488	1,312,306	1,312,306	N/A			N/A	Local Trans-south-Yosemite-Stanislaus County
531	Expense	Base	Y	39614	42422827	JT	GT Reliability & Gen	JTD	Pipeline Other	5022450-GT PAINTING & COATING MAINTENANCE	DFM 1202-17 0.01 MI MP 0.08-0.09 REPLACE	Close-Out	6/11/2015	8/11/2015	10/22/2015	9/2/2015	N	N	N	30,067	22,956	615,298	615,298	N/A			N/A	Local Trans-south-Fresno-Fresno County
532	Expense	Base	Y	39664	42689564	JT	GT Reliability & Gen	JTD	Pipeline Other	5022450-GT PAINTING & COATING MAINTENANCE	REG 4088 MP 0.35 RELOCATION, CROSS-POUR	Close-Out	5/4/2016	7/18/2016	8/30/2016	7/29/2016	N	N	Y	450,349	488,909	488,909	515,909	N/A			N/A	Local Trans-north-Sacramento-Sacramento County
533	Expense	Base	Y	39606	42422826	JT	GT Reliability & Gen	JTD	Pipeline Other	5022450-GT PAINTING & COATING MAINTENANCE	RT-661 L-057B MP 10.06 SLEEVE REPAIR	Engineering/Permitting	9/23/2015	11/1/2017	11/20/2017	11/8/2017	N	Y	N	85,281	111,509	698,509	698,509	N/A			N/A	Tracy-Diablo-San Joaquin County
534	Expense	Base	Y	40209	42426268	JT	GT Reliability & Gen	JTB	General Pipe Repair	5010515-PIPELINE REPAIR, ROW	1815-02 MP 15.1 HWY 68 GRD & LEAK REPAIR	Close-Out	7/1/2015	7/1/2015	10/20/2015	10/20/2015	N	N	N	-854	-37,830	284,900	284,900	N/A			N/A	Local Trans-south-Central Coast-Monterey County
535	Expense	Base	Y	40224	42428158	JT	GT Reliability & Gen	JTY	JTG Safety Work	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	TS-1112 DREG4387 MP 0.00-0.108	Close-Out	7/15/2015	3/14/2016	4/22/2016	4/15/2016	N	N	N	-173,860	1,289,051	1,458,737	1,468,737	N/A			N/A	Local Trans-south-Yosemite-Merced County
536	Expense	Base	Y	40234	42458057	JT	GT Reliability & Gen	JTY	JTG Safety Work	5036935-2016 EMERGENCY PROJECTS	DELEVAN K-3 HOT SECTION FIELD REPAIR	Close-Out	8/1/2015	8/1/2015	4/27/2016	4/27/2016	N	N	N	4,816	26,755	591,179	591,179	N/A			N/A	Willows-Colusa County
537	Expense	Base	Y	40340	42449956	JT	GT Reliability & Gen	JTC	Pressure Tests	5017903-0804-03 UPRATE LAFAYETTE DFM	L-300B MP 280.39-281.03 TEST	Close-Out	8/20/2015	1/25/2016	3/3/2016	2/12/2016	N	N	N	31,671	1,066,695	1,234,596	1,234,596	N/A			N/A	Local Trans-south-Kern-bakersfield-Kern County
538	Expense	Base	Y	40411	42454167	JT	GT Reliability & Gen	JTD	Pipeline Other	5022450-GT PAINTING & COATING MAINTENANCE	101 MP 12.50-12.63 AO SMITH REPLACEMENT	Close-Out	8/1/2015	8/1/2015	8/28/2017	8/28/2017	N	N	N	-7,836	-930	40,647	40,647	N/A			N/A	Local Trans-south-Peninsula-San Mateo County
539	Expense	Base	Y	40412	42449948	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	DFM 7204-01 MP 1.89-1.96 TEST T-1111	Close-Out	9/14/2015	2/19/2016	5/19/2016	4/27/2016	N	N	N	-42,467	1,968,695	2,044,144	2,044,144	N/A			N/A	Local Trans-south-Yosemite-Merced County
540	Expense	Base	Y	40460	42459108	JT	GT Reliability & Gen	JTB	General Pipe Repair	5010515-PIPELINE REPAIR, ROW	*CANCN- L-109, 3B, 2 MP 20.55-22.00 MAINTEN	Close-Out	8/1/2015	8/1/2015	12/30/2016	12/30/2016	N	N	Y	-7,836	-930	40,647	40,647	N/A			N/A	Local Trans-south-Peninsula-San Mateo County
541	Expense	Base	Y	40503	42458080	JT	GT Reliability & Gen	JTG	Storage Well	5010517-REPLACE REWORK EQUIPMENT	L-320-1 & L-320-2 MP 0.00 TAP REPLACEMENT	Close-Out	8/1/2015	10/26/2015	11/23/2015	11/23/2015	N	N	N	-67,328	1,640,049	4,813,772	4,818,772	N/A			N/A	Kettleman-Kern-Kern County
542	Expense	Base	Y	40530	42461123	JT	GT Reliability & Gen	JTW	M&C Stn work Except	5032949-QC AS-BUILT STATION REVIEW	QC AS-BUILT STATION REVIEW	Close-Out	8/1/2015	8/1/2015	12/1/2015	12/1/2015	N	N	N	7,685	14,505	430,209	430,209	N/A			N/A	Systemwide-Systemwide-Multiple Counties
543	Expense	Base	Y	40817	42575992	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	T-1116 NILES DFM UPRATE	Engineering/Permitting	6/2/2016	5/8/2017	9/15/2017	8/15/2017	N	Y	N	93,761	105,496	110,249	810,430	N/A			N/A	Local Trans-north-Stockton-San Joaquin County
544	Expense	Base	Y	40926	42483704	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	2016 118A MP 66.21-66.89 TEST T-1036B	Close-Out	10/1/2015	10/1/2015	8/17/2016	8/17/2016	N	N	Y	-68,685	2,422,697	2,535,620	2,535,620	N/A			N/A	Systemwide-Systemwide-Merced County
545	Expense	Base	Y	40968	42485829	JT	GT Reliability & Gen	JTC	Pressure Tests	5010514-PIPELINE HYDROTESTS, UPDATES, CNG/LNG	L-300A MP 159.33-159.338 TEST	Engineering/Permitting	6/2/2016	4/19/2017	6/9/2017	5/25/2017	N	Y	N	21,480	28,230	59,825	1,079,825	N/A			N/A	Systemwide-Systemwide-Kern-San Bernardino County
546	Expense	Base	Y	4																								

Table 3-1
GT CAPITAL AND EXPENSE^(a)

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/ Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service Date)	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total Amount Spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation	District/Division/County
609	Expense	PSEP	Y	23577	P.04037	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	DFM-0611-02 TEST 1.08MI MP 0.00-1.08 WBS	Close-Out	1/4/2012	5/19/2014	8/28/2014	7/29/2014	N	N	N		2,833,589	2,833,589	2,833,589		N/A	2011P	N/A	Local Trans-north-Sacramento-Sacramento County
610	Expense	PSEP	Y	23578	P.04014	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	*CANC*DFM-0402-01 TEST0.69MI MP0.27-2.36	Close-Out	1/5/2012	2/1/2012	12/28/2015	12/28/2015	N	N	N		60,352	60,352	60,352		N/A	2011P	N/A	Systemwide-Systemwide
611	Expense	PSEP	Y	23579	41918948	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	DFM-1502-11 TEST 3.02MI MP 0.00-2.96 PH1	Close-Out	5/24/2011	10/22/2014	12/23/2014	11/22/2014	N	N	N	4 253	3 721 763	3 721 763	3 721 763		N/A	2011P	N/A	Local Trans-north-Sacramento-Yuba County
612	Expense	PSEP	Y	23580	P.04015	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	DFM-0407-01 TEST 3.67MI MP 0.44-4.34 WBS	Close-Out	1/5/2012	8/22/2014	1/14/2015	11/22/2014	N	N	N	545	9,993	3,849,117	3,849,117		N/A	2011P	N/A	Local Trans-north-North Bay-vallejo/inapa-Napa Coun
613	Expense	PSEP	Y	23586	P.04026	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	DFM-1615-01 TEST 8.03MI MP 6.72-14.74 PH	Close-Out	1/5/2012	7/12/2013	12/24/2013	9/15/2013	N	N	N		10,031,116	10,031,116	10,031,116		N/A	2011P	N/A	Local Trans-south-Yosemite-modesto-Stanislaus Coun
614	Expense	PSEP	Y	23874	P.04018	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	L-131_2 TEST 1.63MI MP 8.45-45.90 WBS	Close-Out	1/5/2012	6/17/2014	8/29/2014	8/16/2014	N	N	N		582	5,867,874	5,867,874		N/A	2011P	N/A	Local Trans-south-Yosemite-modesto-Stanislaus Coun
615	Expense	PSEP	Y	23884	41919090	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	DFM-0621-01 TEST 0.68MI MP 0.02-0.70 PH1	Close-Out	5/24/2011	4/30/2014	7/14/2014	6/13/2014	N	N	N	1 036	9 436	1 455 268	1 455 268		N/A	2011P	N/A	Local Trans-north-Sacramento-Yolo County
616	Expense	PSEP	Y	23894	41919093	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	DFM-1027-01 TEST 3.81MI MP 2.77-6.58 PH1	Close-Out	5/24/2011	5/12/2014	7/25/2014	7/1/2014	N	N	N	4 039	4 032	2 364 760	2 364 760		N/A	2011P	N/A	Local Trans-north-North Valley-Butte County
617	Expense	PSEP	Y	23905	P.04047	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	DFM-3010-01 TEST 0.60MI MP 0.64-1.27 WBS	Close-Out	1/5/2012	12/1/2013	2/13/2013	2/4/2013	N	N	N		1,139,317	1,139,317	1,139,317		N/A	2011P	N/A	Local Trans-north-Diablo-Multiple Counties
618	Expense	PSEP	Y	23913	41842134	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	DFM-1502-02 TEST 1.46MI 0.00-1.60 PH1	Close-Out	5/24/2011	5/6/2013	7/18/2013	7/2/2013	N	N	N	1 290	1 306	1 974 480	1 974 480		N/A	2011P	N/A	Local Trans-north-Diablo-Multiple Counties
619	Expense	PSEP	Y	23929	P.04046	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	DFM-1816-01 2 TEST 9.17MI MP 8.44-18.25	Close-Out	10/27/2011	6/26/2012	8/31/2012	7/27/2012	N	N	N	1 478	4 012	6 168 976	6 168 976		N/A	2011P	N/A	Milpitas/hollister-Central Coast-Santa Cruz County
620	Expense	PSEP	Y	23934	P.04016	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	DFM-1401-01 TEST 0.79MI MP 0.00-0.79 WBS	Close-Out	7/12/2013	7/12/2013	10/16/2014	10/16/2014	N	N	N		205,798	205,798	205,798		N/A	2011P	N/A	Systemwide-Systemwide-San Francisco County
621	Expense	PSEP	Y	24010	P.06746	KE	GT PL Safety Enhance	KE3	PSEP Pipeline ILI	5021515-2014 TARGET - KE3 PIPELINE ILI	L-131 MP 50.5-57.4 ILI & ANALYSIS PH-1 R	Close-Out	5/24/2011	8/18/2014	11/2/2016	9/13/2014	N	N	Y	122	491	883,317	883,317		N/A	2011P	N/A	Milpitas/hollister-San Jose-Kings County
622	Expense	PSEP	Y	24018	P.06746	KE	GT PL Safety Enhance	KE3	PSEP Pipeline ILI	5021515-2014 TARGET - KE3 PIPELINE ILI	L-065 L-300B MP 299-351.8 ILI & ANALYSIS	Close-Out	5/24/2011	11/21/2014	2/6/2015	12/9/2014	N	N	Y	122	170	1,269,862	1,269,862		N/A	2011P	N/A	Kettleman-Kings County
623	Expense	PSEP	Y	24027	P.06746	KE	GT PL Safety Enhance	KE3	PSEP Pipeline ILI	5021515-2014 TARGET - KE3 PIPELINE ILI	L-101 MP 0.00-11.85 ILI & ANALYSIS PH1 R	Close-Out	5/24/2011	2/6/2014	5/19/2014	3/1/2014	N	N	Y	533	533	1,861,670	1,861,670		N/A	2011P	N/A	Local Trans-south-San Jose-Santa Clara County
624	Expense	PSEP	Y	24028	P.06746	KE	GT PL Safety Enhance	KE3	PSEP Pipeline ILI	5021515-2014 TARGET - KE3 PIPELINE ILI	L-061 L-101 MP11.62-33.68 ILI & ANAL PH10	Close-Out	5/24/2011	9/9/2014	10/27/2016	7/30/2015	N	N	Y	17,684	21,917	5,036,681	5,036,681		N/A	2011P	N/A	Local Trans-south-Peninsula-Santa Clara County
625	Expense	PSEP	Y	24183	P.04028	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	L-057A-MD1 TEST 0.84MI MP 0.00-1.13 WBS	Close-Out	10/27/2011	1/14/2013	3/2/2013	3/15/2013	N	N	N		2,618,298	2,618,298	2,618,298		N/A	2011P	N/A	Mcdonald Island-Diablo-San Joaquin County
626	Expense	PSEP	Y	24187	P.04025	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	*CANC*DFM-1202-01 TEST2.13MI MP0.00-2.13	Close-Out	1/5/2012	9/29/2016	11/17/2016	11/4/2016	N	N	Y		20 102	20 102	20 102		N/A	2011P	N/A	Systemwide-Systemwide
627	Expense	PSEP	Y	24188	P.04023	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	DFM-2403-12 TEST 2.34MI MP 0.05-2.88 WBS	Close-Out	8/9/2011	5/6/2013	10/2/2013	7/21/2013	N	N	N		3,538,393	3,538,393	3,538,393		N/A	2011P	N/A	Local Trans-north-Mission
628	Expense	PSEP	Y	24196	P.04038	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	DFM-0611-05 TEST 0.06MI MP 0.00-0.12 WBS	Close-Out	1/5/2012	5/19/2014	8/28/2014	7/29/2014	N	N	N		1,652,860	1,652,860	1,652,860		N/A	2011P	N/A	Systemwide-Systemwide-Sacramento County
629	Expense	PSEP	Y	24207	P.04033	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	L-021E TEST 0.33MI MP 116.16-116.46 WBS	Close-Out	2/1/2012	1/25/2016	1/25/2016	1/25/2016	N	N	N		24,883	24,883	24,883		N/A	2011P	N/A	Systemwide-Systemwide
630	Expense	PSEP	Y	24210	41482922	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	L-021A 1 TEST 0.09MI MP 24.49-24.58 PH1	Close-Out	5/24/2011	6/1/2011	3/25/2014	3/25/2014	N	N	N						N/A	2011P	N/A	Local Trans-north-North Coast-santa Rosa-Contra Co
631	Expense	PSEP	Y	24216	P.04045	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	L-210C TEST 3.01MI MP 31.27-32.11 WBS	Close-Out	1/5/2012	4/1/2013	6/4/2013	5/4/2013	N	N	N		2,503,705	2,503,705	2,503,705		N/A	2011P	N/A	Local Trans-north-North Bay-vallejo/inapa
632	Expense	PSEP	Y	24219	P.04056	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	L-300B 2 TEST 7.68MI MP161.06-272.40 WBS	Close-Out	9/18/2013	10/1/2014	12/22/2014	11/18/2014	N	N	N	15 702	39 389	10 668 378	10 668 378		N/A	2011P	N/A	Hinkley-Kern-Kings County
633	Expense	PSEP	Y	24264	P.04043	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	*CANC*L-200A-1 TEST0.34MI MP1.08-1.42WBS	Close-Out	1/5/2012	11/26/2016	1/13/2017	12/31/2016	N	N	N		4 123	4 123	4 123		N/A	2011P	N/A	Systemwide-Systemwide
634	Expense	PSEP	Y	24537	P.03780	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	L-132 1 TEST 38.14MI MP 0.84-51.50 WBS	Close-Out	6/1/2011	8/5/2011	12/8/2011	11/18/2011	N	N	N	63	63	60,304,346	60,304,346		N/A	2011P	N/A	Local Trans-south-Peninsula-Santa Clara County
635	Expense	PSEP	Y	24913	P.05720	KE	GT PL Safety Enhance	KEX	PSEP Pipeline Other	5022949-PSEP DATA VALIDATION & ANALYSIS	Engineering Condition ANALYSIS OTHER WBS	Close-Out	10/17/2013	5/5/2014	5/9/2014	5/8/2014	N	N	N		352 419	352 419	352 419		N/A	2011P	N/A	Meridian-Sierra-Sutter County
636	Expense	PSEP	Y	25808	41613028	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	2012 STRENGTH TEST - GENERAL	Close-Out	12/1/2011	12/1/2011	1/28/2017	1/28/2017	N	Y	N	64 422	98 267	2 973 674	2 973 674		N/A	2011P	N/A	Systemwide-Systemwide-Multiple Counties
637	Expense	PSEP	Y	27284	P.04017	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	L-109 TEST 4.48MI MP 7.57-48.84 WBS	Close-Out	10/27/2011	12/1/2012	12/4/2012	11/8/2012	N	N	N	736	736	2,547,841	2,547,841		N/A	2011P	N/A	Milpitas/hollister-Diablo-Contra Costa County
638	Expense	PSEP	Y	27609	41744230	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	DFM-0604-01 TEST 0.77MI MP 0.00-0.30 PH1	Close-Out	11/19/2012	5/21/2013	7/12/2013	6/21/2013	N	N	N	315	315	1,894,845	1,894,845		N/A	2011P	N/A	Local Trans-north-Sacramento-Sacramento County
639	Expense	PSEP	Y	28395	41756005	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	L-187 TEST 9.77MI MP 22.82-33.04 PH1	Close-Out	12/4/2012	4/8/2013	6/25/2013	5/20/2013	N	N	N	315	315	2,842,551	2,842,551		N/A	2011P	N/A	Local Trans-south-Sacramento-Sacramento County
640	Expense	PSEP	Y	28409	41756008	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	L-187 TEST 4.39MI MP 46.63-50.67 PH1	Close-Out	11/20/2012	6/20/2013	9/16/2013	8/17/2013	N	N	N	126	126	1,220,537	1,220,537		N/A	2011P	N/A	Local Trans-south-Central Coast-Monterey County
641	Expense	PSEP	Y	28410	41756009	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	L-187 TEST 5.20MI MP 50.67-56.55 PH1	Close-Out	12/5/2012	7/10/2013	9/16/2013	8/3/2013	N	N	N	630	630	1,196,215	1,196,215		N/A	2011P	N/A	Local Trans-south-Central Coast-Monterey County
642	Expense	PSEP	Y	28411	41756010	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	L-187 TEST 9.31MI MP 56.55-60.03 PH1	Close-Out	12/5/2012	8/15/2013	10/23/2013	9/20/2013	N	N	N	1,165	1,165	2,589,734	2,589,734		N/A	2011P	N/A	Local Trans-south-Central Coast-Monterey County
643	Expense	PSEP	Y	30070	41871410	KE	GT PL Safety Enhance	KE3	PSEP Pipeline ILI	5021515-2014 TARGET - KE3 PIPELINE ILI	L-300A MP353.90-393.53 DIRECTEXAM&REPAIR	Close-Out	6/18/2013	2/17/2014	3/7/2014	2/24/2014	N	N	N	1,811	2,944	899,090	899,090		N/A	2011P	N/A	Kettleman-Fresno-Kings County
644	Expense	PSEP	Y	30106	8141443	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	BAKER TANK MAINTENANCE	Close-Out	3/22/2013	5/1/2013	12/30/2016	12/30/2016	N	N	Y	214	14,743	1,090,393	1,090,393		N/A	2011P	N/A	Systemwide-Systemwide
645	Expense	PSEP	Y	30979	P.06695	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	TAPS-TEST SI WBS	Close-Out	11/1/2013	4/7/2014	4/18/2014	4/14/2014	N	N	N	251	1,251	604,671	604,671		N/A	2011P	N/A	Local Trans-north-Sierra-Multiple Counties
646	Expense	PSEP	Y	30982	P.06445	KE	GT PL Safety Enhance	KE1	PSEP Pipe Pressure T	5019289-STRENGTH TESTING	TAPS-TEST YO WBS	Close-Out	12/4/2013	3/26/2014	4/23/2014	4/16/2014	N	N	N	-110	12 564	1,151,946	1,151,946		N/A	2011P	N/A	Local Trans-south-Yosemite-Multiple Counties
647	Expense	PSEP	Y	31083	42072114	KE	GT PL Safety Enhance	KE3	PSEP Pipeline ILI	5021515-2014 TARGET - KE3 PIPELINE ILI	L-300B MP 353.85-393.75 DIRECT EXAM & RE	Close-Out	1/3/2014	11/17/2014	3/27/2015	11/22/2014	N	N	N	1,207	-11,146	643,992	643,992		N/A	2011P	N/A	Local Trans-Systemwide-Kings County
648	Expense	PSEP	Y	32406	42047911	KE	GT PL Safety Enhance	KE4	PSEP Station Other	5021590-STATION OTHER EXP (VALVE AUTO)	ONLINE SIMULATOR PILOT	Close-Out	12/1/2013	12/1/2013	12/1/2014	12/1/2014	N	N	N	5,755	5,755	701,935	701,935					

Table 3-1
GT CAPITAL AND EXPENSE^(a)

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total Amount Spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation	District/Division/County
711	Expense	Base	N	42372	42644869	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA	5023852-HPK	EC16-300-2-DIGS	Close-Out	7/25/2016	10/19/2016	11/26/2016	10/31/2016	Y	N	Y	1,034,905	1,035,601	1,035,601	1,086,842	N/A	N/A	N/A	N/A	Systemwide-Systemwide-San Bernardino County
712	Expense	Base	N	42373	42644871	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA	5023852-HPK	EC16-300-3-DIGS	Close-Out	7/18/2016	10/4/2016	11/19/2016	10/25/2016	Y	N	Y	1,846,542	1,846,542	1,846,542	1,948,810	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Multiple Counties
713	Expense	Base	N	42374	42644875	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA	5023852-HPK	EC16-021C-DIGS	Construction	10/19/2016	12/1/2016	12/1/2017	12/15/2016	Y	N	N	468,393	468,393	468,393	737,667	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Sonoma County
714	Expense	Base	N	42375	42644876	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA	5023852-HPK	EC16-021E-DIGS	Construction	11/1/2016	11/1/2016	12/28/2017	12/28/2017	Y	N	N	660,117	660,117	660,117	1,007,223	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Napa County
715	Expense	Base	N	42376	42646630	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA	5023852-HPK	EC16-215-DIGS	Construction	9/9/2016	11/8/2016	2/20/2017	11/17/2016	Y	N	N	392,517	392,517	392,517	399,517	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Stanislous County
716	Expense	Base	N	42377	42644878	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA	5023852-HPK	EC16-0405-01-DIGS	Close-Out	7/26/2016	10/31/2016	12/6/2016	11/9/2016	Y	N	Y	1,033,251	1,033,947	1,033,947	1,821,126	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Napa County
717	Expense	Base	N	42378	42646529	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA	5023852-HPK	EC18-101-DIGS	Engineering/Permitting	8/19/2016	9/12/2018	10/22/2018	9/26/2018	Y	N	N	4 118	4 118	4 118	927,426	N/A	N/A	N/A	N/A	Systemwide-Systemwide-San Francisco County
718	Expense	Base	N	42379	42646631	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA	5023852-HPK	EC17-057-DIGS	Engineering/Permitting	10/10/2016	6/5/2017	7/15/2017	6/19/2017	Y	N	N	1,699	1,699	1,699	1,022,599	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Contra Costa County
719	Expense	Base	N	42444	42654648	HP	CGT Balancing Accoun	HPB	Integrity manage I/LI	5019014-HPB	12"X16" GEO & MFL TOOL DEV	Construction	4/5/2016	5/1/2016	12/31/2017	12/31/2017	N	Y	N	870,448	882,235	882,235	882,235	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Multiple Counties
720	Expense	Base	N	42445	42654652	HP	CGT Balancing Accoun	HPB	Integrity manage I/LI	5019014-HPB	10"X12" LOW PRESSURE GEO & MFL TOOL DEV	Construction	3/1/2016	3/1/2016	12/31/2017	12/31/2017	N	Y	N	381,901	389,457	389,457	1,174,468	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Multiple Counties
721	Expense	Base	N	42447	42654655	HP	CGT Balancing Accoun	HPB	Integrity manage I/LI	5019014-HPB	24"X30" LOW PRESSURE GEO & MFL TOOL DEV	Construction	4/1/2016	4/1/2016	12/31/2017	12/31/2017	N	Y	N	342,308	343,197	343,197	343,197	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Multiple Counties
722	Expense	Base	N	42454	84001241	HP	CGT Balancing Accoun	HPB	Integrity manage I/LI	5019014-HPB	I-220 L-401 MP 317.96-428.05 ILI RE-INSP	Close-Out	12/27/2016	9/17/2016	10/20/2016	10/13/2016	N	N	Y	2,122,044	2,134,112	2,134,112	2,140,211	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Contra Costa County
723	Expense	Base	N	42456	84001242	HP	CGT Balancing Accoun	HPB	Integrity manage I/LI	5019014-HPB	I-228 EMERGENT NT ILI DFM-0613-01 MP 3.9	Close-Out	4/5/2016	7/11/2016	8/25/2016	8/12/2016	N	N	Y	820,105	852,626	852,626	852,626	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Sacramento County
724	Expense	Base	N	42458	84001243	HP	CGT Balancing Accoun	HPB	Integrity manage I/LI	5019014-HPB	I-221 L-210/21D-1 MP 0.1-4.5, L-21C MP 35	Construction	12/27/2016	8/1/2016	4/30/2018	4/30/2018	N	Y	N	1,146	1,313	1,313	1,581,313	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Sonoma County
725	Expense	Base	N	42472	84001320	HP	CGT Balancing Accoun	HPF	Pipeline Hydrotests	5021770-HPF	2405-01 MP 0.3783-0.3768 TEST	Close-Out	6/9/2016	10/31/2016	12/2/2016	11/23/2016	N	N	Y	33,162	63,353	63,353	1,083,353	N/A	N/A	N/A	N/A	Local Trans-north-Mission-Alameda County
726	Expense	Base	N	42514	42671656	HP	CGT Balancing Accoun	HPM	Repairs / Replace <	5023852-HPK	RT-785 GCUST5872 MP 0.0798-0.80 REPLACE	Engineering/Permitting	4/13/2016	1/18/2019	2/14/2019	1/22/2019	N	Y	N	7,780	8,166	8,166	672,892	N/A	N/A	N/A	N/A	Local Trans-south-Central Coast-Monterey County
727	Expense	Base	N	42663	84001475	HP	CGT Balancing Accoun	HPF	Pipeline Hydrotests	5021770-HPF	DREG4695 MP 0.00 TEST	Construction	4/1/2016	4/1/2016	1/14/2020	1/28/2020	N	Y	N	1,272	1,946	1,946	1,021,946	N/A	N/A	N/A	N/A	Local Trans-north-Sacramento-Sacramento County
728	Expense	Base	N	42681	42687142	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam	5023828-HPH	RT-771 2016 ILI CUTOUT L-153 MP 5.46	Construction	3/30/2016	10/11/2016	11/8/2016	10/30/2016	N	N	Y	618,251	634,756	634,756	659,531	N/A	N/A	N/A	N/A	Local Trans-north-Mission-Alameda County
729	Expense	Base	N	42684	84001345	HP	CGT Balancing Accoun	HPB	Integrity manage I/LI	5019014-HPB	L-177AL-189 MP 163.04-192.250-1.89 ILI	Engineering/Permitting	3/1/2016	7/6/2017	8/7/2017	7/2/2017	N	N	N	2,781	2,781	2,781	1,523,790	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Humboldt County
730	Expense	Base	N	42686	84001360	HP	CGT Balancing Accoun	HPB	Integrity manage I/LI	5019014-HPB	I-243 L-210A MP 1.39-19.47 ILI RE-INSP	Engineering/Permitting	3/1/2016	1/14/2017	4/4/2017	3/20/2017	N	N	N	31,585	31,585	31,585	1,920,403	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Solano County
731	Expense	Base	N	42686	84001400	HP	CGT Balancing Accoun	HPB	Integrity manage I/LI	5019014-HPB	L-177A MP 88.83-163.04 ILI RE-INSP	Engineering/Permitting	3/1/2016	4/10/2017	7/10/2017	6/23/2017	N	N	N	17,079	17,079	17,079	1,732,247	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Shasta County
732	Expense	Base	N	42687	84001380	HP	CGT Balancing Accoun	HPB	Integrity manage I/LI	5019014-HPB	L-142S MP 0.02-8.98 ILI RE-INSP	Engineering/Permitting	3/1/2016	1/14/2017	3/23/2017	3/4/2017	N	N	N	80,302	80,302	80,302	1,661,677	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Kern County
733	Expense	Base	N	42688	84001401	HP	CGT Balancing Accoun	HPB	Integrity manage I/LI	5019014-HPB	I-245 L-57A MP 9.49-16.7 ILI RE-INSP	Close-Out	3/1/2016	9/7/2016	11/30/2016	9/17/2016	N	N	Y	1,138,258	1,138,258	1,138,258	1,196,360	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Contra Costa County
734	Expense	Base	N	42721	42670638	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam	5023828-HPH	L-138C MP 48.18 IMMEDIATE	Close-Out	6/8/2016	6/13/2016	8/5/2016	6/27/2016	N	N	Y	329,248	336,647	336,647	336,647	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Fresno County
735	Expense	Base	N	42724	42671541	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam	5023828-HPH	L-132 MP 0-31.93 IMMEDIATE	Close-Out	10/3/2016	10/31/2016	12/3/2016	11/16/2016	Y	N	Y	724,189	724,189	724,189	724,189	N/A	N/A	N/A	N/A	Systemwide-Systemwide-San Mateo County
736	Expense	Base	N	42726	42671544	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam	5023828-HPH	L-108 MP 50.69-74.93 IMMEDIATE	Construction	12/1/2016	12/1/2016	12/31/2017	12/31/2017	Y	N	N	349,553	349,553	349,553	349,553	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Sacramento County
737	Expense	Base	N	42727	42671545	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam	5023828-HPH	DFM 1202-16 MP 4.38 IMMEDIATE	Close-Out	6/8/2016	6/13/2016	8/5/2016	6/27/2016	N	N	Y	367,633	372,714	372,714	372,714	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Fresno County
738	Expense	Base	N	42729	42671547	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam	5023828-HPH	L-131 MP 24.88-50.57 IMMEDIATE	Close-Out	7/26/2016	11/18/2016	11/29/2016	11/22/2016	Y	N	Y	551,577	551,577	551,577	551,577	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Alameda County
739	Expense	Base	N	42732	42671550	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam	5023828-HPH	L-300B MP 393.78-450.78 IMMEDIATE	Construction	9/14/2016	12/5/2016	11/4/2017	12/19/2016	Y	N	N	446,904	446,904	446,904	446,904	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Fresno County
740	Expense	Base	N	42738	42671556	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam	5023828-HPH	L-1198 MP 0.02-10.16 IMMEDIATE	Close-Out	10/25/2016	11/9/2016	11/29/2016	11/12/2016	Y	N	Y	1,223,877	1,223,877	1,223,877	1,292,190	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Sacramento County
741	Expense	Base	N	42745	42677895	HP	CGT Balancing Accoun	HPN	TIMP Digs - ECDA	5023852-HPK	RT-813 L-401 MP 186.0090 SLEEVE REPAIR (Engineering/Permitting	4/13/2016	4/10/2017	4/29/2017	4/18/2017	N	Y	N	45,741	71,052	71,052	461,052	N/A	N/A	N/A	N/A	Willows-Sierra-Glenn County
742	Expense	Base	N	42883	84001661	HP	CGT Balancing Accoun	HPB	Integrity manage I/LI	5019014-HPB	I-255 NT ILI L-105N-3 MP 0.0743-0.1175	Engineering/Permitting	5/4/2016	12/23/2017	4/7/2017	3/29/2017	N	Y	N	47,515	49,144	49,144	856,942	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Alameda County
743	Expense	Base	N	42891	42698083	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam	5023828-HPH	RT-827 L-132 MP 8.24 CUT-OUT GW CORROSION	Close-Out	5/1/2016	5/11/2016	6/13/2016	5/19/2016	N	N	N	44,129	262,533	262,533	316,533	N/A	N/A	N/A	N/A	Local Trans-south-De Anza-Santa Clara County
744	Expense	Base	N	42927	42702530	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam	5023828-HPH	L-300B MP 332.77 CUTOUT ID-56-4 (D-388D)	Close-Out	5/18/2016	6/20/2016	6/24/2016	6/24/2016	N	N	N	114,047	292,422	292,422	332,422	N/A	N/A	N/A	N/A	Kettleman-Fresno-Kings County
745	Expense	Base	N	43045	42717220	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam	5023828-HPH	DFM 1202-21 MP 0.03 IMMEDIATE	Close-Out	6/8/2016	6/13/2016	8/5/2016	6/27/2016	N	N	Y	401,562	416,081	416,081	416,081	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Fresno County
746	Expense	Base	N	43064	84001781	HP	CGT Balancing Accoun	HPF	Pipeline Hydrotests	5021770-HPF	L-215 MP 0.2784-8.98 TEST	Close-Out	6/15/2016	6/20/2016	11/7/2016	11/5/2016	N	N	Y	5,587,107	5,741,494	5,741,494	5,832,879	N/A	N/A	N/A	N/A	Local Trans-south-Yosemite-merced-Stanislous Count
747	Expense	Base	N	43079	42723938	HP	CGT Balancing Accoun	HPC	Integrity Manage ECD	5019015-HPC	DA PROGRAM SUPPORT	Construction	6/1/2016	6/1/2016	12/31/2018	12/31/2018	N	Y	N	709,537	749,042	749,042	749,042	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Multiple Counties
748	Expense	Base	N	43139	84001920	HP	CGT Balancing Accoun	HPB	Integrity manage I/LI	5019014-HPB	I-258 L-109 MP 40.70-40.75 NON-TRAD	Close-Out	5/25/2016	10/31/2016	12/7/2016	11/20/2016	N	N	Y	654,165	654,165	654,165	698,665	N/A	N/A	N/A	N/A	Local Trans-south-Peninsula-San Francisco County
749	Expense	Base	N	43176	42737620	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam	5023828-HPH	RT- 846 L-21E MP92.56(SITE35)ILI CUT OUT	Engineering/Permitting	7/13/2016	4/17/2017	5/12/2017	5/1/2017	Y	N	N	12,504	12,504	12,504	472,504	N/A	N/A	N/A	N/A	Systemwide-Systemwide-Mendocino County
750	Expense	Base	N	43184	42739830	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam	5023828-HPH	L-21E MP90.36(SITE 33)ILI CUT OUT 2016	Engineering/Permitting	7/13/2016	4/17/2017	5/11/2017	4/29/2017	Y	N	N	35,521	35,521	35,521	588,521	N/A	N/A	N/A	N/A	Local Trans-Systemwide-Mendocino County
751	Expense	Base	N	43185	42739831	HP	CGT Balancing Accoun	HPI	ILI - Direct Exam	5023828-HPH	L-21E MP 91.65(SITE 34) ILI CUT OUT 2016	Engineering/Permitting	7/13/2016															

Table 3-1
GT CAPITAL AND EXPENSE^{a)}

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total amount spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation (Y/N/ N/A)	District/Division/County
813	Expense	Base	N	42673	84001462	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	GCUST5815 MP 0.076-0.052 TEST	4/1/2016	4/1/2016	1/28/2018	1/28/2018	N	Y	N	1,147	1,610	1,610	646,610		N/A	N/A	N/A	Local Trans-south-De Anza-Santa Clara County
814	Expense	Base	N	42674	84001463	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	L-108 MP 6.208-6.25 TEST T-1171	3/29/2016	4/13/2020	6/19/2020	5/26/2020	N	Y	N	2,794	3,335	3,335	726,335		N/A	N/A	N/A	Local Trans-north-Stokton-San Joaquin County
815	Expense	Base	N	42675	84001464	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	197A MP 31.2295-32.2405 TEST	7/1/2016	5/1/2020	8/7/2020	7/17/2020	Y	Y	N	18,211	28,261	28,261	6,085,486		N/A	N/A	N/A	Local Trans-north-Stokton-Calaveras County
816	Expense	Base	N	42676	84001465	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	1613-05 MP 0.0056-0.1717 TEST	4/1/2016	4/1/2016	1/28/2020	1/28/2020	N	Y	N	1,525	1,989	1,989	1,021,989		N/A	N/A	N/A	Local Trans-north-Stokton-San Joaquin County
817	Expense	Base	N	42689	84001420	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	TEST T-1152 FOR NEES DFM 7203-01 UPRATE	5/31/2016	10/3/2016	12/30/2016	12/17/2016	N	N	Y	930,053	966,362	966,362	1,845,038		N/A	N/A	N/A	Local Trans-south-Yosemite-Fresno County
818	Expense	Base	N	42770	42678996	JT	GT Reliability & Gen	JTB	General Pipe Repair		5010515-PIPELINE REPAIR, ROW	RMSCC15-301G DIGS	4/26/2016	2/6/2018	3/17/2018	2/20/2018	N	Y	N	35,299	43,766	43,766	483,117		N/A	N/A	N/A	Systemwide-Systemwide-San Benito County
819	Expense	Base	N	42791	84001701	JT	GT Reliability & Gen	JTC	Pressure Tests		5010514-PIPELINE HYDROTESTS , UPDATES , CNGLNG	DREG33867 MP 0.00-0.03 TEST	6/1/2016	6/1/2016	1/28/2021	1/28/2021	N	Y	N	7,394	37,346	37,346	682,346		N/A	N/A	N/A	Local Trans-north-North Bay-san Rafael-Marin Count
820	Expense	Base	N	42792	84001702	JT	GT Reliability & Gen	JTC	Pressure Tests		5010514-PIPELINE HYDROTESTS , UPDATES , CNGLNG	DFDS3543 MP 0.00-0.003 TEST	6/1/2016	6/1/2016	1/28/2018	1/28/2018	N	Y	N	3,704	4,145	4,145	729,145		N/A	N/A	N/A	Local Trans-north-North Bay-san Rafael-Marin Count
821	Expense	Base	N	42878	42692083	JT	GT Reliability & Gen	JTG	Storage Well		5010517-REPLACE REWORK EQUIPMENT	BRENTWOOD TERMINAL TCI WELD ASSESSMENT	5/13/2016	10/26/2016	11/28/2016	11/9/2016	N	N	Y	300,303	303,923	303,923	309,298		N/A	N/A	N/A	Systemwide-Systemwide-Contra Costa County
822	Expense	Base	N	42879	42692084	JT	GT Reliability & Gen	JTG	Storage Well		5010517-REPLACE REWORK EQUIPMENT	LAKES VALVE LOT TCI WELD ASSESSMENT	5/13/2016	11/4/2016	12/7/2016	11/18/2016	N	N	Y	382,150	386,809	386,809	404,180		N/A	N/A	N/A	Systemwide-Systemwide-Contra Costa County
823	Expense	Base	N	42919	84001822	JT	GT Reliability & Gen	JTC	Pressure Tests		5010514-PIPELINE HYDROTESTS , UPDATES , CNGLNG	DFM 1881-01 GCUST5876 GCUST5877 TEST	7/1/2016	7/1/2016	1/28/2022	1/28/2022	Y	N	N	73,614	73,614	73,614	718,614		N/A	N/A	N/A	Local Trans-south-Central Coast-Monterey County
824	Expense	Base	N	42922	84001900	JT	GT Reliability & Gen	JTC	Pressure Tests		5010514-PIPELINE HYDROTESTS , UPDATES , CNGLNG	L-306 MP 0.00-0.05 TEST	8/1/2016	8/1/2016	5/30/2017	5/30/2017	Y	N	N	38,109	38,109	38,109	728,109		N/A	N/A	N/A	Local Trans-south-Fresno-Kings County
825	Expense	Base	N	42931	42703965	JT	GT Reliability & Gen	JTH	Permits & Fees		5010509-GSM&T'S PERMITS AND FEES	BLM FEES FOR TOPOCK EVAP PONDS	5/19/2016	7/1/2016	7/28/2022	7/28/2022	N	Y	N	2,050	2,139	2,139	387,094		N/A	N/A	N/A	Topock-Kern
826	Expense	Base	N	42977	42708440	JT	GT Reliability & Gen	JTZ	Wells		5010517-REPLACE REWORK EQUIPMENT	LOS MEDANOS INSPECT COLLECTION HEADER	8/1/2016	8/1/2016	4/28/2017	4/28/2017	Y	N	N	297,459	297,459	297,459	305,459		N/A	N/A	N/A	Local Trans-south-Fresno-San Benito County
827	Expense	Base	N	43078	84001821	JT	GT Reliability & Gen	JTB	General Pipe Repair		5010515-PIPELINE REPAIR, ROW	NT ILL-175 PATTERSON MP 0.27-5.04	6/6/2016	6/25/2016	10/28/2016	6/30/2016	N	N	Y	1,660,843	1,680,482	1,680,482	1,710,482		N/A	N/A	N/A	Local Trans-south-Yosemite-modesto-Stanislaus Coun
828	Expense	Base	N	43177	84002000	JT	GT Reliability & Gen	JTB	General Pipe Repair		5010515-PIPELINE REPAIR, ROW	L-284 L-132 MP 43.66-45.33 SAN BRUNO	6/10/2016	10/20/2016	11/22/2016	6/17/2016	N	N	Y	1,225,640	1,225,640	1,225,640	2,559,348		N/A	N/A	N/A	Local Trans-south-Central Coast-San Mateo County
829	Expense	Base	N	43195	42740130	JT	GT Reliability & Gen	JTB	General Pipe Repair		5010515-PIPELINE REPAIR, ROW	RT-849 300A, MP4065.20 BULLETO AMMAGEMITIGAT	7/13/2016	3/27/2017	4/12/2017	3/31/2017	Y	N	N	26,817	26,817	26,817	261,817		N/A	N/A	N/A	Local Trans-south-Fresno-San Benito County
830	Expense	Base	N	43208	42743216	JT	GT Reliability & Gen	JTZ	Wells		5010517-REPLACE REWORK EQUIPMENT	MCD IS WELL ISOLATION TC-7M (2016)	7/18/2016	8/1/2016	3/31/2017	3/31/2017	Y	N	N	334,350	334,350	334,350	334,350		N/A	N/A	N/A	McDonald Island-Stokton-San Joaquin County
831	Expense	Base	N	43209	42743218	JT	GT Reliability & Gen	JTZ	Wells		5010517-REPLACE REWORK EQUIPMENT	MCD IS WELL ISOLATION TC-1AS (2016)	7/18/2016	8/1/2016	3/31/2017	3/31/2017	Y	N	N	368,402	368,402	368,402	368,402		N/A	N/A	N/A	McDonald Island-Stokton-San Joaquin County
832	Expense	Base	N	43210	42743219	JT	GT Reliability & Gen	JTZ	Wells		5010517-REPLACE REWORK EQUIPMENT	MCD IS WELL ISOLATION TC-4M (2016)	7/18/2016	8/1/2016	3/31/2017	3/31/2017	Y	N	N	290,174	290,174	290,174	290,174		N/A	N/A	N/A	McDonald Island-Stokton-San Joaquin County
833	Expense	Base	N	43211	42743360	JT	GT Reliability & Gen	JTZ	Wells		5010517-REPLACE REWORK EQUIPMENT	MCD IS WELL ASSESSMENT WS-3E (2016)	7/11/2016	11/14/2016	12/19/2016	12/8/2016	Y	N	Y	617,686	617,686	617,686	617,686		N/A	N/A	N/A	McDonald Island-Stokton-San Joaquin County
834	Expense	Base	N	43212	42743361	JT	GT Reliability & Gen	JTZ	Wells		5010517-REPLACE REWORK EQUIPMENT	MCD IS WELL ASSESSMENT TC-7M (2016)	7/11/2016	12/15/2016	1/20/2017	1/10/2017	Y	N	N	581,908	581,908	581,908	581,908		N/A	N/A	N/A	McDonald Island-Stokton-San Joaquin County
835	Expense	Base	N	43213	42743362	JT	GT Reliability & Gen	JTZ	Wells		5010517-REPLACE REWORK EQUIPMENT	MCD IS WELL ASSESSMENT TC-10 (2016)	7/11/2016	12/1/2016	1/5/2017	12/23/2016	Y	N	N	531,831	531,831	531,831	531,831		N/A	N/A	N/A	McDonald Island-Stokton-San Joaquin County
836	Expense	Base	N	43214	42743363	JT	GT Reliability & Gen	JTZ	Wells		5010517-REPLACE REWORK EQUIPMENT	MCD IS WELL ASSESSMENT TC-1AS (2016)	7/11/2016	10/31/2016	12/6/2016	11/23/2016	Y	N	Y	512,060	512,060	512,060	512,060		N/A	N/A	N/A	McDonald Island-Stokton-San Joaquin County
837	Expense	Base	N	43221	42743302	JT	GT Reliability & Gen	JTZ	Wells		5010517-REPLACE REWORK EQUIPMENT	MCD IS WELL ISOLATION WS-3E (2016)	7/18/2016	8/1/2016	12/31/2017	12/31/2017	Y	N	N	397,120	397,120	397,120	397,120		N/A	N/A	N/A	McDonald Island-San Joaquin County
838	Expense	Base	N	43346	84002101	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	L-167 MP 4.12-16.66 TEST T-1242	7/1/2016	5/1/2018	8/20/2018	7/20/2018	Y	N	N	126,749	126,749	126,749	9,038,249		N/A	N/A	N/A	Local Trans-south-Systemwide-San Bernardino County
839	Expense	Base	N	43347	84002100	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	L-300B MP 327.88-335.6 TEST T-1241A	10/27/2016	4/21/2017	11/7/2017	9/23/2017	Y	N	N	113,018	113,018	113,018	11,712,768		N/A	N/A	N/A	Local Trans-south-Systemwide-San Bernardino County
840	Expense	Base	N	43348	84002099	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	L-300B MP 299.01-307.77 TEST T-1240A	10/27/2016	4/21/2017	11/7/2017	9/23/2017	Y	N	N	135,529	135,529	135,529	20,986,279		N/A	N/A	N/A	Local Trans-south-Systemwide-San Bernardino County
841	Expense	Base	N	43356	84002090	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	L-300B MP 226.75-229.07 TEST T-1232A	7/25/2016	12/3/2017	6/3/2017	4/28/2017	Y	N	N	381,315	381,315	381,315	381,315		N/A	N/A	N/A	Local Trans-south-Systemwide-San Bernardino County
842	Expense	Base	N	43357	84002089	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	L-300A MP 203.04-207.23 TEST T-1231A	7/25/2016	5/2/2017	9/11/2017	7/29/2017	Y	N	N	357,884	357,884	357,884	357,884		N/A	N/A	N/A	Local Trans-south-Systemwide-San Bernardino County
843	Expense	Base	N	43358	84002088	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	L-300A MP 218.73-222.42 TEST T-1230A	7/25/2016	6/13/2017	11/22/2017	9/27/2017	Y	N	N	357,768	357,768	357,768	357,768		N/A	N/A	N/A	Local Trans-south-Systemwide-San Bernardino County
844	Expense	Base	N	43359	84002087	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	L-300B MP 110-113.96 TEST T-1229A	7/25/2016	9/5/2017	11/1/2018	11/30/2017	Y	N	N	88,712	88,712	88,712	14,588,712		N/A	N/A	N/A	Local Trans-south-Systemwide-San Bernardino County
845	Expense	Base	N	43360	84002086	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	L-300B MP 90-94 TEST T-1228A	7/25/2016	10/6/2017	3/28/2018	2/14/2018	Y	N	N	136,452	136,452	136,452	6,520,452		N/A	N/A	N/A	Local Trans-south-Systemwide-San Bernardino County
846	Expense	Base	N	43361	84002085	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	L-300B MP 69.99-74 TEST T-1227A	7/25/2016	12/4/2017	5/12/2018	3/31/2018	Y	N	N	56,911	56,911	56,911	14,566,911		N/A	N/A	N/A	Local Trans-south-Systemwide-San Bernardino County
847	Expense	Base	N	43362	84002084	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	L-300B MP 50.61-54 TEST T-1226A	7/25/2016	2/15/2018	7/28/2018	6/16/2018	Y	N	N	74,125	74,125	74,125	14,131,875		N/A	N/A	N/A	Local Trans-south-Systemwide-San Bernardino County
848	Expense	Base	N	43363	84002083	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	L-300A MP 110-114 TEST T-1225A	7/25/2016	2/19/2018	8/14/2018	7/3/2018	Y	N	N	77,141	77,141	77,141	14,502,141		N/A	N/A	N/A	Local Trans-south-Systemwide-San Bernardino County
849	Expense	Base	N	43364	84002082	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	L-300A MP 90-94 TEST T-1224A	7/25/2016	11/29/2017	6/15/2018	5/4/2018	Y	N	N	74,981	74,981	74,981	14,504,981		N/A	N/A	N/A	Local Trans-south-Systemwide-San Bernardino County
850	Expense	Base	N	43365	84002081	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	L-300A MP 70-74 TEST T-1223A	7/25/2016	9/28/2017	2/5/2018	1/22/2018	Y	N	N	112,037	112,037	112,037	14,502,037		N/A	N/A	N/A	Local Trans-north-East Bay-south-San Bernardino Co
851	Expense	Base	N	43366	84002080	JT	GT Reliability & Gen	JTC	Pressure Tests		5017903-0804-03 UPRATE LAFAYETTE DFM	L-300A MP 51-54 TEST T-1222A	7/25/2016	9/5/2017	1/8/2018	11/28/2017	Y	N	N	112,450	112,450	112,450	13,787,450		N/A	N/A	N/A	Local Trans-south-Systemwide-San Bernardino County
852	Expense	Base	N	43416	42759626	JT	GT Reliability & Gen	JTZ	Wells		5010517-REPLACE REWORK EQUIPMENT	MCD IS WELL ISOLATION MCD-9 (2016)	8/1/2016	8/1/2016	10/10/2016	10/10/2016	Y	N	Y	573,517	573,517	573,517	573,517		N/A	N/A	N/A	McDonald Island-Stokton-San Joaquin County
853	Expense	Base	N	43460	4275830																							

Table 3-1
GT CAPITAL AND EXPENSE^(a)

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC
Line #	Capital/ Expense	PSEP/ Base	Project Listed in Previous CPUC Safety Reports (Y/N)	PSRS ID #	Order # / Planning Order #	MWC	MWC Description	MAT	MAT Description	Planning Order Group	Project Name or Work Category	Description of work performed in reporting period	Order Start Date for work started or underway in the reporting period	Construction Start Date	Construction Complete Date	Operative (In Service) Date	Project start in reporting period (Y/N)	Project Underway in Reporting Period (Y/N)	Project completed in reporting period (Y/N)	Net Amount spent in the Reporting Period	Net Total Amount Spent YTD through End of Reporting Period	Net Total amount spent since project inception to End of Reporting Period	Net Total Forecast	Top 100 Report (Report Year or Blank)	HCA (Y/N N/A)	Capital Project Described in any Rate Case Work papers (Case Year or Blank)? ^(b)	Government Requirement/ Recommendation (Y/N/ N/A)	District/Division/County
915	Expense	Base	N	719356	8148826	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	ENVIRONMENTAL-LAND PLANNER SUPPORT S2S	Engineering/Permitting	1/1/2014	1/1/2014	1/28/2017	1/28/2017	N	Y	N	722,099	722,099	1,652,897	1,652,897		N/A		N/A	Systemwide-Systemwide-Multiple Counties
916	Expense	Base	N	719362	8148832	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	RW_VC_1228_14 CONSTRUCTION	Engineering/Permitting	10/1/2014	10/1/2014	10/28/2016	10/28/2016	N	N	Y	202,671	202,671	293,633	293,633		N/A		N/A	Systemwide-Systemwide-Multiple Counties
917	Expense	Base	N	719366	8148840	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	IM PIPELINE PATHWAYS	Engineering/Permitting	1/1/2014	1/1/2014	1/28/2017	1/28/2017	N	Y	N	463,097	463,097	4,118,254	4,118,254		N/A		N/A	Systemwide-Systemwide
918	Expense	Base	N	719793	8150545	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	ENCROACHMENT VALIDATION-2014	Engineering/Permitting	2/1/2014	2/1/2014	1/28/2017	1/28/2017	N	Y	N	617,437	617,437	3,868,544	3,868,544		N/A		N/A	Systemwide-Systemwide-Multiple Counties
919	Expense	Base	N	719794	8150546	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	ENCROACHMENT SURVEY	Engineering/Permitting	4/1/2014	4/1/2014	1/28/2017	1/28/2017	N	Y	N	692,826	692,826	1,472,393	1,472,393		N/A		N/A	Systemwide-Systemwide-Multiple Counties
920	Expense	Base	N	720080	8151063	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	IIC-LAND DEPT - CENTRAL COAST - VEG	Engineering/Permitting	2/1/2014	2/1/2014	1/28/2017	1/28/2017	N	Y	N	136,647	136,647	543,478	543,478		N/A		N/A	Systemwide-Systemwide
921	Expense	Base	N	720082	8151065	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	IIC-LAND DEPT - DIABLO - VEG	Engineering/Permitting	2/1/2014	2/1/2014	1/28/2017	1/28/2017	N	Y	N	86,633	86,633	736,599	736,599		N/A		N/A	Systemwide-Systemwide
922	Expense	Base	N	720083	8151066	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	IIC-LAND DEPT - EAST BAY - VEG	Engineering/Permitting	2/1/2014	2/1/2014	1/28/2017	1/28/2017	N	Y	N	19,894	19,894	261,379	261,379		N/A		N/A	Systemwide-Systemwide
923	Expense	Base	N	720086	8151069	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	IIC-LAND DEPT - KERN - VEG	Engineering/Permitting	2/1/2014	2/1/2014	1/28/2017	1/28/2017	N	Y	N	3,547	3,547	338,523	338,523		N/A		N/A	Systemwide-Systemwide
924	Expense	Base	N	720088	8151071	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	IIC-LAND DEPT - MISSION - VEG	Engineering/Permitting	2/1/2014	2/1/2014	1/28/2017	1/28/2017	N	Y	N	136,228	136,228	636,362	636,362		N/A		N/A	Systemwide-Systemwide
925	Expense	Base	N	720089	8151072	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	IIC-LAND DEPT - N. VALLEY - VEG	Engineering/Permitting	3/1/2014	3/1/2014	12/28/2016	12/28/2016	N	N	Y	51,760	51,760	722,880	722,880		N/A		N/A	Systemwide-Systemwide
926	Expense	Base	N	720091	8151074	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	IIC-LAND DEPT - PENINSULA - VEG	Engineering/Permitting	2/1/2014	2/1/2014	1/28/2017	1/28/2017	N	Y	N	82,103	82,103	402,548	402,548		N/A		N/A	Systemwide-Systemwide
927	Expense	Base	N	720092	8151075	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	IIC-LAND DEPT - SACRAMENTO - VEG	Engineering/Permitting	2/1/2014	2/1/2014	1/28/2017	1/28/2017	N	Y	N	57,821	57,821	407,185	407,185		N/A		N/A	Systemwide-Systemwide
928	Expense	Base	N	720095	8151117	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	IIC-LAND DEPT - SAN JOSE - VEG	Engineering/Permitting	3/1/2014	3/1/2014	1/28/2017	1/28/2017	N	Y	N	42,601	42,601	467,606	467,606		N/A		N/A	Systemwide-Systemwide
929	Expense	Base	N	720098	8151120	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	IIC-LAND DEPT - STOCKTON - VEG	Engineering/Permitting	2/1/2014	2/1/2014	1/28/2017	1/28/2017	N	Y	N	21,852	21,852	286,092	286,092		N/A		N/A	Systemwide-Systemwide
930	Expense	Base	N	720099	8151121	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	IIC-LAND DEPT - YOSEMITE - VEG	Engineering/Permitting	2/1/2014	2/1/2014	1/28/2017	1/28/2017	N	Y	N	5,644	5,644	414,203	414,203		N/A		N/A	Systemwide-Systemwide
931	Expense	Base	N	720426	8151638	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	IIC-CUSTOMER CARE - DIABLO - VEG	Engineering/Permitting	2/1/2014	2/1/2014	1/28/2017	1/28/2017	N	Y	N	25,936	25,936	371,569	371,569		N/A		N/A	Systemwide-Systemwide
932	Expense	Base	N	720433	8151645	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	IIC-CUSTOMER CARE - N. VALLEY - VEG	Engineering/Permitting	6/1/2014	6/1/2014	1/28/2017	1/28/2017	N	Y	N	18,988	18,988	359,176	359,176		N/A		N/A	Systemwide-Systemwide
933	Expense	Base	N	720442	8151654	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	IIC-CUSTOMER CARE - YOSEMITE - VEG	Engineering/Permitting	2/1/2014	2/1/2014	8/28/2016	8/28/2016	N	N	Y	418	418	308,881	308,881		N/A		N/A	Systemwide-Systemwide
934	Expense	Base	N	723896	8158735	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	RW_VC_4222_14 CONSTRUCTION	Engineering/Permitting	5/1/2016	5/1/2016	10/28/2016	10/28/2016	N	N	Y	320,790	320,790	320,790	320,790		N/A		N/A	Systemwide-Systemwide
935	Expense	Base	N	724943	8166389	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	MARK & LOCATE (LAND)	Engineering/Permitting	7/1/2015	7/1/2015	1/28/2017	1/28/2017	N	Y	N	129,907	129,907	304,274	304,274		N/A		N/A	Systemwide-Systemwide
936	Expense	Base	N	726058	8169369	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	L-136 LINE REVIEW SURVEY	Engineering/Permitting	1/1/2016	1/1/2016	1/28/2017	1/28/2017	N	N	N	283,456	283,456	283,456	283,456		N/A		N/A	Systemwide-Systemwide
937	Expense	Base	N	728448	9019972	JT	GT Reliability & Gen	JTP	Right-of-Way	5023401-GT CLASS LOCATION-YO	GAS CORRECT FERC ACCT FOR ORDER 84000401	Engineering/Permitting	7/1/2016	7/1/2016	7/28/2016	7/28/2016	Y	N	Y	416,555	416,555	416,555	416,555		N/A		N/A	Systemwide-Systemwide-Alameda County
938	Expense	PSEP	N	720102	8151181	KE	GT PL Safety Enhance	KE5	PSEP Mariner	5239555-MARINER EXPENSE	AM BACKBONE & STATIONS	Close-Out	12/1/2014	12/1/2014	12/3/2016	12/3/2016	N	N	Y	-7,500	-7,500	1,702,980	1,702,980		N/A		N/A	Systemwide-Systemwide-Multiple Counties

(a) The information provided in this table is as of January 17, 2017, and provides a snapshot in time.
(b) The 2015 GT&S Rate Case designated projects mainly by SAP Planning Order rather than by SAP Actual Order and PSRS ID as was done in the past. Therefore, any subsequent SAP Orders assigned to those SAP specific Planning Orders are also considered part of that rate case, even though they may not have existed during the time of the planning for that rate case.

PACIFIC GAS AND ELECTRIC COMPANY
APPENDIX B
PIPELINE SAFETY ENHANCEMENT PLAN
PROJECT STATUS SUMMARY

PACIFIC GAS AND ELECTRIC COMPANY
PROJECT STATUS SUMMARY - COMPLETED, UNDER CONSTRUCTION, YET TO START CONSTRUCTION
JULY 2016 - DECEMBER 2016

Line No.	Order Number	Workstreams	Project Description	Units/Mileage Remaining*	Units/Mileage Completed (Miles/Valves)	Operative/Tie in Date	Status as of December 2016
1	30906362	Replacement	R-031 L-109_3B_1 1.29MI MP 18.61-19.71 REPL PH1		1.34	Jan-15	Tied in.
2	30998244	Replacement	R-166 L-109_3B_2 1.64MI MP 20.38-22.20 REPL PH1		1.8	Jan-15	Tied in.
3	30842206	Replacement	R-205 L-021C 0.55MI MP 31.85-32.39 REPL PH1		0.61	Feb-15	Tied in.
4	30891268	Replacement	R-067 L-109_2B 0.18MI MP 2.82-10.15 REPL PH1		0.29	Feb-15	Tied in.
5	30865390	Replacement	R-016 L-108_3 2.55MI MP 63.49-65.96 REPL PH1		2.55	Mar-15	Tied in.
6	30975821	Replacement	R-158 L-021D 0.62MI MP 18.65-19.27 REPL PH1		0.6	Mar-15	Tied in.
7	30841612	Replacement	R-061 L-196A 2.00MI MP 11.58-13.45 REPL PH1		1.98	Apr-15	Tied in.
8	31070156	Replacement	R-161 DFM-1815-02 6.46MI MP 6.50-16.85 REPL		2.44	May-15	Tied-in
9	30842218, 30999847	Replacement	R-167 L-123 1.83MI MP 4.35-13.74 REPL PH1 and R-059 L-123 4.01MI MP 0.00-9.74 REPL PH1		2.07	Jun-15	Tied in.
10	30975446	Replacement	R-153 L-021C 0.19MI MP 34.84-35.04 REPL PH1		0.24	Aug-15	Tied in.
11	31000412	Replacement	R-187 DFM-1816-15 0.03MI MP 3.04-3.07 REPL PH1		0.03	Aug-15	Tied in.
12	31117502	Replacement	R-531 L-021C SPAN REMOVAL MP 32.21-32.23		0	Aug-15	Tied in.
13	30843897	Replacement	R-060 L-021D 2.65MI MP 19.27-24.49 REPL PH1		1.23	Oct-15	Tied in.
14	31003462	Replacement	R-188B L-220 0.52MI MP 19.37-19.92 REPL PH1		0.34	Nov-15	Tied in.
15	31000408	Replacement	R-185 L-109_4A_2 1.04MI MP 28.60-29.60 REPL PH1		1.12	Nov-16	Tied in.
16	30842214	Replacement	R-046 L-109_4A_1 2.35MI MP 24.84-27.26 REPL PH1	2.35		Oct-18	ENV permits expected to impact productivity and duration of construction. Timing dependent on other L-109 schedules. Working to develop detailed schedule for construction in 2018. Must remove trees in advance of the winter. May double mitigation credit requirements if construction takes more than 1 year or impact determined from clearing and construction to be 1+ year.
17	30897896	Replacement	R-048 L-109_4C 1.26MI MP 30.52-31.76 REPL PH1	1.26		Sep-17	Tree Removal for project occurred in fall of 2016. Waiting on approval of offset construction method by SFPUC/CDFW and encroachment permit from the town of Hillsborough to begin construction in early April 2017.
18	31042712	Replacement	R-240 L-109_4A_3 0.51MI MP 29.60-31.11 REPL PH1	0.51		Jun-18	Project on hold, planning to address via strength test in 2017. Similar to R-052
19	30927104	Replacement	R-052 L-109_3C 0.79 MI MP 23.30-24.00 REPL PH1	0	0	N/A	Moved to hydrotest - project is no longer PSEP.
20	-	Replacement Short	Replacement Short and Emergent Projects Completed in 2015		0.11	2015	Tied in.
21	31100686	Replacement	R-188C L-220 0.29MI MP 19.37-19.69 Replace	0.09		Oct-17	Permits pending from Solano county & Army Corps, later permit is the critical path to MOB for construction. IFC drawings to be issued by end of February. Other than Army Corp permit, MOB date determined by bird survey, if none found we can MOB in July, if not then August.
22	30842302	Valve	V-012 Lomita Park		1	Mar-15	Tied in.
23	30842286	Valve	V-041 Foleys Ranch		6	Apr-15, Sep-15	Tied in.
24	30842317	Valve	V-044 Sheridan		2	Oct-15	Tied in.
25	41482735	ILI	L-101 MP 11.62-33.68 ILI & ANALYSIS PH10		21.9	Jul-15	Tied in.

* Represents planned mileage to be installed or replaced for projects not yet complete.

PACIFIC GAS AND ELECTRIC COMPANY
APPENDIX C
PIPELINE SAFETY ENHANCEMENT PLAN COSTS

Pipeline Safety Enhancement Plan	PSEP Actuals ITD																		Authorized ²	Update Application ¹	Proposed Decision Adopting Settlement Agreement ^{3,7,8}	Shareholder Funded per Update Application ³																			
PSEP Expense	2011	2012	2013	2014	2015	2016	2016 JAN	2016 FEB	2016 MAR	2016 APR	2016 MAY	2016 JUN	2016 JUL	2016 AUG	2016 SEP	2016 OCT	2016 NOV	2016 DEC	PSEP Costs to Date	2011-2014 PSEP Authorized	2011-2014 PSEP Updated	2011-2014 PSEP Updated	ITD Shareholder Funded	2011	2012	2013	2014	2015	2016	2016 JAN	2016 FEB	2016 MAR	2016 APR	2016 MAY	2016 JUN	2016 JUL	2016 AUG	2016 SEP	2016 OCT	2016 NOV	2016 DEC
Pipeline Modernization																																									
Pipe Replacement	0.0	0.0	0.1	0.9	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.1																						
In Line Inspection	0.0	0.0	2.4	11.2	2.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	16.4																						
¹ Strength Test																																									
^{5,6} Pre-1955 Installation			125.1	82.2	0.0	0.4	0.1	(0.0)	0.1	0.1	(0.0)	0.0	0.0	0.0	0.0	0.0	0.0	0.1	207.7																						
^{5,6} Post-1955 Installation			33.9	72.0	5.1	0.0	(0.1)	0.1	0.0	(0.0)	0.0	(0.0)	0.0	(0.0)	0.0	0.0	(0.0)	0.0	111.0																						
Strength Test Total	228.2	130.7	159.0	154.2	5.1	0.4	0.0	0.1	0.1	0.1	(0.0)	0.0	0.0	0.0	0.0	0.0	0.0	0.1	677.5																						
Eng Cond / Fatigue Analysis	0.0	0.0	0.3	0.8	0.7	(0.0)	(0.0)	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.9																						
Pipeline Modernization Total	228.2	130.7	161.9	167.1	8.8	0.4	0.0	0.1	0.1	0.1	(0.0)	0.0	0.0	0.0	0.0	0.0	0.0	0.1	697.0	149.5	95.2	95.2	601.5	228.2	128.4	99.6	136.5	8.8	0.4	0.0	0.1	0.1	(0.0)	0.0	0.0	0.0	0.0	0.0	0.1		
Pipeline Records Integration																																									
MAOP	90.5	120.3	29.3	0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	240.3																						
Mariner	1.2	3.8	1.4	6.0	16.6	2.8	0.6	0.1	2.3	(0.4)	0.2	0.0	0.0	0.0	0.0	0.0	(0.0)	0.0	31.7																						
Pipeline Records Integration Total	91.6	124.1	30.7	6.2	16.6	2.8	0.6	0.1	2.3	(0.4)	0.2	0.0	0.0	0.0	0.0	0.0	(0.0)	0.0	272.0	0.0	0.0	0.0	269.2	91.6	124.1	30.7	6.2	16.6	2.8	0.6	0.1	2.3	(0.4)	0.2	0.0	0.0	0.0	0.0	(0.0)	0.0	
Valve Automation	0.0	0.5	1.9	2.2	0.0	0.0	(0.0)	(0.0)	0.0	0.0	(0.0)	0.0	0.0	0.0	0.0	0.0	0.0	0.0	4.6	6.7	6.7	5.3	(2.1)	0.0	0.4	(1.1)	(1.4)	0.0	0.0	(0.0)	(0.0)	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0		
Interim Safety Measures	0.0	2.4	2.3	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	5.7	2.1	2.1	2.1	3.6	0.0	2.4	1.2	(0.0)	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0		
PMO	5.0	6.5	3.5	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	16.3	6.6	4.9	0.0	9.7	5.0	6.4	0.2	(1.9)	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0		
Other	6.8	6.3	4.1	6.9	2.1	0.8	(0.1)	0.0	(0.0)	0.1	0.1	0.1	0.1	0.0	0.1	0.1	0.1	0.2	26.9	0.0	0.0	0.0	26.1	6.8	6.3	4.1	6.9	2.1	0.8	(0.1)	0.0	(0.0)	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.2	
Total PSEP Expense	331.7	270.4	204.3	184.8	27.5	3.9	0.5	0.2	2.3	(0.2)	0.3	0.1	0.1	0.1	0.1	0.2	0.1	0.3	1022.6	164.9	110.6	107.5	908.0	331.7	267.9	134.6	149.4	27.5	3.9	0.5	0.2	2.3	(0.2)	0.3	0.1	0.1	0.1	0.2	0.1	0.3	
PSEP Capital																																									
Pipeline Modernization																																									
¹ Pipeline Replacement																																									
^{5,7} Pipeline Replacement less Post-1955 Strength Test Cost	11.8	224.1	307.5	255.7	76.1	19.0	0.5	(0.4)	1.2	(1.2)	0.4	1.0	2.8	3.1	3.8	2.1	3.1	2.7	894.3																						
⁷ Retirements	0.0	0.6	4.0	0.1	0.1	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	4.9																						
⁷ Downgrades	0.0	1.5	(1.5)	(0.0)	0.0	0.1	0.0	(0.0)	(0.0)	0.0	0.0	(0.0)	0.0	0.0	0.0	0.0	0.0	0.0	0.1																						
⁵ Post-1955 Strength Test Cost	0.0	2.1	2.2	11.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	16.1																						
Pipeline Replacement Total	11.8	228.4	312.3	267.6	76.2	19.1	0.5	(0.4)	1.2	(1.2)	0.4	1.0	2.8	3.1	3.8	2.1	3.1	2.7	915.4																						
Strength Test Related	5.9	12.3	28.8	23.0	0.2	(0.2)	0.0	(0.0)	0.0	0.0	(0.0)	(0.0)	(0.0)	0.0	0.0	0.0	0.0	(0.2)	70.0																						
In Line Inspection Retrofitting	0.6	16.0	36.8	4.5	0.2	0.5	0.0	0.1	(0.0)	0.1	0.1	0.1	0.1	0.0	0.0	0.0	0.0	0.0	58.6																						
Pipeline Modernization Total	18.3	256.7	377.8	295.1	76.6	19.4	0.6	(0.3)	1.2	(1.1)	0.5	1.0	2.9	3.1	3.8	2.1	3.1	2.5	1043.9	852.5	614.9	610.0	414.5	0.0	2.1	35.8	295.1	81.5	19.4	0.6	(0.3)	1.2	(1.1)	0.5	1.0	2.9	3.1	3.8	2.1	3.1	2.5
Pipeline Records Integration																																									
MAOP	1.7	0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	2.0																						
Mariner	4.9	29.3	37.1	32.2	29.8	1.7	0.4	1.4	(0.3)	0.3	(0.0)	(0.0)	0.0	0.0	0.0	0.0	0.0	0.0	135.0																						
Pipeline Records Integration Total	6.6	29.6	37.1	32.2	29.8	1.7	0.4	1.4	(0.3)	0.3	(0.0)	(0.0)	0.0	0.0	0.0	0.0	0.0	0.0	137.0	0.0	0.0	0.0	135.3	6.6	29.6	37.1	32.2	29.8	1.7	0.4	1.4	(0.3)	0.3	(0.0)	(0.0)	0.0	0.0	0.0	0.0	0.0	0.0
¹ Valve Automation	13.0	29.5	51.9	49.6	4.9	0.5	0.0	0.1	(0.0)	0.1	0.1	0.1	0.1	0.0	0.0	0.0	0.0	0.0	149.4	129.0	129.0	129.0	19.9	0.0	0.0	0.0	15.0	4.9	0.5	0.0	0.1	(0.0)	0.1	0.1	0.1	0.1	0.0	0.0	0.0	0.0	
Interim Safety Measures	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0			
PMO	2.3	2.1	8.8	2.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	15.3	22.3	22.3	15.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0			
Other	0.0	3.0	1.2	(1.5)	3.0	3.3	(0.1)	(0.1)	0.0	2.2	0.2	0.1	0.1	0.0	0.2	0.3	0.1	0.3	9.0	0.0	0.0	0.0	7.6	0.0	3.0	1.2	(1.5)	3.0	3.3	(0.1)	(0.1)	0.0	2.2	0.2	0.1	0.1	0.0	0.2	0.3	0.1	0.3
Total PSEP Capital	40.2	320.8	476.8	377.5	114.3	25.0	0.9	1.1	0.9	1.4	0.8	1.2	3.1	3.2	4.0	2.4	3.2	2.9	1354.6	1003.8	766.2	754.2	577.3	6.6	34.6	74.1	340.8	119.2	25.0	0.9	1.1	0.9	1.4	0.8	1.2	3.1	3.2	4.0	2.4	3.2	2.9

¹ StanPac included in Actual and Forecasted Costs and Authorized Recovery

² Authorized Amount from D-12.12.030

³ The Shareholder Funded Portion has been updated to reflect revenue numbers consistent with the Proposed Decision Adopting Settlement Agreement issued on October 16, 2014. The year over year shareholder amounts do not tie to the Settlement values due to the timing of the Settlement Agreement respective to prior year reporting of shareholder amounts.

⁴ Pre/Post 1955 spend has been updated based on MAOP Validation.

⁵ Net change to Q4 2013 Compliance Report of zero. However, a +/- shift of \$245k to post/pre 1955 Strength Test in actuals of Dec 2013.

⁶ Includes 7.79 miles (5 orders) of projects that are 100% retired and 8.80 miles (3 orders) of projects that 100% downgrades. We are unable to allocate the actual recorded costs for the remaining retirements and downgrades that were part of a larger replacement project. Dollar values for these specific projects were determined through a pull of the financial system and subtracted from the overall Pipe Replacement spend to determine the Pipe Replacement less Post-1955 Strength Test Costs. 6/7th of the StanPac project was included in the total for

⁷ The year-by-year recoverable amounts for PMO Capital and Expense, as well as Valve Capital, have been adjusted down; per PSEP Decision 12-12-030, Ordering Paragraph 6, PG&E is only allowed to collect actual costs up to the limit adopted by work stream. Any underruns in an work stream may not be applied to over runs in other work streams.

⁸ Capital Pipe Replacement Recovery adjusted down due to canceled project without replacement equaling \$221K as well as another project for \$4.7M. In compliance with Ordering Paragraph 6 of D. 12-12-030, the adopted capital amounts for any program shall be reduced by the cost of any [PSEP] Implementation Plan project not completed and not replaced with a higher priority project.

PACIFIC GAS AND ELECTRIC COMPANY
APPENDIX D
UPDATE TO HIGH CONSEQUENCE AREA DETERMINATION –
TD-4127B-002

Update to High Consequence Area Determination

SUMMARY

The purpose of this bulletin is to achieve the following:

- Maintain compliance with GO-112F in regard to the use of Method 1 or Method 2 for high consequence area (HCA) determinations (see [Step 2.1](#)).
- Describe how this ruling will be incorporated.

Level of Use: Informational Use

AFFECTED DOCUMENT

[TD-4127S, "Class Location and High Consequence Area Determination & Compliance"](#)

[TD-4127P-03, "Systemwide Class Location and High Consequence Area Analysis"](#)

[TD-4127P-05, "Criteria for Identifying High Consequence Areas"](#)

TARGET AUDIENCE

Asset knowledge management (AKM) personnel performing HCA determinations and transmission integrity management program (TIMP) personnel responsible for assessments of natural gas transmission pipelines.

WHAT YOU NEED TO KNOW

1 What is happening?

- 1.1 In an effort to be more conservative towards ensuring the safety of densely populated areas, the California Public Utility Commission restricts the use of Method 2 in [Code of Federal Regulations \(CFR\) Title 49, Transportation, Part 192—Transportation of Natural and other Gas by Pipeline: Minimum Federal Safety Standards, Section \(§\) 192.903, "What definitions apply to this subpart?"](#) to pipeline segments of 12 inches or less in diameter when determining HCAs per GO-112F.
- 1.2 HCAs that are newly identified as per the Commission's restriction on Method 2 must be scheduled for baseline assessment in accordance with [Utility Standard TD-4810S, "Gas Transmission Integrity Management Program \(Former RMP-06\)."](#)

Update to High Consequence Area Determination

2 What is the scope?

- 2.1 Pacific Gas and Electric Company (PG&E or Company) must use two methods for identifying HCAs. Both methods refer to a potential impact circle defined in [TD-4127P-05](#).
1. Method 1 ([49 CFR §192.903](#)) must be used for pipelines larger than 12" in diameter, and defines HCA as:
 - a. Any area that is designated as Class 3 or 4.
 - b. Any area in a Class 1 or Class 2 location where the potential impact circle contains 20 or more buildings intended for human occupancy OR an identified site.
 2. Method 2 (49 CFR §192.903) must be used for pipelines 12" diameter or smaller, and defines HCA as:
 - a. Any area within a potential impact circle containing 20 or more buildings intended for human occupancy, or an identified site.

3 What does this mean?

- 3.1 Generally, this approach is more conservative and will result in new HCAs being identified and added to the assessment plan in areas where a pipeline meets all of the following criteria:
1. Greater than 12 inches in diameter
 2. Within a Class 3 or 4 location
 3. Not previously determined to be an HCA

DOCUMENT APPROVER

Christine Cowsert, Sr. Director, Asset Knowledge and Integrity Management

DOCUMENT OWNER

Patrick Espiritu, Gas Engineer, Standards and Qualifications

DOCUMENT CONTACT

Jonna Horn, Principal Gas IM Engineer, Asset Knowledge Management

ATTACHMENTS

NA

Update to High Consequence Area Determination

INCLUSION PLAN

This bulletin maintains compliance with GO-112F in implementing the use of Method 1 for HCA determination until [TD-4127S](#), [TD-4127P-03](#), and [TD-4127P-05](#) are revised. Once these documents are revised, this bulletin will be cancelled.

IMPLEMENTATION PLAN

This bulletin will be communicated via Gas TDM Comms email. Supervisors will communicate the information to the affected personnel, and document the communication.

Effective date 12/12/2016, one month after publication to allow time to communicate changes to impacted audience.

EDRS APPROVERS

Reviewers: Mariela Castellanos, Tuesdai Powers

Approvers: Jonna Horn, Patrick Espiritu, Vince Tanguay, Christine Cowsert, Joe Carlstrom

STAKEHOLDER REVIEWERS

Name	Department	Date of Review
Vince Tanguay	Asset Knowledge Management	10/2016
Mike Barnum	Transmission Integrity Management	10/2016
Enza Barbato	Compliance	9/2016
Patrick Espiritu	Standards & Qualifications	9/2016
Tuesdai Powers	Standards & Qualifications	9/2016

PACIFIC GAS AND ELECTRIC COMPANY
APPENDIX E
CHANGES TO INTEGRITY MANAGEMENT PRESSURE TESTING
REQUIREMENTS FOR UNSTABLE MANUFACTURING
THREATS – TD-4810B-001

Changes to Integrity Management Pressure Testing Requirements for Unstable Manufacturing Threats

SUMMARY

Pacific Gas and Electric Company (PG&E or Company) Transmission Integrity Management Program (TIMP) has established a risk based prioritization methodology for assessment of pipe segments that are identified as having unstable manufacturing threats. These changes are consistent with [Code of Federal Regulations \(CFR\) Title 49, Part 192-Transportation of Natural and Other Gas by Pipeline: Minimum Federal Safety Standards, requirements.](#)

The changes will apply to all current manufacturing threat assessment due dates and newly identified manufacturing threats.

See [Attachment 1, "Prioritization and Scheduling of Manufacturing Threat Segments for Integrity Assessments – Memo to File,"](#) for approved "memo to file" that describes the purpose, background, and detailed description of the changes.

Level of Use: Informational Use

AFFECTED DOCUMENT

[Utility Standard TD-4810S, "Gas Transmission Integrity Management Program \(Former RMP-06\)"](#)

TARGET AUDIENCE

Transmission integrity management personnel

For awareness only – personnel in the following departments: Gas System Operations, Gas Major Projects and Programs, Gas Engineering & Design, and Gas Asset and Risk Management

WHAT YOU NEED TO KNOW

- 1 This bulletin updates the following actions TIMP personnel will perform.**
 - 1.1** Identify unstable manufacturing threats annually upon completion of the Assessment Plan (typically around March 31st each year).
 - 1.2** Set maximum due dates for assessment of unstable manufacturing threats within high consequence areas (HCAs) outlined in [Table 1, "Risk based prioritization matrix for unstable manufacturing threats."](#)
 - 1.** A calendar year is defined as the period ending on December 31st. The timeframes specified in [Table 1](#) are intended to provide a relative ranking of when the assessment should be completed for prioritization purposes. It does not intend to represent an absolute or calculated time to failure.
 - 1.3** Consider implementing additional preventive and mitigative (P&M) maintenance measures for transmission HCA's until the baseline integrity assessment or reassessment is completed.

Changes to Integrity Management Pressure Testing Requirements for Unstable Manufacturing Threats

- 1.4 IF integrity assessment cannot be completed within the timeframe prescribed in [Table 1](#),

THEN additional safety measures per [TD-4810S](#), Section 12, "Preventive and Mitigative (P&M) Measures," must be implemented and approved by the TIMP director per [TD-4810S](#), Section 20, "Exception Process". The exception process shall be documented on [TD-4810S-F03 "Form M – Integrity Management Exception Report"](#).

- 1.5 Assessment time frames may be shortened based on fatigue analysis per [Utility Procedure TD-4811P-02, "Fatigue Life Evaluation of Gas Transmission Pipeline."](#)

2 Effective Date

- 2.1 This change is effective for planned assessments for the manufacturing threats within HCAs scheduled for 2017 and beyond. For 2016 assessments, this policy will be applied only on an exception basis and must be approved by the TIMP Director (See [TD-4810S](#), Section 20, "Exception Process".

Table 1. Risk based prioritization matrix for unstable manufacturing threats

HCA	Federal Code Section and Pipe Description	Years to Assess		
Transmission HCA (Defined as High Risk per 192.917)	192.917(e)(4) or 192.917(e)(3) Pipe with history of an incident or leaks due to Manufacturing Seam Threat (including interacting threats)	3 Years		
	192.917(e)(4) Pipe	7 Years	5 Years	3 Years
	192.917(e)(3) Pipe	7 Years	6 Years	4 Years
Occupancy Count >0	192.917(e)(4) Pipe – applied to non-HCAs	9 years	7 Years	5 Years
	192.917(e)(3) Pipe – applied to non-HCAs	10 years	8 Years	6 Years
Occupancy Count =0	192.917(e)(4) Pipe – applied to non-HCAs	10 years	9 Years	7 Years
	192.917(e)(3) Pipe – applied to non-HCAs	10 years	10 Years	8 Years
		<20% SMYS	>=20% and < 30% SMYS	>=30% SMYS
		Operating Stress Level at MAOP		

Changes to Integrity Management Pressure Testing Requirements for Unstable Manufacturing Threats

3 Justification and approvals

- 3.1 The process changes proposed in this bulletin were previously reviewed and approved in EDRS (routing #2016-31486) on April 8, 2016 by the following people.

Name	Department
Michael Barnum, Manager	TIMP Risk
Christine Cowser, Senior Director	Asset Knowledge & Integrity Management
Sanford Hartman, Vice President	Legal
George Karkazis, Director	TIMP
Sumeet Singh, Vice President	Asset & Risk Management
Kiefner and Associates	External Consultant

- 3.2 See [Attachment 2, "Review PG&E Policy for Prioritizing M&C ERW Integrity Threats per 49CFR192.917,"](#) dated July 11, 2016 by Kiefner and Associates for justification of these changes.

DOCUMENT APPROVER

Sumeet Singh, Vice President, Asset and Risk Management

DOCUMENT OWNER

Patrick Espiritu, Engineer, Codes and Standards

DOCUMENT CONTACT

Calvin Lui, Risk Supervisor; Neb Woldegiorgis, Risk Engineer; Alexis Hinton, Gas Program Manager

ATTACHMENTS

[Attachment 1, "Prioritization and Scheduling of Manufacturing Threat Segments for Integrity Assessments – Memo to File"](#)

[Attachment 2, "Review PG&E Policy for Prioritizing M&C ERW Integrity Threats per 49CFR192.917"](#)

INCLUSION PLAN

The changes in this bulletin will be incorporated in the next revision of [TD-4810S](#) Section 8.1.3 during the next update. When the necessary update has been made, this bulletin will be cancelled.

Changes to Integrity Management Pressure Testing Requirements for Unstable Manufacturing Threats

IMPLEMENTATION PLAN

A gas technical document management (TDM) communications email announcement will follow publication of this bulletin. TIMP supervisors will tailboard this information with their personnel.

EDRS APPROVERS

Reviewers: Susan Minarcin, Tuesdai Powers, Alexis Hinton, Nebiat Woldegiorgis

Approvers: Patrick Espiritu, Calvin Lui, Mike Barnum, George Karkazis, Jerrod Meier, Sumeet Singh

PACIFIC GAS AND ELECTRIC COMPANY
APPENDIX F
UPDATES TO BASELINE POTENTIAL CALCULATION –
TD-4810B-002

Updates to Baseline Potential Calculation

SUMMARY

This bulletin updates how the “baseline” potential is calculated when analyzing close interval survey (CIS) indications identified during the indirect inspection phase of external corrosion direct assessment (ECDA). This change simplifies the calculation of the baseline potential to be more in line with industry practices and lower the likelihood of potential errors.

Level of Use: Informational Use

AFFECTED DOCUMENT

[Utility Procedure TD-4810P-09, “External Corrosion Direct Assessment”](#)

TARGET AUDIENCE

Transmission integrity management personnel and those supporting the ECDA process (indirect inspection tool PMO)

For awareness only: personnel that utilize data collected during the ECDA process (Corrosion Services, Pipeline Services, Transmission and Distribution Operations Compliance)

WHAT YOU NEED TO KNOW

1 The Method for Identifying and Classifying CIS Indications Is Being Altered

- 1.1 One of the criteria used to classify CIS indications is comparison of the “OFF” potentials to “baseline” potential.
- 1.2 Currently, [Utility Procedure TD-4810P-09](#) defines baseline potential as being “calculated by taking the average potential over 200 feet *minus the standard deviation of the data set*”.
- 1.3 The proposed change eliminates the need to incorporate the standard deviation in calculating the baseline potential. The baseline potential is now calculated by taking the average potential over 200 feet.
- 1.4 This change simplifies analyzing data collected from CIS during the ECDA indirect inspection process.

DOCUMENT APPROVER

Sumeet Singh, Vice-President, Gas Asset and Risk Management

DOCUMENT OWNER

Bryon Winget, Manager, Direct Assessment

DOCUMENT CONTACT

Bryon Winget, Manager, Direct Assessment

Updates to Baseline Potential Calculation

ATTACHMENTS

NA

INCLUSION PLAN

In the next revision of [Utility Procedure TD-4810P-09](#), the change described in this bulletin will be incorporated into Table 6.

IMPLEMENTATION PLAN

A gas technical document management (TDM) communications email announcement will follow publication of this bulletin. TDM management will tailboard (no signature required) this information with their personnel.

EDRS

Review: Mariela Castellanos, Bennie Barnes

Approve: Patrick Espiritu, Bryon Winget, George Karkazis, Christine Cowser, Sanford Hartman, Sumeet Singh, Joe Carlstrom

STAKEHOLDER REVIEWERS

Name	Department	Date of Review
Bryon Winget	Transmission Integrity Management	9/02/2016
George Karkazis	Transmission Integrity Management	9/02/2016
Bennie Barnes	Transmission Integrity Management	9/16/2016
Jon Pendleton	Law	9/30/2016
Patrick Espiritu	Standards & Qualifications	9/30/2016

PACIFIC GAS AND ELECTRIC COMPANY

APPENDIX G

**REMOVAL OF DIRECT EXAMINATION REQUIREMENT AS A
RESULT OF RECLASSIFICATION OR REPRIORITIZATION –**

TD-4810B-003

Removal of Direct Examination Requirement as a Result of Reclassification or Reprioritization

SUMMARY

This bulletin removes the Pacific Gas and Electric Company (PG&E or Company) requirement that prompts personnel to perform an additional direct examination of the pipeline if classification or prioritization criteria are modified during the in-process evaluation. Additional excavations would still be performed if warranted by reprioritized indications.

Removing the requirement aligns PG&E with industry practices and maintains consistency with federal requirements for external corrosion direct assessment (ECDA), as outlined in the [Code of Federal Regulations \(CFR\) Title 49, Part 192—Transportation of Natural and Other Gas by Pipeline: Minimum Federal Safety Standards, Section \(§\) 192.925, “What are the requirements for using External Corrosion Direct Assessment \(ECDA\)?”](#) and specified in the NACE International® (NACE) Standard Practice (SP) 0502-2010 (incorporated by reference into federal requirements).

Level of Use: Informational Use

AFFECTED DOCUMENT

[Utility Procedure, TD-4810P-09, “External Corrosion Direct Assessment,” Rev 0](#)

TARGET AUDIENCE

- Transmission integrity management personnel and those supporting the ECDA process
- For awareness only: personnel who use data collected during the ECDA process for corrosion services, pipeline services, or transmission operations compliance

WHAT YOU NEED TO KNOW

- [TD-4810P-09](#), Substep 6.9.2.c, is being modified to remove its requirement to perform additional pipeline examinations after modifying classification or prioritization criteria. Neither NACE SP0502-2010 nor utilities that were benchmarked require excavations solely based on a modification to classification or prioritization criteria.
- Reclassification and reprioritization must still occur, per [TD-4810P-09](#), Substep 6.10.
- The statement, “if repeated direct examinations show corrosion activity that is worse than indicated by indirect inspection data, the feasibility of successfully using ECDA should be re-evaluated,” specified in [TD-4810P-09](#), Substep 6.9.2.c, remains in effect. This is consistent with NACE SP0502-2010, Paragraph 5.7.4.4.

DOCUMENT APPROVER

Sumeet Singh, Vice President – Gas Asset and Risk Management

Removal of Direct Examination Requirement as a Result of Reclassification or Reprioritization

DOCUMENT OWNER

Bryon Winget, Manager – Direct Assessment

DOCUMENT CONTACT

Bryon Winget, Manager – Direct Assessment

ATTACHMENTS

NA

INCLUSION PLAN

This bulletin will be incorporated in the next revision of [TD-4810P-09](#).

IMPLEMENTATION PLAN

A gas technical document management (TDM) communications email announcement will follow publication of this bulletin. Transmission integrity management program (TIMP) management will tailboard (no signature required) this information with their personnel.

EDRS APPROVERS

Approvers: Patrick Espiritu, Lily Gharib, Joe Carlstrom, Bryon Winget, George Karkazis, Austin Hastings, Christine Cowser, Lise Jordan, Sumeet Singh

Removal of Direct Examination Requirement as a Result of Reclassification or Reprioritization

STAKEHOLDER REVIEWERS

Name	Department	Date of Review
Bryon Winget	Transmission Integrity Management	12/2016
George Karkazis	Transmission Integrity Management	12/2016
Bennie Barnes	Transmission Integrity Management	12/2016
Jon Pendleton	Law	12/2016
Patrick Espiritu	Standards and Qualifications	12/2016
Yash Bhargava	Exponent (Contractor)	12/2016

PACIFIC GAS AND ELECTRIC COMPANY
APPENDIX H
INTERNAL CORROSION DIRECT ASSESSMENT PROGRAM
(FORMER RMP-10) – TD-4810P-10

Internal Corrosion Direct Assessment (Former RMP-10)

Summary

This utility procedure describes the process of performing internal corrosion direct assessment (ICDA) on specified Pacific Gas and Electric Company (PG&E or Company) pipeline segments normally carrying dry gas, and on pipelines that currently transport or previously have transported wet gas. The procedure provides instructions, guidance and requirements to perform and document the ICDA process.

This utility procedure is in accordance with federal rules on integrity management for gas pipelines, as incorporated by [California Public Utilities Commission \(CPUC\) General Order \(GO\) 112-E, "Design, construction, testing, maintenance and operation of utility gas gathering, transmission and distribution piping systems,"](#):

- Federal Register, 68 Fed. Reg. 69817 (Dec. 15, 2003), as amended by 69 Fed. Reg. 18232 (April 6, 2004)
- [Code of Federal Regulations \(CFR\), Title 49, "Transportation," Part 192, Subpart 923 "How is direct assessment used and for what threats?" \(b\)\(2\), and 49 CFR Section \(§\)192.927, "What are the requirements for using Internal Corrosion Direct Assessment \(ICDA\)?"](#)
- American Society of Mechanical Engineers (ASME)/ American National Standards Institute (ANSI) B31.8S-2004, Section 6.4 and Appendix B.2

Level of Use: Informational Use

Target Audience

Transmission integrity management personnel

Safety

NA

Before You Start

NA

Internal Corrosion Direct Assessment (Former RMP-10)**Table of Contents**

Section	Title	Page
1	Scope.....	3
2	Introduction	3
3	Roles and Responsibilities.....	6
4	Qualifications	7
5	Pipeline Segments Requiring ICDA.....	7
6	Pre-Assessment	8
7	Identification of ICDA Regions.....	15
8	Additional Indirect Inspection Requirements for WG-ICDA	22
9	Identification of Locations for Excavation and Direct Examination	24
10	Post-Assessment.....	34
11	Exception Process	39
12	Notification of Use of Other Technology	40
13	ICDA Project Records.....	41
14	Notice of Change Process	42
	Appendix A, Acronyms and Abbreviations	51
	Appendix B, Pre-Assessment Data Collection	53
	Appendix C, Examples of Pipeline Inclinations and Critical Angle Calculations (NACE Appendix A)	57
	Appendix D, Triggers for Internal Corrosion Corrective Work	58
	Appendix E, Direct Examination Data Collection Requirements	59

Internal Corrosion Direct Assessment (Former RMP-10)

Procedure Steps

1 Scope

This document covers requirements for implementation of the methodology termed “Internal Corrosion Direct Assessment” (ICDA). The intent and application of this utility procedure is to assess the entire pipeline for the internal corrosion threat. The entire pipeline is defined as both covered and non-covered segments with an identified Internal Corrosion (IC) Threat on the same route(s) which could be affected by the same gas source(s). All repair shall follow [Utility Procedure TD-4100P-05, “Selection of Steel Gas Pipeline Repair Methods,”](#) and comply with the remediation criteria of [49 CFR §192.933, “What actions must be taken to address integrity issues?,”](#) for covered segments.

ICDA is intended as a tool to predict the area(s) most likely to have IC, including chemical and microbiologically influenced corrosion, and it must be used in conjunction with direct examination techniques. ICDA focuses the direct examination on locations with the highest likelihood of having internal corrosion present.

This utility procedure is intended to evaluate the integrity of pipeline segments that are primarily threatened by internal corrosion. However, during the assessment process, other types of damage may be identified, such as mechanical damage, external corrosion, stress corrosion cracking (SCC), etc. In these cases, the damage must be documented and appropriate steps shall be taken in accordance with [Utility Standard TD-4810S, “Gas Transmission Integrity Management Program \(Former RMP-06\).”](#)

2 Introduction

ICDA is intended to improve safety by assessing internal corrosion in natural gas pipelines and ensuring pipeline integrity.

2.1 ICDA Steps

The ICDA methodology is a four-step process requiring integration of Pre-Assessment and Indirect Inspection data, with detailed examinations of the internal pipeline surface.

The dry gas ICDA methodology is applicable to natural gas pipelines that normally carry dry gas, but may suffer from infrequent, short-term upsets of liquid. The basis of ICDA for normally dry natural gas pipelines is that a direct examination of locations along a pipeline where water would first accumulate provides information about the downstream condition of the pipeline. If the locations along a length of pipe most likely to accumulate water have not corroded, other downstream locations less likely to accumulate water may be considered free from corrosion. The dry gas ICDA indirect inspection step relies on the ability to identify locations most likely to accumulate water and is applicable to pipelines where stratified film flow is the primary liquid transport mechanism.

Internal Corrosion Direct Assessment (Former RMP-10)

2.1 (continued)

Additional requirements for wet gas ICDA are included within this utility procedure for assessing pipelines that currently transport or previously have transported wet gas. The goal of performing ICDA on pipelines that have transported wet gas is to identify locations with the greatest likelihood of internal corrosion based on corrosion influencing factors. The results of the direct examinations are used as a basis for assessing the integrity of the remainder of the pipeline segment. The indirect inspection step for pipeline segments that have transported wet gas relies on flow modeling and corrosion rate modeling in order to identify where corrosion is predicted to occur.

The four steps of the process are:

1. Pre-Assessment

Includes collecting essential historic and current operating data about the pipeline, determining whether ICDA is feasible, and defining ICDA regions. The types of data to be collected are available in geographic information system (GIS), construction records, operating and maintenance histories, alignment sheets, corrosion survey records, gas and liquid analysis reports, and inspection reports from prior integrity evaluations or maintenance actions.

2. Identification of ICDA Regions

Covers flow-modeling techniques, developing a pipeline elevation profile, and identifying sites where internal corrosion may be present.

3. Identification of Locations for Excavation and Direct Examination

Includes prioritizing and performing excavations and conducting direct examinations of the pipeline to determine whether internal corrosion is present.

4. Post-Assessment

Covers analyzing data collected from the previous three steps to assess the effectiveness of the ICDA process, establishing monitoring processes where IC was found, and determining re-assessment intervals.

Internal Corrosion Direct Assessment (Former RMP-10)

2.2 Applying ICDA for the First Time

Per [49 CFR Section \(§\)192.927, "What are the requirements for using Internal Corrosion Direct Assessment \(ICDA\)?" \(c\)\(5\)\(ii\)](#), the ICDA plan must include provisions for applying more restrictive criteria for each ICDA step when conducting ICDA for the first time on a covered segment. These criteria become less restrictive as the operator gains ICDA experience with a covered segment.

When conducting ICDA for the first time on a covered segment, the Company shall apply more restrictive criteria than are specified in the following sections for each ICDA. More restrictive criteria include, but are not limited to, the following:

1. Pre-Assessment and Region Identification

- Run the flow model at a range of flow rates to determine the likelihood of liquid holdup under various flow conditions experienced over time.
- Consider additional ICDA regions.
- Gather additional data.

Depth of cover readings every 5 feet (ft) and use a land surveyor for determining the exact inclination profile every 25 ft.

2. Direct Examination

- Perform additional excavations.
- Use additional tools to verify the location and depth of any internal corrosion, such as both ultrasonic technology (UT) and X-ray or guided wave UT at all locations in addition to local UT or X-ray.
- Perform larger excavations to ensure that all internal corrosion was discovered.

3. Post-Assessment

- Use additional validation procedures such as effectiveness excavations at locations where the inclination angle is less than the critical angle or spot check using non-traditional ILI tools for expanded inspection.
- Use of two or more monitoring techniques such as installation of permanent UT sensors, periodical liquid sampling and analysis, or non-traditional ILI inspection at selected locations.
- Reduce the interval for re-assessment to that below the half-life.

Internal Corrosion Direct Assessment (Former RMP-10)

3 Roles and Responsibilities

- Integrity Management Engineering Manager (IMEM)

The Integrity Management Engineering Manager (IMEM) has overall responsibility for ensuring that this utility procedure is implemented effectively. This utility procedure assigns approval of documents, plans and exceptions to this position. The IMEM may delegate some or all of these approving responsibilities.

- Direct Assessment Engineering Supervisor (DAES)

The DAES reports to the IMEM and is responsible for supervision of the ICDA team and management of all ICDA projects from a programmatic perspective. This includes ensuring that all ICDA projects and compliance-related documentation are completed in a timely manner. This position is also responsible for the creation, revision, and communication of changes associated with ICDA procedures.

- Principal Direct Assessment (DA) Engineer

The Principal DA Engineer is responsible for the quality assurance of the technical reports and recommendations provided by the PE for the ICDA program. The Principal DA Engineer can also assist and/or perform all technical aspects of this utility procedure.

- ICDA Program Manager

The ICDA Program Manager (ICDA-PM) is responsible for assuring that all aspects of the assigned ICDA projects are conducted in full compliance with this utility procedure. In addition, the ICDA-PM is responsible for the effective planning, documenting and communicating the various aspects and stages of the assigned ICDA projects. This utility procedure has response time requirements. The PM has point responsibility to assure that those time requirements are met throughout the project.

- ICDA Project Engineer

The ICDA Project Engineer is responsible for the technical evaluations and analyses conducted throughout the assessment process. These include, but are not limited to Pre-Assessment, ICDA region designation, identification of locations for excavation and direct examination, and Post-Assessment. These functions can also be performed by the Senior Technical Advisor (STA).

- Direct Examination Personnel

Direct Examination Personnel are responsible for conducting direct examinations. They are responsible for conducting inspections and tests in accordance with this utility procedure and other testing procedures that have been referenced in the assessment process.

Internal Corrosion Direct Assessment (Former RMP-10)

4 Qualifications

The provisions of this utility procedure shall be applied under the direction of competent persons who, by reason of knowledge of the physical sciences and the principles of engineering and mathematics, acquired by education and related practical experience, are qualified to engage in the practice of corrosion control and risk assessment on buried ferrous piping systems. All positions must review and be familiar with this utility procedure, per the qualification and training requirements of each ICDA position as specified in [Utility Standard TD-4810S](#). The IMEM, DAES, ICDA PM, and ICDA Project Engineer shall review this utility procedure on an annual basis.

5 Pipeline Segments Requiring ICDA

5.1 Identification of ICDA Projects

Pipeline segments needing or requiring an ICDA can be identified from multiple sources. Usually the requests for ICDA analysis will come from the Risk Management Department. However, PG&E may utilize ICDA for other business or operating initiatives. This utility procedure does not address the identification or ranking processes of pipeline segments requiring ICDA. [Utility Standard TD-4810S](#), sets forth risk ranking procedures.

5.2 Information Provided with ICDA Request

The request for an ICDA shall provide the following information:

- Integrity Management (Route) Name (if applicable)
- Route Number
- Source Route (if applicable)
- Starting and ending mile points of requested ICDA

Internal Corrosion Direct Assessment (Former RMP-10)

6 Pre-Assessment

6.1 Objectives

The objectives of the Pre-Assessment process are to:

- Collect and integrate data
- Assess the feasibility of ICDA
- Document Pre-Assessment results
- Identify locations along the pipe segment where liquids may accumulate
- Identify ICDA regions
- Identify areas within covered segments where liquids may potentially be entrained
- Select a flow model equivalent or superior to GRI 02-0057 (Internal Corrosion Direct Assessment of Gas transmission Pipelines—Methodology)
- Identify historical upset conditions that may have allowed ingress of liquid into the segment

6.2 Data Collection

Per [49 CFR Section \(§\)192.927](#), “[What are the requirements for using Internal Corrosion Direct Assessment \(ICDA\)?](#)” (c)(1)(i), “All data elements listed in Appendix A2 of ASME/ANSI B31.8S” are to be collected. In addition, information is needed to support use of a model that an operator must use to identify areas along the pipeline where internal corrosion is most likely to occur. (See [49 CFR §192.927\(a\)](#) and [49 CFR §192.927\(c\)\(1\)\(ii\)](#).) This information includes, but is not limited to,

- Location of all gas input and withdrawal points on the line
- Location of all low points on covered segments such as sags, drips, inclines, valves, manifolds, dead-legs, and traps
- The elevation profile of the pipeline in sufficient detail that angles of inclination can be calculated for all pipe segments
- The diameter of the pipeline
- The range of expected gas velocities in the pipeline

Internal Corrosion Direct Assessment (Former RMP-10)

6.2 (continued)

Furthermore, operating experience data that would indicate areas identified in records that may indicate past upset conditions that may have allowed ingress of liquids into the segment, and potential damage resulting from these upset conditions will also be collected. Information will also be collected with regard to covered segments where cleaning pigs may not have been used or where cleaning pigs may deposit liquids.

See [Appendix B, Table B-1, "Data for Use of ICDA Methodology,"](#) for a detailed list of the data that must be collected in support of Pre-Assessment. All Pre-Assessment data should be prepared per [Attachment 1, "ICDA Form A - Data Collection Example."](#)

1. Purpose

Collect and integrate historical data (including Pre-Assessment review meeting notes), current data, and physical information for the segments to be evaluated.

2. Requirements

Data elements are identified as either "Required" or "Desired" in [Table B-1 of Appendix B](#). "Required" data elements shall be collected before the Pre-Assessment step is completed. The PROJECT ENGINEER may determine that a "Desired" data element is necessary towards assessing a given segment, and thus identify it as "Required".

3. Sources

The data to be collected can be found in construction records, operating and maintenance histories, alignment sheets, GIS, corrosion survey records, and gas and liquid analysis reports, as well as inspection reports from previous integrity evaluations and maintenance actions. The data collected is usually that collected in an overall pipeline risk (threat) assessment and in External Corrosion Direct Assessment (ECDA) programs. Therefore, the project engineer may decide to conduct the Pre-Assessment step in conjunction with an ECDA or other risk assessment effort.

Internal Corrosion Direct Assessment (Former RMP-10)

6.2 (continued)

4. Spatial Mapping

Spatial mapping of the pipeline is particularly important in ICDA. The project engineer shall use all available construction records to determine spatial mapping. The project engineer may consider performing a Global Positioning Survey (GPS) to collect data with sub-meter accuracy. If a GPS survey is performed, a static or other high-accuracy and precision method should be used to obtain GIS information. Tool resolution should accurately measure elevation and horizontal/vertical positioning of inclines. Interval spacing should be small enough to accurately measure each inclined length (typically 10' spacing is used and can be reduced at the discretion of the project engineer).

U.S. Geological Survey (USGS) maps with sufficient resolution may also be used, although pipeline elevation changes (such as those at roads, major substructures, and rivers) that would not appear on maps must be considered.

When high accuracy data is not available for the entire segment, supplementing USGS data with high accuracy and precision GIS field measurements at locations of concern will be required.

5. Alignment

Data and observations from past years and current inspections shall be aligned. These observations may include, but are not limited to, any GIS measurements, locations of roads, major substructures, stream crossings, locations of previous internal corrosion, ECDA data, and any In-Line Inspection (ILI) data.

6.3 Project Documentation File

A filing system shall be managed to compile documentation from the ICDA process. Pipeline data including Pre-Assessment data, Region Identification analysis, Direct Examination results, and Post-Assessment conclusions should be contained in this file.

6.4 Pre-Assessment Review Meeting

1. Purpose

NOTE

This meeting can be part of the ECDA Pre-Assessment meeting per [Utility Procedure TD-4810P-09, "External Corrosion Direct Assessment \(Former RMP-09\)."](#)

To collect information that is not in written form that is relevant to conducting an ICDA. Also to provide technical insight in conducting the ICDA on the identified segments, communicate the plan of how the ICDA will be conducted, and build consensus for the plan.

Internal Corrosion Direct Assessment (Former RMP-10)

6.4 (continued)

2. Agenda

The meeting may include the discussion of the following information:

- Data reports
- GIS maps
- Leak history/inspection history
- Gas source history
- Gas flow history
- Drip locations/liquid volumes
- Feasibility analysis
- ICDA region definitions/locations

3. Attendees

The following personnel are required to attend the pre-assessment meeting:

- ICDA Project Engineer
- Pipeline Engineer
- Local maintenance personnel

The following personnel are recommended to attend the pre-assessment meeting:

- ICDA Project Manager
- Transmission System Gas Planner
- T&R Supervisor/District Superintendent

4. Documentation

All Pre-Assessment Meeting data shall be prepared per [Attachment 2, "ICDA Form B - ICDA Pre-Assessment Meeting Example."](#) The meeting results shall be used to update and change the Pre-Assessment data, feasibility analysis, and ICDA regions and shall be documented in the project file.

Internal Corrosion Direct Assessment (Former RMP-10)

6.5 Sufficient Data Analysis

1. Purpose

Identify any missing data and determine if sufficient data is available on pipeline segments in order to perform ICDA. "Sufficient data" is defined as all data required in [Table B-1 of Appendix B](#).

2. Assumptions

If data for a particular category is not available, conservative assumptions shall be used based on the operator's experience and information about similar systems. The basis for these assumptions shall be documented.

3. Missing data elements

The project engineer should identify any missing data elements that should be collected during a field visit. GIS information can be validated from a known reference during this visit to confirm its accuracy. This can be done by looking at a few locations of concern such as road or stream crossings.

4. Exceptions

The project engineer may determine that missing required data elements are not essential for completing the ICDA process. In that event, [Form TD-4810S-F03, "Form M - Integrity Management Exception Report,"](#) shall be filled out according to Section 11 of this utility procedure, if it is the intent to take the exception to a "shall" stated in the DOT Integrity Management Rule per the requirements of [Utility Standard TD-4810S](#).

5. Documentation

The project engineer shall prepare a report documenting whether or not there is sufficient data to conduct ICDA and have the report signed and dated by the ICDA-PM. If there are any missing required data elements that have not been accounted for by conservative assumptions or the Exception Process (section 11), then the project engineer shall determine that sufficient data is not available to conduct an ICDA.

6.6 Assessment of ICDA Feasibility

1. Purpose

Analyze all data collected in the Pre-Assessment step and determine if the application of ICDA is feasible for the given pipeline segments.

Internal Corrosion Direct Assessment (Former RMP-10)

6.6 (continued)

2. Criteria

In order for ICDA to be feasible, a pipeline shall meet the required conditions listed under “Feasibility Assessment” in [Table B-1 of Appendix B](#). Some of these required data elements are listed below.

- The pipe should not normally contain any liquids, including glycols or corrosion inhibitors. If a pipeline has a history of transporting wet gas, additional wet gas (WG) ICDA requirements (as [Section 6.6.3](#), [Section 8](#), and [Section 9.3](#)) shall be applied and notification of the assessment shall be submitted as described in [Section 12](#).
- The pipe shall not have a continuous internal coating providing corrosion protection.
- If ICDA is applied to a pipeline with a history of top of the line corrosion, additional WG-ICDA requirements (as identified within this document) shall be applied and notification of the assessment shall be submitted as described in [Section 12](#).
- The pipe should not contain an accumulation of solids, sludge or scale, unless the influence of these materials has been carefully evaluated taking into consideration the mechanisms listed in [Table B-2 of Appendix B, “Possible Effects of Solids and Sludge on Pipeline Internal Corrosion.”](#)

If the ICDA is determined to be unfeasible, the project shall be returned to Risk Management.

If it is determined that the pipe has previously transported wet gas, has a history of top of the line corrosion, or has another reason why additional WG-ICDA requirements are needed, the requirements outlined in [Section 6.6.3](#), [Section 8](#), and [Section 9.3](#), shall be performed. [Section 13](#) regarding providing notification of the assessment shall also be utilized. It will be determined on a case by case basis whether wet gas was historically transported; however the following guidelines may be useful in determining whether WG-ICDA requirements are needed:

- The pipeline segment is (or was historically) part of a storage field or gas gathering
- The pipeline segment was described during the Pre-Assessment review meeting as historically containing liquids or wet gas.

Internal Corrosion Direct Assessment (Former RMP-10)

6.6 (continued)

3. WG-ICDA Criteria

If additional WG-ICDA requirements need to be applied, the pipeline shall meet the following criteria:

- All required information is collected in accordance with [Appendix B, Table B-1](#).
- The pipeline must be accessible to perform detailed examinations.
- Enough data must be available to calculate reassessment intervals.

4. Report

The ICDA Project Engineer shall prepare [Attachment 3, "ICDA Form C - Feasibility Assessment Report Example,"](#) and have it signed by the project engineer and ICDA-PM. The report shall contain the following:

- Any conditions that may make ICDA unfeasible or that require the execution of additional WG-ICDA steps.
- Extra actions, such as the implementation of additional WG-ICDA steps, that need to be taken to ensure a reliable assessment given these conditions.
- A conclusion regarding the feasibility of performing ICDA on the given segment.

6.7 Pre-Assessment Report

All data, actions and decisions pertinent to the Pre-Assessment step shall be documented in a clear and concise manner. Records shall demonstrate compliance with [49 CFR Part 192](#) and shall be retained for the useful life of the pipeline.

1. Report

A Pre-Assessment report shall be prepared with the following information:

- Pipeline Maps
- [Attachment 1, "ICDA Form A - Data Collection Example"](#)
- [Attachment 2, "ICDA Form B - ICDA Pre-Assessment Meeting Example"](#)
- [Attachment 3, "ICDA Form C - Feasibility Assessment Report Example"](#)
- [Form TD-4810S-F03, "Form M - Integrity Management Exception Report,"](#) if any.

2. Approval and Filing

Approved Pre-Assessment forms shall be maintained in the project file.

Internal Corrosion Direct Assessment (Former RMP-10)

7 Identification of ICDA Regions

ICDA region extends from the location where liquid may first enter the pipeline and encompasses an entire area along the pipeline where internal corrosion may occur. Its characteristics are described below. An ICDA region may encompass one or more covered segments. ICDA regions shall be defined for each flow direction if flow in a pipeline is bi-directional.

7.1 ICDA Region Identification Objectives

The objectives of the ICDA Region Identification step are to:

- Model steady state flow
- Produce a pipeline elevation profile
- Produce a pipeline inclination profile
- Identify sites where internal corrosion may be present

7.2 ICDA Region-Distinguishing Characteristics

An ICDA region shall be defined by any of the following region-distinguishing characteristics:

- Pipe
- Bi-directional flow
- Significant change in pressure
- Inlets (history of liquids at inlet point)
- Known locations of liquid
- Containment Drips
- Additional characteristics , as defined by the project engineer

1. WG-ICDA Region Distinguishing Characteristics

For pipelines identified as requiring WG-ICDA assessment, regions shall be defined by:

- All characteristics required in Section 7.2
- Outlets (i.e., locations where gas is removed from the pipeline, see Definition Section for further detail).

WG-ICDA regions may also be defined by chemical injection points. WG-ICDA regions shall be continuous.

Internal Corrosion Direct Assessment (Former RMP-10)

7.3 Flow Modeling Calculations

1. Purpose

The purpose of performing flow modeling is to identify the critical angle past which liquid is not expected to flow. The project engineer must identify the most extreme flow conditions (i.e., highest superficial gas velocity) for use in calculations. Other critical inclination angles for dominant flow conditions may be calculated to provide supplementary data. Additionally, the flow modeling may establish a clear route preference path for liquids to flow through, leaving other flow paths dry. Where this can be established, multiple pipelines can be assessed using the ICDA process by performing excavations/inspections at selected locations on both the mainline and branches.

2. Flow Model

NOTE

GRI 02-0057 is also known as GTI 02/0057. See [Reference Documents](#).

The simplified flow model described in this utility procedure is based on a correlation obtained from results published in GRI 02-0057, and is one of many models available. See regulatory flow model requirements under [49 CFR Section \(§\)192.927, "What are the requirements for using Internal Corrosion Direct Assessment \(ICDA\)?" \(c\)\(2\)](#), including consideration of changes in pipe diameter, locations where gas enters a line (with potential to introduce liquid), and locations downstream of gas draw-offs (where gas velocity is reduced).

Any flow model used must define the critical inclination angle past which liquid is not expected to flow and must be receptive to changes in diameter and receipt/delivery points. If the project engineer selects a flow model other than the one contained in this utility procedure, he/she must provide technical justification per [Attachment 4, "ICDA Form D - Flow Modeling Example,"](#) and must demonstrate, in compliance with [49 CFR §192.927\(c\)\(2\)](#), that the alternative model is equivalent to GRI 02-0057.

The flow model used in this utility procedure is bound by the following conditions:

- Maximum superficial gas velocity below 25 feet/second.
- Nominal pipe diameter between 4 and 48 inches.
- Operating pressures less than 1100 pounds per square inch (psi), or the pipe is demonstrated to have stratified flow.
- Other combinations of the above parameters if flow modeling has shown that only stratified flow will occur at operating conditions.

Internal Corrosion Direct Assessment (Former RMP-10)

7.3 (continued)

3. Data and values

The following data and values are required to calculate the critical inclination angle (per [49 CFR §192.927\(c\)\(2\)](#), the critical inclination angle above which water film cannot be transported by the gas).

- Pipe inner diameter, ID (in)
- Low operating pressure, P (psi)
 - Or the combination of actual operating conditions of these two variables that produces the highest superficial gas velocity.
- Maximum flow rate, SPT Flow Rate (MMSCF/D)*
- Average temperature, T (°F)
- Liquid density, ρ_L (default 62.43 lb/ft³)
- Molecular weight of gas, MW (if methane assumed to be 16 lb/lb-mol)
- Compressibility factor, Z = 0.83 (Z can also be obtained from published charts of Natural Gas Compressibility Curves)
- Gravity, $g=32.17\text{ft/s}^2$
- Universal gas constant, R = 10.73 (psia*ft³/lb-mol*R)

4. Critical Angle Calculation

The critical angle can be determined from the following calculations:

- a. Convert the temperature into Rankine

$$T(R) = T(^{\circ}\text{F}) + 459.67$$

- b. Calculate the gas density, ρ_G

$$\rho_G = ((P+14.7)*MW)/(R*T*Z)$$

Internal Corrosion Direct Assessment (Former RMP-10)

7.3.4 (continued)

- c. Calculate the operating pressure (OP) flow rate, or the rate for specific conditions if flow rate data are in standard (STP) units

$$\text{OP Flow Rate} = (\text{STP Flow Rate}) * T * Z * P_{\text{STP}} / ((P + 14.7) * T_{\text{STP}})$$

- Where:

- $P_{\text{STP}} = 14.7 \text{ psi}$
- $T_{\text{STP}} = 520 \text{ R } (60^{\circ} \text{ F})$

- d. Convert the OP Flow Rate into (ft³/s):

$$\text{OP Flow Rate (ft}^3/\text{s)} = \text{OP Flow Rate (MMCF/D)} * 10^6 * 1\text{D} / 24\text{hr} * 1\text{hr} / 3600\text{s}$$

- e. Calculate the superficial gas velocity, V_g

$$V_g = \text{OP Flow Rate} / [\pi * ((\text{ID} * 1\text{ft} / 12\text{in})^2) / 4]$$

- f. Calculate the critical angle, θ

$$\theta = \arcsin \left(.675 \frac{\rho_g}{\rho_l - \rho_g} * \frac{V_g^2}{g * (\text{ID} * \frac{1\text{ft}}{12\text{in}})} \right)^{1.091}$$

The critical inclination angle is not necessarily constant within ICDA region (e.g., changes in internal diameter).

The results of the critical angle calculation shall be prepared per [Attachment 4, "ICDA Form D - Flow Modeling Example."](#)

7.4 Elevation Profile Calculations

[49 CFR §192.927\(c\)\(1\)\(ii\)](#) requires that the pipeline elevation profile be collected in the Pre-Assessment phase, and that the elevation profile data be of sufficient detail that angles of inclination can be calculated for all segments. Collect information per [Attachment 1, "ICDA Form A - Data Collection Example."](#) The project engineer shall calculate the elevation profile using the collected pipeline data.

In this ICDA process, an inaccurate elevation profile will lead to an incorrect inclination profile. Known locations of liquid holdup (see [Table D-1, Appendix D](#), Triggers for Internal Corrosion Corrective Work) may also be used to select direct examination sites. If an elevation profile is used, then the elevation should be plotted against pipe length for each region, as shown in the example in [Figure C-1 in Appendix C](#).

Internal Corrosion Direct Assessment (Former RMP-10)

7.5 Inclination Profile Calculations

The project engineer shall calculate the inclination profile using collected pipeline data. The inclination angle at every location can be calculated as follows, and documented per [Attachment 4, "ICDA Form D - Flow Modeling Example"](#):

$$\theta = \arcsin\left(\frac{\Delta elevation}{\Delta pipelength}\right)$$

The project engineer may identify and estimate all uncertainties associated with determining the inclination angles and place a record of these uncertainties in the ICDA project file. The records should be used for screening GIS measurements with respect to ICDA and in consideration with other results during the Post-Assessment step. These uncertainties can be documented in the note column per [Attachment 4](#).

7.6 ICDA Region Selection

The project engineer shall integrate the flow modeling results with the pipeline inclination profile in order to determine sites where liquids are most likely to be trapped. Selection should include consideration of inclination angles at road crossings, rivers, drainage ditches and other locations.

The project engineer shall identify ICDA regions, based on the conditions listed in the column "Identification of ICDA Regions" in [Table B- 1 of Appendix B](#). Each region shall have at least one distinguishing characteristic to describe it. A distinguishing characteristic is anything that significantly affects corrosion rate, mechanism, or location within the pipeline segment (e.g., change in flow direction, historical inlets/outlets).

- ICDA regions shall be established using the required elements listed under region selection in [Attachment 1](#).
- ICDA regions should also take account of the "Considered" elements listed under region selection in [Attachment 1](#).

A new ICDA region shall consider each current inlet, any inlets that were current at the time of the previous ICDA (but are no longer being used), and any historic inlets that have shown internal corrosion during past ICDA assessments. Route changes should also be considered, as these may affect the locations of liquid holdup.

Any effects on flow and pressure attributed to compressor and valve locations may be considered, as they may cause significant changes in superficial gas velocity, affecting the critical inclination angle.

Pressure and temperature changes over the segment length may be considered, as these changes can induce water condensation or affect the critical inclination angle.

Internal Corrosion Direct Assessment (Former RMP-10)

7.6 (continued)

If there has been bi-directional flow through the pipeline, each direction shall be treated separately. Therefore, it may happen that the center area of a pipeline is considered unlikely to have internal corrosion while the two ends are areas of concern.

For pipelines identified as requiring additional steps for WG-ICDA assessment, regions shall also be defined by outlets (i.e., locations where gas is removed from the pipeline, see Definition Section for further detail). The location of chemical injection points may be considered for these pipeline segments. WG-ICDA regions shall be continuous.

The project engineer shall compare the sites selected with any prior internal corrosion indications and data obtained from the field visit to make sure that they are consistent and that direct examinations of these sites are possible.

1. Liquid Holdup

Sites where liquid holdup may possibly occur should be identified based on a comparison of the calculated critical inclination angle with the inclination profile for a given segment, and documented per [Attachment 4, "ICDA Form D - Flow Modeling Example."](#)

2. Presence of Liquid

Locations where liquid is known or was known to be present shall also be considered for region selection, and documented per [Attachment 5, "ICDA Form E - DC-ICDA Region Report Example."](#)

3. First Time Requirements

The first time that ICDA is performed on a given pipe segment testing for liquids other than water and items such as the potential for Microbiologically-Influenced Corrosion (MIC) shall be performed and results shall be documented on a programmatic level for all internal corrosion assessments. To determine severity or corrosivity of these locations, the results shall be compared to [Appendix D, Table D-1](#), Triggers for Internal Corrosion Corrective Work.

- Subsequent Investigations

After the first assessment is performed, any internal corrosion occurring as a result of past liquid upsets will have already been identified.

- If no corrosion has been found, then future corrosion may only occur as a result of liquid upsets from current inlets.
- If corrosion is found, subsequent assessments to determine growth rate and/or active corrosion should be performed.

Internal Corrosion Direct Assessment (Former RMP-10)

7.6 (continued)

4. If All Inclination Angles Are Less Than Critical Inclination Angle

In relatively level pipelines, it is possible that a region may not have any inclination angles greater than or equal to the critical inclination angle. If it can be documented that the critical inclination angle for the lowest flow conditions ever experienced by the region in question is never reached, then the region may be considered free from an internal corrosion threat. Any liquid introduced to this region would be transported through the entire region to the next downstream region, and would not be held-up anywhere in the upstream region.

- If a region has ever experienced no flow, or there is not sufficient documentation of flow rates to establish the lowest experienced flow rate, then the region may not be eliminated as an internal corrosion threat.
- For each region, the project engineer shall identify the first upstream inclination angle greater than or equal to the critical inclination angle determined by flow modeling results. If all inclination angles are smaller than the critical inclination angle, the largest inclination angle in the region shall be chosen.

5. Liquid Accumulation Points

In some cases, drips or other facility components may serve as liquid accumulation points. They may be used as ICDA examination points if it can be demonstrated that they meet the following requirements:

- They are located within close proximity upstream of the selected site
- They have a design operation and maintenance that effectively traps liquids
- They have a corrosion environment that either represents or is more severe than the pipeline

7.7 Region Selection Report

The start and end locations of all ICDA regions as well as all distinguishing characteristics for each region shall be collected per [Attachment 5, "ICDA Form E - DC-ICDA Region Report Example."](#) The ICDA Project Manager, the project engineer, the IMES, and the IMEM shall review and sign this report. IMEM shall review Attachments 1-4 and approve [Attachment 5](#). Records shall demonstrate compliance with [49 CFR Part 192](#) and shall be retained for the useful life of the pipeline.

Internal Corrosion Direct Assessment (Former RMP-10)

7.7 (continued)

1. Report

A region report and flow modeling report shall be prepared with the following information:

- The results of the region selection process, collected per [Attachment 5](#).
- The results of all flow modeling calculations, including [Attachment 4, "ICDA Form D - Flow Modeling Example."](#)
- The locations of all low points, collected per [Attachment 4](#).

2. Approval and Filing

Approved region selection report and flow modeling report shall be maintained in the project documentation file.

8 Additional Indirect Inspection Requirements for WG-ICDA

The following additional requirements shall apply for any pipeline segment that is identified in the Pre-Assessment as having a history of top of the line corrosion or transporting wet gas.

8.1 Determination of Operating Scenarios

The data collected in the Pre-Assessment shall be reviewed to identify distinct operating scenarios that need to be modeled. Distinct operating scenarios represent changes that can impact flow pattern or corrosion rate. Examples of distinct operating scenarios include the addition or removal of inlets or outlets, significant changes in temperature, pressure, flow rate, gas composition, or liquid composition, changes in flow direction, or changes in service (e.g., wet gas to dry gas). Flow modeling and corrosion rate modeling shall be performed for each identified operating scenario.

8.2 Multiphase Flow Modeling

Because liquids may have been present throughout the pipeline segment, additional flow modeling such as multiphase flow modeling is required, beyond the critical angle calculation for stratified flow described in [Section 7.3](#) is required. The purpose of performing multiphase flow modeling is to determine the flow patterns, pressure and temperature profiles, and liquid holdup within each region. Many of the Internal Corrosion Prediction Models (ICPM) listed in Appendix B of NACE SP0110-2010, "Wet Gas Internal Corrosion Direct Assessment Methodology for Pipelines," already have embedded correlations to model multiphase flows, as well as liquid holdup. The project engineer shall select an appropriate multiphase flow model / ICPM to identify locations for detailed examination instead of determining the probability of corrosion distribution, see Appendix B SP0110-2010.

Internal Corrosion Direct Assessment (Former RMP-10)

8.3 Sub Region Determination

The project engineer shall identify Sub Regions within each region. A new Sub Region is identified for each change in flow pattern. Sub Regions are continuous in length. The flow patterns from the various operating scenarios modeled should be overlaid to determine the total number of Sub Regions.

8.4 Corrosion Rate Modeling and Wall Loss Determination

Corrosion rate modeling shall be performed to determine corrosion rates within each subregion. This may be done by integrating the results of separate multiphase flow models with ICPMs that do not have the flow modeling subroutine built into the algorithm, or by using ICPMs that have the flow modeling capabilities built into the algorithm. Appendix B of NACE SP0110-2010 lists a number of published ICPMs used to determine internal corrosion rates in oil and gas pipelines. The maximum interval at which corrosion rates shall be determined is 150 feet. Corrosion rate modeling shall use the results from the flow modeling as input. Alternatively, corrosion rate modeling and flow modeling may be performed by the same modeling software. A correction factor shall be applied to the corrosion rate if corrosion inhibitor was utilized during the operating scenario being modeled. The correction factor accounts for the reduction in corrosion rate from the unmitigated corrosion predicted by the model. Justification shall be provided for the selected correction factor and documented to support the corrected wall loss prediction. The calculated corrosion rate for each operating scenario shall be multiplied by the duration of the scenario in order to determine the expected wall loss. The expected wall loss for each scenario is then summed to determine the cumulative wall loss expected for the discrete length over which modeling was performed. The cumulative wall loss shall be converted to a percentage wall loss by dividing by the nominal wall thickness.

8.5 WG-ICDA Indirect Inspection Report

The results of the indirect inspection step (flow modeling and corrosion rate modeling) for each operating scenario shall be collected per [Attachment 11, "ICDA Form N - WG-ICDA Modeling Summary Table Example,"](#) shall be completed in addition to [Attachment 4, "ICDA Form D - Flow Modeling Example."](#) The ICDA Project Manager, the project engineer, the IMES, and the IMEM shall review and sign this report. Records shall demonstrate compliance with [49 CFR Part 192](#) and shall be retained for the useful life of the pipeline.

1. Approval and Filing

Approved region selection report and flow modeling report shall be maintained in the project documentation file.

Internal Corrosion Direct Assessment (Former RMP-10)

9 Identification of Locations for Excavation and Direct Examination

9.1 Objectives

The objectives of the *Direct Examination* step are to:

- Select sites for direct examination
- Excavate and inspect selected sites
- Examine liquid trapping features
- Assess the extent of corrosion
- Perform remaining strength evaluation

During the Direct Examination step, defects other than internal corrosion (e.g., external corrosion, stress corrosion cracking, mechanical damage) may be found. If defects from sources other than internal corrosion are identified, [Utility Procedure TD-4100P-05](#), should be consulted to determine the appropriate action.

The Pipeline Engineer shall be consulted before any repairs are made.

9.2 Selection of ICDA Excavation Sites

The project engineer shall select the sites for direct examination in each ICDA region. Any deviation from this process must be justified based on sound technical principles, documented on [Form TD-4810S-F03, "Form M - Integrity Management Exception Report,"](#) and approved by the ICDA-PM, DAES, and IMEM.

1. Direct Examination Requirements

For every ICDA region containing at least one covered-segment, a minimum of two direct examinations must take place within a covered segment, per [49 CFR Section \(§\)192.927, "What are the requirements for using Internal Corrosion Direct Assessment \(ICDA\)?" \(c\)\(3\)](#). If significant internal corrosion (see below for more information) is located during any excavation, one additional direct examination (inspection) is required in each region where the significant internal corrosion is located. A minimum of two additional digs are required for the ICDA project when significant internal corrosion is found.

Internal Corrosion Direct Assessment (Former RMP-10)

9.2.1 (continued)

Internal corrosion metal loss is considered significant if it is more than the API manufacturer's tolerance for the pipeline construction (API Specification 5L 9.11.3.2, NACE SP0206-2006 5.2.2 and 2013 proposed revisions to that standard). Internal metal loss that is less than the API tolerances is considered to be metal loss that may have been caused by processes other than internal corrosion, such as manufacturing variance, manufacturing defects, or tolerance of the non-destructive examination (NDE) tools, unless determined otherwise by engineering justification. The API tolerances for the wall thickness may be applied to the average or the nominal wall thickness. A pipeline-specific engineering analysis may be performed to develop criteria for significant internal corrosion. "One location must be the low point (e.g., sags, drips, valves, manifolds, dead-legs, traps) within the covered segment nearest to the beginning of the ICDA Region." ([49 CFR §192.927\(c\)\(3\)](#))

"The second location must be further downstream, within a covered segment, near the end of the ICDA Region." ([49 CFR §192.927\(c\)\(3\)](#)) The end of the ICDA region is the location where the ICDA model predicts liquids could accumulate based on the critical angle of inclination above which liquid film cannot be transported by the gas (per [49 CFR §192.927\(c\)\(3\)](#)).

If a liquid hold-up location in a non-covered segment is known to be upstream of the first liquid hold-up location within the covered segment ([Section 6.2.2](#)), an additional excavation is required at this location to verify pipeline integrity.

2. Liquid-Trapping Features

If the trap geometry restricts evaporation, it is possible for corrosion to be more severe inside a downstream trap. Therefore, PG&E shall examine at least one feature where liquid can be trapped directly downstream of a pipe inclination angle greater than the critical inclination angle.

The liquid-trapping feature may serve as ICDA examination location if it meets the requirements described in [Section 7.6.5](#).

3. Additional Examinations

Additional examinations may be performed as deemed necessary by the project engineer.

4. Internal Corrosion

When the ICDA process identifies internal corrosion based on inspection results, the project engineer shall do one of the following:

- Perform additional direct examinations on potential liquid holdup locations identified for that region in the Indirect Inspection step.
- Perform alternative assessment methodology on that region.

Internal Corrosion Direct Assessment (Former RMP-10)

9.2.4 (continued)

Per [49 CFR §192.927\(c\)\(3\)\(i\)/\(iii\)](#), when corrosion exists at either direct examination location, the project engineer shall

- Evaluate the severity of the defect (remaining strength) and remediate the defect pursuant to [49 CFR §192.933, "What actions must be taken to address integrity issues?"](#)
- Evaluate the potential for internal corrosion in all pipeline segments, both covered and non-covered, in the pipeline system with similar characteristics, and remediate them as appropriate.

If extensive or significant corrosion is found throughout a pipeline while performing ICDA, dry gas ICDA is inappropriate for that line and the project engineer shall select another integrity assessment methods, such as ILI, hydrostatic testing or other technology.

5. Documentation

The sites selected for direct examination shall be documented and kept within the project file. Collect information per [Attachment 6, "ICDA Form F - Site Selection for Direct Examination Example."](#)

9.3 Selection of Additional Sites for WG-ICDA

1. Predicted Wall Loss Criterion

For each operating scenario, the average of all of the calculated wall loss percentages within each subregion shall be calculated. Wall loss percentages greater than the average for the subregion shall be identified.

2. Predicted Liquid Holdup Criterion

For each operating scenario, the average of all of the calculated liquid holdup volumes within each Sub region shall be calculated. Liquid holdup values greater than the average for the Sub region shall be identified.

3. Inspection Sites

All locations that have greater than average wall loss percentages and liquid holdup values for a given scenario, as identified in [Section 9.3.1](#) and [Section 9.3.2](#), are potential inspection sites.

Internal Corrosion Direct Assessment (Former RMP-10)

9.3.3 (continued)

The project engineer shall select a minimum number of inspection sites as required based on the length of the pipeline segment being assessed, as shown in Table 1. The cumulative wall loss percentage, as calculated according to [Section 8.4](#) shall be used for this comparison. The selected sites represent a distribution of the predicted corrosion rates. If there is not predicted wall loss in one of the grouping categories (e.g., 41-60%), an extra inspection site shall be selected from another category.

Locations within high consequence areas should receive priority for selection. Site accessibility, repair history/records, and failure history should also be considered.

Table 1. Minimum Number of WG-ICDA Inspection Sites

Total length of WG-ICDA segment (miles)	Low Wall Loss (< 20%)	Moderate Wall Loss (21-40%)	High Wall Loss (41-60%)	Severe Wall Loss (>60%)	Minimum Number of Inspection Sites
$x \leq 6.2$	1	1	1	1	4
$6.2 < x \leq 31$	1	1	3	2	6
$31 < x \leq 62$	1	2	2	3	8
$62 < x \leq 310$	1	2	3	4	10
$x > 310$	2	3	4	5	14

4. Documentation

The sites selected for direct examination to meet additional requirements for WG-ICDA shall be documented and kept within the project file. Collect information per [Attachment 12, "ICDA Form O - Additional Site Selection for Direct Examination per WG-ICDA Requirements Example."](#)

9.4 Pipeline Excavation and Inspection

All pipeline excavations shall comply with [Utility Standard TD-4412S, "Preventing Damage to Underground Facilities."](#)

Low points (e.g. sags) may be particularly vulnerable to internal corrosion because liquid accumulates at these locations during periods of stagnant flow. Therefore, for each ICDA excavation site, typical examination shall be at least 10 feet in length with a focus on the critical inclination angle to ensure examination both upstream and downstream of the possible liquid holdup locations.

Examination length may be shortened if there is a corrosion-monitoring device installed as a result of a prior assessment within identified excavation length.

Internal Corrosion Direct Assessment (Former RMP-10)

9.4 (continued)

The location and size of the excavation site shall be identified and recorded on [Form TD-4810P-18-F01, "Form H - Direct Examination Data Sheet."](#) The data to be collected is identified in [Appendix E, "Direct Examination Data Collection Requirements."](#)

Direct examination must use ultrasonic thickness measurements, radiography, or other generally accepted measurement technique, pursuant to [49 CFR §192.927\(c\)\(3\)](#). For direct examinations that have been selected to meet WG-ICDA requirements, the chosen measurement technique must be used to inspect the entire circumference of the pipe and the technique must be sufficient to identify and characterize the internal corrosion features in the pipe being assessed.

The project engineer may have the excavation expanded in length if it appears that the internal corrosion extends beyond the boundaries of the excavation. The expansion shall be performed cautiously and documented on [Form TD-4810P-18-F01](#).

A pipe level (angle finder with magnetic base) or equivalent shall be used to measure inclination angles. Inclination angles and the stationing at the low point shall be recorded on [Form TD-4810P-18-F01](#). Detailed data on the pipe condition is also important to record.

To perform internal examination, a B-scan (complete UT measurements) and radiography or equivalent must be executed on the pipe section to be examined. The vendor report shall be reviewed by project engineer and stored in the ICDA project file.

The pipe shall be inspected by a person that is qualified by PG&E Operator Qualification Program to perform the task of "Corrosion Control 03-05." The individual shall complete [Form TD-4810P-18-F01](#). Any deviation from these procedures shall be identified and approved by the DAES and IMEM.

ILI, including tethered pig technologies, may be used as detailed direct examination tools. Guided wave ultrasonic inspections may also be used to augment the direct examination process. For both cases, the bell hole for launching these devices shall be of sufficient length to allow direct physical examination of a sample of detected anomalies so that verification of tool accuracy can be established.

- Minimum wall thickness within the detected anomaly must be identified. Ultrasonic thickness measurements, radiography, or another generally accepted technique shall be used to make these verification measurements. Measurements must be performed by individuals qualified by training or experience.

The severity of all defects must be evaluated by the project engineer, and the pipe shall be repaired if necessary according to [Utility Procedure TD-4100P-05](#). All remediation of covered segments must be conducted in accordance with [49 CFR §192.933](#).

Indications suspected of having causes other than internal corrosion (i.e. dents) must be investigated using [Utility Procedure TD-4100P-05](#).

Internal Corrosion Direct Assessment (Former RMP-10)

9.4 (continued)

1. Improvements

Improvements for real-time monitoring and future site accessibility may be installed at the time that the excavation is taking place.

- If significant internal corrosion is found, a corrosion monitoring device (i.e. corrosometer probe, corrosion coupon, ultrasonic sensor, electrical resistance matrix, drip tube, etc.) must be installed. Regular monitoring will occur at these locations. The frequency will be determined by the project engineer and will be documented in the post-assessment step. This does not alter the obligations under [49 CFR Part 192 Subpart I, "Requirements For Corrosion Control,"](#) to take steps to minimize internal corrosion when it is discovered and monitor pipelines for internal corrosion as appropriate.
- Once a pipeline is exposed, consideration shall be given to installing a corrosion monitoring device (i.e. corrosometer probe, corrosion coupon, ultrasonic sensor, electrical resistance matrix, drip tube, etc.), which can enable determination of inspection intervals and provide monitoring in the location most susceptible to internal corrosion.

2. Documentation

The location and size of the excavation site and the results of the Direct Examination shall be documented on [Form TD-4810P-18-F01](#).

The Discovery Date will be collected per [Attachment 7, "ICDA Form I - Remaining Strength Evaluation and Root Cause Analysis Example."](#)

9.5 Additional Criteria for Examinations Selected per WG-ICDA Criteria

For sites selected to meet additional criteria for WG-ICDA, the project engineer shall compare the results from the direct examinations with the predicted wall loss for the inspected sites. If the measured wall loss is not within +/-10% of the predicted wall loss, then the flow and corrosion rate models utilized in the indirect inspection step shall be reevaluated. The model parameters may be readjusted to determine a corrected predicted wall loss or different models selected. Additional digs shall be performed until the model results are within +/-10% of the actual wall loss. For example, if the model parameters were adjusted and one additional inspection location was selected and showed wall loss within +/- 10% of the predicted wall loss, the requirement is considered to have been met.

9.6 Remaining Strength Evaluation and Notification of Immediate Response

Remaining strength calculations are utilized to determine the predicted burst pressure at a corroded area in order to assure that it meets the Area Class Location Design Requirements.

Internal Corrosion Direct Assessment (Former RMP-10)

9.6 (continued)

The predicted burst pressure shall be calculated using the RSTRENG or equivalent (i.e., ASME B31G, Modified B31G) calculation methodology in all corroded areas with a wall loss greater than 20%. Other analytical techniques, such as linear elastic fracture mechanics, etc. may be used as deemed appropriate with approval by the DAES and the IMEM or designee.

An individual qualified to use RSTRENG shall perform any RSTRENG calculations. The qualification records shall be maintained in the Integrity Management Program file.

1. Safety Factor

The safety factor for the evaluated area shall be determined by:

$$SF_{corr} = \frac{Pf}{MAOP}$$

where

SF_{corr} = Safety factor of corroded area

MAOP = Maximum allowable operating pressure

Pf = Predicted failure Pressure

The safety factor shall be compared with the safety factor for the class location of the evaluated area. Table 2 provides the corresponding safety factor for each class location. If SF_{corr} is less than SF_{DR} specified for a given location, a repair will be required.

Table 2. Design Requirements by Area Classification.

Area Class	% SMYS	SF_{DR}
1	0.72	1.39
2	0.6	1.67
3	0.5	2.00
4	0.4	2.50

2. Scheduled Repairs

The timing for a scheduled condition shall be determined per Figure 4 of ASME B31.8S and repaired within the time interval established within the figure, unless one of the Immediate conditions in Sections 9.6.3-9.6.5 is met. If the Company is unable to respond to a condition within the outlined time limit, refer to [Utility Standard TD-4810S](#), for required pressure restrictions and notifications.

Internal Corrosion Direct Assessment (Former RMP-10)

9.6 (continued)

3. Immediate repair conditions

An immediate repair is necessary if any of the following conditions are met (according to [49 CFR §192.933 \(d\)](#)):

- A remaining strength calculation that shows an SF_{corr} less than or equal to 1.1 times the Maximum Allowable Operating Pressure (MAOP) at the location of the anomaly.
- Metal loss with depth greater than or equal to 80%.
- A dent that has any indication of metal loss, cracking or a stress riser.
- An indication or anomaly that, in the judgment of the qualified person evaluating the assessment results, requires immediate action.

If an immediate repair is necessary, the pipeline pressure shall be reduced or the line temporarily shut down, as follows.

If a pressure reduction (as addressed in [49 CFR §192.933\(a\)](#)) is necessary, the pressure shall be reduced using ASME/ANSI B31G or “RSTRENG” or the operating pressure shall be reduced to a level not exceeding 80% of the operating pressure at the discovery of condition ([49 CFR §192.933 \(b\)](#)). Any reduction in pressure cannot exceed 365 days unless the Company provides a technical justification to PHMSA and the CPUC that the continued pressure restriction will not jeopardize public safety or environmental protection, per [Utility Standard TD-4810S](#). In addition, the pipeline can be completely shut down, if necessary.

The ICDA-PM shall work with the Pipeline Engineer to have the damage remediated per [Utility Procedure TD-4100P-05](#), in order to restore the pipe to the MAOP with the appropriate safety factor, as specified in [Table 2](#). Alternatively, the MAOP may be reduced to establish the safety factor.

4. One-year conditions

A scheduled repair within one year of discovery is necessary if any of the following conditions are met, according to [49 CFR §192.933 \(d\)](#):

- A smooth dent with depth greater than 6% (0.5" in depth dent for less than 12" diameter pipe)
- A smooth dent with depth greater than 2% (0.25" in depth dent for less than 12" diameter pipe) that affects girth weld or long seam
- Mechanical damage with or without concurrent visible indentation
- Dent affecting non-ductile weld

Internal Corrosion Direct Assessment (Former RMP-10)

9.6 (continued)

5. Monitored conditions

The Company will record and monitor the condition during subsequent risk assessments if any of the following conditions is met, per [49 CFR §192.933 \(d\)](#):

- A smooth dent with depth greater than 6% (0.5" in depth dent for less than 12" diameter pipe), if engineering analyses of the dent demonstrate that critical strain levels are not exceeded
- A smooth dent with depth greater than 2% (0.25" in depth dent for less than 12" diameter pipe) that affects girth weld or long seam, if engineering analyses of the dent and girth or seam weld demonstrate that critical strain levels are not exceeded. These analyses must consider weld properties.

6. Notification

If any of the Immediate conditions in [Section 9.6.3-9.6.5](#) are met, the following personnel shall be contacted:

- ICDA-PM
- Responsible Pipeline Engineer
- DAES
- IMEM
- Manager of Pipeline Engineering
- Regulatory Relations (to determine if a Safety Related Condition Report must be submitted to the CPUC and PHMSA)

The ICDA Engineer or the Pipeline Engineer shall communicate all required pressure/operational changes to Gas System Operations (GSO).

7. Internal Corrosion

Where evidence of internal corrosion is found requiring remaining strength calculations, the project engineer shall evaluate the potential for corrosion in all pipeline segments in the pipeline system with similar characteristics to the ICDA region in which the internal corrosion was found. Both covered and non-covered segments shall be evaluated. Additional evaluation includes excavation(s), as determined by the project engineer, to verify the extent of internal corrosion wall loss as well as pipeline integrity. Any corrosion discovered during these evaluations shall be remediated per [Utility Procedure TD-4100P-05](#).

Internal Corrosion Direct Assessment (Former RMP-10)

9.6 (continued)

8. Documentation

The results of the remaining strength evaluation and the RSTRENG calculation shall be collected per [Attachment 7, "ICDA Form I - Remaining Strength Evaluation and Root Cause Analysis Example."](#)

9.7 Root Cause Analysis

1. Process

The project engineer shall perform a root cause analysis for each area of corrosion associated with a location where pipe was removed. The root cause analysis should identify the corrosion mechanism by identifying the main drivers for corrosion in the area including liquid and gas chemistry, solids, and corrosive microbes and determine recommendations to mitigate the degradation.

2. ICDA Evaluation

If the root cause analysis identifies a degradation mechanism that the ICDA process is not well suited to detect, the mechanism and its location shall be documented according to [Section 9.6.3](#). A suitable assessment method shall then be used to evaluate those segments of pipe that are vulnerable to the identified mechanism.

3. Documentation

The root cause of internal corrosion performed shall be collected in the project file and summarized per [Attachment 7, "ICDA Form I - Remaining Strength Evaluation and Root Cause Analysis Example."](#) Corrective actions taken to address the root cause during the Direct Examination step shall be documented on [Form TD-4810P-18-F01](#).

9.8 Direct Examination Results Documentation

Project engineer shall prepare [Attachment 8, "ICDA Form J - ICDA Direct Examination Overview Report Example,"](#) to document the results of the direct examination step. This document shall be approved and signed by project engineer, ICDA-PM, the DAES, and the IMEM, and filed in the project document file.

Internal Corrosion Direct Assessment (Former RMP-10)

10 Post-Assessment

10.1 Objectives

The objectives of the Post-Assessment step are to:

- Determine any necessary continual monitoring for internal corrosion
- Assess the overall effectiveness of the ICDA process
- Determine the remaining life of the pipeline segment
- Determine the re-assessment interval
- Continually incorporate improvements as a result of this assessment into future ICDA assessments.

10.2 Post-Assessment Continual Monitoring of Internal Corrosion

The frequency of monitoring depends on results from all integrity assessments pursuant to [49 CFR Section \(§\)192.927, "What are the requirements for using Internal Corrosion Direct Assessment \(ICDA\)?" \(c\)\(4\)\(ii\)](#). The frequency of monitoring shall be based on all integrity assessments that have been conducted in accordance with [49 CFR Part 192, Subpart O, "Gas Transmission Pipeline Integrity Management,"](#) and risk factors specific to the covered segment, including the root cause analysis and the severity of the corrosion found.

Continual monitoring of covered segments where internal corrosion was found shall be performed in compliance with [49 CFR §192.927\(c\)\(4\)](#).

Continual monitoring techniques shall include one or more of the following:

- Coupons
- UT Sensors
- Electronic/Corrosometer Probes
- Install Liquid Removal Feature
- Drawing off liquids at low points and chemically analyzing them for the presence of corrosion products

Each technique requires proper data interpretation. The frequency of monitoring and liquid analysis shall be based on root cause analysis, severity of corrosion found and consideration of all integrity assessment results and risk factors specific to the covered segment.

Internal Corrosion Direct Assessment (Former RMP-10)

10.2 (continued)

If there is evidence of internal wall loss requiring remaining life calculations, prompt action shall be taken. Action taken in all covered segments in the ICDA region where corrosion is found shall also comply with [49 CFR §192.933, "What actions must be taken to address integrity issues?"](#), and one of the two following required actions shall be conducted:

- Excavations at locations where liquid may have accumulated and evaluation of potential in all pipeline segments (covered and non-covered) with similar characteristics to the ICDA region where internal corrosion was found.
- Assessment of the pipeline using another integrity assessment method allowed by [49 CFR Part 192](#).

10.3 Assessment of ICDA Effectiveness

Data from the three previous steps shall be analyzed to evaluate the effectiveness of ICDA as an assessment method for addressing internal corrosion.

Effectiveness of the ICDA process can be determined by the correlation between detected corrosion and the ICDA predicted locations. Other methods may also be used.

For pipeline segments transporting normally dry gas:

- If corrosion was found downstream of the first site selected based on the maximum critical inclination angle, the project engineer shall re-evaluate the critical inclination angle.
- ICDA for dry gas pipelines is based on the premise of intermittent upsets. While most dry gas pipelines should have little or no internal corrosion, the presence of extensive corrosion at many locations or the presence of corrosion on the top of the pipeline suggest that upset conditions may be present, or may have been present in past operations.

For pipeline segments that have previously transported wet gas, and were subject to the additional WG-ICDA requirements described in this utility procedure, the ICDA process is considered effective if the corrected predicted wall loss is within +/- 10% of the actual wall loss measured during the direct examination step.

Per [49 CFR Part 192](#), evaluation of ICDA effectiveness on covered segments (and determining whether a covered segment should be reassessed at more frequent intervals than those specified in [49 CFR §192.939, "What are the required reassessment intervals?"](#)) must be completed within one year of commencement of the ICDA Direct Examinations (ref [49 CFR §192.927 \(c\)\(4\)\(i\)](#)).

At least one additional direct examination shall be conducted to provide additional confirmation that the ICDA process has been successful. This location does not necessarily be a liquid holdup location or where the inclination angle is greater than the critical angle.

Internal Corrosion Direct Assessment (Former RMP-10)

10.4 Determination of Remaining Life

Internal corrosion threat-specific metrics are determined and documented under [Utility Standard TD-4810S](#), Determination of Remaining Life

The project engineer shall select, technically justify, and validate the method(s) used for determining the corrosion rate. One or more of the following methods should be used:

- Re-examine the site at a prescribed frequency to determine or assess the mean growth rate (i.e., monitor the site for corrosion growth on the actual pipe).
- Install one or more corrosion monitoring devices at sites of predicted liquid accumulation based on flow modeling and/or other representative locations.
- Apply a corrosion rate model based on operating conditions, gas quality, liquid composition, and other key factors.

1. Calculation

The project engineer shall calculate the remaining life of all excavation locations containing a corroded area with a wall loss greater than 20% by applying a corrosion rate to the corroded area that exhibits the lowest predicted burst pressure.

If the root cause analysis shows that the weakest corroded area is unique (and therefore not representative of the dominant degradation mechanism), then the next weakest corroded area shall be used to determine the remaining life. If this occurs, the project engineer must record this decision per [Attachment 9, "ICDA Form K - Remaining Life Determination Example."](#)

The equation below shall be used to calculate the remaining life:

$$RL = \frac{0.85}{YP} \left((Pf - MAOP) \frac{t}{CR} \right)$$

where

RL = Remaining Life (years)

YP = Yield Pressure (psi)

P_f = Failure Pressure from RSTRENG (psi)

MAOP = Maximum Allowable Operating Pressure (psi)

t = Actual Uncorroded Wall Thickness (inches)

CR = Corrosion Rate (inch/year)

Internal Corrosion Direct Assessment (Former RMP-10)

10.4 (continued)

2. Documentation

The remaining life shall be collected per [Attachment 9](#).

10.5 Re-Assessment Intervals

The re-assessment interval for a ICDA region shall not exceed one-half of the shortest remaining life calculated in [Section 9.4](#). For additional requirements on maximum intervals see Table 3 of ASME B31.8S.

According to [49 CFR §192.939](#), the maximum re-assessment interval for covered segments is seven years.

Data must also be evaluated to determine whether covered segments should be reassessed at more frequent intervals than those stated in [49 CFR §192.939](#). If no internal corrosion is found, assume 20% wall loss with a two-inch defect length to calculate the remaining life and re-assessment interval. This remaining life calculation can be adjusted depending on pipe age, as deemed necessary by the project engineer.

10.6 Post-Assessment Report

All data, actions and decisions pertinent to this step shall be documented in a clear and concise manner. Records shall demonstrate compliance with [49 CFR Part 192](#) and shall be retained for the useful life of the pipeline.

1. Responsibility

The project engineer shall prepare the Post-Assessment report. It shall contain, but is not limited to the following:

- Remaining life calculation results:
 - Maximum remaining flaw size determinations
 - Corrosion growth rate determinations
 - Method of estimating remaining life
 - Results of remaining strength calculations
- Re-assessment intervals and scheduled activities, if any
- Correlation between corrosion found and sites predicted by ICDA
- Monitoring records

Internal Corrosion Direct Assessment (Former RMP-10)

10.6 (continued)

2. Communication

A Recommended Mitigation Plan shall be developed to communicate mitigation tasks that pertain to the line being assessed. The following personnel, as appropriate, should be included on this communication, as well as any other appropriate personnel:

- Responsible Pipeline Engineer
- T&R Supervisor or District Superintendent
- project engineer
- ICDA-Project Manager

3. Report Contents

The project engineer shall prepare [Attachment 10, "ICDA Form L - ICDA Performance and Effectiveness Report Example,"](#) for each ICDA project. The report shall be approved by the ICDA-PM, project engineer, IMES, and IMEM, and filed in the project file. The signer shall review and approve ICDA reports per Attachments H through L, N, and O for pipelines segments on which addition WG-ICDA criteria were applied. The report shall include the following:

- A summary of the Pre-Assessment Data Collection Form, including data from direct examinations and other data sources as appropriate.
- A summary of Inspection results, comparing results from the calculated inclination angles with actual values and predicted corrosion sites with any corrosion observed during excavation. For pipelines that were subject to WG-ICDA criteria, the results from the predicted wall loss and the actual wall loss shall be compared.
- A summary of the Direct Examination results, including the number of excavations performed the remaining life of the pipe where internal anomalies were found, and the number of repairs or immediate actions.
- A summary of the Post-Assessment results, including the shortest calculated re-inspection interval for the ICDA project, the results of the ICDA effectiveness assessment, and feedback for future projects.

Internal Corrosion Direct Assessment (Former RMP-10)

10.7 Feedback and Continuous Improvement

The ICDA process should be able to identify locations at which corrosion activity has historically occurred or may occur. This is accomplished through successive ICDA applications and the integration of operational data, as well as during scheduled activities and reassessments. ICDA may be continuously improved by incorporating feedback from the following activities:

- Confirm data collected during direct exams have been updated in Form A Data Collection Table completed during pre-assessment ([Section 9.4](#))
- Confirm that all alignment sheets have been updated with any changes to the pipeline, e.g. pipeline repairs, installation of coupons or other internal corrosion monitoring devices, mitigation measures, replacement of sections, etc.
- Update pipe specifications if errors were discovered during the inspections and excavations.
- Root cause analysis to identify the corrosion mechanism and remediation activities ([Section 9.7](#) and [Section 10.2](#));
- Remaining strength evaluation ([Section 9.6](#))
- Remaining life calculation ([Section 10.4](#));
- Corrosion growth rate determination and engineering reassessment interval determination ([Section 10.2](#), [Section 10.4](#), and [Section 10.5](#));
- Continual monitoring of internal corrosion ([Section 10.2](#))
- ICDA effectiveness evaluation ([Section 10.3](#))
- Improvements as a result of this assessment are to be incorporated into future ICDA projects.

11 Exception Process

11.1 Expectations

It is expected that all requirements of this utility procedure be met when conducting an ICDA. However, when this is not possible, exceptions can be made by obtaining approval and documenting the exceptions, as prescribed in this section. Note: If it is the intent to take the exception to a “shall” stated in the DOT Integrity Management Rule, then a waiver must be obtained from PHMSA per [Utility Standard TD-4810S](#).

11.2 Objective

The purpose of the exception process is to provide control and documentation of exceptions made to this process. This control and documentation is to maintain the integrity of conducting an ICDA process, to continuously improve the process by providing feedback, and to have an auditable trail and be in compliance with the procedure at all times.

Internal Corrosion Direct Assessment (Former RMP-10)

11.3 Exception Requirements

The following process is required for making an exception to this utility procedure. It shall be documented on [Form TD-4810S-F03, "Form M - Integrity Management Exception Report"](#):

1. Section of Procedure

State the specific paragraph number where the exception is being made. Briefly state in your own words the requirements of the paragraph.

2. Alternative Plan

State what is proposed instead of what is required in this utility procedure.

3. Reason

Provide the reason the exception is needed.

4. Recommendation

Indicate if it is recommended to change the procedure or that this exception is project-specific.

5. Public Safety

Confirm that public safety is not jeopardized. Provide a technical justification as to why public safety is not jeopardized.

6. Approval

Obtain approval from the ICDA PE, DAES, IMEM, and Director of TIMP or his/her designee prior to acting on the exception.

7. Documentation

Document the above items on [Form TD-4810S-F03, "Form M - Integrity Management Exception Report"](#). Place all approved exception reports in the project file.

12 Notification of Use of Other Technology

Per [49 CFR §192.927, "What are the requirements for using Internal Corrosion Direct Assessment \(ICDA\)?" \(b\)](#) and [49 CFR §192.921\(a\)\(4\)](#), the use of ICDA to assess a covered segment operating with liquid present in the gas stream (i.e. WG-ICDA) is considered an "other technology". If additional criteria are going to be utilized to evaluate for wet gas, the DAES must consult with PG&E's Regulatory Relations Group to notify PHMSA and the CPUC 180 days before conducting the assessment. PHMSA may be notified by mail, facsimile, or via the web.

A copy of the notification form shall be retained in the project file.

Internal Corrosion Direct Assessment (Former RMP-10)

13 ICDA Project Records

The ICDA-PM shall prepare a report and submit it for approval to the Integrity Management Engineering Supervisor and the Manager of Integrity Management Engineering. The report should be filed in the ICDA project file.

The report should contain the following information:

- Pre-Assessment Report
- Region Selection Report
- Post Assessment Report
- [Attachment 1, "ICDA Form A - Data Collection Example"](#)
- [Attachment 2, "ICDA Form B - ICDA Pre-Assessment Meeting Example"](#)
- [Attachment 3, "ICDA Form C - Feasibility Assessment Report Example"](#)
- [Attachment 4, "ICDA Form D - Flow Modeling Example"](#)
- [Attachment 5, "ICDA Form E - DC-ICDA Region Report Example"](#)
- [Attachment 6, "ICDA Form F - Site Selection for Direct Examination Example"](#)
- [Attachment 7, "ICDA Form I - Remaining Strength Evaluation and Root Cause Analysis Example"](#)
- [Attachment 8, "ICDA Form J - ICDA Direct Examination Overview Report Example"](#)
- [Attachment 9, "ICDA Form K - Remaining Life Determination Example"](#)
- [Attachment 10, "ICDA Form L - ICDA Performance and Effectiveness Report Example"](#)
- [Form TD-4810P-18-F01, "Form H - Direct Examination Data Sheet"](#)
- [Form TD-4810S-F03, "Form M - Integrity Management Exception Report"](#)

For projects for which the WG-ICDA criteria were applied, the report should also contain the following information:

- [Attachment 11, "ICDA Form N - WG-ICDA Modeling Summary Table Example"](#)
- [Attachment 12, "ICDA Form O - Additional Site Selection for Direct Examination per WG-ICDA Requirements Example"](#)

Records shall demonstrate compliance with [49 CFR Part 192](#) and shall be retained for the useful life of the pipeline.

Internal Corrosion Direct Assessment (Former RMP-10)

14 Notice of Change Process

The Company ensures tracking and transmittal of changes that could affect the integrity of a pipeline and uses standard MOC forms in addition to the other documentation and procedures described in [Utility Procedure TD-4810P-21, "Management of Change \(Former RMP-21\)."](#) This Management of Change (MOC) procedure following *ASME B31.8S-2004: 11* ensures that, when changes are made to programs and pipeline systems, the impact of those changes on the integrity of the pipeline are considered and documented. The integrity MOC process is structured to ensure that qualified personnel are involved in the analysis, documentation, and approval of changes to the IMP.

14.1 Communications of Changes to ICDA Plan

Changes in the ICDA plan that affect the severity of classification, the priority of direct examination, and the timeframe of direct examination of indications shall be documented and notification shall be sent to the following parties:

- TIMP engineering manager
- TIMP DA engineering supervisor
- ICDA program manager
- ICDA project engineer
- Supervising engineer of risk management

14.2 Changes to ICDA Procedure

Changes in the ICDA procedure and all applicable gas design standards shall be documented and sent to affected contractors. Project engineer, program manager and contractors shall be automatically notified of changes in all applicable gas design standards through the technical document management subscriptions.

- Within 30 days, a follow-up meeting should take place to discuss changes and ensure contractors' understanding.
- Contractors shall acknowledge understanding of changes with signed document(s) or by email.
- Contractors shall begin to implement changes promptly and provide a schedule for completion of changes.

END of Instructions

Internal Corrosion Direct Assessment (Former RMP-10)

DEFINITIONS

Considered (C): A data element that is recommended to be taken into account for the feasibility assessment, designation of ICDA regions, or analysis of test results. Its omission does not require approval or documentation.

Corrosion: The deterioration of a material, usually a metal, that results from a reaction with its environment.

Corrosion Rate: The rate at which corrosion proceeds. The units are typically in mils per year (mpy).

Covered Segment: Covered segment or covered pipeline segment means a segment of gas transmission pipeline located in a HCA. The terms gas and transmission line are defined in [49 CFR §192, Subpart O](#), Gas Transmission Pipeline Integrity Management. [49 CFR §192.905](#) also describes how a HCA is identified.

Critical Inclination Angle: Determined by ICDA flow modeling; the lowest angle at which liquid carryover is not expected to occur under stratified flow conditions, thus presenting a condition for liquid holdup.

Defined Length: Any length of pipeline until a new input changes flow characteristics or the potential for water entry.

Desired (D): A data element that is recommended and should be obtained if reasonably possible or easily measured. Its omission does not require approval or documentation.

Direct Examination: Examination of the pipe wall at a specific location to determine whether internal corrosion is present utilizing non-destructive evaluation (NDE) methods. This may be performed using visual, ultrasonic, radiographic, or other means.

Direct Assessment: A structured process to assess the integrity of pipelines.

Discovery Date: The discovery date is the notification date of immediate anomalies or the receipt of the final ILI vendor report, if ILI tool is utilized as the direct examination tool for the IC threat, or all of the direct examination reports (H-form, UT and RT reports etc.) of the subject inspection site.

Discovery of Condition: Per [49 CFR §192.933](#), “[What actions must be taken to address integrity issues?](#)” (b), discovery of a condition occurs when an Operator has adequate information about the condition to determine that it presents a potential threat to the integrity of the pipeline.

ICDA Region: A continuous length of pipeline (including weld joints) or taps off of a pipeline uninterrupted by any significant change in water or flow characteristics that includes similar physical characteristics, sources of gas/liquids, and/or operating history.

Dry Gas: A gas at a temperature above its dew point and without condensed liquids that meets the requirements of Rule 21.

Internal Corrosion Direct Assessment (Former RMP-10)

DEFINITIONS (continued)

Dry Gas Internal Corrosion Direct Assessment (ICDA): The internal corrosion direct assessment process as defined in this utility procedure, applicable to normally dry gas systems.

Electrolyte: The liquid adjacent to and in contact with the internal pipeline surface, including the moisture and other chemicals contained therein. In the electrolyte, the ions present will migrate in an electric field.

External Corrosion Direct Assessment (ECDA): Per [49 CFR §192.925](#), the four-step process that combines Pre-Assessment, Indirect Inspection, Direct Examination, and Post-Assessment to evaluate the threat of external corrosion to the integrity of the pipeline. Refer to [Utility Procedure TD-4810P-09, "External Corrosion Direct Assessment \(Former RMP-09\),"](#) for ECDA Procedures.

First Time: The First Time the ICDA methodology is used to assess the integrity of gas transmission pipeline for internal corrosion threat. Application of ICDA methodology after an In-Line Inspection or pressure test does not constitute a First Time assessment.

Fluid: A substance that does not permanently resist distortion. Both liquids and gases are fluids.

Flow Model: A mathematical approach used to model systems. In ICDA, flow modeling is utilized to find the critical inclination angle past which liquid holdup is expected. This includes evaluating flow velocities and the potential of liquid accumulation.

Gathering System: Pipeline and related facilities to collect and move produced gas progressively starting from individual wells to a trunk, common, or main line. Produced gas typically will not meet gas quality specifications typical of gas transmission systems without additional processing.

Geographic Information System (GIS): A system including data, hardware, software, and personnel, for managing information connected with geographic locations.

High Consequence Area (HCA): Location along a pipeline that meets the characteristics specified in [49 CFR Part 192, Subpart O](#). More on HCA identification can be found in [Utility Standard TD-4127S, "Class Location and High Consequence Area Determination and Compliance."](#)

Historic Inlet: A pipeline inlet that is no longer used to transport gas into the line.

HCA-covered segment: Any length of pipe within and bounded by the borders of a High Consequence Area (HCA) that meets the characteristics specified by [49 CFR Part 192, Subpart O](#), requiring it to be included in the company Integrity Management Plan. More on HCA identification can be found in [Utility Standard TD-4127S](#).

Inclination angle: An angle resulting from change in elevation between two points on a pipeline, in degrees.

Internal Corrosion Direct Assessment (Former RMP-10)

DEFINITIONS (continued)

Indication: Any deviation from the norm as measured by an indirect inspection tool.

Inlet: A point where the flow rate in a pipeline is increased because gas is added to the pipeline; such as a receipt point, a lateral/branch connection, etc.

Internal Corrosion (IC): Corrosion occurring on the inside of a pipeline, defined by its shape and morphology (not solely by its depth), and not due to manufacturing variations.

In-Line Inspection (ILI): The inspection of a pipeline from the interior of the pipeline using an in-line instrumented inspection tool. The tools used to conduct ILI are known as pigs, smart pigs, or intelligent pigs.

Liquid: A substance that tends to maintain a fixed volume but not a fixed shape, not limited to water. For example, this includes oil, glycol, hydrocarbon, production fluids, etc.

Liquid Carry-over: The converse of Liquid Holdup: when conditions allow for the movement of liquids further downstream. Cf. Potential Liquid Holdup Location.

Liquid Holdup: Accumulation of liquid in a location or prevention of liquid from being transported downstream

Liquid Upset: The introduction of liquid to the pipeline, generally due to an upset condition.

Low Point: Pipeline locations and features, such as sags, drips, inclines, valves, manifolds, dead-legs, and traps, where liquids can accumulate.

Maximum Allowable Operating Pressure (MAOP): The maximum pressure at which a pipeline system is qualified to operate in accordance with the requirements of [49 CFR Part 192](#). Refer to [Utility Standard TD-4125S, "Maximum Allowable Operating Pressure Requirements,"](#) for more details.

Microbiologically Influenced Corrosion (MIC): Metal corrosion or deterioration which results from the metabolic activity of microorganisms.

Mil: A thousandth of an inch. Used in corrosion rate in mils per year.

Natural Gas: Primarily methane as produced from natural sources.

Nondestructive Evaluation (NDE): An inspection technique that does not damage the item being examined.

Outlet: A point where the flow rate in a pipeline is reduced because gas is removed from a pipeline; such as a delivery or take point, a lateral/branch connection, etc.

Potential Liquid Holdup Location: Pipeline locations and features, such as sags, drips, inclines, valves, manifolds, dead-legs, and traps, where liquids can accumulate. In ICDA, corresponds to any low point and associated uphill inclination until critical inclination angle is reached.

Internal Corrosion Direct Assessment (Former RMP-10)

DEFINITIONS (continued)

Remediation: A procedure or operation that addresses the factor(s) causing a defect or imperfection.

Required (R): A data element that must be obtained or else its omission must be approved and documented per [Section 10](#) of this utility procedure.

Segment: A portion of a pipeline that is (to be) assessed using ICDA. A segment may consist of one or more ICDA regions.

Shall: A requirement that must be complied with or else its exception must be approved and documented in accordance with Section 11.0 of this utility procedure.

Should: A recommendation that is desirable to follow if possible.

Stratified Flow: A multiphase-flow regime in which fluids are separated into layers, with lighter fluids flowing above heavier (i.e., higher density) fluids.

Superficial Gas Velocity: The volumetric flow rate of gas (at system temperature and pressure) divided by the cross-sectional area of the pipe.

Top Of Line Corrosion: Corrosion that takes place on the top of pipelines transporting wet gas or multiphase fluids as a result of water condensing on the pipe surface in the presence of corrosive gases

Upset Condition: Any abnormal operating condition or interruption associated with upstream gas pipelines and facilities that could result in a change in gas quality or the presence of liquids.

U.S. Geological Survey (USGS): Responsible for providing scientific information to describe and interpret the U.S. landscape by mapping the terrain, monitoring changes over time, and analyzing how and why these changes have occurred.

Wet Gas: Gas that does not meet the requirements to be considered dry gas. Wet gas either contains condensing liquids or free liquids such as would be associated with gas production, gathering, and storage (i.e., upstream of processing).

IMPLEMENTATION RESPONSIBILITIES

This utility procedure is communicated via a Gas Technical Document Management (TDM) Communications Monday morning email announcement. In addition, implementation will be communicated to TIMP personnel by TIMP leadership.

GOVERNING DOCUMENT

[Utility Standard TD-4810S, Gas Transmission Integrity Management Program \(Former RMP-06\)](#)

Internal Corrosion Direct Assessment (Former RMP-10)

COMPLIANCE REQUIREMENT / REGULATORY COMMITMENT

[Code of Federal Regulations \(CFR\), Title 49 – Transportation, Part 192-Transportation Of Natural And Other Gas By Pipeline: Minimum Federal Safety Standards, Subpart O, “Gas Transmission Pipeline Integrity Management”](#)

[California Public Utilities Commission \(CPUC\) General Order \(GO\) 112-E, “Design, construction, testing, maintenance and operation of utility gas gathering, transmission and distribution piping systems”](#)

American Society of Mechanical Engineers (ASME)/ American National Standards Institute (ANSI) B31.8S-2004, Section 6.4 and Appendix B.2

REFERENCE DOCUMENTS

API Specification 5L, 45th Edition, “Specifications for Line Pipe”

ASME B31.8S-2004 (Revision of ASME B31.8S-2001), “Managing System Integrity of Gas Pipelines”, ASME Code for Pressure Piping, B31 Supplement to ASME B31.8, The American Society of Mechanical Engineers (ASME).

ASME B31G-1991, “Manual for Determining the Remaining Strength of Corroded Pipelines”, A Supplement to ASME B31 Code for Pressure Testing, The American Society of Mechanical Engineers (ASME), 1991.

[Form TD-4810P-18-F01, “Form H - Direct Examination Data Sheet”](#)

[Form TD-4810S-F03, “Form M - Integrity Management Exception Report”](#)

GRI 02/0057, “Internal Corrosion Direct Assessment of Gas Transmission Pipelines Methodology”, Gas Technology Institute (GTI), GTI Contract No. 8329, April 2002. This report is incorporated by reference into [49 CFR Section \(§\)192.927, “What are the requirements for using Internal Corrosion Direct Assessment \(ICDA\)?”](#) as GRI 02/0057 (2002) (see [49 CFR §192.7](#)).

NACE Standard Practice SP0206-2006, “Internal Corrosion Direct Assessment Methodology for Pipelines Carrying Normally Dry Natural Gas (DG-ICDA)”

NACE Standard Practice SP0110-2010 Wet Gas Internal Corrosion Direct Assessment Methodology for Pipelines

UO Guideline G14413 “Procedure For Excavating Pipelines and Services”, November 6, 2000.

[Utility Procedure TD-4100P-05, “Selection of Steel Gas Pipeline Repair Methods”](#)

[Utility Procedure TD-4810P-09, “External Corrosion Direct Assessment \(Former RMP-09\)”](#)

[Utility Procedure TD-4810P-11, “In-Line Inspections \(Former RMP-11\)”](#)

[Utility Standard TD-4412S, “Preventing Damage to Underground Facilities”](#)

Internal Corrosion Direct Assessment (Former RMP-10)

APPENDICES

[Appendix A, "Acronyms and Abbreviations"](#)

[Appendix B, "Pre-Assessment Data Collection"](#)

[Appendix C, "Examples of Pipeline Inclinations and Critical Angle Calculations \(NACE Appendix A\)"](#)

[Appendix D, "Triggers for Internal Corrosion Corrective Work"](#)

[Appendix E, "Direct Examination Data Collection Requirements"](#)

ATTACHMENTS

[Attachment 1, "ICDA Form A - Data Collection Example"](#)

[Attachment 2, "ICDA Form B - ICDA Pre-Assessment Meeting Example"](#)

[Attachment 3, "ICDA Form C - Feasibility Assessment Report Example"](#)

[Attachment 4, "ICDA Form D - Flow Modeling Example"](#)

[Attachment 5, "ICDA Form E - DC-ICDA Region Report Example"](#)

[Attachment 6, "ICDA Form F - Site Selection for Direct Examination Example"](#)

[Attachment 7, "ICDA Form I - Remaining Strength Evaluation and Root Cause Analysis Example"](#)

[Attachment 8, "ICDA Form J - ICDA Direct Examination Overview Report Example"](#)

[Attachment 9, "ICDA Form K - Remaining Life Determination Example"](#)

[Attachment 10, "ICDA Form L - ICDA Performance and Effectiveness Report Example"](#)

[Attachment 11, "ICDA Form N - WG-ICDA Modeling Summary Table Example"](#)

[Attachment 12, "ICDA Form O - Additional Site Selection for Direct Examination per WG-ICDA Requirements Example"](#)

DOCUMENT REVISION

Risk Management Procedure (RMP)-10, "Internal Corrosion Direct Assessment," Rev. 4,
published 08/2015

Internal Corrosion Direct Assessment (Former RMP-10)

DOCUMENT APPROVER

Jeff Janvier, Manager, Transmission Integrity Management Engineering

DOCUMENT OWNER

Patrick Espiritu, Associate Gas Engineer, Codes, Standards, and Training

DOCUMENT CONTACT

Bryon Winget, Manager, Direct Assessment

REVISION NOTES

Where?	What Changed?
All	Converted RMP-10, Rev. 4 to Utility Procedure TD-4810P-10, Rev. 0 using the Guidance Document Management (GDM).
Summary Section	Former Section 1, "Purpose," moved to Summary Section.
Section 1-11	Former Sections 2-12 were renumbered due to the Former Section 1 move.
Section 7	Added Section 7.3, for "WG-ICDA Region Distinguishing Characteristics"
Section 9.4	Moved Table 2 contents to new Appendix E
Section 10.3	Added language that one additional direct examination must be conducted to provide additional confirmation that the ICDA process has been successful.
Section 10.7	Added new section, "Feedback and Continuous Improvement"
Section 14	Added new section, "Notice of Change Process"
Definitions	Former Section 14 included in the Definitions Section.
References	Former Section 15 included in the References Section.
Former Appendix A	Created individual documents for the forms, with the exception of Forms G, H, and M.
Former Form G	Was intentionally blank, therefore not created.
Former Form H	Assigned to Form TD-4810P-18-F01, "Form H - Direct Examination Data Sheet"
Former Form M	Assigned to Form TD-4810S-F03, "Form M - Integrity Management Exception Report"
Appendix E	Created new Appendix E, and incorporated former Table 2 contents.
Document Contact	Changed to Bryon Winget

Internal Corrosion Direct Assessment (Former RMP-10)

REVISION NOTES (continued)

RMP-10 Revision Notes

Rev No	Date	Description	Prepared by	Concur	Concur	Concur	Concur	Approved by
2	8/18/12	See Change Form	BDWN	K1KI	FAD1	B2BY	SLHB	RIT4
			Project engineer	Risk Management Supervisor	Manager, Integrity Management Engineering	Director, Transmission Integrity Management	Vice President, Managing Director, Law	Vice President, Public Safety & Integrity Management
3	9/29/2014	See Change Form	DDHK	-	FAD1	ECCA	SLHB	S1ST
			Principal Engineer, Direct Assessment Engineering	Manager, Transmission Integrity Management Engineering -	Manager, Transmission Integrity Management	Senior Director, Asset Knowledge and Integrity Management	Vice President, Managing Director, Law	Sumeet Singh, Vice President, Asset and Risk Management
4	8/5/2015	Added Wet Gas	DDHK	JSJA	GTK2	ECCA	SLHB	S1ST
			Principal Engineer, Direct Assessment Engineering	Manager, Transmission Integrity Management Engineering	Director Transmission Integrity Management	Senior Director, Asset Knowledge and Integrity Management	Vice President, Managing Director, Law	Sumeet Singh, Vice President, Asset and Risk Management

Internal Corrosion Direct Assessment (Former RMP-10)

Appendix A, Acronyms and Abbreviations

Page 1 of 2

AC	Alternating Current
ASNT	American Society for Nondestructive Testing
C	Considered
CIS	Close Interval Survey
Cl	Chlorine
CNDDDB	California Natural Diversity Database
CP	Cathodic Protection
CR	Corrosion Rate
D	Desired
DE	Direct Examination
ICDA	Dry Gas Internal Corrosion Direct Assessment, interchangeable with ICDA in this utility procedure
DOT	U.S. Department Of Transportation
DSAW	Double Submerged Arc Welded
ECDA	External Corrosion Direct Assessment
ER	Electric Resistance
ERW	Electric Resistance Welded
FAQ	Frequently Asked Questions
FBE	Fusion Bonded Epoxy
Fe	Iron
g	Gravity
GIS	Geographical Information System
GPS	Global Positioning System
GSO	Gas Systems Operations
GT&D	Gas Transmission and Distribution
HAA	Hot Applied Asphalt
HCA	High Consequence Area
ICDA-PM	ICDA Project Manager
ICPM	Internal Corrosion Prediction Model(s)
ID	Inner Diameter
ILI	In-Line Inspection
LPR	Linear Polarization Resistance
MAOP	Maximum Allowable Operating Pressure (psig)
MIC	Microbiologically Influenced Corrosion
mil	one-thousandth of an inch
MMSCF/D	Million Standard Cubic Feet per Day
Mn	Manganese
MP	Mile post
MT	Magnetic Particle Testing
MW	Molecular weight

Internal Corrosion Direct Assessment (Former RMP-10)

Appendix A, Acronyms and Abbreviations

Page 2 of 2

N/R	Not required
NACE	National Association of Corrosion Engineers
NAD83	North American Datum of 1983
NDE	Non-Destructive Evaluation
OP	Operating Pressure
P	Pressure in psi
P/S	Pipe to Soil
PCB	Polychlorinated biphenyl
Pf	Predicted failure pressure
PG&E	Pacific Gas & Electric Company
pH	Potential Hydrogen - measure of acid/base
PLE	Pipeline engineer
PLM	Pipeline Machinery International
PSTP	Pressure at standard temperature and pressure
PT	Penetrant testing
R (equations)	Universal Gas Constant
R (forms)	Required
RL	Remaining Life
RSTRENG	Software to calculate Remaining Strength of externally corroded pipe
RT	Radiographic testing
SCC	Stress Corrosion Cracking
SF	Safety Factor
SF _{corr}	Safety Factor of Corroded Area
SF _{dr}	Safety Factor Design Requirements
SMLS	Seamless Steel Pipe
SMYS	Specified Minimum Yield Stress
SPT	Schlumberger-owned company SPT provides tools to measure flow rates
SSAW	Spiral Submerged Arc Welding
STA	Senior Technical Advisor
T	Temperature (degrees Fahrenheit)
t	Actual uncorroded wall thickness
TIMP	Transmission Integrity Management Program
TR	Temperature (degrees Rankine)
TSTP	Temperature at standard temperature and pressure
USGS	United States Geological Survey
UT	Ultrasonic Testing
UTM	Universal Transverse Mercator
YP	Yield pressure
Z	Compressibility factor

Internal Corrosion Direct Assessment (Former RMP-10)

Appendix B, Pre-Assessment Data Collection

Page 1 of 4

Table B-1. Data for Use of ICDA Methodology

ID#	Data Element	Required/Desired	Feasibility Assessment	Identification of ICDA Regions	Use & Interpretation of Results
1.	PIPE-RELATED				
1.1	Diameter	REQUIRED	Internal diameter must be within flow model range.		Used in flow calculations to determine the critical inclination angle past which liquid carry-over is not expected. New critical inclination angles should be calculated for any length with a significant change.
1.2	Wall thickness	REQUIRED			Required to calculate the internal diameter (see 1.1). Also, impacts critical defect size and remaining life prediction of results.
1.3	Internal Coatings	REQUIRED	ICDA not appropriate for locations with internal corrosion protective coatings. The presence of flow coatings should also be considered.		Approved alternative internal corrosion integrity assessment method must be selected for lengths containing internal coatings.
1.4	Seam type	REQUIRED	If pre-1970 low-frequency electric resistance welded (ERW) or flash welded pipe located along the bottom half of the pipeline, ICDA may not be appropriate.		Location with pre-1970 low-frequency electric resistance welded (ERW) or flash welded pipe with increase selective seam corrosion susceptibility may require separate consideration.
1.5	Material and grade	Desired*	ICDA may not be appropriate for nonferrous materials.		Special consideration should be given to locations where dissimilar metals are joined. Can create local corrosion cells when exposed to the environment.
1.6	Year manufactured	Desired			Older pipe materials typically have lower toughness levels, which reduces critical defect size and remaining life predictions.
2.	CONSTRUCTION-RELATED				
2.1	Year installed	REQUIRED	ICDA will not find corrosion from previous service (e.g., reclaimed pipe).		Impacts corrosion rate estimates.
2.2	Type and locations of current and historic (removed) inlets and outlets, tie-ins, taps, insulating joints, drains, drips, cast iron components. Locations, data on any route changes/modifications.	REQUIRED	1) Consider economic implications of applying ICDA to pipeline with numerous inlets. 2) Locations of drips, drains or other features where liquid hold-up may occur must be identified. 3) Special consideration should be given to locations at which dissimilar metals are connected.	Define new regions at each current or historic inlet. Outlets (current and historic) should also be used in region definition if it is possible there has been liquid input at these locations.	May impact interpretation of results; dissimilar metals may create local corrosion cells at points of contact. Information on orientation of features may assist in identification of those necessary to examine for internal corrosion.
2.3	Locations of compressors, and valves	REQUIRED		Should be considered during region definition; significant differences in superficial gas velocity may trigger new region definitions or should be considered in region analysis. Anywhere where liquid could condense should also be considered.	Use in flow calculations to determine the critical angle past which liquid carry-over is not expected. Because critical inclination angle is sensitive to differences in pressure, new critical inclination angles are calculated for lengths with significant changes in flow velocity.
2.4	Locations of road and water crossings (including roads no longer in service) and any associated casings/ river weights and anchors	REQUIRED	Consider economic and environmental implications of applying ICDA to lengths of pipe containing multiple sites at difficult to access locations. May significantly restrict the <i>Direct Examination Step</i> . Additional tools and other assessment activities may be required.		Special attention should be given to elevation changes at these locations; pipe depth measurements may be necessary to avoid extrapolating nearby results to inaccessible regions, which could introduce unacceptable error for ICDA.
2.5	Route maps/aerial photos	REQUIRED	Assists in pipeline locating; precise location data required.	May provide information about route that would be useful to region definition.	Typically contain pipeline data that facilitate ICDA. Essential to obtain coordinates of precise route location for purposes of elevation profiling with GIS/ USGS.

Internal Corrosion Direct Assessment (Former RMP-10)

Appendix B, Pre-Assessment Data Collection

Page 2 of 4

Table B-1. Data for Use of ICDA Methodology (continued)

ID#	Data Element	Required/Desired	Feasibility Assessment	Identification of ICDA Regions	Use & Interpretation of Results
2. CONSTRUCTION-RELATED (continued)					
2.6	Construction practices	Desired	ICDA not desired for pipeline known or suspected to have experienced internal corrosion prior to or during installation. Mechanical damage may preclude use of ICDA.		
2.7	Proximity to other pipelines, structures, high voltage electric transmission lines, and rail crossings	Desired			Affects site selection. Could make direct examinations difficult. May be associated with pipe depth changes. Provides critical information for use during direct examinations.
2.8	Locations of accessories such as sampling points and temperature and pressure gauges	REQUIRED*			Provides locations where samples may have been or could be collected. Provides temperature and pressure at known locations that can be compared with modeling results.
3. TOPOGRAPHICAL DATA					
3.1	USGS maps or GIS surveys	REQUIRED	An accurate elevation profile (sub-meter) is essential to ICDA. Tool used must be able to discern all important inclination angles. 1) If GIS is used, static or other high accuracy and precision method is required and sufficient data must be collected. Consider economic implications. 2) USGS data must have sufficient resolution. If USGS data is used, it may be necessary to supplement with quality GIS measurements in important locations (i.e., beginning of line to first site).		Locations of ALL low points must be identified. When collecting GIS (Geographic Information System) or USGS (U.S. Geological Survey) data, include marker locations (i.e., road and river crossings) in the comment section of the inclination spreadsheet, for future later reference during direct examinations.
3.2	Locations of exposed pipe, drips and crossovers	REQUIRED		Each exposed pipe, drip and crossover is considered its own location and will be examined.	Locations of all exposed pipe, drips and crossovers must be identified
3.3	Location of elevation changes, roads, rivers, drains, valves, drips, sags, manifolds, dead-legs, or traps	REQUIRED	An accurate and precise inclination profile is required. If the tool used for data collection does not have sufficient discernment of these features it must be supplemented by pipe depth measurements, static GIS, and/ or another tool which can discern pipeline elevation.		Special attention must be paid to these changes, which are not adequately captured in many topographical surveys. At these locations, pipe depth measurements may be necessary, as the elevation of the pipeline is likely to vary from the surface elevation.
3.4	HCA #s	REQUIRED			The location of HCAs is necessary to determine what special requirements must be taken for a covered segment (i.e. shorter re-assessment interval, continual monitoring, etc.)
3.5	Depth of cover	Desired	Depth of cover measurements are strongly recommended. These must be coordinated precisely with GIS or other data.		May impact success of ICDA. If significant inclinations are not captured, site selections are not expected to be accurate. It is recommended to collect pipe depth measurements simultaneous with GIS to avoid alignment issues.
4. OPERATIONAL DATA					
4.1	Pipeline operating temperature	REQUIRED	Must be within flow model range.	Any significant changes (i.e., frozen ground) require consideration as these could affect liquid hold-up location.	Use in flow calculations to determine the largest critical inclination angle past which liquid carry-over is not expected. New critical inclination angles should be calculated for any length with a significant change.
4.2	Pipeline operating pressures	REQUIRED	Must be within flow model range.	Significant changes in pressure (i.e., due to compressor) may trigger new ICDA regions.	Collect minimum and maximum operating pressures. Use in flow calculations to determine the largest critical inclination angle past which liquid carry-over is not expected. New critical inclination angles should be calculated for any length with a significant change.

Internal Corrosion Direct Assessment (Former RMP-10)

Appendix B, Pre-Assessment Data Collection

Page 3 of 4

Table B-1. Data for Use of ICDA Methodology (continued)

ID#	Data Element	Required/Desired	Feasibility Assessment	Identification of ICDA Regions	Use & Interpretation of Results
4. OPERATIONAL DATA (continued)					
4.3	Pipeline operating flow rates	REQUIRED	Must be within flow model range.	New regions are defined at current and historic inlets as these locations offer renewed liquid input potential. In case of bi-directional flow, regions are defined for each gas flow direction.	Collect minimum and maximum flow rates at minimum and maximum operating pressures for all inlets and outlets. 1) Use in flow calculations to determine the largest critical inclination angle past which liquid carry-over is not expected. New critical inclination angles should be calculated for any length with a significant change. 2) Range of all gas velocities must be known. 3) Periods of low/no flow must be considered.
4.4	Corrosion inhibitor solubility (electrolyte/ oil), carrier (glycol/ aromatic), point of injection, dose rate, years of treatment, monitoring/ detection of inhibitor in any downstream liquids.	REQUIRED	Pipeline should not have a history of internal corrosion inhibitor use. If there is any history, technical justification must be provided.		May impact ICDA in unknown ways. If inhibitor provides partial but incomplete pipeline protection, ICDA may not identify the most corroded locations. In these cases an alternative technique should be used.
4.5	Type of dehydration	REQUIRED	Type of dehydration should be considered.		Some dehydrating agents may encourage formation of sludge and solids or leave other residues. These may increase or decrease corrosion in locations at which they collect.
4.6	Service history	REQUIRED	If pipeline has been converted from a service for which ICDA is not applicable (e.g., crude oil, products) ICDA is not suitable.		
4.7	Operating stress levels and fluctuations (% SMYS)	REQUIRED			Impacts critical flaw size and remaining life predictions.
4.8	Data on liquid upsets (see 49 CFR §192.927 (c)(1)(iii))	REQUIRED	1) Dry gas ICDA is intended for nominally dry gas pipelines. 2) Information on upsets may help anticipate extent of internal corrosion and possibility for any non-stratified flow conditions. 3) If data is not available on upsets, they must be assured to have occurred at each entry point	If liquid is known or suspected to have entered the line from outlets, these should be included in region definition.	Collect data on liquid upsets, including frequency (intermittent/ chronic), nature of liquid, volume (if known), location, and potential damage resulting from these upset conditions. History of liquids in the line is useful in assessing likelihood and possible severity of internal corrosion in the pipeline. The dry gas ICDA method is based on assumption of stratified flow.
5. MONITORING DATA					
5.1	Corrosion monitoring	REQUIRED	1) Provides important supplementary information for ICDA. 2) May provide information on presence and rate of internal corrosion. 3) Useful in defining re-assessment intervals/ future monitoring.		Collect locations and information from monitoring programs (coupons, electric resistance (ER)/linear polarization resistance (LPR) probes, leak surveys, etc.)
5.2	Gas analyses (particularly water vapor, hydrogen sulfide, carbon dioxide, and oxygen) see 49 CFR §192.927 (c)(1)(i)	REQUIRED	Dry gas ICDA is intended for normally dry gas pipelines, which implies normal operation at temperatures well above water dew point. Gas composition factors that may result in accelerated corrosion rate should be evaluated.		Operation of the pipe at temperature close to the water dew point may cause top of the line corrosion in locations not identified by dry gas - ICDA. Presence of CO ₂ , H ₂ S, or O ₂ may accelerate internal corrosion. Their effects must be considered.
5.3	Bacteria culture test records	Desired			The impact of bacteria on internal corrosion should be considered.
5.4	Liquid chemistry (including free water, dissolved gases, and chlorides)	REQUIRED			The liquid chemistry impacts that corrosion rate.

Internal Corrosion Direct Assessment (Former RMP-10)

Appendix B, Pre-Assessment Data Collection

Page 4 of 4

Table B-1. Data for Use of ICDA Methodology (continued)

ID#	Data Element	Required/Desired	Feasibility Assessment	Identification of ICDA Regions	Use & Interpretation of Results
6. INSPECTION AND REPAIR DATA					
6.1	Pipeline inspection reports – excavation	REQUIRED	Dry gas ICDA may not be applicable for pipelines with history of internal corrosion on the top of the pipeline.		Collect NDE and visual inspection reports. May impact repair; remediation, replacement schedules.
6.2	Repair history/ records.	REQUIRED			Collect repair history and records – such as steel/ composite repair sleeves, repair locations, etc. Repaired pipeline may mask an internal corrosion problem. For locations which are to be detail examined it is essential to know when excavated pipe has been repaired in the past and its condition previous to repair. Use this information in combination with current direct examinations in making further site selections.
6.3	Leak/rupture history (internal corrosion)	REQUIRED			Collect location and nature of leaks and failures. This is essential for ICDA site selection. Prior internal (or suspected internal) corrosion leaks must be considered concurrent with direct examinations in making further site selections.
6.4	Hydrostatic test	REQUIRED			Collect hydrostatic data (dates, pressures, water quality). Provides information on past presence of water.
6.5	Presence and analysis of solids and liquids	REQUIRED	Pipelines that contain accumulations of solids, sludge, or scale should not be assessed using Dry Gas ICDA, unless the influence of those materials has been carefully evaluated.		Document presence of solids and liquids in the pipe. If available, include analytical data of all removed sludge, liquids when cleaning pigs were employed or from liquid separators, hydrators, etc. and the analysis performed to determine the chemical properties and corrosivity, of the removed products. The presence of solids, sludge, and scale may affect the ability to predict where internal corrosion will occur.
6.6	Prior integrity-related activities	REQUIRED			Collect locations, frequency, dates, and results of other prior integrity-related activities and analyses, such as prior ICDA or LI (including ILI from mainlines attached to legs on which ICDA is being performed).
6.7	Prior maintenance pigging	REQUIRED	Dry gas ICDA is not intended for pipelines that have been or are currently being pigged. Pipelines subjected to regular maintenance pigging (i.e., annual or more frequent basis) should not be assessed using ICDA.		Collect locations, frequency, and dates of prior maintenance pigging. Maintenance pigging affects where liquids collect, which directly affects the distribution of internal corrosion in a way not predicted by dry gas ICDA. The operator must provide technical justification when dry gas ICDA is applied to a pipeline that has any history of routine maintenance pigging.

Table B-2. Possible Effects of Solids and Sludge on Pipeline Internal Corrosion

	Action	Effect
1	Retain water inside a porous matrix or under a solid layer	Increases corrosion
2	Attract water through hygroscopic properties and/ or deliquescence	Increases corrosion
3	Formation of a concentration cell (i.e., under deposit corrosion)	Increases corrosion
4	Formation of a protective layer	Decreases corrosion

Table B-3. Design Requirements by Area Classification

Area Class	% SMYS	SFDR
1	0.72	1 39
2	0.6	1.67
3	0.5	2 00
4	0.4	2 50

Internal Corrosion Direct Assessment (Former RMP-10)

Appendix C, Examples of Pipeline Inclinations and Critical Angle Calculations (NACE Appendix A) Page 1 of 1

Elevation and Inclination vs. Stationing




Figure C-1. Sample Plot of Inclination, Elevation, and Critical Angle for a Pipe Segment

Internal Corrosion Direct Assessment (Former RMP-10)

Appendix D, Triggers for Internal Corrosion Corrective Work

Page 1 of 1

TRIGGERS FOR INTERNAL CORROSION CORRECTIVE WORK

The following attributes for establishing internal corrosion control are hereby proposed as a basis for when additional action should be taken. An out-of-specification reading would be the basis upon which actions are required. Once these limits or triggers are programmed into PLM an automatic work request will be generated to respond to the out of tolerance attribute. The possible actions taken are those listed below, and are listed in order of decreasing preference. A single action or multiple actions can be taken.

Normal sampling frequency for Gas Gathering pipelines are provided in the table below. Normal sampling frequency for Local Transmission and Backbone Transmission is lower, as provided in the table. Similarly, revised sampling frequencies based on documented evidence of no water being present for at least 3 consecutive times are provided in Footnote 1.

Table D-1. Triggers for Internal Corrosion Corrective Work for all CGT Pipelines.

Entry #	Species	Limit or Trigger	Gas Gathering PPL Normal Test Frequency (1)	Local Trans PPL - Normal Test Frequency (1)	Backbone PPL - Normal Test Frequency (1)
1	Corrosometer Probes	>2 0 mpy	Bimonthly	Semi-annually	Annually
---	Water Sampling (2)	---	---		
2	Fe	>30 ppm in water sample	Quarterly	Semi-annually	Annually
3	Mn	>2 0 ppm in water sample	Quarterly	Semi-annually	Annually
4	pH	< 6.0 as measured in water sample	Quarterly	Semi-annually	Annually
5	Conductivity	>20,000 micro-Siemens/cm	Quarterly	Semi-annually	Annually
6	Cl ⁻	>30,000 ppm	Quarterly	Semi-annually	Annually
7	Inhibitor (2)	Present at <100 ppm	Quarterly	Semi-annually	Annually
8	Microbes – (via serial dilution)	> 1000 counts/ml	Semi annually (every 6-months)	Semi-annually	Annually
---	Gas Sampling	---	---		
9	CO ₂	Partial pressure > 7 psi, with water present. Or >1 0 % concentration by volume.	As Needed –testing based on other test results also.	As Needed – testing based on other test results also.	As Needed – testing based on other test results also.
10	H ₂ S	Partial pressure > 0.03 psi with water present	As Needed – testing based on other test results also.	As Needed – testing based on other test results also.	As Needed – testing based on other test results also.

1. When water testing at the normal frequency shows that there is no water present for 3 consecutive sample periods, then the water sampling frequency can be decreased. For gas gathering the water sampling frequency can be decreased to 1 time per year, for Local Transmission to 1 time per year, and for Backbone Transmission to 1 time every 3 years. These revised frequencies should not exceed these limits in order to help maintain pipeline safety, and to meet the intent of the new Pipeline Safety Act. Note that for Line 300 South, the sampling frequency is 1 time per month. This is for environmental and personnel safety reasons (PCB's) and **not** because of internal corrosion concerns.
2. All water samples should also be tested for the presence of inhibitor, to insure the substance is reaching the points of interest, and to verify the "reachout" or dispersal range of the chemical. Active ingredient in Baker Petrolite CGO 50 inhibitor is thioamide. A test for this thioamide substance is currently being developed and evaluated for practicality.

File Name <Triggers For Internal Corrosion Corrective Work Reformatted For ICDA Procedure rtf>

Dave Aguiar
CGT Corrosion Engineer
925-974-4262
1/3/2005

Internal Corrosion Direct Assessment (Former RMP-10)

Appendix E, Direct Examination Data Collection Requirements

Page 1 of 2

Table E-1. Direct Examination Data Collection Requirements.

Data Element	Data Type	Required	Description
1.0 Before Coating Removal			
1.1	Native Soil Type	R	Check the appropriate box to determine the type of soil the pipe is bedded in. The reference location shall be the middle of the bell hole length at the springline location. Also, in the comments section record the type of soil the pipe is bedded in using the United Soil Classification (USC) system. Clayey loam, clayey sandy loam, etc.
1.2	Existing Coating Type	R	Report the existing coating type, its approximate thickness, and the number of layers. For reference use the middle of the excavation length at the springline of the pipe.
1.3	Holiday Testing	R	This test allows for electrical identification of location and size of coating holidays, and is particularly valuable in identifying areas to pay special attention to during coating removal. The holidays should be mapped electrically unless the coating is sufficiently degraded to where it is obvious where the holidays are. These areas could provide significant evidence and help in determining the root cause of any corrosion that is found. In addition these areas could be critical in determining if the corrosion is active or inactive.
1.4	Measurement of pipe to soil potential	R	These measurements shall be performed in accordance with NACE Standard TM0497. The reference electrode shall be placed in the bank of the excavation within 1-2 inches of the coating. These potentials may help identify dynamic stray currents, as well as help in determining the root cause of any corrosion present (active vs. inactive).
1.5	Soil Resistivity	R	Soil resistivity measurements: (1) 4-pin method: The pin alignment shall be taken transverse to the pipe. The nearest probe shall be at least 10 feet from the pipe. Pin spacing shall approximate the pipe centerline depth. This is intended to be a measurement of native (original) soil conditions. (2) Soil Box: The soil desired here is that in which the pipe is bedded at the springline location in the middle of the excavation length. Note whether the soil is native or sand.
1.6	Soil Sample	R	The soil immediately adjacent to the pipe surface shall be collected with a clean spatula or trowel and placed in a 16 oz. plastic jar with a plastic lid. The soil desired here is that in which the pipe is bedded at the springline location in the middle of the excavation length. In some cases special samples must be obtained in-situ using a "spoon" that will keep the sample confined. The data will be used for determining the soil corrosivity using a risk based weight-function model, and should be used for prioritizing excavations within the same priority. The sample jar should be packed full to displace as much air as possible. Tightly close the jar, seal with plastic tape or equivalent and using a permanent marker or label to record the sample location on both jar and lid. See Appendix A.
1.7	Groundwater Samples	R	Take groundwater samples if water is present in the excavation. Water should always be collected from the open ditch when possible. Completely fill the plastic jar and seal and identify location as described above. For special situations it will be used for determining the bulk groundwater chemical properties.
1.8	Coating Condition	R	Document the general coating condition. Three conditions could exist (1) Coating is in good condition and completely adhered to pipe; (2) Coating partially disbonded and/or degraded; (3) The coating is significantly disbonded or missing, i.e., most of it comes off with the soil. Note: If no degradation is found, write a note in the comments section reflecting this.
1.9	Map of Coating Degradation	R	Note in the map the location of all coating holidays, calcareous deposits, etc. The zero reference shall be the farthest upstream location that is inspected.
1.10	Photo documentation	R	Document the coating condition with a digital camera. Photos shall have ruler or other device to determine magnification of photographs showing details of the pipe and coating condition. The minimum requirements shall be to document the following: <ul style="list-style-type: none"> The type of cover Macros showing the cross-section of the excavation (depth of pavement, soil strata, etc.); cross section showing the strata under the pipe especially if rocks are present. Macros of areas where the jeep test shows holidays As-found condition of the coating after excavation is complete General condition of coating Showing the overall presence or absence of calcareous deposits after the coating has been completely removed but prior to sandblasting. Presence or absence of rocks embedded in the coating (preferably at the 6 00 position) Pitting before and after sandblasting Any unusual characteristics of the pipe or excavation After recoating Documenting the as-left condition of the site Macro as well as perspective views shall be recorded. The photo log on page 9 of 10 of the H-form shall be filled out with any necessary descriptions of the photographed areas.
1.11	Coating Sample	R	Two samples of the coating shall be obtained. One will be sent to a lab for asbestos testing. The other sample will be stored for physical examination and aid in determining root cause. This sample may also be used to determine the electrical and physical properties of the coating as well as for performing microbial tests. This sample shall be obtained from an area where the worst pipe damage was found, if possible. This sample shall be given to the PE
1.12	Under coating liquid pH analysis	R	If any liquid is detected underneath the coating the pH shall be determined with pH litmus paper. This test infers the relative level of CP reaching the pipe surface.
1.13	Corrosion Product Removal	R	Carefully remove any corrosion deposit for analysis. The presence or absence of corrosive species in the corrosion products can guide the root cause analysis. Analysis may include, but is not limited to, MIC testing, chemical testing, and in some cases XRD testing. MIC testing is required for corrosion products when corrosion greater than 20% is found. Note in comments section if MIC testing was performed and attach results to H-form
1.14	Soil pH	R	Obtain soil pH reading at the upstream and downstream ends of the bell hole using the Sb electrode. This must be done in the soil the pipe is bedded in. Helps determine the corrosivity of the soil.

Internal Corrosion Direct Assessment (Former RMP-10)

Appendix E, Direct Examination Data Collection Requirements

Page 2 of 2

Table E-1. Direct Examination Data Collection Requirements (continued)

Data Element	Data Type	Required	Description
2.0 After Coating Removal			
2.1	Pipe Temperature & Pipe Diameter	D	Measure the bare pipe surface temperature. This factors into the tendency for coating to disbond and SCC susceptibility. Measure the circumference of the pipe using a pi tape or other suitable device and compute the actual outside diameter of the pipe.
2.2	Weld Seam Identification	D	The type of weld seam shall be identified and recorded. It will be used to compare with GSAVE, and the presence of brittle seam welds could also be determined. If the seam type cannot be determined, check that box. In some cases it will be necessary to perform a macro etch to locate and characterize the weld type and condition. The macro will only be done when specifically called for by the PE Recoating of the pipe and backfilling of the bell hole will not be allowed unless the long seam has been identified or there is no external corrosion.
2.3	Girth Weld Coordinates	R for ILI	This is required for ILI inspections. ILI keys on the nearest girth weld to determine the location of the bell hole and to compare to ILI girth weld data.
2.4	Other Damage	R	Other damage to the pipe surface that can be visually detected shall be recorded, and immediately reported to PG&E. Examples of such damage would include gouges, cracking, dents and out of roundness.
2.5	UT Wall Thickness Measurements	R	Ultrasonic wall thickness shall be taken at every quadrant on the pipe to establish original/nominal wall thickness. In cases where an ICDA pre-assessment has been performed, a UT grid shall also be obtained at the 6:00 location for a length of 1-foot circumferential by 1-foot axial. Grid size shall be 1"x1". The minimum thickness measured in each grid box shall be recorded. The grid shall be located at the low end of the pipe. This ICDA grid and angle of inclination shall be recorded on page 6 of 10 on the H-form.
2.6	Wet Fluorescent Magnetic Particle Inspection	R	For determining the presence or absence of SCC this test shall be performed. Only the AC yoke method shall be used. Surface preparation shall be light sandblasting. On occasion the PE may require walnut shell blasting. Dry powder methods are not acceptable. Direct electric current methods are not acceptable. All indications shall be photo documented under both black and white light and the photos included in the report. The PG&E PM shall be notified immediately of any indications found.
2.7	Photographic Documentation of Corroded Area	R	The corroded surface shall be photographed, preferably with a digital camera to document the morphology and extent of the corrosion. The photo log on page 9 of 10 of the H-form shall be filled out with any necessary descriptions of the photographed areas.
2.8	Overview Map Of Corroded Area.	R	An overview map of the corroded area shall be sketched out onto the form. Enough detail shall be included to sufficiently document where and how large the corroded areas are. The zero reference point shall be the farthest upstream location that is inspected.
Form H, Page 3 of 10	Excavation Drawing	D	The pipeline inclination angle and the depth profile shall be measured and recorded at each end and in the middle of the bell hole. The inclination angle shall be recorded in the boxes above the grid, and the depth profile shall be measured and documented in the grid.
Form H, Pages 4 and 5 of 10	Pit Depth Measurement Grid Sheets	R	Corrosion damage shall be measured with sufficient detail to enable accurate RSTRENG analyses of the corrosion area. A grid of wall loss measurements shall be taken over the entire corroded areas. The grid shall be oriented so that columns are circumferentially oriented on the pipe and the rows lie parallel to the longitudinal axis of the pipe. The grid size should be sufficiently fine to document the variation of wall thickness but in no case shall be greater than a one-inch mesh. The grids shall be documented on pages 4 of 10 and 5 of 10 on the H-Form. Note: If no corrosion >20% is found, a note in a text box on the grid is required stating "No Corrosion >20% Found".
3.0 Pipe Recoat Data			
3.1	Sandblast Media	R	Record the type of media used – sand, grit, or copper slag are all acceptable. Use of shot is prohibited. Also record the final anchor profile measurement using the TesTex Press-O-Film tape method. Verify conformance to SSPC SP-10 near white metal surface condition.
3.2	Re-coating Type	R	Record the coating type used to recoat the pipe.
3.3	Environmental Conditions	R	Document the relative humidity, temp, dew point, etc., at the time of coating. For epoxy systems, the pipe must be over 50 degrees F, at least 5 degrees F above the dew point and the relative humidity must be less than 80%.
3.4	Repair Coating Hardness	R	Epoxy systems: measure and record the final hardness before the pipe has been released for burial.
3.5	Coating Thickness	R	Measure the coating thickness at the locations given. Each clock position listed shall be the average of 3 readings within a 4 cm circle. The repair coating shall be holiday tested and all holidays must be repaired and retested. It is preferable to repair holidays using the same coating system, although alternative repair systems can be acceptable. The PG&E PE must approve all alternative repair systems.
3.6	Coupon Test Station Installation	R	Document the type of test station left behind. For coupons, it is recommended that the commissioning should begin no sooner than 3 months after installation. The test station should be installed at the extreme end of the bell hole adjacent to or in the "old" coating that is NOT being reconditioned. The coupon test station shall be installed per PG&E Gas Standard & Specification O-10.2 in a minimum of 3'x3'x3' cube of native soil. If the dig will require import backfill, enough native soils shall be retained to satisfy the 3' cube.
3.7	Backfill Material	R	Note what material was used for backfill and whether or not pipe protection was used.
3.8	P/S Readings	R	Perform at least 1 P/S on reading over the pipeline after backfilling but BEFORE paving or any concrete work is done. In some cases perform a local "on" survey and record the results.
3.9	Site Sketch	R	A sketch of the site arrangement shall be made, showing the inspected area as well as measured distances from physical features such as roads, buildings, distance from upstream girth weld (if available), etc. The purpose would be to be able to determine the location using physical markers in the field (without using GPS) should the area be paved over, and to confirm the locations of those structures in GSAVE.

Attachment 1, ICDA Form A - Data Collection Example

PROJECT INFORMATION									
Project Name: _____		Date: _____		Project Manager: _____					
Line Number: _____		Starting Mile Point: _____		Ending Mile Point: _____					
R = Required, D = Desired, C = Considered, N/R = Not Required. Data Sources: Division/Archive Files, GIS, Field, Pipeline Databases, Maps, Other									
ID #	Data Element Description	Requirements				Data Sources	Sign Off	Data Obtained	Comments
		Need	Inspection Tool	Region Selection	Interpretation Analysis				
1.0 Pipe-Related									
1.1	Diameter	R	R	C	R				
1.2	Wall thickness	R	R	N/R	R				
1.3	Internal Coatings	R	R	N/R	R				
1.4	Seam Type	D	C	N/R	C				
1.5	Material and grade	D*	C	C	C				
1.6	Year manufactured	D	N/R	N/R	R				
2.0 Construction-Related									
2.1	Year installed	R	R	N/R	R				
2.2	Type and locations of current and historic (removed) inlets and outlets, tie-ins, taps, insulating joints, drains, drips, cast iron components. Locations, data on any route changes/modifications.	R	R	R	R				
2.3	Location compressors and valves	R	N/R	R	C				
2.4	Locations of road and water crossings and any associated casings/river weirs and anchors	R	C	N/R	R				
2.5	Route maps/aerial photos	R	R	C	R				

ID #	Data Element Description	Requirements				Data Sources	Sign Off	Data Obtained	Comments
		Need	Inspection Tool	Region Selection	Interpretation Analysis				
2.0 Construction-Related (continued)									
2.6	Construction practices	D	C	N/R	C				
2.7	Proximity to other pipelines structures, HV electric transmission lines and rail crossing	D	N/R	N/R	C				
2.8	Locations of accessories such as sampling points and temperature and pressure gauges	R*	N/R	R	R				
3.0 Topographical Data									
3.1	USGS maps or GIS surveys	R	R	C	R				
3.2	Locations of exposed pipe, drips, and crossovers	R	R	R	C				
3.3	Locations of elevation changes, roads, rivers, drains, valves, drips, sags, manifolds, dead-legs, or traps	R	R	N/R	C				
3.4	HCA #s	R	C	N/R	R				
3.5	Depth of cover	D	C	N/R	C				
4.0 Operational Data									
4.1	Pipeline operating temperature	R	R	C	R				
4.2	Pipeline operating pressures	R	R	C	R				
4.3	Pipeline operating flow rates	R	R	C	C				
4.4	Corrosion inhibitor solubility, carrier, point of injection, dose rate, years of treatment, monitoring, detection of inhibitor in downstream facilities	R	R	C	C				
4.5	Type of dehydration	R	R	N/R	C				
4.6	Service history	R	R	C	C				

Attachment 1, ICDA Form A - Data Collection Example

ID #	Data Element Description	Requirements				Data Sources	Data Obtained	Comments
		Need	Inspection Tool	Region Selection	Interpretation Analysis			
4.0 Operational Data (continued)								
4.7	Operating stress levels and fluctuations (% of SMYS)	R	NR	N/R	R			
4.8	Data on liquid upsets (See 49 CFR §192.927(c)(1)(iii))	R	C	C	C			
5.0 Monitoring Data								
5.1	Corrosion monitoring	R	R	N/R	C			
5.2	Gas analyses (particularly water vapor, hydrogen sulfide, carbon dioxide, and oxygen)	R	C	N/R	R			
5.3	Bacteria culture test records	R	C	N/R	R			
5.4	Liquid chemistry	R	C	R	R			
6.0 Inspection And Repair Data								
6.1	Pipeline inspection reports-excavation	R	R	N/R	C			
6.2	Repair history/records	R	C	C	R			
6.3	Leak/rupture history (internal corrosion)	R	C	C	R			
6.4	Hydrostatic test	R	C	C	R			
6.5	Presence of solids and liquids	R	R	C	C			
6.6	Prior integrity-related activities	R	R	N/R	R			
6.7	Prior maintenance pigging	R	R	R	R			
*Only required when additional WG-ICDA requirements are being applied.								
Sufficient Data: <input type="checkbox"/> YES <input type="checkbox"/> NO								
ICDA Project Engineer: _____		Signature: _____			Date (MM/DD/YYYY): _____			
DA Engineering Supervisor: _____		Signature: _____			Date (MM/DD/YYYY): _____			

REVISION NOTES

Where?	What Changed?
All	This is a new attachment.

Attachment 2, ICDA Form B - ICDA Pre-Assessment Meeting Example

PROJECT INFORMATION	
Project Name: <input type="text"/>	Date: <input type="text"/>
Starting Mile Point: <input type="text"/>	Project Engineer/Field Engineer: <input type="text"/>
Ending Mile Point: <input type="text"/>	Project Manager: <input type="text"/>

Purpose: To understand the pipeline maintenance history from a local maintenance perspective.

Recommended people to interview:

Pipeline Engineers, LT Superintendent, Corrosion Mechanic, T&R Supervisor, District Superintendent, Environmental/Land Department, and Division Engineer. Some retirees may also need to be interviewed.

Attending: <input type="text"/>
Absent: <input type="text"/>

	Questions	Responses
A. General Maintenance Practices		
1.	Past Repair History – Any history of questionable repairs or decisions not to repair? Need to listen for story and then check Form A/pipe inspection forms.	<input type="text"/>
2.	Records or oral history of shorted pipes?	<input type="text"/>
3.	Past Operating History – Check with Gas Control for operating history with regard to pressures and outages that were taken for repairs.	<input type="text"/>
B. External Corrosion Control Issues		
1.	Type of CP protection (rectifier or galvanic anodes, bonds, current sources). How do you interrupt?	<input type="text"/>
2.	Past CP history – Where are the protection problems, if any? Have compliance points been added or deleted over the years? If so, where?	<input type="text"/>
3.	Stray Current issues/history. Where are the areas believed to be influenced by foreign DC current sources or pipelines? What is the evidence to support that possible influence?	<input type="text"/>
4.	Are there any insulators on the subject lines? Which ones are operational, which ones have bonded, and which ones have failed? What is the history in terms of known failed insulators?	<input type="text"/>
5.	Very Important – Where have we sustained corrosion damage on the subject lines? What was believed to be the cause? Forms A must be gathered.	<input type="text"/>
6.	Very Important – Are there any galvanic anodes on the lines? If so, where are they located and for what reason were they installed? Are they interruptible?	<input type="text"/>

Attachment 2, ICDA Form B - ICDA Pre-Assessment Meeting Example

	Questions	Responses
C. Internal Corrosion Issues		
1.	Known liquids or history of liquids or sand in the pipeline?	<input type="checkbox"/>
2.	Have there been any IC leaks in or near the survey areas?	<input type="checkbox"/>
3.	Where are the drips located? What type of drips are present? Please provide the drip logs so that volume history can be computed.	<input type="checkbox"/>
4.	What is the sampling frequency for the drips? Has it changed over the years? If so, why?	<input type="checkbox"/>
5.	Were there ever any dehydration stations in the survey area? Are they still present? If not, why not?	<input type="checkbox"/>
6.	Have any liquid chemical analyses or MIC testing been done? If so please provide records.	<input type="checkbox"/>
7.	Where are the low points in the pipeline?	<input type="checkbox"/>
8.	Are there any Corrosometer probes installed? If so where are they? What is the read frequency? Has it changed? If so why?	<input type="checkbox"/>
9.	Are inhibitors or other chemicals being injected? If so where, how much, and which chemical? If so is residual testing performed?	<input type="checkbox"/>
10.	Any evidence of CO ₂ or H ₂ S in the gas stream?	<input type="checkbox"/>
11.	Historical line pressure and flow rates are needed.	<input type="checkbox"/>
12.	Are there any dew point or temperature records?	<input type="checkbox"/>
13.	Has the line been previously pigged?	<input type="checkbox"/>
14.	Has an ICDA ever been performed on or near the pipelines in the survey areas?	<input type="checkbox"/>
D. Land Use/Permit Issues		
1.	Access issues – At the monitoring locations (above/below ground, etc.), are there vaults that need Division to access for contractor?	<input type="checkbox"/>
2.	Access to rectifiers - Will Division or District personnel need to stand-by for interruption of rectifiers?	<input type="checkbox"/>
3.	What are the soil types?	<input type="checkbox"/>
4.	History of Land Use (e.g., horses or cattle ranches).	<input type="checkbox"/>
5.	Are there any areas along the pipeline right of way that have environmental concerns (CNDDB)?	<input type="checkbox"/>
6.	Any known locations where hazardous waste may have been dumped along the right of way?	<input type="checkbox"/>
7.	Are there any areas with private property access issues such as belligerent dogs or owners, locked gates, etc.?	<input type="checkbox"/>
8.	Any areas with permitting issues/concerns?	<input type="checkbox"/>

Attachment 2, ICDA Form B - ICDA Pre-Assessment Meeting Example

	Questions	Responses
E. Construction-Related Issues		
1.	Are there any concrete caps installed over the pipelines other than the roadways themselves?	<input type="checkbox"/>
2.	Are there any areas where the pipeline is known to be shallow (<36")?	<input type="checkbox"/>
3.	Are there any known fault crossings or any other type of active or recent ground movement history?	<input type="checkbox"/>
4.	Any history of scouring or erosion in the right of way?	<input type="checkbox"/>
5.	What is the 3rd party damage history?	<input type="checkbox"/>
6.	Any recent construction activity?	<input type="checkbox"/>
7.	Any reinforced concrete coated pipe, saddle anchors, or river weights?	<input type="checkbox"/>
8.	Any areas with excessively deep cover?	<input type="checkbox"/>
9.	Any history of implementation of creative, cost saving designs?	<input type="checkbox"/>
F. Other		
1.	Anecdotes about the operation of the pipeline.	<input type="checkbox"/>
2.	Contact information – name, number, etc.	<input type="checkbox"/>

REVISION NOTES

Where?	What Changed?
All	This is a new attachment.

Attachment 3, ICDA Form C - Feasibility Assessment Report Example

PROJECT INFORMATION		
Project Name: <input type="text"/>	Route Number: <input type="text"/>	Project Manager: <input type="text"/>
Date: <input type="text"/>	Starting Mile Point: <input type="text"/>	Ending Mile Point: <input type="text"/>

INSTRUCTIONS		
Provide the data requested per this procedure. Place a check mark next to all conditions that apply to the given pipeline segment.		
CONDITIONS THAT MAY MAKE ICDA POTENTIALLY UNFEASIBLE		
<input type="checkbox"/> The pipe normally contains liquids <input type="checkbox"/> A corrosion inhibitor has been used <input type="checkbox"/> The pipe has an internal coating that provides corrosion protection <input type="checkbox"/> The pipe has a history of pig cleaning <input type="checkbox"/> The pipe contains an accumulation of solids	<input type="checkbox"/> History of top-of-line corrosion <input type="checkbox"/> The pipe is spiral-welded <input type="checkbox"/> Flow modeling cannot accurately portray the line condition <input type="checkbox"/> The pipe has a history of wet gas transportation <input type="checkbox"/> The pipe line history is unknown	<input type="checkbox"/> Sufficient data is not available <input type="checkbox"/> The pipeline is not accessible <input type="checkbox"/> Other: <input type="text"/>
TECHNICAL JUSTIFICATION FOR PROCEEDING WITH ICDA PROCESS		
EXTRA ACTIONS THAT MUST BE TAKEN AS A RESULT OF POTENTIALLY UNFEASIBLE CONDITIONS		
ICDA Feasible?: <input type="checkbox"/> YES <input type="checkbox"/> NO		Additional WG-ICDA Required?: <input type="checkbox"/> YES <input type="checkbox"/> NO
ICDA Project Engineer: <input type="text"/>	Signature: <input type="text"/>	Date (MM/DD/YYYY): <input type="text"/>
DA Engineering Supervisor: <input type="text"/>	Signature: <input type="text"/>	Date (MM/DD/YYYY): <input type="text"/>

REVISION NOTES

Where?	What Changed?
All	This is a new attachment.

Attachment 4, ICDA Form D - Flow Modeling Example

PROJECT INFORMATION									
Project Name: <input style="width: 100%;" type="text"/>					Date: <input style="width: 100%;" type="text"/>				
Starting Mile Point: <input style="width: 100%;" type="text"/>					Route Number: <input style="width: 100%;" type="text"/>				
Ending Mile Point: <input style="width: 100%;" type="text"/>					Project Manager: <input style="width: 100%;" type="text"/>				
INSTRUCTIONS:									
Provide the data requested per this procedure.									
Flow Model Used: <input style="width: 100%;" type="text"/>									
Justification for using flow model if other than the given model, GRI 02-0057: <input style="width: 100%;" type="text"/>									
Comments: <input style="width: 100%;" type="text"/>									
FLOW MODELING RESULTS:									
Route	Segment	MP Start	MP End	OP Flow Rate (MMscfd/day)	V _s (ft/sec)	Critical Inclination Angle (degrees)	Min θ (degrees)	Max θ (degrees)	Notes
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
ICDA Project Engineer: <input style="width: 100%;" type="text"/>				Signature: <input style="width: 100%;" type="text"/>			Date (MM/DD/YYYY): <input style="width: 100%;" type="text"/>		

REVISION NOTES

Where?	What Changed?
All	This is a new attachment.

Attachment 5, ICDA Form E - DC-ICDA Region Report Example

PROJECT INFORMATION							
Project Name: <input style="width: 100%;" type="text"/>				Date: <input style="width: 100%;" type="text"/>			
Starting Mile Point: <input style="width: 100%;" type="text"/>				Route Number: <input style="width: 100%;" type="text"/>			
Ending Mile Point: <input style="width: 100%;" type="text"/>				Project Manager: <input style="width: 100%;" type="text"/>			

INSTRUCTIONS:
Provide the data requested per this procedure. Refer to Table B-1 of Appendix B for more detailed information regarding Region Distinguishing Characteristics. If the distinguishing characteristic is not contained in the list below, list the characteristic under Other, and provide a technical justification for it being used as a region distinguishing characteristic. ICDA Region is defined as a continuous length of pipeline (including weld joints) or taps off of a pipeline uninterrupted by any significant change in water or flow characteristics that includes similar physical characteristics, sources of gas/liquids, and/or operating history.

REGION DISTINGUISHING CHARACTERISTICS LIST:
1. Pipe 2. Bi-directional flow 3. Significant change in pressure 4. Inlets (history of liquids at inlet point) 5. Known locations of liquid 6. Containment Drips 7. Other*

Region #	MP Start	MP End	Min Pressure (psig)	Max Pressure (psig)	Min Flow Rate (MMscf/d)	Max Flow Rate (MMscf/d)	ID (in)
<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>
<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>
<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>
<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>
<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>
<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>
<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>
<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>
<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>
<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>	<input style="width: 100%;" type="text"/>

*JUSTIFICATION FOR BEING CONSIDERED A REGION-DISTINGUISHING CHARACTERISTIC (IF #7-OTHER):
<input style="width: 100%; height: 40px;" type="text"/>

ICDA Project Engineer: <input style="width: 100%;" type="text"/>	Signature: <input style="width: 100%;" type="text"/>	Date (MM/DD/YYYY): <input style="width: 100%;" type="text"/>
DA Engineering Supervisor: <input style="width: 100%;" type="text"/>	Signature: <input style="width: 100%;" type="text"/>	Date (MM/DD/YYYY): <input style="width: 100%;" type="text"/>

REVISION NOTES

Where?	What Changed?
All	This is a new attachment.

[illegible]

Where?	What Changed?
All	This is a new attachment.

Attachment 7, ICDA Form I - Remaining Strength Evaluation and Root Cause Analysis Example

PROJECT INFORMATION																		
Project Name: <input type="text"/>		Discovery Date: <input type="text"/>																
Evaluation Mile Point: <input type="text"/>		Corrosion Technician: <input type="text"/>																
Line Number: <input type="text"/>		Project Manager: <input type="text"/>																
ICDA Region Number: <input type="text"/>		ICDA Site Number: <input type="text"/>																
Date of Evaluation: <input type="text"/>																		
INSTRUCTIONS:																		
Provide the data requested per this procedure.																		
PIPE INFORMATION:																		
Diameter: <input type="text"/>	Wall Thickness: <input type="text"/>	Material: <input type="text"/>																
SMYS: <input type="text"/>	MAOP: <input type="text"/>	Class Location: <input type="text"/>																
AREA OF CORROSION WITH LOWEST BURST PRESSURE:																		
Length: <input type="text"/>	Width: <input type="text"/>	Max Pit Depth: <input type="text"/>	RSTRENG Burst Pressure: <input type="text"/>															
PREDICTED BURST PRESSURE DETERMINATION (P):																		
Pf: <input type="text"/>	SF _{corr} (Pf/MAOP): <input type="text"/>	SF _{DR} : <input type="checkbox"/> 1.39 <input type="checkbox"/> 1.67 <input type="checkbox"/> 2.00 <input type="checkbox"/> 2.50																
<table border="1" style="margin-left: auto; margin-right: auto; border-collapse: collapse;"> <thead> <tr style="background-color: #cccccc;"> <th>Area Class</th> <th>% SMYS</th> <th>SF_{DR}</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>0.72</td> <td>1.39</td> </tr> <tr> <td>2</td> <td>0.6</td> <td>1.67</td> </tr> <tr> <td>3</td> <td>0.5</td> <td>2.00</td> </tr> <tr> <td>4</td> <td>0.4</td> <td>2.50</td> </tr> </tbody> </table>				Area Class	% SMYS	SF _{DR}	1	0.72	1.39	2	0.6	1.67	3	0.5	2.00	4	0.4	2.50
Area Class	% SMYS	SF _{DR}																
1	0.72	1.39																
2	0.6	1.67																
3	0.5	2.00																
4	0.4	2.50																
Pipe Repair Required: <input type="checkbox"/> YES <input type="checkbox"/> NO																		
PEOPLE NOTIFIED:																		
Date Notified: <input type="text"/>																		
COMMENTS:																		

Attachment 7, ICDA Form I - Remaining Strength Evaluation and Root Cause Analysis Example

PROJECT INFORMATION		
Project Name: <input style="width: 80%;" type="text"/>	Date: <input style="width: 20%;" type="text"/>	
Starting Mile Point: <input style="width: 80%;" type="text"/>	Line Number: <input style="width: 20%;" type="text"/>	
Ending Mile Point: <input style="width: 80%;" type="text"/>	Project Manager: <input style="width: 20%;" type="text"/>	
LIQUID AND GAS CHEMISTRY:		
<input style="width: 100%;" type="text"/>		
Solids Found: <input type="checkbox"/> YES <input type="checkbox"/> NO		
IF YES, SOLID COMPOSITION:		
<input style="width: 100%;" type="text"/>		
Corrosive Microbes Present?: <input type="checkbox"/> YES <input type="checkbox"/> NO		
CAUSE OF CORROSION:		
<input style="width: 100%;" type="text"/>		
REMEDIAL ACTIONS:		
<input style="width: 100%;" type="text"/>		
Is ICDA well suited to identify damage from the cause described above?: <input type="checkbox"/> YES <input type="checkbox"/> NO		
COMMENTS:		
<input style="width: 100%;" type="text"/>		
ICDA Project Engineer: <input style="width: 80%;" type="text"/>	Signature: <input style="width: 80%;" type="text"/>	Date: <input style="width: 20%;" type="text"/>
TIMP Engineering Supervisor: <input style="width: 80%;" type="text"/>	Signature: <input style="width: 80%;" type="text"/>	Date: <input style="width: 20%;" type="text"/>
TIMP Engineering Manager: <input style="width: 80%;" type="text"/>	Signature: <input style="width: 80%;" type="text"/>	Date: <input style="width: 20%;" type="text"/>

REVISION NOTES

Where?	What Changed?
All	This is a new attachment.

Attachment 8, ICDA Form J - ICDA Direct Examination Overview Report Example

PROJECT INFORMATION													
Project Name: <input type="text"/>				Line Number: <input type="text"/>				Project Manager: <input type="text"/>					
Date of Evaluation: <input type="text"/>				Starting Mile Point: <input type="text"/>				Ending Mile Point: <input type="text"/>					
Selected Site		ICDA Region #	Design Wall Thickness (in.)	Rationale for Excavation (IC = internal corrosion)			Results of Excavation/Internal Indication					Date of Direct Examination	Reassessment Date
Route	MP			Initial Excavation	IC Found at Previous Site	IC Found at Previous Two Sites	IC identified? (yes/no)	Minimum Wall Thickness (in.)	Orientation (o'clock)	Inclination Angle at Indication (degrees)	Length (in)		
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

ICDA Project Engineer: <input type="text"/>	Signature: <input type="text"/>	Date (MM/DD/YYYY): <input type="text"/>
DA Engineering Supervisor: <input type="text"/>	Signature: <input type="text"/>	Date (MM/DD/YYYY): <input type="text"/>

REVISION NOTES

Where?	What Changed?
All	This is a new attachment.

Attachment 9, ICDA Form K - Remaining Life Determination Example

PROJECT INFORMATION									
Project Name: <input type="text"/>					Date of Evaluation: <input type="text"/>				
Starting Mile Point: <input type="text"/>					Line Number: <input type="text"/>				
Ending Mile Point: <input type="text"/>					Project Manager: <input type="text"/>				
INSTRUCTIONS:									
Provide the data requested per this procedure.									
PIPE INFORMATION:									
Diameter: <input type="text"/>			Wall Thickness: <input type="text"/>			Material: <input type="text"/>			
SMYS: <input type="text"/>			MAOP: <input type="text"/>			Class Location: <input type="text"/>			
Route	MP	Region	Yield Pressure (psi)	Failure Pressure (psi)	MAOP (psi)	Thickness (inches)	Corrosion Rate (inches/year)	Remaining Life (years)	Reassess Interval* (years)
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
METHOD USED FOR DETERMINING CORROSION RATE:									
<input type="text"/>									
JUSTIFICATION:									
<input type="text"/>									
COMMENTS:									
<input type="text"/>									
$RL = \frac{0.85}{YP} \left((Pf - MAOP) \frac{t}{CR} \right)$						where: RL = Remaining Life (years) YP = Yield Pressure (psi) Pf = Predicted Failure Pressure (psi)			
* Re-assessment interval ≤ RL/2 and ≤ 7 years if a covered segment (see Section 10.4)									
ICDA Project Engineer: <input type="text"/>				Signature: <input type="text"/>			Date (MM/DD/YYYY): <input type="text"/>		
DA Engineering Supervisor: <input type="text"/>				Signature: <input type="text"/>			Date (MM/DD/YYYY): <input type="text"/>		

REVISION NOTES

Where?	What Changed?
All	This is a new attachment.



Attachment 10, ICDA Form L - ICDA Performance and Effectiveness Report Example

PROJECT INFORMATION					
Project Name: <input type="text"/>			Date: <input type="text"/>		
Starting Mile Point: <input type="text"/>			Route Number: <input type="text"/>		
Ending Mile Point: <input type="text"/>			Project Manager: <input type="text"/>		
INSTRUCTIONS:					
Provide the data requested per this procedure.					
PRE-ASSESSMENT SUMMARY:					
1.0 Pipe-Related		2.0 Construction-Related		3.0 Topographical Data	
Material and Grade	<input type="text"/>	Year Installed	<input type="text"/>	USGS maps/GIS surveys	<input type="text"/>
Diameter	<input type="text"/>	Inlets and Outlets	<input type="text"/>	Elevation Changes	<input type="text"/>
Wall Thickness	<input type="text"/>	Compressors and valves	<input type="text"/>	Depth of Cover	<input type="text"/>
Seam Type	<input type="text"/>	Road and Water Crossings	<input type="text"/>	Exposed Pipe	<input type="text"/>
Internal Coating	<input type="text"/>			HCA #s	<input type="text"/>
				Crossovers and Drips	<input type="text"/>
4.0 Operational Data		5.0 Monitoring Data		6.0 Inspection and Repair Data	
Temperature	<input type="text"/>	Corrosion Monitoring	<input type="text"/>	Inspection Records	<input type="text"/>
Pressure	<input type="text"/>	Gas Analyses	<input type="text"/>	Repair History	<input type="text"/>
Flow Rates	<input type="text"/>	Bacteria Culture Tests	<input type="text"/>	Leak/Rupture History	<input type="text"/>
%SMYS	<input type="text"/>			Hydrostatic Test	<input type="text"/>
Water Vapor	<input type="text"/>			Solids or Liquids (yes/no)	<input type="text"/>
Corrosion Inhibitor (yes/no)	<input type="text"/>			Prior ILLI or Pigging	<input type="text"/>
Dehydration (type)	<input type="text"/>				
Service History	<input type="text"/>				



Attachment 10, ICDA Form L - ICDA Performance and Effectiveness Report Example

PROJECT INFORMATION							
Project Name: _____				Date: _____			
Starting Mile Point: _____				Route Number: _____			
Ending Mile Point: _____				Project Manager: _____			
PRE-ASSESSMENT SUMMARY:							
Route	MP	ICDA Region #	Critical Inclination Angle	Site Inclination Angle		Corrosion Observed	Comments
				Calculated	Observed		
_____	_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____	_____
DIRECT EXAMINATION SUMMARY:							
	Corroded Area <10% Nominal Wall Thick.		Corroded Area 10-20% Nominal Wall Thick.		Corroded Area 20-50% Nominal Wall Thick.		Corroded Area > 50% Nominal Wall Thick.
Number of Excavations	_____		_____		_____		_____
Minimum Remaining Life (range of years)	_____		_____		_____		_____
Immediate Responses	_____		_____		_____		_____
Number of Repairs or Remediation Actions	_____		_____		_____		_____
POST-ASSESSMENT SUMMARY:							
Re-inspection Interval: _____				Exceptions: <input type="checkbox"/> YES <input type="checkbox"/> NO			
DESCRIPTION:							

FEEDBACK:							

ICDA Project Engineer: _____				Signature: _____		Date (MM/DD/YYYY): _____	
DA Engineering Supervisor: _____				Signature: _____		Date (MM/DD/YYYY): _____	
TIMP Engineering Manager: _____				Signature: _____		Date (MM/DD/YYYY): _____	

REVISION NOTES

Where?	What Changed?
All	This is a new attachment.

[illegible]

Where?	What Changed?
All	This is a new attachment.

[illegible]

Where?	What Changed?
All	This is a new attachment.

PACIFIC GAS AND ELECTRIC COMPANY
APPENDIX I
2015 TRANSMISSION INTEGRITY MANAGEMENT –
ASSESSMENT PLAN – PG&E

Data Key

Name	Explanation
HCA	HCA designation.
ROUTE	Line number of pipeline.
Begin Mile Point	Beginning Mile Point for the first segment of HCA.
End Mile Point	End Mile Point for the last segment of HCA.
Footage	This field denotes the cumulative footage of the HCA
Maximum Risk	The maximum risk calculated for all contiguous HCA segments within a HCA.
HCA Identification Date	This date is determined by the earliest born date for all contiguous HCA segments within a HCA.
HCA Previous Assessment Date	Data that the earliest assessment completion date within of all contiguous segments within a HCA or the inlet and outlet of a station.
HCA Assessment Due	The date is determined by the earliest assessment due date of all contiguous segments within a HCA or the inlet and outlet of a station per RMP-06.
HCA Assessment Plan Year	The planned year established to perform the integrity assessment(s). This is based on the external corrosion threat due date.
Planned Assessment Method(s)	This field identifies the planned assessment method(s) selected to address the threats identified on the HCA
EC Threat	External Corrosion Threat. Determined per Risk Management Procedure RMP-16 Section 7.1
IC Threat	Internal Corrosion Threat. Determined per Risk Management Procedure, RMP-16 Section 7.2
SCC Threat	Stress Corrosion Cracking Threat. Determined by Risk Management Procedure, RMP-16 Sect. 7.3
Manuf. (Seam) Threat	Seam related Manufacturing Threats. Determined per Risk Management Proc., RMP-16 Sect. 7.4
Manuf. (Body of Pipe) Threat	Manufacturing Threat from body of pipe threats. (Non-Seam Related). Determined per Risk Management Procedure, RMP-16 Section 7.4
Const. Threat	Construction Threat. Determined by Risk Management Procedure, RMP-16, Sec. 7.5
TPD Threat	Third Party Threat. Determined by Risk Management Procedure, RMP-16 Section 7.7
WROF Threat	Weather and Outside Forces Threat. Determined by Risk Management Proc., RMP-16 Sect. 7.9
EQUIP Threat	Equipment Threat. Determined by Risk Management Procedure, RMP-16 Section 7.6
IO Threat	Incorrect Operation Threat. Determined by Risk Management Procedure, RMP-16 Section 7.8

**Assessment Plan
Pipeline**

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
1	002	71.85	72.25	2111	35,499	11/10/2010	3/12/2015	2022	2022	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2	002	76.19	76.69	2610	24,489	12/17/2004	3/12/2015	2022	2022	ILI, SCCDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
3	002	87.07	88.50	7233	45,615	12/17/2004	3/12/2015	2022	2022	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
4	002	121.92	122.14	1205	48,726	12/17/2004	5/15/2014	2019	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
5	002	126.41	127.19	4184	45,273	12/17/2004	7/13/2013	2020	2020	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
6	002	129.49	129.92	2302	30,490	3/27/2012	7/13/2013	2020	2020	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
7	002	139.25	140.15	4784	40,176	12/17/2004	7/13/2013	2020	2020	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
8	002	153.83	154.29	3062	27,507	12/17/2004	7/13/2013	2020	2020	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
9	0107-01	0.02	0.24	1148	47,833	12/17/2004	12/14/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
10	0115-01	0.00	0.40	2007	50,316	12/17/2004	12/14/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
11	0126-01	0.00	1.84	9336	61,963	12/17/2004	12/14/2012	2017	2016	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
12	0203-01	0.00	0.39	1959	47,078	12/17/2004	1/10/2016	2022	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
13	0203-01	0.55	0.82	1437	47,078	12/17/2004	1/10/2016	2022	2022	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
15	0210-01	5.90	6.62	2963	51,578	12/17/2004	9/23/2014	2021	2019	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
17	0210-01	4.49	4.79	1687	28,303	12/17/2004	9/23/2014	2021	2019	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
18	0210-01	4.11	4.20	594	27,091	12/17/2004	9/23/2014	2021	2019	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
19	0210-01	3.67	3.84	1408	27,757	12/17/2004	9/23/2014	2021	2019	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
20	0210-01	1.88	2.38	2607	45,209	12/17/2004	9/23/2014	2021	2020	ECDA, ICDA, SCCDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
21	0211-01	0.54	0.68	825	55,442	12/17/2004	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
22	0211-01	0.00	0.45	2387	55,442	12/17/2004	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
27	021A	12.04	12.35	1645	47,666	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
28	021A	12.45	13.29	4580	43,857	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
29	021A	13.59	13.79	1132	36,117	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
30	021A	23.92	24.65	3740	47,666	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
31	021A	16.86	17.31	1086	41,575	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
32	021A	22.32	22.95	1934	43,468	11/15/2011		2021	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
33	021A	21.75	22.05	1639	30,856	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
34	021A	15.15	15.52	2077	43,962	11/2/2008	12/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
35	021A	26.26	26.55	1708	14,366	11/15/2011		2021	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
36	021B	0.52	1.15	3470	40,352	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	Yes	Unstable	Yes	Yes	Medium	Low
37	021B	1.89	2.23	2906	50,857	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
38	021B	11.05	11.42	1760	50,857	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
39	021C	32.31	32.54	1221	42,951	10/21/2008		2018	2016	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
40	021C	33.56	35.05	7860	52,653	12/17/2004	9/26/2013	2017	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
41	021C	35.53	36.67	5644	52,653	12/17/2004	12/16/2010	2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
42	021C	36.74	38.17	7886	52,653	12/17/2004	12/16/2010	2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
43	021C	43.19	43.43	1328	52,653	12/17/2004	12/16/2010	2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
44	021C	43.62	43.84	1660	52,653	12/17/2004	12/16/2010	2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
45	021C	46.79	47.02	1159	42,808	12/17/2004	12/16/2010	2017	2017	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
46	021C	47.23	47.62	2219	42,808	12/17/2004	12/16/2010	2017	2017	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
47	021C	47.76	48.48	3691	42,808	12/17/2004	12/16/2010	2017	2017	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
48	021C	48.68	52.09	20495	52,653	12/17/2004	12/16/2010	2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
50	021C	52.19	53.11	5106	52,653	12/17/2004	12/16/2010	2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
51	021C-1	35.19	36.26	5740	49,686	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
52	021D	19.06	19.32	1509	38,646	10/21/2008	3/28/2015	2017	2017	ILI, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
53	021D	20.37	25.02	24773	57,648	12/17/2004	3/28/2015	2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
55	021D	30.11	30.36	1685	57,648	12/17/2004	3/28/2015	2022	2022	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
56	021D	30.53	30.83	1551	39,479	12/17/2004	3/28/2015	2022	2022	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
57	021D-1	0.00	1.15	5387	44,090	12/17/2004	12/16/2010	2017	2017	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
58	021E	53.12	54.25	6086	49,691	12/17/2004	3/10/2011	2018	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
59	021E	55.33	55.83	2701	43,814	12/17/2004	3/10/2011	2018	2017	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
61	021E	56.48	58.20	9392	45,746	12/17/2004	3/10/2011	2018	2017	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
62	021E	58.47	59.39	4785	45,746	12/17/2004	3/10/2011	2018	2017	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
63	021E	59.55	60.35	4114	44,717	12/17/2004	3/10/2011	2018	2017	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
64	021E	60.45	61.43	5173	38,733	12/17/2004	3/10/2011	2018	2017	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
65	021E	62.48	62.89	2446	43,501	12/17/2004	3/10/2011	2018	2017	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
66	021E	63.48	63.94	2359	27,686	12/17/2004	3/10/2011	2018	2017	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
67	021E	64.54	64.72	972	43,867	3/16/2006	3/7/2014	2021	2020	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
68	021E	64.91	65.14	1207	40,683	12/17/2004	3/7/2014	2021	2020	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
69	021E	65.29	65.42	741	40,137	8/22/2009	3/7/2014	2021	2020	ILI, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
70	021E	66.75	67.08	1645	41,119	3/27/2012	3/7/2014	2021	2020	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
71	021E	67.25	67.49	1185	45,617	12/17/2004	3/7/2014	2021	2020	ILI	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
72	021E	67.85	68.43	3117	45,617	12/17/2004	3/7/2014	2021	2020	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
73	021E	69.13	69.34	1048	29,043	12/17/2004	3/7/2014	2021	2020	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
74	021E	70.62	70.92	1575	41,254	12/17/2004	3/7/2014	2021	2020	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
75	021E	71.46	71.94	2519	39,595	12/17/2004	3/7/2014	2021	2020	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High

**Assessment Plan
Pipeline**

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
76	021E	73.31	73.86	2898	42,710	12/17/2004	3/7/2014	2021	2020	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
77	021E	75.31	75.55	1226	24,081	12/17/2004	3/7/2014	2021	2020	ILI, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
78	021E	79.55	79.76	1123	42,456	12/17/2004	3/7/2014	2021	2020	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
79	021E	80.68	80.90	1131	37,719	12/17/2004	3/7/2014	2021	2020	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
80	021E	81.86	84.57	14799	49,691	12/17/2004	3/7/2014	2018	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
81	021E	96.59	96.78	1067	41,128	6/13/2012		2022	2019	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
82	021E	97.07	99.47	6721	49,691	12/17/2004	3/5/2012	2019	2019	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
84	021E	109.39	110.19	3833	40,709	12/17/2004	3/5/2012	2019	2019	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
85	021E	110.83	111.07	1153	35,593	3/28/2006	3/5/2012	2019	2019	ILI	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
86	021E	111.23	114.51	16953	46,057	12/17/2004	3/5/2012	2019	2019	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
88	021E	115.00	117.46	13103	49,691	12/17/2004	3/1/2013	2016	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
89	021E	118.03	118.45	2165	44,245	12/17/2004	3/1/2013	2020	2017	ILI	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
90	021E	119.18	120.07	4746	49,691	12/17/2004	3/1/2013	2020	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
91	021E	120.31	120.43	752	43,685	12/17/2004	3/1/2013	2020	2017	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
92	021E	120.90	121.21	1510	42,328	12/17/2004	3/1/2013	2020	2017	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
93	021E	121.44	122.33	4303	46,106	12/17/2004	3/1/2013	2020	2017	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
94	021E	129.28	129.42	625	42,670	7/27/2010	3/1/2013	2020	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
95	021E	137.01	137.38	2093	49,691	12/17/2004	3/1/2013	2016	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
96	021E	135.82	136.00	996	24,224	11/10/2008		2018	2016	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
97	021F	20.97	21.16	1003	44,800	10/10/2006	12/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	Low
98	021F	18.50	20.81	12188	50,016	12/17/2004	3/1/2013	2020	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
99	021F	16.86	18.32	7948	50,016	12/17/2004	3/1/2013	2020	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
100	021F	16.08	16.71	3226	42,685	12/17/2004	3/1/2013	2018	2018	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
101	021F	15.30	16.08	3998	50,016	12/17/2004	3/1/2013	2018	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
102	021F	14.39	15.30	4703	45,115	12/17/2004	3/1/2013	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	Low
103	021F	13.92	14.21	1861	41,640	12/17/2004	3/1/2013	2020	2018	ILI	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	Low
104	021F	13.38	13.92	3227	44,622	12/17/2004	3/1/2013	2020	2018	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
105	021F	10.52	13.38	15226	50,016	12/17/2004	3/1/2013	2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
106	021F	9.20	9.77	3133	37,116	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	Low
107	021F	1.74	2.19	3262	50,016	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
108	021F	1.12	1.59	2513	50,016	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
109	021G	19.66	20.84	6216	48,312	12/17/2004	12/16/2010	2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
110	021G	18.13	19.44	6536	48,312	12/17/2004	12/5/2012	2017	2017	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	Low
111	021G	15.86	17.17	7068	47,407	12/17/2004	12/16/2010	2017	2017	ILI, SCCDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
112	021G	14.16	15.03	5693	47,435	12/17/2004	12/16/2010	2017	2017	ILI, SCCDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	Low
113	021G	12.67	14.04	7770	48,312	12/17/2004	12/16/2010	2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
115	021G	10.16	12.45	12145	48,312	12/17/2004	12/5/2012	2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
116	021G	8.94	9.36	2478	47,420	12/17/2004	12/16/2010	2017	2017	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
117	021G	1.12	2.14	5403	44,132	12/17/2004	12/16/2010	2017	2017	ILI	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
118	021H	0.00	0.89	4941	51,650	12/17/2004	12/5/2012	2017	2017	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
119	021H	1.07	1.82	2470	51,650	12/17/2004	12/16/2010	2017	2017	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
120	021H	1.55	2.00	2486	45,576	3/2/2006	12/5/2012	2019	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
122	021H	2.25	2.59	2750	40,182	12/17/2004	12/5/2012	2019	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
124	021H	2.87	3.06	653	45,576	12/17/2004	12/5/2012	2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
125	021H	3.83	4.64	4815	38,907	12/17/2004	12/5/2012	2019	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
128	021H	5.06	5.48	3020	41,932	12/17/2004	12/5/2012	2019	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	Low
129	021H	5.68	6.43	5730	45,576	12/17/2004	12/5/2012	2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
130	021H	6.56	7.28	6335	40,789	12/17/2004	12/5/2012	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
133	021H	7.49	7.66	882	40,789	12/17/2004	12/5/2012	2019	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
134	021H	7.98	8.39	2192	40,789	12/17/2004	12/5/2012	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
135	021H	11.29	11.41	1312	15,278	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
136	0401-01	4.46	5.48	5267	59,486	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
137	0401-01	1.48	3.25	9505	59,486	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
138	0401-01	0.70	0.97	1695	33,036	10/8/2008	3/1/2013	2020	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
139	0401-01	0.00	0.08	417	59,486	6/23/2010	8/7/2012	2019	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
140	0402-01	0.83	2.36	8080	52,705	12/17/2004	3/1/2013	2016	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
141	0402-01	0.00	0.66	3503	52,705	12/17/2004	3/1/2013	2019	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
142	0404-11	0.00	0.04	175	45,505	11/30/2010	9/29/2011	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High
143	0405-01	1.72	4.28	13361	53,538	12/17/2004	3/1/2013	2017	2017	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
146	0405-01	4.37	6.02	8682	53,538	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
147	0405-01	6.15	7.13	4159	53,538	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
148	0405-01	8.09	8.25	1439	51,259	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	Low
149	0405-01	8.71	9.20	2395	51,259	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	Low
151	0405-01	11.09	11.43	1952	51,763	12/17/2004	12/5/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	Low
152	0405-01	11.64	11.79	747	51,763	9/21/2010	12/5/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	Low
153	0405-01	14.83	15.28	2142	53,538	12/17/2004	12/16/2010	2017	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High

**Assessment Plan
Pipeline**

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
155	0405-01	16.79	17.23	2370	53,538	12/17/2004	12/16/2010	2017	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	Low
156	0405-01	17.53	17.72	1036	53,538	12/17/2004	12/16/2010	2017	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	Low
157	0405-01	18.43	18.45	1417	42,504	12/17/2004	12/16/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
159	0407-01	1.82	2.04	1191	35,831	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	Low
160	0407-01	2.48	2.87	2038	46,290	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	Low
162	0407-01	2.97	3.16	1007	54,201	12/17/2004	3/1/2013	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
163	0407-04	0.00	0.03	166	46,696	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
167	050A	10.91	11.65	4348	44,785	12/17/2004	5/5/2014	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
170	050A	11.77	12.00	1241	44,785	12/17/2004	5/5/2014	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
171	050A	12.11	12.24	760	39,217	12/17/2004	5/5/2014	2021	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
172	050A	14.89	15.01	603	39,217	11/3/2008		2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
173	050A	16.21	16.35	703	25,040	4/28/2011		2021	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
174	050A	17.21	17.35	766	44,785	12/17/2004	11/5/2013	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
175	050A	17.70	18.62	5478	44,785	12/17/2004	5/5/2014	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
176	050A	32.58	32.90	1750	33,522	12/17/2004	5/5/2014	2017	2017	ECDA, ICDA, SCCDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
177	050A	37.94	38.44	2864	39,919	12/17/2004	5/5/2014	2019	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
178	050A	44.00	45.05	5764	44,785	12/17/2004	5/5/2014	2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
179	050A-1	0.00	1.62	7993	54,489	12/17/2004	5/5/2014	2020	2018	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
180	057A	14.85	15.13	1920	32,385	12/17/2004	12/6/2011	2018	2018	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
181	057A	13.27	13.91	3017	46,566	12/17/2004	12/6/2011	2018	2018	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
182	057A	15.33	16.70	7236	39,170	12/17/2004	12/6/2011	2018	2018	ILI, SCCDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
183	057A	9.13	10.41	6380	42,935	2/16/2006	7/27/2012	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
184	057A	9.03	9.13	414	42,935	6/24/2009	7/27/2012	2017	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
185	057A-M15	0.00	0.17	893	31,158	3/6/2008	7/27/2012	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
186	057A-M15	0.28	0.40	550	31,158	12/17/2004	7/27/2012	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
187	057A-MC	0.19	0.42	1369	38,449	12/17/2004	7/27/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
188	057A-MC79D	0.00	0.15	879	39,276	4/4/2012		2019	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
189	057A-MC79S	0.00	0.16	852	34,687	4/4/2012		2022	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
190	057A-MD1	0.62	1.04	2167	43,910	12/17/2004	8/22/2015	2017	2017	ILI	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
191	057A-MD1	0.00	0.44	2233	43,910	12/17/2004	7/27/2012	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
192	057A-MD2	0.00	0.15	919	40,260	12/17/2004	7/27/2012	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
193	057A-MD3	0.02	0.30	1431	38,516	12/17/2004	7/27/2012	2019	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
194	057A-MT	0.00	0.58	2981	45,275	12/17/2004	7/27/2012	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
195	057B	13.24	16.68	20500	52,335	12/17/2004	6/17/2013	2020	2020	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
196	057B	8.63	10.44	10406	47,898	12/17/2004	6/17/2013	2020	2020	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
197	057B	0.00	0.34	1409	52,335	12/17/2004	6/17/2013	2020	2020	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
198	057C	0.00	0.99	5134	41,138	12/23/2008	7/17/2014	2021	2020	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
200	0600-01	0.00	0.09	437	35,935	12/17/2004	5/19/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
202	0604-01	3.72	3.95	1187	45,872	12/17/2004	4/21/2014	2021	2019	ILI	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
203	0604-01	4.38	5.19	4308	47,051	12/17/2004	4/21/2014	2021	2019	ILI, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High
204	0604-01	2.69	3.59	4708	43,551	12/17/2004	4/21/2014	2021	2019	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
205	0604-03	0.29	0.86	3025	47,041	12/17/2004	4/21/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
207	0604-04	1.61	1.97	1999	39,991	12/17/2004	4/21/2014	2021	2019	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
208	0604-04	2.48	3.17	4026	43,911	12/17/2004	4/21/2014	2021	2019	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
209	0604-06	0.13	1.37	6603	39,533	12/17/2004	4/21/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
210	0604-06	1.49	1.81	1765	41,256	12/17/2004	4/21/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
211	0604-06	2.16	2.84	3787	44,419	12/17/2004	4/21/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
212	0604-07	2.37	2.44	357	40,277	7/31/2012	4/21/2014	2021	2020	ILI	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
213	0604-07	3.28	3.40	617	46,780	12/17/2004	4/21/2014	2021	2020	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
214	0604-07	6.13	6.41	1452	43,132	9/18/2009	4/21/2014	2021	2020	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
215	0604-16	0.00	0.18	1002	43,464	12/17/2004	9/29/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
216	0607-01	3.54	5.08	8128	43,878	12/17/2004	8/19/2014	2021	2018	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
217	0607-01	5.24	5.42	964	39,397	10/30/2007	8/19/2014	2021	2018	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
218	0607-01	5.54	5.98	2395	41,174	12/17/2004	8/19/2014	2021	2018	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
220	0607-01	6.09	6.22	676	41,174	12/17/2004	8/19/2014	2021	2018	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
221	0607-01	2.10	3.43	5892	43,878	12/17/2004	8/19/2014	2021	2018	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
222	0607-01	1.75	1.98	1213	43,878	12/17/2004	8/19/2014	2021	2018	ILI	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
224	0608-01	0.33	2.04	8859	48,007	12/17/2004	8/19/2014	2021	2019	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
226	0608-01	2.98	3.19	1159	45,865	12/17/2004	8/19/2014	2021	2019	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
227	0608-01	2.19	2.86	3939	46,996	12/17/2004	8/19/2014	2021	2019	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
228	0608-01	3.33	4.65	6916	48,092	12/17/2004	8/19/2014	2021	2019	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
230	0608-01	5.08	5.29	1117	45,136	12/17/2004	8/19/2014	2021	2019	ILI	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
231	0608-01	5.39	5.61	1162	48,092	12/17/2004	8/19/2014	2021	2019	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
232	0608-04	0.04	0.10	322	45,117	3/7/2006	8/19/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
233	0609-02	0.00	0.65	3384	58,085	12/17/2004	8/19/2014	2019	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
234	0609-03	0.00	0.43	2215	53,389	12/17/2004	8/19/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High

**Assessment Plan
Pipeline**

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
235	0611-01	0.00	1.09	5728	52,166	12/17/2004	8/19/2014	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
236	0611-02	0.00	1.65	8606	51,645	12/17/2004	8/19/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
238	0611-05	0.06	0.17	658	51,839	12/17/2004	8/19/2014	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
239	0611-06	0.00	0.13	649	46,536	12/17/2004	8/19/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
240	0611-07	0.12	0.49	2095	50,601	12/17/2004	8/19/2014	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
241	0611-08	0.00	0.06	329	47,867	12/17/2004	8/19/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
242	0611-09	0.00	0.07	528	52,472	12/17/2004	8/19/2014	2021	2019	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
243	0611-29	0.00	0.00	17	43,261	9/30/2010	8/19/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
245	0613-01	0.02	3.53	17926	66,577	12/17/2004	8/28/2012	2016	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
247	0613-01	3.97	4.38	2183	66,577	12/17/2004	8/28/2012	2019	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
248	0613-01	5.01	5.29	1466	66,577	12/17/2004	9/17/2009	2016	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
249	0613-02	0.00	0.27	1463	42,172	12/17/2004	9/17/2009	2016	2016	ECDA	Yes	No	No	Medium	No	No	Yes	Yes	Medium	High
250	0615-02	0.13	0.16	141	33,935	12/17/2004	4/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
251	0617-01	0.00	1.11	6117	45,709	12/17/2004	4/23/2015	2022	2020	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
252	0617-03	0.00	1.69	8860	45,454	12/17/2004	11/12/2013	2020	2016	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
253	0617-06	19.88	20.46	3360	57,192	12/17/2004	4/16/2010	2017	2017	ECDA, ICDA, SCCDA	Yes	Yes	No	Low	Yes	Unstable	Yes	Yes	Medium	High
254	0617-06	20.58	20.67	537	40,264	12/17/2004	4/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
255	0617-06	7.17	7.31	701	45,475	9/30/2010		2020	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	No	Medium	High
256	0617-06	6.88	7.03	759	45,475	3/7/2006	4/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	No	Medium	High
257	0617-06	14.75	16.52	9556	46,848	12/17/2004	4/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
258	0617-06	7.56	8.21	3385	57,192	12/17/2004	4/16/2010	2017	2017	ECDA, ICDA, SCCDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
260	0617-06	0.00	6.33	27319	57,192	12/17/2004	4/23/2015	2016	2016	ILI, SCCDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
261	0617-06	13.35	14.55	6440	57,192	12/17/2004	4/16/2010	2017	2017	ECDA, ICDA, SCCDA	Yes	Yes	No	Low	Yes	Unstable	Yes	Yes	Medium	High
262	0617-06	8.35	9.93	8520	49,624	12/17/2004	4/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
263	0617-06	11.01	13.14	11163	49,808	12/17/2004	4/16/2010	2017	2017	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
264	0617-06	10.68	10.79	576	57,192	12/17/2004	4/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
265	0617-07	0.00	1.11	5891	37,353	7/16/2007	4/16/2010	2017	2016	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
266	0617-08	0.01	1.07	5666	44,232	12/17/2004	4/16/2010	2017	2016	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
267	0617-08	1.20	3.29	10909	44,232	12/17/2004	4/16/2010	2017	2016	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
268	0617-09	0.00	0.02	110	46,662	12/17/2004	4/16/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
269	0617-10	0.00	0.80	4206	33,498	10/23/2007	10/9/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
270	0617-10	2.37	2.56	1051	35,607	10/23/2007	10/9/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
271	0617-10	2.79	3.12	1783	35,607	10/23/2007	10/9/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
272	0617-10	4.20	4.52	1725	32,826	8/23/2008	10/9/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
273	0617-10	5.38	5.79	2139	35,607	8/23/2008	10/9/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
274	0617-15	0.11	0.24	684	38,964	12/17/2004	4/23/2015	2022	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
275	0618-03	0.00	0.22	1128	50,491	3/7/2006	9/1/2012	2019	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High
276	0618-03	0.34	0.50	869	50,491	10/30/2007	9/1/2012	2019	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High
277	0618-03	1.65	1.79	678	50,491	12/17/2004	4/23/2015	2022	2020	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High
278	0618-03	1.93	2.71	4061	50,491	12/17/2004	4/23/2015	2022	2018	ILI	Yes	Yes	No	Medium	No	Unstable	Yes	Yes	Medium	High
279	0618-03	1.11	1.47	1926	50,491	12/17/2004	4/23/2015	2022	2020	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High
280	0619-04	0.38	0.41	161	38,093	10/5/2010	8/28/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
281	0619-04	0.00	0.18	938	38,093	10/5/2010	8/28/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
282	0619-05	1.62	1.93	1312	53,619	10/5/2010	8/28/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
283	0619-05	1.18	1.29	630	53,619	10/5/2010	8/28/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
284	0619-05	0.18	0.92	4614	46,539	10/5/2010	8/28/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
286	0619-05	0.01	0.05	64	53,619	10/5/2010	8/28/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
288	0630-01	10.87	10.94	380	42,436	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
289	0630-01	3.41	3.68	1522	49,032	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
290	0630-01	3.00	3.07	427	49,032	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
291	0630-01	1.37	2.79	7266	49,032	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
292	0638-02	1.59	1.80	962	53,013	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
293	0639-01	0.00	2.78	14868	45,789	12/17/2004	8/19/2014	2021	2017	ILI, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
294	0639-02	0.00	0.11	580	39,755	12/17/2004	9/17/2009	2016	2016	ECDA	Yes	No	No	Low	No	Stable	Yes	Yes	Medium	High
295	0647-01	3.02	3.11	455	40,377	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
296	0647-01	2.47	2.55	408	40,377	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
297	0650-01	0.02	0.91	5784	36,174	12/17/2004	5/19/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
298	0651-01	0.00	0.57	3054	44,911	12/17/2004	4/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
300	0651-01	0.80	1.39	3123	44,911	12/17/2004	4/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
301	0651-01	1.64	1.87	1349	48,762	12/17/2004	10/9/2012	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
302	0804-01	0.48	1.00	2771	51,911	12/17/2004	12/6/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	Low
303	0804-01	0.00	0.48	2565	54,953	11/23/2010	12/6/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	Low
304	0805-01	1.04	2.24	5769	40,226	12/17/2004	12/16/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
306	0805-01	0.00	0.82	4287	38,084	12/17/2004	12/16/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
307	0807-01	0.00	0.06	243	38,926	3/8/2011	12/4/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
308	0807-01	0.33	0.50	970	51,202	3/8/2011	12/4/2012	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
309	0813-01	0.92	1.19	1530	49,235	12/17/2004	6/15/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
310	0813-01	0.00	0.42	2347	49,235	12/17/2004	8/7/2012	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
311	0813-02	0.00	0.34	1834	40,507	12/17/2004	6/15/2012	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
312	0813-07	0.00	0.22	1251	48,064	12/17/2004	6/15/2012	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	Low
313	0814-05	0.00	0.28	1464	47,593	12/17/2004	6/15/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
318	0817-01	0.00	0.25	1322	51,027	12/17/2004	7/17/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
319	0821-01	0.39	1.20	4133	44,626	12/17/2004	7/17/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
320	0821-01	0.00	0.27	1482	46,239	4/13/2006	7/17/2014	2021	2020	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
321	0824-01	0.02	0.54	3087	40,453	12/17/2004	12/2/2009	2016	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
322	0833-01	3.40	3.61	986	44,293	11/19/2010	6/15/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
323	0833-01	4.32	4.88	2979	44,293	12/17/2004	10/15/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
326	0833-01	5.04	5.90	4597	44,293	12/17/2004	10/15/2013	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
327	0833-01	6.02	6.14	688	36,122	4/13/2006	12/2/2009	2016	2016	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	Low
328	0833-01	6.32	6.50	1017	44,293	4/13/2006	12/2/2009	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
329	0833-04	0.00	0.18	1024	42,557	4/12/2006	12/2/2009	2016	2016	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	Low
330	0834-01	3.57	3.66	417	39,877	11/22/2010	6/15/2012	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	Low
331	0837-01	0.00	0.21	1087	41,920	12/17/2004	7/17/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
332	0837-01	0.46	0.58	686	39,871	12/17/2004	7/17/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
333	0837-01	0.69	1.01	1612	39,871	12/17/2004	7/17/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
334	0837-01	1.23	1.55	1672	41,344	12/17/2004	7/17/2014	2016	2016	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
335	100	138.46	150.14	63728	52,118	12/17/2004	7/8/2010	2017	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
336	1004-01	4.67	4.74	387	43,109	8/19/2009		2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
337	1004-01	2.48	2.68	994	43,109	12/17/2004	9/3/2015	2022	2022	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
339	101	4.31	7.22	16184	46,976	12/17/2004	2/28/2014	2021	2019	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
340	101	0.63	3.63	15740	58,007	12/17/2004	2/28/2014	2021	2019	ILI, SCCDA	Yes	Yes	No	Low	Yes	Unstable	Yes	Yes	Medium	High
341	101	0.00	0.36	1803	45,434	12/17/2004	2/28/2014	2021	2019	ILI, SCCDA	Yes	Yes	No	Low	None	Unstable	Yes	Yes	Medium	High
342	101	8.62	11.61	16354	58,007	12/17/2004	2/28/2014	2021	2019	ILI, SCCDA	Yes	Yes	No	Low	Yes	Unstable	Yes	Yes	Medium	High
348	101	32.78	33.51	4330	58,007	12/17/2004	11/3/2011	2018	2018	ILI, SCCDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
349	101	33.84	34.28	4229	55,560	12/17/2004	12/1/2015	2022	2022	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
351	101	34.30	37.55	16098	55,560	12/17/2004	12/1/2015	2019	2019	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
352	101	38.30	38.73	3503	53,707	12/17/2004	12/1/2015	2022	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
353	101	38.85	44.61	33886	55,560	12/17/2004	12/1/2015	2022	2022	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
357	1023-01	2.23	2.83	3344	43,115	12/17/2004	12/8/2012	2019	2018	ILI, Hydrotest	Yes	No	No	High	No	Unstable	Yes	Yes	Medium	High
358	1023-01	0.85	1.94	5807	43,115	12/17/2004	12/8/2012	2019	2018	ILI	Yes	No	No	Medium	No	Unstable	Yes	No	Medium	High
360	1023-01	0.00	0.70	3823	42,122	12/17/2004	12/8/2012	2019	2018	ILI, Hydrotest	Yes	No	No	High	No	Unstable	Yes	No	Medium	High
362	1024-01	0.15	0.29	738	11,040	12/17/2004	9/3/2015	2022	2022	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
363	1027-01	4.80	5.60	4282	47,853	12/17/2004	11/5/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
364	1027-01	5.77	6.06	1598	37,009	12/17/2004	11/5/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
365	103	26.40	26.90	2744	53,914	12/17/2004	9/30/2011	2018	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
366	103	26.99	27.76	4355	53,914	12/17/2004	9/30/2011	2018	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
367	103	25.07	25.91	4532	53,914	12/17/2004	9/30/2011	2018	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
368	103	23.38	24.90	8338	53,914	12/17/2004	9/30/2011	2018	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
369	103	22.93	23.26	1839	46,339	12/17/2004	9/30/2011	2018	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
370	103	20.59	22.82	11778	42,297	12/17/2004	9/30/2011	2018	2016	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	Low
375	103	15.64	15.86	1203	10,641	10/22/2008	9/30/2011	2018	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
376	103	4.79	4.94	794	21,594	12/17/2004	9/30/2011	2018	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
377	103	3.35	3.82	2464	47,471	12/17/2004	9/30/2011	2018	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
378	1035-05	0.00	0.24	1335	39,035	12/17/2004	10/12/2013	2020	2019	ECDA	Yes	No	No	Low	No	Stable	Yes	Yes	Medium	High
379	1035-05	0.34	0.65	1651	37,900	12/17/2004	10/12/2013	2020	2019	ECDA	Yes	No	No	Low	No	No	Yes	No	Medium	High
380	1035-05	1.13	1.77	3414	39,035	12/17/2004	10/12/2013	2018	2017	ECDA	Yes	No	No	Low	No	Stable	Yes	Yes	Medium	High
381	1035-05	2.17	2.31	758	39,035	11/4/2010		2020	2019	ECDA	Yes	No	No	Low	No	No	Yes	No	Medium	High
382	1035-05	3.10	3.22	677	39,035	12/17/2004	10/12/2013	2020	2019	ECDA	Yes	No	No	Low	No	No	Yes	No	Medium	High
383	1035-05	3.64	3.74	557	39,035	12/17/2004	10/12/2013	2020	2019	ECDA	Yes	No	No	Low	No	No	Yes	No	Medium	High
384	1035-05	4.12	4.30	965	39,035	12/21/2011		2021	2019	ECDA	Yes	No	No	Low	No	No	Yes	No	Medium	High
385	1035-05	4.48	4.78	1601	39,035	12/21/2011		2021	2019	ECDA	Yes	No	No	Low	No	No	Yes	No	Medium	High
386	1035-05	4.90	4.98	455	39,035	12/21/2011		2021	2019	ECDA	Yes	No	No	Low	No	Stable	Yes	No	Medium	High
387	1035-05	5.99	6.12	657	37,995	9/18/2012		2022	2019	ECDA	Yes	No	No	Low	No	No	Yes	No	Medium	High
388	105A	38.44	52.04	70673	50,626	12/17/2004	12/14/2012	2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
390	105B	6.22	11.75	29570	52,716	12/17/2004	5/17/2014	2018	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
391	105B	4.26	6.04	9514	51,346	12/17/2004	5/17/2014	2021	2016	ILI, SCCDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
392	105B	2.80	3.03	1206	52,716	12/17/2004	5/17/2014	2021	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
393	105B	0.02	0.50	2654	45,638	12/17/2004	5/17/2014	2021	2016	ILI, SCCDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
394	105B-2	0.00	0.65	3536	43,394	12/17/2004	12/14/2012	2019	2017	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
395	105C	0.00	2.03	10403	51,099	12/17/2004	12/14/2012	2019	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
396	105N	7.76	12.45	28203	62,569	12/17/2004	3/14/2013	2020	2020	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
398	105N	12.66	13.31	2200	37,954	12/17/2004	3/14/2013	2020	2020	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
399	105N	13.49	22.86	50100	62,569	12/17/2004	3/14/2013	2020	2020	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
400	105N	22.86	36.34	74123	62,569	12/17/2004	12/14/2012	2016	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
401	105N-2	0.00	1.29	6830	41,907	12/17/2004	12/14/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	Yes	No	Yes	Yes	Medium	High
402	105N-3	0.00	0.23	1220	47,704	12/17/2004	12/14/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
403	105N-5	36.39	36.47	472	55,262	7/21/2008	12/14/2012	2016	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
404	107	36.04	38.12	11024	43,640	12/17/2004	8/31/2010	2017	2017	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
405	107	31.22	35.84	24970	50,179	12/17/2004	6/23/2015	2017	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
406	107	26.02	31.22	35363	47,346	12/17/2004	6/23/2015	2021	2021	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
408	107	24.07	24.46	2108	47,346	1/3/2006	6/23/2015	2020	2020	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
409	107	23.03	23.58	1713	47,346	12/17/2004	6/23/2015	2022	2021	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
410	108	6.85	7.24	3087	44,996	12/17/2004	8/20/2012	2019	2019	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
411	108	12.41	12.89	2617	49,111	10/21/2011	8/20/2012	2019	2019	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
412	108	13.63	13.81	880	27,382	8/21/2012		2022	2019	ILI	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
413	108	15.06	15.72	3340	42,215	12/17/2004	8/20/2012	2019	2019	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
415	108	15.89	17.12	6464	42,215	12/17/2004	8/20/2012	2019	2019	ILI	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
416	108	17.25	17.93	3535	42,215	12/17/2004	8/20/2012	2019	2019	ILI	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
417	108	17.93	19.51	8519	35,270	12/17/2004	8/20/2012	2019	2019	ILI	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
418	108	21.04	21.90	4610	39,397	12/17/2004	8/20/2012	2019	2019	ILI	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
419	108	21.90	22.50	3163	63,187	10/21/2011	8/20/2012	2019	2019	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
420	108	22.75	24.19	7472	44,695	12/17/2004	8/20/2012	2019	2019	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
421	108	24.34	34.85	55271	63,187	12/17/2004	8/20/2012	2019	2019	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
422	108	35.37	35.69	1532	40,323	12/17/2004	8/20/2012	2019	2019	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
424	108	42.17	42.72	2885	39,925	12/17/2004	8/16/2014	2018	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
425	108	48.50	49.03	3000	63,187	12/17/2004	8/16/2014	2021	2019	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
426	108	59.30	60.93	8716	46,903	9/22/2009		2019	2016	ILI	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
430	108	61.59	63.45	10497	46,903	11/26/2012		2022	2016	ILI	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
431	108	66.13	74.93	51496	63,187	12/17/2004	8/19/2014	2021	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
435	109	3.11	7.03	22834	57,549	12/17/2004	1/10/2016	2018	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
438	109	7.45	14.77	41627	57,549	12/17/2004	1/10/2016	2019	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
441	109	0.65	2.93	13306	57,549	12/17/2004	9/23/2014	2017	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
442	109	16.98	19.00	11617	49,552	12/17/2004	1/10/2016	2022	2016	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
443	109	0.00	0.29	1369	57,549	12/17/2004	9/23/2014	2019	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
445	109	21.51	23.30	9524	57,549	12/17/2004	1/10/2016	2022	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
447	109	27.94	28.55	4115	52,523	12/17/2004	9/23/2014	2021	2020	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
448	109	30.47	30.89	2318	57,549	2/13/2012		2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
449	109	31.66	31.95	1591	51,266	12/19/2008	12/15/2010	2017	2016	ILI	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
451	109	33.38	34.35	5250	34,511	12/17/2004	7/16/2009	2016	2016	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
452	109	36.43	38.32	12082	51,419	12/17/2004	9/26/2014	2016	2016	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
454	109	38.44	39.48	7316	51,419	12/17/2004	9/26/2014	2016	2016	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
455	109	40.01	44.25	28151	57,549	12/17/2004	9/23/2014	2016	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
456	109	44.43	45.00	3221	48,794	12/17/2004	7/16/2009	2016	2016	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
457	109	45.10	52.71	42381	52,032	12/17/2004	7/16/2009	2016	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
461	114	12.05	12.15	671	47,841	12/30/2015		2025	2025	ILI	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
462	111A-1	6.82	7.18	1868	55,019	12/17/2004	7/27/2012	2019	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
463	114	33.23	34.07	4676	48,210	12/17/2004	11/17/2015	2018	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
464	114	28.87	28.97	415	30,489	12/17/2004	10/31/2013	2017	2017	ECDA, ICDA, SCCDA	Yes	Yes	No	Low	Yes	Unstable	Yes	Yes	Medium	High
465	114	12.86	16.59	20828	47,841	12/17/2004	5/28/2014	2021	2021	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
466	114	12.17	12.71	3366	47,841	12/17/2004	5/28/2014	2021	2021	ILI	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
467	114	11.78	12.05	1762	47,841	9/15/2009	5/28/2014	2021	2021	ILI	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
473	116	12.66	12.89	2193	50,786	12/17/2004	12/17/2010	2017	2017	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
474	116	8.61	12.56	22167	50,786	12/17/2004	12/17/2010	2017	2017	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
476	118-1	0.00	0.03	139	51,566	12/17/2004	7/21/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
490	118A	12.58	13.20	3573	55,815	12/17/2004	8/1/2014	2021	2020	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
491	118A	14.96	15.18	1820	43,317	12/17/2004	8/1/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
492	118A	16.27	16.45	975	52,402	12/17/2004	8/1/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
493	118A	17.43	17.63	989	30,461	2/2/2006	8/1/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
494	118A	21.00	21.17	887	31,882	12/17/2004	8/1/2014	2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
495	118A	22.76	23.18	2475	43,293	12/17/2004	8/1/2014	2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
496	118A	23.34	23.46	591	43,293	9/20/2009	8/1/2014	2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
497	118A	24.11	24.74	3905	42,920	12/17/2004	8/1/2014	2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
498	118A	24.89	26.41	8243	55,815	12/17/2004	8/1/2014	2020	2020	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
499	118A	28.96	29.34	1937	48,378	12/17/2004	8/1/2014	2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
500	118A	29.57	29.77	1469	48,378	12/17/2004	8/1/2014	2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
501	118A	40.70	41.03	2409	49,031	12/17/2004	8/1/2014	2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
502	118A	41.84	42.28	1151	39,233	12/17/2004	8/1/2014	2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
503	118A	56.03	56.27	1259	51,368	12/17/2004	7/21/2014	2020	2018	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High

**Assessment Plan
Pipeline**

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
504	118A	57.54	60.49	15839	56,401	12/17/2004	7/21/2014	2020	2018	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
507	118A	60.75	60.95	1367	56,401	12/17/2004	7/21/2014	2019	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
508	118A	65.14	67.07	10551	56,401	12/17/2004	7/21/2014	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
509	118A	67.35	67.91	2748	56,401	12/17/2004	7/21/2014	2019	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
511	118A	72.64	73.90	6360	56,401	12/17/2004	7/21/2014	2021	2019	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
512	118A	74.13	74.47	1690	40,761	12/17/2004	7/21/2014	2021	2019	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
513	118A	74.90	75.14	1228	40,547	11/10/2010	7/21/2014	2021	2019	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
514	118A	75.21	75.38	882	29,618	12/17/2004	7/21/2014	2021	2019	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
515	118A	77.99	78.14	783	40,696	9/25/2007	7/21/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
516	118A	83.55	83.82	1442	45,833	12/17/2004	7/21/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
518	118A-1	1.27	1.48	1040	45,185	11/22/2008	7/21/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
519	118A-1	0.12	0.21	490	38,088	11/22/2008	7/21/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
520	118A-2	0.00	0.23	1270	35,390	4/6/2009	7/21/2014	2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
521	118B	0.00	0.57	2908	49,031	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
522	118B	2.26	2.52	1276	37,320	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
523	118B	3.58	3.78	1113	36,603	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
524	118B	4.75	4.98	1156	49,031	2/2/2006	10/27/2012	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
526	118B	9.65	10.00	1974	41,116	2/2/2006	10/27/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
527	118B	10.28	10.58	1783	45,512	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
528	118B	10.89	12.07	6414	45,512	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
529	118B	12.46	13.00	3061	38,815	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
530	118B	13.49	14.11	3271	45,512	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
531	118B	15.71	16.38	3789	36,854	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
532	118B	17.02	17.47	2365	45,512	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
533	118B	17.65	17.89	1248	45,512	12/17/2004	10/20/2012	2019	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
534	118B	23.93	24.07	735	41,852	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
535	118B	28.54	29.18	3691	45,512	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
536	118D	78.11	79.06	5540	31,202	9/25/2007	10/27/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	None	No	Yes	Yes	Medium	High
537	118F	0.00	0.19	1002	41,406	12/22/2008	7/21/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
538	118G	2.27	2.54	1394	36,746	4/11/2012	7/21/2014	2021	2019	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
539	118G	3.76	6.23	13066	38,404	5/20/2009	7/21/2014	2021	2019	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
540	119A	0.00	1.66	8359	53,837	12/17/2004	8/29/2012	2019	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
541	119A	1.76	2.28	3538	53,837	3/4/2010	8/29/2012	2019	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
542	119A	9.69	11.13	8041	53,837	12/17/2004	2/19/2016	2023	2023	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
543	119A	11.76	16.44	25571	53,837	12/17/2004	2/19/2016	2018	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
545	119A-3	0.00	0.14	737	36,692	3/13/2007	10/9/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
546	119B	0.00	0.92	6269	49,831	12/17/2004	11/12/2013	2017	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
547	119B	1.02	2.88	10090	49,831	12/17/2004	11/12/2013	2016	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
548	119B	4.08	5.57	7790	49,831	12/17/2004	11/12/2013	2016	2016	ILI	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
549	119B	5.81	6.47	3447	48,210	12/17/2004	11/12/2013	2019	2016	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
550	119B	6.67	7.31	3458	49,831	12/17/2004	11/12/2013	2019	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
551	119B	7.41	8.22	4302	47,949	12/17/2004	11/12/2013	2016	2016	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
552	119B	9.11	10.16	6409	49,831	12/17/2004	11/12/2013	2016	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
553	119B-1	0.00	0.04	129	27,039	12/17/2004	1/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
554	119C	0.00	2.87	15038	55,878	12/17/2004	4/16/2010	2017	2017	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
555	119C	3.47	3.64	982	55,878	12/17/2004	4/16/2010	2017	2017	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
556	119C	3.91	6.30	12762	55,878	12/17/2004	4/16/2010	2017	2017	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
557	119C	6.43	6.69	1308	55,878	12/17/2004	4/16/2010	2017	2017	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
558	1202-01	0.00	0.53	2798	48,288	12/17/2004	5/12/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
559	1202-03	0.31	0.39	409	44,483	9/29/2011	5/12/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
560	1202-16	2.59	4.60	10681	58,613	12/17/2004	12/13/2010	2017	2016	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
561	1202-16	1.20	1.69	2553	58,613	12/17/2004	12/13/2010	2017	2017	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
562	1202-16	0.49	1.04	1255	58,613	12/17/2004	12/13/2010	2017	2017	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
563	1202-16	0.00	0.27	1263	58,613	12/17/2004	12/13/2010	2017	2017	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
564	1202-17	2.23	2.58	1897	44,865	12/17/2004	5/12/2014	2021	2017	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
565	1202-17	0.00	1.73	9031	53,660	12/17/2004	5/12/2014	2021	2017	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
566	1202-21	0.01	0.10	536	48,904	12/17/2004	12/13/2010	2017	2017	ECDA, ICDA	Yes	Yes	No							

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
576	1209-06	5.25	5.72	2343	49,983	5/19/2010	12/13/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
577	121	7.85	8.02	881	41,260	12/17/2004	10/24/2013	2020	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
578	121	3.43	3.55	659	31,312	8/23/2008		2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	No	Medium	High
579	121	9.33	9.89	3294	43,238	12/17/2004	10/24/2013	2020	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
580	121	8.58	8.99	2277	43,238	12/17/2004	10/24/2013	2020	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
581	121	10.06	11.94	10023	43,290	12/17/2004	10/24/2013	2020	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
585	1217-01	0.04	0.08	231	46,215	12/4/2008	8/1/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
586	1217-01	0.22	0.53	1636	38,529	9/29/2011	8/1/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
587	1217-01	2.39	2.73	1946	39,974	12/17/2004	8/1/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
589	1217-01	2.90	3.00	1212	46,215	12/17/2004	8/1/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
590	1220-01	0.26	0.87	3213	44,325	5/19/2010	12/13/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
591	123	0.00	0.38	2242	54,855	12/17/2004	11/12/2013	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
592	123	1.03	1.71	3597	32,432	12/17/2004	11/12/2013	2016	2016	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
593	123	3.48	4.01	2692	38,646	12/17/2004	10/24/2013	2016	2016	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
595	123	5.42	5.75	1817	40,764	12/17/2004	10/24/2013	2016	2016	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
596	123	6.45	6.89	2423	54,855	10/19/2007	10/24/2013	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
597	123	9.47	9.76	1537	49,959	5/23/2011	10/24/2013	2017	2017	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
598	123	11.06	11.82	4041	33,127	10/19/2007	10/24/2013	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
599	123	11.97	12.57	3261	35,490	3/22/2006	10/24/2013	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
600	123	12.79	13.59	4176	35,490	12/17/2004	2/24/2015	2022	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
601	124A	0.01	1.39	7123	42,890	12/17/2004	4/2/2010	2017	2016	ILI, SCCDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
602	124A	9.77	10.98	6344	57,429	12/17/2004	4/2/2010	2017	2016	ILI, SCCDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
603	124A	16.76	17.12	637	30,919	12/17/2004	4/2/2010	2017	2016	ILI, SCCDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
604	124A	18.08	18.25	2214	35,260	12/17/2004	4/2/2010	2017	2016	ILI, SCCDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
606	124A	20.01	21.79	9704	57,772	12/17/2004	4/2/2010	2017	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
607	124A	23.14	23.56	2168	29,072	12/17/2004	4/2/2010	2017	2016	ILI, SCCDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
608	124A	23.86	26.03	13036	57,772	12/17/2004	4/2/2010	2017	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
609	124B	0.26	0.54	1255	35,444	12/19/2008	8/13/2013	2020	2019	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
610	124B	0.82	0.89	455	32,913	12/19/2008		2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	No	Medium	High
611	124B	9.74	10.45	3289	58,316	12/17/2004	8/13/2013	2020	2019	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
612	124B	16.68	16.81	670	30,497	12/17/2004	8/13/2013	2020	2019	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
613	124B	19.96	20.04	494	48,340	6/6/2011		2021	2019	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
614	124B	20.10	20.25	986	46,971	12/17/2004	8/13/2013	2020	2019	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	No	Medium	High
615	124B	20.99	21.09	490	41,423	6/21/2012		2020	2019	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	No	Medium	High
616	124B	21.20	21.61	2190	41,423	12/17/2004	8/13/2013	2020	2019	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	No	Medium	High
617	124B	22.19	22.56	1969	33,861	6/6/2011		2021	2019	ILI	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
618	124B	22.76	23.33	3873	58,316	12/17/2004	8/13/2013	2020	2019	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
619	126A	4.95	5.48	2808	47,952	12/17/2004	6/20/2013	2020	2019	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
620	126B	4.70	5.13	2482	40,688	7/22/2010		2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
621	128	15.15	15.21	325	36,351	12/17/2004	7/25/2015	2022	2022	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	Low
622	128	14.56	14.68	604	28,447	12/17/2004	7/25/2015	2022	2022	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	No	Medium	Low
628	1302-01	1.39	1.77	1948	49,304	12/17/2004	12/5/2012	2017	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
629	1302-01	0.45	0.85	2079	30,846	12/17/2004	12/5/2012	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
630	1302-01	0.00	0.11	285	24,952	12/17/2004	12/5/2012	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
631	1302-02	0.00	0.00	83	49,551	6/21/2010	8/7/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
632	1302-03	0.00	0.00	15	23,600	6/21/2010	8/7/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
634	1305-45	0.00	1.83	9691	41,349	3/16/2006	12/5/2012	2016	2016	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
635	1306-01	4.00	4.14	781	44,281	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
636	131	55.35	57.51	10915	52,756	12/17/2004	9/12/2014	2018	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	Low
637	131	46.87	50.54	19290	47,812	12/17/2004	8/15/2011	2018	2016	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
638	131	43.44	43.84	2190	47,812	12/17/2004	8/15/2011	2018	2016	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
639	131	42.12	42.60	2527	27,839	12/17/2004	8/15/2011	2018	2016	ILI, SCCDA	Yes	Yes	Yes	Medium	Yes	Unstable	Yes	Yes	Medium	High
640	131	35.69	36.23	3418	46,244	12/17/2004	8/15/2011	2018	2016	ILI, SCCDA	Yes	Yes	Yes	Low	Yes	Unstable	Yes	Yes	Medium	High
641	131	34.72	35.44	4671	47,812	12/17/2004	8/15/2011	2018	2016	ILI, SCCDA	Yes	Yes	Yes	Low	Yes	Unstable	Yes	Yes	Medium	High
642	131	32.29	33.88	10981	47,812	12/17/2004	8/15/2011	2018	2016	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
643	131	8.03	8.59	2504	31,631	12/17/2004	9/9/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	Low
644	1310-01	1.27	1.29	56	42,750	12/17/2004	10/30/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
645	132	0.12	15.82	85428	60,940	12/17/2004	10/29/2009	2016	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
646	132	17.12	17.89	4433	48,938	12/17/2004	10/29/2009	2016	2016	ILI	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
648	132	18.07	20.05	11168	49,817	12/17/2004	12/20/2010	2016	2016	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
649	132	0.06	0.12	18	41,211	12/17/2004	12/20/2010	2016	2016	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Low	Low
651	132	22.51	23.62	5702	60,940	12/17/2004	10/29/2009	2016	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
652	132	23.78	24.24	2251	30,301	12/17/2004	10/29/2009	2016	2016	ILI	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
653	132	26.76	27.00	1617	60,940	10/5/2011		2021	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
654	132	29.07	30.35	6617	50,070	12/17/2004	10/8/2013	2016	2016	ILI	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
655	132	30.58	31.92	6649	52,156	12/17/2004	12/4/2012	2016	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
656	132	31.92	32.09	882	60,940	2/1/2012	10/3/2014	2021	2016	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
657	132	32.74	33.15	2101	60,940	12/20/2008	10/3/2014	2021	2019	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
658	132	33.39	33.97	3041	60,940	12/17/2004	10/3/2014	2021	2019	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
659	132	34.53	35.11	3154	33,850	12/17/2004	10/3/2014	2021	2019	ILI	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
660	132	37.71	38.40	3905	60,940	12/17/2004	10/3/2014	2021	2019	ILI, SCCDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
672	132	40.05	43.75	20595	53,801	12/17/2004	9/26/2014	2021	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
674	132	45.08	51.53	36175	53,801	12/17/2004	9/26/2014	2016	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
675	132A	0.00	1.31	7847	48,480	12/17/2004	9/18/2014	2021	2016	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
676	132B	0.00	0.37	1965	52,255	12/17/2004	10/8/2013	2020	2019	ECDA, ICDA, SCCDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
677	134A	25.31	25.55	1226	31,417	12/17/2004	5/12/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
678	134A	32.75	33.34	3381	40,238	12/17/2004	4/29/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
679	134A	33.62	34.34	4688	45,897	12/17/2004	4/29/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
680	136	12.03	12.52	2518	45,803	12/17/2004	9/3/2015	2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
681	136	12.80	12.90	519	45,803	12/17/2004	9/3/2015	2022	2022	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
682	137B	1.95	2.16	1108	53,796	12/17/2004	8/21/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
683	137B	3.39	3.61	678	53,796	12/17/2004	8/21/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
684	137B	4.42	4.62	1329	53,796	12/17/2004	8/21/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
685	137B	6.36	6.50	762	51,864	12/17/2004	8/21/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
686	137B	7.05	7.37	1561	53,796	12/17/2004	8/21/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
689	138	38.87	39.21	1802	28,468	12/4/2008		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
690	138	43.08	43.43	1863	33,428	12/17/2004	12/13/2010	2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
691	138	45.56	49.43	21335	45,597	12/17/2004	12/13/2010	2017	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
693	138	43.43	45.08	9722	45,597	12/17/2004	12/13/2010	2023	2022	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
696	138C	43.38	44.57	6168	56,167	12/17/2004	12/13/2010	2017	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
697	138C	44.90	49.48	23739	56,167	12/17/2004	12/13/2010	2017	2016	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
699	138C	49.48	50.01	2840	56,167	12/17/2004	12/13/2010	2017	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
700	138D	45.10	46.20	5786	45,073	12/17/2004	12/13/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
701	1401-01	0.00	0.27	1482	52,895	12/17/2004	10/8/2013	2020	2019	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
702	STUB14011	0.00	0.00	7	48,698	12/17/2004	9/26/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
706	142N	5.53	6.04	2644	37,280	10/8/2007	5/31/2012	2019	2018	ECDA	Yes	No	No	Low	Yes	Stable	Yes	No	Medium	Low
707	142N	6.23	6.77	2932	49,744	12/17/2004	12/12/2013	2020	2018	ECDA, Hydrotest	Yes	No	No	High	Yes	Unstable	Yes	Yes	Medium	High
708	142N	7.28	9.93	15542	49,744	12/17/2004	12/12/2013	2018	2017	ILI, Hydrotest	Yes	No	No	High	Yes	Unstable	Yes	Yes	Medium	High
709	142N	10.46	12.10	9349	49,744	12/17/2004	12/12/2013	2020	2017	ILI, Hydrotest	Yes	No	No	High	Yes	Unstable	Yes	Yes	Medium	High
710	142N	12.29	14.05	10604	49,744	12/17/2004	12/12/2013	2020	2017	ILI, Hydrotest	Yes	No	No	High	Yes	Unstable	Yes	Yes	Medium	High
712	142N-3	0.00	0.08	417	34,612	11/14/2011		2021	2021	ECDA	Yes	No	No	Low	No	No	Yes	Yes	Medium	High
713	142S	0.02	4.41	22565	52,127	12/17/2004	9/14/2011	2018	2018	ILI, SCCDA, Hydrotest	Yes	No	No	High	Yes	Unstable	Yes	Yes	Medium	High
715	142S	8.98	11.48	13802	52,127	12/17/2004	12/12/2013	2019	2018	ILI, Hydrotest	Yes	No	No	High	Yes	Unstable	Yes	Yes	Medium	High
720	142S-1	0.00	0.22	1161	40,318	12/17/2004	12/12/2013	2020	2019	ECDA	Yes	No	No	Low	No	Stable	Yes	Yes	Medium	High
721	147	0.82	1.54	4059	54,454	12/17/2004	10/29/2009	2016	2016	ILI, SCCDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
722	147	1.79	3.57	9402	54,454	12/17/2004	10/23/2011	2016	2016	ILI, SCCDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
723	148	14.94	15.15	1087	37,269	12/17/2004	11/5/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	Yes	Unstable	Yes	Yes	Medium	High
724	148	15.34	15.45	595	37,269	12/17/2004	11/5/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	Yes	Unstable	Yes	Yes	Medium	High
725	148	16.29	16.40	587	37,269	12/17/2004	11/5/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	Yes	Unstable	Yes	Yes	Medium	High
726	148	16.50	17.35	4473	40,035	12/17/2004	11/5/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	Yes	Unstable	Yes	Yes	Medium	High
727	148	17.56	17.63	369	40,908	12/17/2004	11/5/2012	2017	2016	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
728	GCUST5748	0.00	0.00	1	42,006	4/11/2012	9/22/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
729	150	17.40	18.08	3816	54,237	12/17/2004	10/14/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
732	1501-01	0.59	1.03	2504	49,859	12/17/2004	7/11/2015	2022	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
733	1501-02	4.08	4.25	911	40,752	8/23/2008	4/18/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
734	1501-02	3.38	3.52	814	34,936	12/17/2004	7/11/2015	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
735	1501-02	0.55	1.09	2853	47,061	12/17/2004	7/11/2015	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
739	1509-01	0.67	1.50	4816	50,438	6/26/2006	10/23/2013	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
741	1509-01	0.00	0.57	2632	50,438	10/9/2007	5/18/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
742	1509-04	0.00	1.32	2942	48,604	12/17/2004	4/20/2015	2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	No	Medium	High
743	1509-04	1.59	2.27	3745	48,604	12/17/2004	10/23/2013	2020	2018	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	No	Medium	High
744	1509-05	2.88	3.06	958	40,751	12/17/2004	5/31/2012	2019	2019	ILI	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
745	1509-05	3.85	3.99	742	42,199	12/17/2004	5/31/2012	2019	2019	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
747	1509-05	4.93	6.52	8402	42,475	12/17/2004	5/31/2012	2019	2019	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
748	1511-01	3.39	3.53	746	43,687	12/17/2004	7/11/2015	2022	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
749	1511-01	0.95	1.17	1146	45,683	12/17/2004	4/18/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
750	1518-01	0.57	1.39	4632	39,363	10/4/2005	2/24/2015	2022	2020	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
751	1518-02	0.00	1.78	9427	33,398	10/10/2007	9/1/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
752	1518-03	1.47	1.82	1867	31,901	5/23/2011		2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
753	1518-03	3.81	3.98	926	8,529	9/22/2009	9/1/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
754	1519-01	0.78	1.51	3789	45,890	12/17/2004	11/23/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
755	1519-01	1.65	2.54	4818	45,890	12/17/2004	11/23/2013	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	No	Medium	High

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
760	1519-01	0.43	0.57	723	42,972	12/17/2004	11/23/2013	2020	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
762	1519-04	0.06	1.00	4898	37,088	12/17/2004	11/23/2013	2019	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
763	1521-01	0.56	0.68	811	21,915	7/31/2009	3/31/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
764	1521-01	1.23	1.36	674	37,748	12/3/2008	3/31/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
765	1521-01	1.57	1.88	1610	40,002	12/17/2004	3/31/2011	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High
766	1522-01	0.25	0.38	729	39,924	7/13/2009	4/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
767	1523-01	0.00	0.24	1074	36,285	5/23/2011		2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
768	1523-01	2.26	2.58	1561	28,516	2/18/2007	9/1/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
769	153	0.00	14.21	75144	67,218	12/17/2004	7/14/2014	2016	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
770	153	14.32	17.63	18345	67,218	12/17/2004	7/14/2014	2021	2021	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
771	153	17.63	21.84	22616	67,218	12/17/2004	10/12/2012	2016	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
772	153	22.21	27.76	29843	67,218	12/17/2004	11/30/2015	2018	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
774	153-2	0.00	0.06	850	46,312	12/17/2004	11/30/2015	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
775	153-6	0.01	0.06	304	48,193	12/17/2004	10/6/2012	2019	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
776	1601-09	0.78	0.86	414	43,819	11/10/2010	8/11/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
777	1601-09	0.00	0.47	2800	43,472	12/17/2004	8/11/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
778	1602-01	0.00	0.14	739	41,288	12/17/2004	8/8/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
780	1602-01	0.31	0.70	2033	41,288	12/17/2004	8/8/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
781	1603-01	0.67	1.25	3268	47,574	12/17/2004	8/8/2014	2021	2018	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
783	1606-01	0.09	0.13	359	49,289	8/13/2009		2018	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
785	1607-01	0.00	1.63	8638	52,980	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
789	1608-01	0.00	1.31	7004	47,704	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	No	Medium	High
791	1609-01	0.00	0.65	3455	41,882	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
792	1609-01	0.91	1.39	2451	41,882	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
793	1609-01	1.57	1.76	1074	41,882	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
794	1609-01	1.91	2.02	655	41,882	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
795	1609-01	2.25	2.97	3855	41,882	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
796	1611-01	0.00	1.11	5851	46,282	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	Unstable	Yes	No	Medium	High
797	1611-01	0.80	0.80	6	40,317	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA, SCCDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
799	1611-03	3.83	4.30	2453	45,204	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
800	1611-03	3.00	3.32	1469	45,204	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
801	1611-03	1.28	2.43	6426	44,626	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
802	1611-03	0.00	0.97	3882	45,204	12/17/2004	8/16/2014	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
805	1611-04	0.00	0.69	3542	40,450	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	No	Medium	High
806	1613-01	0.91	1.06	788	42,112	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
807	STUB14521	0.00	0.00	1	24,895	12/17/2004	12/19/2009	2016	2016	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	No	Medium	High
808	1613-05	1.15	1.25	501	37,072	12/18/2008		2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
809	1614-01	0.01	0.25	1153	43,080	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	No	Medium	High
810	1614-01	2.43	2.56	481	38,656	10/21/2011	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	No	Medium	High
811	1614-01	3.60	3.95	1941	41,614	3/15/2006	8/16/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
812	1614-02	0.07	0.29	1119	47,973	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	No	Medium	High
813	1614-02	2.46	2.63	728	42,791	10/21/2011		2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
814	1614-04	0.00	0.47	2678	47,348	1/3/2006	8/24/2013	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
816	1614-08	0.00	0.64	3488	47,601	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
817	1614-08	0.76	0.95	988	47,085	10/21/2011	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
819	1614-13	1.71	2.24	2674	44,035	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
820	1614-13	0.97	1.22	1307	44,035	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	No	Medium	High
821	1614-13	0.75	0.86	585	45,275	3/15/2006	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
822	1614-13	0.16	0.34	1004	57,161	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
823	1615-01	16.81	19.06	12031	52,721	12/17/2004	8/8/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
824	1615-01	16.42	16.68	1436	52,721	12/17/2004	8/8/2014	2019	2018	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
825	1615-01	13.41	13.56	759	30,365	9/20/2008	8/8/2014	2021	2018	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
826	1615-01	14.80	15.97	6240	52,721	12/17/2004	8/8/2014	2021	2018	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
827	1615-01	11.93	12.53	3296	52,721	12/17/2004	8/8/2014	2021	2018	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
828	1615-01	8.96	10.88	10101	52,721	12/17/2004	8/8/2014	2021	2018	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
829	1615-01	5.10	6.46	6103	52,721	12/17/2004	8/8/2014	2021	2018	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
830	1615-01	4.67	4.90	1021	47,362	12/17/2004	8/8/2014	2021	2018	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
832	1615-04	1.11	1.32	1107	39,279	12/18/2008	8/8/2014	2021	2018	ILI	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
834	1615-04	4.47	4.88	2154	44,713	12/17/2004	8/8/2014	2021	2018	ILI	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
835	1615-04	5.03	6.89	9882	47,464	12/17/2004	8/8/2014	2021	2018	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
836	1615-07	0.00	0.25	1316	51,528	12/17/2004	8/8/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
837	1617-01	0.00	0.31	1640	43,603	12/17/2004	8/11/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
838	1617-01	0.58	1.05	3772	43,603	12/17/2004	8/11/2014	2021	2020	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
839	1622-01	0.96	1.00	142	37,351	12/17/2004	8/19/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
840	162A	1.53	1.83	1639	36,303	12/17/2004	8/11/2014	2021	2019	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
841	162A	3.80	4.47	3805	51,921	12/17/2004	8/11/2014	2019	2019	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
842	162A	4.64	5.48	4576	44,034	12/17/2004	8/11/2014	2021	2019	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
843	162A	5.72	7.23	8579	51,921	12/17/2004	8/11/2014	2016	2016	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
845	162B	1.67	1.67	2	34,928	12/17/2004	8/11/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
846	1641-01	0.01	0.44	2321	45,164	12/17/2004	6/15/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
847	167	32.69	34.63	4384	48,106	8/23/2008	5/1/2012	2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
848	167	31.52	31.85	2055	44,678	12/17/2004	5/1/2012	2017	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
850	169A	1.48	1.60	545	31,746	12/31/2013		2023	2022	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
851	172A	78.71	79.14	1973	53,773	12/17/2004	8/28/2012	2019	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
852	172A	74.75	78.55	20665	48,165	12/17/2004	8/28/2012	2017	2017	ILI	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
853	172A	66.54	67.50	4972	31,003	12/17/2004	9/28/2013	2020	2020	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
854	172A	58.64	62.19	19862	53,773	12/17/2004	9/28/2013	2020	2020	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
856	172A	48.97	49.76	3435	53,773	12/17/2004	9/28/2013	2020	2020	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
857	172A	35.51	35.85	2271	14,037	12/2/2008	8/28/2012	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	Low
858	172A-1	78.53	78.55	121	42,201	12/17/2004	8/28/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
859	172C	0.00	0.25	1217	46,391	12/17/2004	11/14/2015	2020	2020	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
860	172D	3.08	3.18	532	35,883	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
861	173	0.00	0.81	4859	50,063	12/17/2004	7/14/2012	2019	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High
863	173	1.43	2.12	3957	50,063	12/19/2008		2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High
864	173	1.01	1.11	498	44,241	12/17/2004	11/23/2013	2020	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
865	173	2.31	3.27	5832	39,201	12/17/2004	11/23/2013	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
866	173	3.36	3.45	284	42,632	7/29/2010		2020	2017	ILI	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
867	173	4.08	4.23	651	42,632	5/19/2011		2021	2017	ILI	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
868	173	5.17	5.30	729	42,632	3/9/2006	7/14/2012	2019	2017	ILI	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
869	173	5.95	6.53	3073	50,063	12/17/2004	11/23/2013	2020	2017	ILI, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High
870	173	6.79	6.92	636	45,892	10/18/2007	7/14/2012	2019	2017	ILI	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
871	173	7.06	8.07	7632	50,063	12/17/2004	11/23/2013	2016	2016	ILI, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High
872	173	8.25	8.84	3147	50,063	12/17/2004	11/23/2013	2020	2017	ILI, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High
873	173	10.23	10.42	814	42,875	12/17/2004	11/23/2013	2020	2017	ILI	Yes	Yes	No	Medium	No	Stable	Yes	No	Medium	High
874	173	11.73	11.81	534	42,875	11/22/2008	7/14/2012	2019	2017	ILI	Yes	Yes	No	Medium	No	Stable	Yes	No	Medium	High
875	173	12.39	13.55	5483	46,870	12/17/2004	11/23/2013	2020	2017	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
876	173	14.23	14.66	2285	25,738	12/17/2004	11/23/2013	2020	2017	ILI	Yes	Yes	No	Medium	No	Stable	Yes	No	Medium	High
877	173-1	0.16	1.43	6630	48,822	12/17/2004	11/23/2013	2019	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	No	Medium	High
878	173-1	1.43	1.49	314	43,204	12/19/2008		2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
880	173-15	0.00	0.00	4	37,493	12/17/2004	11/23/2013	2020	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
881	173-20	11.65	11.76	520	39,602	12/19/2008	7/14/2012	2019	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
882	173-20	12.35	12.48	508	39,602	12/17/2004	11/23/2013	2020	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
883	173-4	12.48	12.48	4	38,558	12/17/2004	11/23/2013	2020	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
884	173-7	12.48	12.48	4	37,285	12/17/2004	11/23/2013	2020	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
885	173-8	0.00	0.37	1979	34,273	12/19/2008		2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
887	173-8	0.98	1.18	1066	34,273	5/19/2011		2021	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
888	173-8	1.89	2.29	2138	34,273	12/19/2008		2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
889	174-1-1	1.27	1.45	981	23,719	11/21/2008		2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
890	174-1-1	0.83	1.12	1625	36,560	4/10/2008		2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
891	177A	8.90	9.10	1171	54,956	12/17/2004	5/19/2014	2021	2020	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
892	177A	25.51	25.75	1434	29,911	12/17/2004	5/29/2014	2021	2020	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	Low
893	177A	26.40	26.63	1281	54,956	9/20/2009		2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
894	177A	30.39	30.73	1396	37,705	12/17/2004	3/8/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
895	177A	45.00	45.32	1710	25,728	11/2/2010		2020	2020	ILI	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
896	177A	77.45	79.00	8014	39,947	12/17/2004	9/3/2015	2022	2020	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
897	177A	84.39	84.56	838	47,337	11/3/2010	4/27/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
898	177A	88.02	88.94	4769	46,362	12/17/2004	9/3/2015	2022	2022	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
899	177A	85.57	85.95	1935	47,337	12/17/2004	9/3/2015	2022	2022	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
900	177A	170.32	170.57	1204	52,067	12/17/2004	10/5/2015	2022	2017	ILI	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
901	177A	171.13	171.33	1035	49,099	12/17/2004	10/5/2015	2022	2017	ILI	Yes	No	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
902	177A	173.00	174.89	9723	53,716	12/17/2004	10/5/2015	2022	2017	ILI	Yes	No	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
905	177A	176.30	176.49	1012	53,716	12/17/2004	10/5/2015	2022	2017	ILI	Yes	No	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
906	177A	183.19	183.78	3090	46,677	12/17/2004	5/29/2014	2020	2018	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
907	177A	188.27	188.53	1004	46,775	12/17/2004	10/5/2015	2022	2017	ILI	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
908	177A	190.26	190.77	3151	46,021	12/17/2004	10/5/2015	2022	2017	ILI	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
909	177B	7.26	7.51	1243	26,366	12/17/2004	9/3/2015	2022	2022	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
910	177B	6.67	7.17	2677	40,986	12/17/2004	9/3/2015	2022	2022	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
911	1813-02	12.15	16.40	22476	58,295	12/17/2004	11/18/2013	2020	2019	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
912	1813-02	1.00	1.17	1034	58,295	12/17/2004	11/18/2013	2019	2019	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
913	1813-02	8.77	9.07	1456	35,701	12/17/2004	11/18/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
914	1815-02	10.10	10.16	553	31,700	8/19/2010	11/18/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
915	1815-02	14.57	14.77	979	46,609	12/17/2004	11/18/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
916	1815-02	15.81	16.01	1226	46,609	8/19/2010	11/18/2013	2019	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
917	1815-02	16.22	16.80	2876	46,609	12/17/2004	11/18/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
919	1815-02	7.30	7.42	547	38,458	1/28/2009	11/18/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
920	1815-02	17.58	19.49	10199	48,816	12/17/2004	11/18/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	Low
922	1815-02	5.82	6.11	862	38,665	8/19/2010	11/18/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
923	1815-02	4.08	4.22	862	48,816	12/17/2004	11/18/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	Low
924	1815-15	2.04	2.14	459	42,364	12/17/2004	7/27/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
925	1815-15	0.00	1.33	7279	53,358	12/17/2004	7/27/2011	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
926	1816-01	0.00	3.72	19768	56,403	12/17/2004	10/15/2013	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
928	1816-01	3.89	4.09	1306	42,513	12/17/2004	10/15/2013	2020	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	Low
930	1816-01	8.05	8.35	1473	34,872	12/17/2004	10/15/2013	2020	2016	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
931	1816-01	9.38	11.54	12366	56,403	12/17/2004	10/15/2013	2016	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
932	1816-01	12.05	14.82	10145	56,403	12/17/2004	10/15/2013	2020	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
933	1816-01	17.07	18.25	5802	56,403	12/17/2004	10/15/2013	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
934	1816-01	15.17	16.87	8841	56,403	12/17/2004	10/15/2013	2016	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
938	1816-01	11.70	11.94	1293	46,528	12/17/2004	10/15/2013	2020	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
939	1816-02	0.00	0.07	382	43,911	12/17/2004	10/15/2013	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
940	1816-15	0.00	0.98	5088	53,336	12/17/2004	10/15/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
942	1816-15	4.65	4.91	1508	53,336	12/17/2004	10/15/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
943	1816-50	0.00	1.12	5583	48,023	12/17/2004	10/15/2013	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	Low
946	1817-01	0.00	2.97	16245	53,468	12/17/2004	10/15/2013	2020	2019	ILI, SCCDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
950	1817-01	8.04	8.36	1563	35,358	12/17/2004	5/14/2010	2016	2016	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
951	1818-01	3.04	4.86	10331	49,792	12/17/2004	10/15/2013	2016	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
952	1818-01	0.00	0.45	2660	49,792	12/17/2004	8/30/2011	2018	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
954	1818-01	0.49	2.93	13371	49,792	12/17/2004	10/15/2013	2016	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
955	1818-01	13.20	13.60	2085	44,784	12/17/2004	10/15/2013	2019	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
957	181A	15.31	15.44	706	45,656	11/26/2012		2022	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
958	181A	18.95	20.02	5726	45,656	12/17/2004	10/15/2013	2019	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
959	181A-10	2.21	2.49	1430	19,799	12/17/2004	10/15/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
960	181A-10	5.50	5.67	953	42,328	12/17/2004	10/15/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
961	181B	4.08	4.34	1399	44,296	12/17/2004	10/15/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	Low
962	181B	5.63	6.04	2060	47,022	12/17/2004	10/15/2013	2018	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
963	181B	9.88	10.85	5232	47,022	12/17/2004	10/15/2013	2020	2019	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
964	186	9.27	9.66	1995	46,164	12/17/2004	8/10/2011	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
966	186	24.09	24.28	846	37,548	11/22/2008	8/10/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
967	187	32.66	33.32	3277	39,511	12/17/2004	6/10/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
969	187	41.05	41.54	2692	43,289	12/17/2004	6/26/2013	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
973	187	41.69	41.97	1441	47,350	12/17/2004	6/26/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
974	187	45.00	45.11	666	45,745	12/17/2004	7/20/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
975	187	45.20	45.37	1069	45,745	12/17/2004	7/20/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
976	187	46.55	46.78	1249	45,002	12/17/2004	8/14/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
977	187	50.29	51.15	4172	45,541	12/17/2004	8/26/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
978	187	51.84	52.01	1020	44,622	12/17/2004	8/26/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
979	187	52.83	52.96	677	44,622	12/17/2004	8/26/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
980	187	56.41	56.59	984	50,918	8/23/2009	9/17/2013	2019	2019	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
981	187	56.85	57.01	803	45,468	12/17/2004	9/17/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
982	187	64.33	64.53	1043	47,093	12/17/2004	10/17/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	Low
983	1881-01	1.31	2.66	7187	45,741	12/17/2004	7/29/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	Unstable	Yes	Yes	Medium	High
984	1881-01	0.01	0.12	531	44,370	12/17/2004	7/29/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	Unstable	Yes	Yes	Medium	Low
985	189	1.67	1.72	282	53,940	7/19/2012		2022	2019	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
987	191	0.11	3.86	18841	48,806	12/17/2004	5/7/2013	2018	2016	ILI	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	Low
989	191-1	25.99	26.79	4401	50,152	12/17/2004	5/7/2013	2020	2019	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
990	191-1	19.01	24.31	31807	50,152	12/17/2004	5/7/2013	2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
992	191-1	14.98	16.98	10237	50,152	12/17/2004	5/7/2013	2020	2019	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
993	191-1	14.18	14.73	2781	44,027	12/17/2004	5/7/2013	2020	2019	ECDA, ICDA, SCCDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	Low
994	191-1	33.83	34.03	1074	41,540	12/17/2004	5/7/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
995	191-1	34.84	35.00	805	40,865	12/17/2004	5/7/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
996	191-1	35.19	35.83	3493	50,152	12/17/2004	5/7/2013	2019	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
997	191-1	9.89	10.07	906	50,152	12/9/2008	8/2/2011	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
999	191A	3.34	3.46	821	31,316	12/17/2004	8/2/2011	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1000	195A4-2	0.18	0.37	1077	18,690	6/12/2008		2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Unstable	Yes	Yes	Medium	Low
1001	196A	12.59	12.89	1358	48,678	11/24/2008	11/13/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	Low
1002	197A	39.59	39.95	1927	45,105	5/7/2009		2019	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1003	197B	4.07	4.56	2928	50,837	12/17/2004	8/24/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1004	197C	20.77	20.93	805	41,705	12/17/2004	8/19/2011	2018	2017	ECDA, ICDA, SCCDA	Yes	Yes	No	Medium	No	Stable	Yes	No	Medium	High
1005	197C	21.15	21.51	1877	42,943	12/17/2004	8/19/2011	2018	2017	ECDA, ICDA, SCCDA	Yes	Yes	No	Medium	No	Stable	Yes	No	Medium	High

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
1006	197C	21.68	21.70	118	47,052	12/17/2004	8/19/2011	2018	2017	ECDA, ICDA, SCCDA	Yes	Yes	No	Medium	No	Stable	Yes	No	Medium	High
1007	197C	22.79	23.02	619	39,854	12/17/2004	8/19/2011	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	No	Medium	High
1008	197C-1	16.78	17.05	1294	43,410	12/17/2004	8/19/2011	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1009	197C-2	2.15	2.21	321	40,294	12/17/2004	8/19/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
1010	202	16.73	18.63	10017	43,404	12/17/2004	3/31/2011	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1014	202	22.97	23.10	648	36,700	12/17/2004	3/31/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
1015	209	3.92	3.99	426	26,243	12/17/2004	9/19/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
1016	210A	19.51	20.22	5731	65,576	12/17/2004	11/21/2013	2020	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1017	210A	24.48	24.84	1910	27,202	12/17/2004	2/13/2009	2023	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
1019	210A	18.79	19.52	7663	65,576	12/17/2004	11/21/2013	2018	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1021	210A	9.62	9.96	2573	48,043	12/17/2004	6/10/2011	2018	2018	ILI, SCCDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1024	210A	10.13	17.45	35401	65,576	12/17/2004	6/10/2011	2018	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1025	210B	18.47	20.14	9833	63,094	12/17/2004	5/21/2012	2019	2019	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1028	210B	24.43	25.14	3789	38,069	12/17/2004	5/21/2012	2019	2019	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
1029	210B	25.75	25.97	1209	35,358	10/4/2007	5/21/2012	2019	2019	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
1030	210B	15.07	16.02	5066	49,771	12/17/2004	5/21/2012	2019	2019	ILI, SCCDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1031	210B	10.51	13.79	19424	63,094	12/17/2004	5/21/2012	2019	2019	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1034	210C	28.55	32.09	18254	46,652	12/17/2004	9/17/2013	2020	2020	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
1035	210C	22.70	23.93	2733	48,827	8/26/2008	9/17/2013	2020	2020	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1036	210C	20.79	22.39	8426	48,827	12/17/2004	9/17/2013	2020	2020	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1037	210C	19.35	20.36	5444	53,234	12/17/2004	11/21/2013	2020	2020	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1038	210C-1	2.67	3.76	6102	43,523	12/17/2004	11/21/2013	2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	Low
1039	215	6.87	7.04	878	23,784	8/14/2007	11/9/2009	2016	2016	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1040	215	17.12	17.34	1149	37,099	12/17/2004	11/9/2009	2016	2016	ILI	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
1041	215	18.25	18.53	1510	37,194	12/17/2004	11/9/2009	2016	2016	ILI	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1042	215	18.72	19.46	3630	43,015	12/17/2004	11/9/2009	2016	2016	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1043	215	19.97	20.08	559	43,015	12/17/2004	11/9/2009	2016	2016	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1044	220	19.59	20.42	4679	48,702	12/17/2004	10/14/2013	2018	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1045	220	20.85	22.63	10647	48,702	12/17/2004	10/14/2013	2020	2019	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
1047	220	22.73	22.95	1079	43,621	12/17/2004	10/14/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1049	220	24.29	24.60	1742	34,814	4/22/2013		2023	2018	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
1050	220	30.29	31.75	7630	45,992	12/17/2004	10/14/2013	2020	2019	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1054	2403-12	0.10	0.30	1041	45,202	3/14/2006	2/22/2010	2017	2017	ILI	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	Low
1055	2403-12	1.02	1.84	4563	51,117	12/17/2004	10/6/2012	2019	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
1056	2403-12	2.21	2.88	3282	51,117	12/17/2004	10/6/2012	2019	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1057	2405-01	0.09	0.62	2767	43,487	12/17/2004	9/9/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1060	2406-01	0.00	0.15	817	36,254	10/4/2005	8/31/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1062	2408-05	2.83	3.33	2735	46,292	6/21/2012		2022	2017	ILI	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	Low
1063	2408-05	0.51	1.55	5331	52,163	12/17/2004	9/9/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1064	2408-05	0.15	0.38	1127	52,163	12/17/2004	9/9/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1065	2408-05	4.16	5.63	8023	52,163	12/17/2004	9/9/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1068	2408-11	0.48	2.95	13240	40,973	12/17/2004	9/9/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1069	2408-11	3.95	4.14	947	40,973	12/17/2004	9/9/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1070	2408-11	4.35	4.47	640	40,973	12/9/2008	9/9/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1071	2408-11	7.18	7.29	519	40,973	12/17/2004	9/9/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1072	2408-12	7.14	7.33	1051	27,558	12/17/2004	9/9/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1074	3002-01	0.00	0.02	115	45,065	12/17/2004	5/7/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1075	3008-01	0.00	0.05	207	47,634	11/18/2010	10/10/2012	2019	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1076	3009-01	0.12	0.49	2106	35,890	12/17/2004	1/27/2010	2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1077	3009-01	0.77	0.98	1111	35,890	12/17/2004	1/27/2010	2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1078	300A	121.87	122.68	4291	58,824	12/17/2004	6/15/2012	2016	2016	ECDA, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
1079	300A	0.24	0.95	3710	45,704	12/17/2004	6/15/2012	2016	2016	ECDA, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
1080	300A	150.26	153.54	17366	52,360	12/17/2004	6/15/2012	2016	2016	ECDA, SCCDA	Yes	No	No	Low	Yes	Unstable	Yes	Yes	Medium	High
1081	300A	154.18	154.77	3052	49,780	12/17/2004	10/15/2013	2016	2016	ECDA, SCCDA	Yes	No	No	Low	Yes	Unstable	Yes	Yes	Medium	High
1082	300A	155.47	156.39	4849	46,120	12/17/2004	10/15/2013	2020	2019	ILI, SCCDA	Yes	No	No	Low	Yes	Stable	Yes	Yes	Medium	High
1083	300A	158.89	160.14	6074	52,360	12/17/2004	10/15/2013	2016	2016	ECDA, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
1084	300A	187.85	188.41	2947	38,891	12/17/2004	6/15/2012	2016	2016	ECDA, SCCDA	Yes	No	Yes	Low	Yes	Stable	Yes	No	Medium	High
1085	300A	181.44	182.34	4499	56,541	12/17/2004	6/15/2012	2016	2016	ECDA, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Stable	Yes	Yes	Medium	High
1086	300A	198.93	199.49	2885	33,167	12/17/2004	6/15/2012	2016	2016	ECDA, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Stable	Yes	No	Medium	High
1087	300A	200.70	201.22	2749	33,167	12/17/2004	6/15/2012	2016	2016	ECDA, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Stable	Yes	No	Medium	High
1088	300A	237.44	238.16	3882	56,114	3/28/2006	6/15/2012	2016	2016	ECDA, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
1089	300A	241.76	242.96	5277	56,114	12/17/2004	6/15/2012	2016	2016	ECDA, SCCDA	Yes	No	Yes	Low	Yes	Stable	Yes	Yes	Medium	High
1090	300A	244.46	244.97	2742	33,601	3/28/2006	6/15/2012	2016	2016	ECDA, SCCDA	Yes	No	Yes	Low	Yes	Stable	Yes	Yes	Medium	High
1091	300A	256.22	257.08	4582	56,114	12/17/2004	3/29/2012	2019	2019	ILI, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
1092	300A	245.79	248.41	14145	31,583	12/17/2004	10/15/2013	2018	2017	ILI	Yes	No	No	Low	No	Stable	Yes	Yes	Medium	High
1093	300A	268.95	269.56	3300	50,607	12/17/2004	3/29/2012	2019	2019	ILI, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Unstable	Yes	Yes	Medium	High

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
1094	300A	274.78	275.41	3628	36,944	3/28/2006	3/29/2012	2019	2019	ILI	Yes	No	No	Low	No	Stable	Yes	Yes	Medium	High
1095	300A	275.97	278.51	13223	50,607	12/17/2004	3/29/2012	2019	2019	ILI, SCCDA	Yes	No	Yes	Low	No	Stable	Yes	Yes	Medium	High
1096	300A	344.27	345.12	4436	42,514	12/17/2004	10/27/2014	2021	2021	ILI, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
1098	300A	372.27	373.68	7401	45,001	1/3/2006	4/15/2013	2016	2016	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
1099	300A	384.65	385.09	2305	39,476	12/17/2004	4/15/2013	2020	2020	ILI, SCCDA	Yes	Yes	Yes	Low	Yes	Stable	Yes	Yes	Medium	High
1100	300A	410.73	415.16	23369	51,316	12/17/2004	2/18/2014	2018	2018	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
1101	300A	415.16	416.65	7900	51,316	12/17/2004	2/18/2014	2021	2021	ILI, SCCDA	Yes	Yes	Yes	Low	Yes	Stable	Yes	Yes	Medium	High
1102	300A	445.69	446.16	2634	40,983	12/17/2004	2/18/2014	2021	2021	ILI, SCCDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
1103	300A	450.32	450.83	2462	51,615	12/17/2004	2/18/2014	2021	2021	ILI, SCCDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
1104	300A	450.85	451.29	2837	48,909	12/17/2004	3/14/2014	2021	2021	ILI, SCCDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
1105	300A	451.46	451.88	2190	31,021	12/17/2004	3/14/2014	2021	2021	ILI, SCCDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
1106	300A	453.42	454.33	4648	37,412	12/17/2004	3/14/2014	2021	2021	ILI, SCCDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
1108	300A	472.12	473.10	5044	42,151	12/17/2004	3/14/2014	2021	2021	ILI, SCCDA	Yes	Yes	No	Low	Yes	Unstable	Yes	Yes	Medium	High
1109	300A	474.09	475.47	7440	49,535	12/17/2004	3/14/2014	2021	2021	ILI, SCCDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
1110	300A	476.46	478.00	8212	44,130	12/17/2004	3/14/2014	2021	2021	ILI, SCCDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	Low
1111	300A	480.83	481.52	3782	60,009	12/17/2004	3/14/2014	2021	2021	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1112	300A	483.13	484.19	5784	60,009	12/17/2004	3/14/2014	2018	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1113	300A	484.95	486.97	11410	48,335	12/17/2004	3/14/2014	2021	2021	ILI, SCCDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
1114	300A	487.18	488.93	9182	60,009	12/17/2004	3/14/2014	2021	2021	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1115	300A	489.28	502.23	69619	60,009	12/17/2004	7/17/2014	2018	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1116	300A-1	156.40	157.01	3242	23,399	12/17/2004	10/15/2013	2020	2016	ECDA	Yes	No	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1117	300A-4	0.00	0.02	65	46,337	12/17/2004	2/18/2014	2021	2021	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1118	300A-5	0.00	0.01	61	45,900	12/17/2004	3/14/2014	2021	2021	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1119	300B	0.00	0.83	4166	49,114	12/17/2004	6/15/2012	2016	2016	ECDA, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
1120	300B	143.25	144.24	5202	55,288	12/17/2004	10/15/2013	2016	2016	ECDA, SCCDA, Hydrotest	Yes	No	No	High	Yes	Stable	Yes	Yes	Medium	High
1121	300B	160.67	161.55	6436	51,053	12/17/2004	10/15/2013	2016	2016	ECDA, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
1122	300B	150.20	150.78	3012	55,741	12/17/2004	6/15/2012	2016	2016	ECDA, SCCDA	Yes	No	No	Low	Yes	Stable	Yes	Yes	Medium	High
1123	300B	152.73	153.48	3892	51,053	12/17/2004	10/15/2013	2020	2016	ECDA, SCCDA	Yes	No	No	Low	Yes	Unstable	Yes	Yes	Medium	High
1124	300B	187.57	188.16	3094	37,679	12/17/2004	6/15/2012	2016	2016	ECDA, Hydrotest	Yes	No	No	High	Yes	Stable	Yes	No	Medium	High
1125	300B	190.61	191.40	4231	38,575	12/17/2004	6/15/2012	2016	2016	ECDA, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
1126	300B	198.54	199.13	3013	32,296	12/17/2004	6/15/2012	2016	2016	ECDA, SCCDA	Yes	No	Yes	Low	Yes	Unstable	Yes	Yes	Medium	High
1127	300B	200.74	201.22	2521	31,754	12/17/2004	6/15/2012	2016	2016	ECDA, SCCDA	Yes	No	Yes	Low	Yes	Stable	Yes	No	Medium	High
1128	300B	237.45	238.09	3402	46,414	3/28/2006	6/15/2012	2016	2016	ECDA, SCCDA	Yes	No	Yes	Medium	Yes	Stable	Yes	Yes	Medium	High
1129	300B	241.45	241.99	2811	29,555	11/14/2011		2021	2017	ILI, SCCDA	Yes	No	Yes	Medium	Yes	Unstable	Yes	Yes	Medium	High
1130	300B	242.66	243.25	3117	36,041	9/4/2009	6/15/2012	2016	2016	ECDA, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Stable	Yes	Yes	Medium	High
1131	300B	256.66	257.51	4297	17,084	12/17/2004	4/23/2012	2019	2019	ILI, SCCDA	Yes	No	Yes	Low	Yes	Stable	Yes	Yes	Medium	High
1132	300B	246.39	248.97	13420	46,414	12/17/2004	10/15/2013	2018	2017	ILI, SCCDA, Hydrotest	Yes	No	No	High	Yes	Unstable	Yes	Yes	Medium	High
1133	300B	243.70	245.92	11849	44,125	12/17/2004	10/15/2013	2018	2017	ILI	Yes	No	No	Low	No	Stable	Yes	Yes	Medium	High
1134	300B	263.47	264.37	4766	22,474	12/17/2004	4/23/2012	2019	2019	ILI, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
1135	300B	272.15	273.96	9867	45,674	12/17/2004	4/23/2012	2019	2019	ILI, SCCDA	Yes	No	Yes	Low	Yes	Stable	Yes	Yes	Medium	High
1136	300B	275.24	280.03	26905	45,674	12/17/2004	4/23/2012	2019	2019	ILI	Yes	No	No	Low	No	Stable	Yes	Yes	Medium	High
1137	300B	286.32	286.93	3188	43,996	12/17/2004	4/23/2012	2019	2019	ILI, SCCDA	Yes	No	Yes	Low	Yes	Stable	Yes	Yes	Medium	High
1139	300B	384.07	384.83	4153	42,816	11/1/2010	9/11/2013	2020	2020	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
1140	300B	413.17	415.41	9157	58,743	12/17/2004	6/15/2012	2016	2016	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
1141	300B	416.31	416.79	2808	58,743	12/17/2004	6/15/2012	2016	2016	ILI, SCCDA	Yes	Yes	Yes	Low	Yes	Stable	Yes	Yes	Medium	High
1142	300B	445.72	446.09	1939	30,262	12/17/2004	6/15/2012	2016	2016	ILI, SCCDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
1143	300B	450.31	450.81	2730	55,832	12/17/2004	6/15/2012	2016	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1144	300B	473.18	473.71	2789	45,451	12/17/2004	3/2/2013	2020	2020	ILI, SCCDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
1145	300B	474.64	476.00	7881	48,905	12/17/2004	3/2/2013	2020	2020	ILI, SCCDA	Yes	Yes	No	Low	Yes	Unstable	Yes	Yes	Medium	High
1146	300B	476.26	477.19	4898	43,497	4/13/2006	3/2/2013	2020	2020	ILI, SCCDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
1147	300B	477.45	478.10	3649	48,727	12/17/2004	3/2/2013	2020	2020	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	Low
1148	300B	484.01	484.72	3844	35,522	12/17/2004	3/2/2013	2020	2020	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
1149	300B	488.12	490.20	11467	43,818	12/17/2004	3/2/2013	2019	2019	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
1150	300B	490.41	502.63	65611	57,180	12/17/2004	12/10/2013	2020	2020	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1151	3010-01	0.13	0.22	548	40,685	12/17/2004	5/7/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	Unstable	Yes	Yes	Medium	Low
1152	3010-01	0.53	0.65	512	40,685	12/17/2004	5/7/2013	2020	2019	ECDA, ICDA, SCCDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
1153	3017-01	6.61	6.95	1784	40,729	12/17/2004	7/28/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
1154	3017-01	6.19	6.39	1036	40,159	12/17/2004	7/28/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
1155	3017-01	4.95	5.05	917	46,671	2/16/2006	8/2/2011	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1156	3017-01	4.19	4.70	2937	44,863	12/17/2004	7/28/2012	2019	2018	ECDA, ICDA, SCCDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
1158	3017-01	2.67	3.24	3033	46,671	12/17/2004	7/28/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
1160	3017-01	2.26	2.42	889	38,838	2/16/2006	8/2/2011	2018	2017	ECDA, ICDA, SCCDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
1161	3017-01	1.08	1.38	1632	39,229	12/17/2004	7/28/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	Low
1162	3017-01	0.00	0.51	2586	46,671	10/31/2012	5/7/2013	2022	2021	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1163	3019-01	0.00	0.22	998	40,119	12/17/2004	12/11/2012	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1164	301A	24.45	24.77	1715	18,447	12/17/2004	11/18/2013	2020	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
1165	301A	0.00	0.12	1110	39,549	12/17/2004	2/9/2012	2017	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1166	301A	1.72	2.24	2704	46,524	12/17/2004	7/17/2014	2018	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1167	301B	13.45	13.96	3062	44,447	12/17/2004	11/18/2013	2018	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1169	301B	10.16	10.33	943	35,242	10/15/2008	7/27/2011	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
1170	301B	1.57	1.98	2129	44,447	12/17/2004	7/27/2011	2017	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
1171	301C	13.63	13.87	1304	45,682	12/17/2004	11/18/2013	2018	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1173	301C	14.14	14.61	2521	44,321	12/17/2004	7/27/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1174	301F	7.12	7.74	3107	57,129	12/17/2004	7/27/2011	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1175	301F	4.77	6.58	9670	57,129	12/17/2004	7/27/2011	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1176	301F	3.10	3.29	1068	36,154	12/17/2004	7/27/2011	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	Low
1177	301G	24.25	24.63	1984	63,749	12/17/2004	7/27/2011	2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1178	301G	18.00	18.47	2632	36,756	12/17/2004	7/27/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1179	301G	0.00	0.14	1074	63,749	12/17/2004	7/27/2011	2018	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
1180	301G	1.61	2.34	3926	49,597	12/17/2004	7/27/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1181	3022-01	0.80	0.97	853	29,484	12/17/2004	7/27/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1182	302W	4.46	5.01	2980	37,201	12/17/2004	8/5/2011	2016	2016	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1183	303	39.32	42.84	19470	46,963	12/17/2004	3/3/2015	2022	2022	ILI, SCCDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1184	303	26.78	27.32	2756	24,990	3/14/2006	3/3/2015	2022	2022	ILI, SCCDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1185	303	24.69	25.82	5803	54,535	12/17/2004	3/3/2015	2018	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1187	303	20.28	24.43	21738	45,129	12/17/2004	3/3/2015	2022	2016	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
1188	303	4.66	8.22	19060	54,535	12/17/2004	3/3/2015	2022	2022	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1189	303	0.02	4.02	21361	47,087	12/17/2004	3/3/2015	2022	2022	ILI, SCCDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1190	304	3.19	4.59	7079	47,040	12/17/2004	9/21/2015	2020	2016	ECDA, ICDA, SCCDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1191	306	68.48	68.83	1162	32,675	12/17/2004	7/25/2014	2019	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1193	307B	14.73	15.80	5207	42,304	12/17/2004	6/18/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
1194	310	37.08	37.56	2289	46,546	12/17/2004	5/26/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1195	314	24.75	24.92	884	34,965	2/1/2006		2025	2024	ECDA, Hydrotest	Yes	No	No	High	Yes	Unstable	Yes	Yes	Medium	High
1196	316-2	0.00	1.36	683	39,561	7/16/2008	9/17/2011	2017	2017	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1197	316-2	0.45	0.78	1708	32,325	7/16/2008	9/17/2011	2017	2017	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1198	316-20	0.00	0.87	4623	46,333	7/16/2008	9/17/2011	2017	2017	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1199	316-21	0.92	1.08	804	47,002	7/16/2008	9/17/2011	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1200	316F	0.85	0.98	674	38,468	11/16/2010		2020	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1201	316F	0.57	0.69	657	34,759	7/16/2008	9/17/2011	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1202	331A	0.00	0.28	1635	45,045	12/17/2004	12/10/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1203	331A	5.59	5.68	500	43,252	11/22/2008	12/10/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1204	331A	7.91	8.33	2360	38,634	12/17/2004	12/10/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1205	331B	4.37	4.64	1500	39,777	12/17/2004	12/10/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1206	331B-1	0.74	0.76	83	41,197	11/22/2008	12/10/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
1207	331B-2	0.00	0.27	1417	37,343	11/12/2010		2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1208	375	0.00	1.09	5718	41,372	12/17/2004	6/14/2011	2018	2017	ECDA	Yes	No	No	Low	No	No	Yes	Yes	Medium	High
1209	375	1.22	1.88	3577	34,154	12/17/2004	6/14/2011	2018	2017	ECDA	Yes	No	No	Low	No	No	Yes	No	Medium	Low
1210	375	3.07	3.28	1012	34,154	3/28/2006	6/14/2011	2018	2017	ECDA	Yes	No	No	Low	No	No	Yes	Yes	Medium	Low
1211	375	3.95	4.84	4892	38,922	12/17/2004	6/14/2011	2018	2017	ECDA	Yes	No	No	Low	No	No	Yes	No	Medium	Low
1212	400	297.43	298.84	8022	49,017	12/17/2004	1/14/2013	2019	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1213	400	293.83	294.34	2431	48,850	12/17/2004	11/2/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	Low
1214	400	266.15	267.37	6403	35,834	12/17/2004	10/23/2015	2020	2020	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	Low
1215	400	262.93	263.58	3274	39,346	12/17/2004	10/23/2015	2020	2020	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	Low
1216	400	259.64	260.63	6006	57,154	12/17/2004	10/23/2015	2020	2020	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
1217	400	185.64	186.44	4153	40,965	12/17/2004	7/25/2015	2020	2020	ECDA, ICDA, SCCDA	Yes	Yes	Yes	Low	Yes	Unstable	Yes	Yes	Medium	High
1218	400	180.81	181.43	3245	22,052	8/6/2012		2022	2021	ECDA, ICDA, SCCDA	Yes	Yes	Yes	Low	Yes	Unstable	Yes	Yes	Medium	High
1219	400	145.67	146.14	2552	32,870	12/17/2004	7/25/2015	2020	2020	ECDA	Yes	No	No	Low	Yes	Stable	Yes	No	Medium	High
1220	400	144.05	145.19	6119	38,130	12/17/2004	7/25/2015	2020	2020	ECDA, SCCDA	Yes	No	No	Low	Yes	Stable	Yes	No	Medium	High
1221	400	139.74	140.30	2892	32,086	12/17/2004	8/20/2015	2022	2016	ILI, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Unstable	Yes	No	Medium	High
1222	400	113.60	114.63	5387	46,841	12/17/2004	8/20/2015	2022	2016	ILI, SCCDA	Yes	No	Yes	Low	Yes	Stable	Yes	Yes	Medium	High
1223	400	83.91	84.95	5618	30,219	12/17/2004	8/20/2015	2022	2022	ILI	Yes	No	No	Low	Yes	Stable	Yes	No	Medium	High
1224	400	80.04	81.29	6579	33,264	12/17/2004	8/20/2015	2022	2016	ILI, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
1225	400-3	297.45	297.88	2311	52,737	12/17/2004	1/14/2013	2019	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1226	400-3	293.84	294.36	2769	47,855	12/17/2004	11/14/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	Yes	Unstable	Yes	Yes	Medium	Low
1227	401	394.87	395.50	3314	43,143	11/10/2010	7/19/2012	2017	2016	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	No	Yes	Yes	Medium	High
1228	401	390.39	390.91	2739	29,001	12/17/2004	7/19/2012	2017	2016	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	No	Yes	Yes	Medium	High
1229	401	378.49	380.06	8178	47,528	12/17/2004	7/19/2012	2017	2016	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	Stable	Yes	Yes	Medium	High
1230	401	343.29	344.80	7915	47,166	12/17/2004	7/19/2012	2017	2016	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	No	Yes	Yes	Medium	High
1231	401	339.17	340.10	4921	43,819	12/17/2004	7/19/2012	2017	2016	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	No	Yes	Yes	Medium	High
1232	401	335.53	337.13	8468	33,980	10/21/2011		2021	2016	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	Stable	Yes	Yes	Medium	High
1233	401	327.15	327.64	2578	45,010	3/15/2006	7/19/2012	2017	2016	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	No	Yes	Yes	Medium	High
1234	401	325.85	326.92	5617	45,925	12/17/2004	7/19/2012	2017	2016	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	No	Yes	Yes	Medium	High

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
1235	401	321.56	322.62	5622	42,356	12/17/2004	7/19/2012	2017	2016	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1236	401	313.70	314.35	3360	55,915	10/27/2007	10/23/2015	2020	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1237	401	308.46	310.66	12885	55,915	12/17/2004	10/23/2015	2020	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1238	401	302.96	303.99	5252	55,915	10/27/2007	10/23/2015	2020	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1239	401	266.08	267.44	7148	46,104	12/17/2004	10/23/2015	2020	2020	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	Stable	Yes	Yes	Medium	High
1240	401	262.89	263.61	3729	32,473	12/17/2004	10/23/2015	2020	2020	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	No	Yes	Yes	Medium	Low
1241	401	259.58	260.71	4270	46,104	12/17/2004	10/23/2015	2020	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1242	401	185.71	186.49	4142	38,930	12/17/2004	9/25/2015	2020	2020	ECDA, ICDA, SCCDA	Yes	Yes	Yes	Low	No	Stable	Yes	Yes	Medium	High
1243	401	180.83	181.46	3254	22,424	8/6/2012		2022	2021	ECDA, ICDA, SCCDA	Yes	Yes	Yes	Low	No	Stable	Yes	Yes	Medium	High
1244	401	145.59	146.21	3277	26,846	12/17/2004	9/17/2014	2021	2021	ILI	Yes	No	No	Low	No	No	Yes	No	Medium	High
1245	401	144.00	145.20	6455	33,955	12/17/2004	9/17/2014	2021	2021	ILI, SCCDA	Yes	No	Yes	Low	No	No	Yes	No	Medium	High
1246	401	143.18	143.84	3668	33,955	12/17/2004	9/17/2014	2021	2021	ILI, SCCDA	Yes	No	Yes	Low	No	No	Yes	Yes	Medium	High
1247	401	139.69	140.39	3663	29,539	12/17/2004	9/17/2014	2021	2021	ILI, SCCDA	Yes	No	Yes	Low	No	No	Yes	No	Medium	High
1248	401	113.57	114.64	5936	40,387	12/17/2004	9/17/2014	2021	2021	ILI, SCCDA	Yes	No	Yes	Low	No	No	Yes	Yes	Medium	High
1249	401	83.81	85.04	6399	28,049	12/17/2004	9/17/2014	2021	2021	ILI, SCCDA	Yes	No	Yes	Medium	No	No	Yes	Yes	Medium	High
1250	401	80.00	81.22	7069	39,645	12/17/2004	7/25/2015	2020	2020	ECDA, SCCDA	Yes	No	Yes	Low	No	Stable	Yes	No	Medium	High
1251	402	9.63	9.72	483	43,388	12/17/2004	10/12/2013	2020	2017	ILI, Hydrotest	Yes	No	No	High	No	Unstable	Yes	No	Medium	High
1253	402	11.73	11.95	1153	43,388	12/17/2004	12/8/2012	2018	2017	ILI, Hydrotest	Yes	No	No	High	No	Unstable	Yes	No	Medium	High
1254	402	13.14	13.67	2590	43,388	12/17/2004	12/8/2012	2018	2017	ILI, Hydrotest	Yes	No	No	High	No	Unstable	Yes	No	Medium	High
1255	402	13.88	14.49	3293	46,693	12/17/2004	12/8/2012	2018	2017	ILI, Hydrotest	Yes	No	No	High	No	Unstable	Yes	Yes	Medium	High
1257	402	14.72	15.48	4180	46,888	12/17/2004	12/8/2012	2018	2017	ILI, SCCDA, Hydrotest	Yes	No	No	High	No	Unstable	Yes	Yes	Medium	High
1258	402	15.94	17.37	6721	46,888	12/17/2004	12/8/2012	2018	2017	ILI, SCCDA, Hydrotest	Yes	No	No	High	No	Unstable	Yes	Yes	Medium	High
1259	402	18.14	19.57	7526	46,888	12/17/2004	10/12/2013	2018	2017	ILI, SCCDA, Hydrotest	Yes	No	No	High	No	Unstable	Yes	Yes	Medium	High
1261	402	19.75	20.00	1208	44,677	12/17/2004	12/8/2012	2018	2017	ILI, Hydrotest	Yes	No	No	High	No	Unstable	Yes	Yes	Medium	High
1264	402	21.22	25.77	23885	46,888	12/17/2004	12/8/2012	2018	2017	ILI, SCCDA, Hydrotest	Yes	No	No	High	No	Unstable	Yes	Yes	Medium	High
1265	402	25.88	26.96	4750	46,452	12/17/2004	12/8/2012	2018	2017	ILI	Yes	No	No	Low	No	Unstable	Yes	Yes	Medium	High
1266	402	27.41	29.91	13553	46,888	12/17/2004	12/8/2012	2018	2017	ILI, SCCDA, Hydrotest	Yes	No	No	High	No	Unstable	Yes	Yes	Medium	High
1267	402	30.27	30.96	3913	46,888	12/17/2004	12/8/2012	2018	2018	ECDA, SCCDA, Hydrotest	Yes	No	No	High	No	Unstable	Yes	Yes	Medium	High
1268	402	32.68	32.89	1171	24,019	12/17/2004	12/8/2012	2018	2018	ECDA	Yes	No	No	Low	No	Unstable	Yes	No	Medium	High
1269	402	35.29	35.81	2786	40,573	12/17/2004	10/12/2013	2017	2017	ECDA	Yes	No	No	Medium	No	Unstable	Yes	Yes	Medium	High
1270	402	36.00	36.12	629	46,888	3/9/2006	12/8/2012	2017	2017	ECDA, SCCDA, Hydrotest	Yes	No	No	High	No	Unstable	Yes	Yes	Medium	High
1271	402	36.65	36.93	1576	42,011	12/17/2004	10/12/2013	2017	2017	ECDA	Yes	No	No	Medium	No	Unstable	Yes	Yes	Medium	High
1272	402	37.45	37.59	649	43,282	12/17/2004	10/12/2013	2017	2017	ECDA	Yes	No	No	Medium	No	Unstable	Yes	No	Medium	High
1273	402B	9.94	10.08	692	28,556	12/17/2004	12/8/2012	2019	2018	ECDA, Hydrotest	Yes	No	No	High	No	Stable	Yes	No	Medium	High
1274	402B	11.68	11.90	1172	28,556	12/17/2004	12/8/2012	2019	2018	ECDA	Yes	No	No	Low	No	No	Yes	No	Medium	High
1275	6603-01	4.42	5.41	5146	27,571	12/17/2004	12/17/2010	2017	2017	ECDA	Yes	No	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
1277	6624-01	0.00	0.29	2191	28,516	12/17/2004	5/31/2012	2019	2018	ECDA	Yes	No	No	Low	No	No	Yes	Yes	Medium	High
1278	6635-02	0.00	0.13	622	32,042	4/12/2006	5/31/2012	2019	2018	ECDA, Hydrotest	Yes	No	No	High	Yes	Stable	Yes	Yes	Medium	High
1279	7202-01	0.00	0.68	3607	50,277	12/17/2004	7/21/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1280	7204-01	0.53	1.96	372	47,871	12/17/2004	7/21/2014	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1281	7205-01	0.19	0.86	3137	45,244	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1282	7205-01	1.74	2.02	756	41,829	8/12/2009	10/27/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1284	7205-01	2.75	3.07	1105	32,437	10/3/2007	10/27/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1286	7206-01	0.17	0.57	2100	45,930	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
1287	7206-01	0.73	0.88	859	45,930	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1288	7207-01	0.00	0.64	3367	43,919	12/17/2004	8/5/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1289	7209-01	1.05	1.21	845	36,276	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1290	7221-10	16.02	16.17	758	38,185	12/17/2004	9/29/2009	2023	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1291	7221-10	14.35	15.38	5454	52,044	12/17/2004	8/8/2014	2021	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1292	7221-10	11.29	12.09	4222	52,044	12/17/2004	9/29/2009	2016	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1293	7221-10	8.36	10.43	11063	52,044	12/17/2004	9/29/2009	2016	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1294	7221-15	3.08	3.60	2829	48,564	12/17/2004	11/5/2012	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1295	7221-15	1.79	2.88	5635	57,346	12/17/2004	11/5/2012	2017	2017	ECDA, ICDA, SCCDA	Yes	Yes	No	Low	None	No	Yes	Yes	Medium	High
1296	7221-15	0.00	1.72	9470	50,851	12/17/2004	8/8/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
1297	7221-16	0.14	1.23	5643	54,046	12/17/2004	12/17/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1299	7221-16	0.00	0.14	120	54,046	12/17/2004	12/17/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1300	7222-01	13.66	13.99	1757	38,510	2/9/2006	9/22/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
1301	7222-01	10.75	13.50	13895	53,201	12/17/2004	9/22/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1302	7222-01	11.16	11.16	7	34,437	12/31/2014		2021	2020	ECDA, ICDA	Yes	Yes	No	None	None	No	Yes	No	Medium	High
1304	7222-01	6.49	7.31	4484	53,201	1/22/2013		2023	2023	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1305	7222-01	0.22	1.80	14113	53,201	12/17/2004	9/22/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1308	7222-01	1.90	3.00	1360	53,201	9/20/2008		2018	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1309	7222-01	0.00	0.11	603	43,914	12/17/2004	9/22/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1313	7222-01	5.72	6.20	2118	46,668	8/29/2009		2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
1314	7223-01	9.10	9.78	3023	44,080	12/17/2004	9/22/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1315	7223-01	8.22	9.00	4264	51,216	12/17/2004	9/22/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High

**Assessment Plan
Pipeline**

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
1316	7223-01	7.59	7.73	742	50,448	10/28/2010	9/22/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1317	7223-01	6.83	7.45	3181	50,448	12/17/2004	9/22/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1318	7223-01	3.94	4.38	2244	48,130	12/17/2004	9/22/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1319	7223-01	3.67	3.78	649	30,252	12/17/2004	9/22/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
1320	7223-01	2.74	2.95	1117	51,216	12/17/2004	9/22/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1321	7223-01	0.14	1.41	6937	48,281	12/17/2004	9/22/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1322	7224-01	1.56	2.02	2300	48,393	12/17/2004	11/5/2012	2017	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1324	7224-01	2.41	5.79	17420	51,620	12/17/2004	11/5/2012	2017	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1325	7224-01	6.00	6.07	339	51,620	12/17/2004	11/5/2012	2019	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1326	7224-06	0.00	0.02	220	46,016	12/17/2004	11/5/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1327	7224-07	0.00	2.37	12531	51,660	12/17/2004	9/22/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1329	7224-09	0.51	0.69	974	51,533	9/20/2008	9/22/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1330	7224-09	0.91	1.01	508	50,772	9/20/2008	9/22/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1331	7224-09	1.17	1.31	753	51,466	8/29/2009	11/5/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1332	7224-12	0.59	0.70	542	36,340	10/29/2010	9/22/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1333	7224-12	0.00	0.10	561	50,818	12/17/2004	9/22/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1334	7225-01	0.00	0.04	223	39,980	12/17/2004	9/22/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1335	7225-01	0.19	1.43	6799	47,160	12/17/2004	9/22/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
1342	7226-01	0.00	0.25	1151	46,541	12/17/2004	8/8/2014	2021	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1343	7226-01	1.85	2.23	1963	35,685	9/20/2008	9/22/2014	2021	2019	ILI	Yes	Yes	No	Low	Yes	Stable	Yes	No	Medium	High
1344	7226-01	5.09	5.42	1775	46,541	12/17/2004	9/22/2014	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	No	Medium	High
1345	7226-01	5.53	5.59	333	46,541	12/17/2004	9/22/2014	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
1346	7226-02	0.00	0.24	1270	46,394	12/17/2004	8/8/2014	2021	2019	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
1347	7226-02	1.82	2.28	2303	45,943	9/20/2008	9/22/2014	2021	2019	ILI	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
1348	7227-01	4.03	4.62	3342	44,812	12/17/2004	12/17/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1349	7227-01	3.34	3.70	2142	46,821	12/17/2004	12/17/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
1350	7227-01	3.10	3.19	496	42,562	12/17/2004	12/17/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1351	7227-01	2.30	2.61	1631	42,660	12/17/2004	12/17/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1352	7227-01	1.53	1.78	1346	43,649	12/17/2004	12/17/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1353	7227-01	0.02	0.25	1262	46,821	12/17/2004	12/17/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1354	7227-05	0.34	1.01	3522	40,873	12/17/2004	12/17/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1355	7227-05	0.00	0.11	494	26,063	12/17/2004	11/5/2012	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1356	8805-03	0.00	0.55	2841	47,234	12/17/2004	9/26/2014	2020	2020	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1357	BD10064	0.00	0.02	124	39,172	9/28/2010	2/9/2012	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1358	BD10065	0.00	0.02	101	39,172	9/28/2010	2/9/2012	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1365	BD107	0.00	0.00	1	53,914	12/29/2015		2022	2020	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
1366	BD10816	0.00	0.00	10	33,079	10/5/2010	8/28/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1367	BD10823	0.00	0.00	4	31,573	11/17/2011	12/5/2012	2019	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1368	BD10825	0.00	0.01	28	31,894	11/17/2011	12/5/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1372	BD11092	0.00	0.03	132	34,857	4/30/2012		2022	2021	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1374	BD266	57.45	57.45	10	33,055	11/22/2010	10/27/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1375	BD267	0.00	0.01	65	41,892	11/22/2010	10/27/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1376	BD15184	0.00	0.01	36	42,820	6/25/2010		2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	Low
1381	BD31	10.46	10.46	3	48,312	6/25/2010	12/5/2012	2019	2019	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1385	BD35	0.00	0.23	1238	35,801	11/18/2010	12/5/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1386	BD354	0.00	0.00	3	53,716	7/22/2010		2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1390	BD464	0.00	0.10	530	21,127	9/13/2010	6/15/2012	2018	2017	ECDA	Yes	No	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1391	BD465	0.00	0.08	265	30,005	9/7/2010	6/15/2012	2016	2016	ECDA	Yes	No	No	Low	Yes	Stable	Yes	Yes	Medium	High
1392	BD466	0.00	0.08	432	38,258	9/7/2010	6/15/2012	2016	2016	ECDA, Hydrotest	Yes	No	No	High	Yes	Stable	Yes	Yes	Medium	High
1393	BD547	0.00	0.00	5	34,323	11/22/2010	9/18/2014	2021	2020	ECDA, ICDA, SCCDA	Yes	Yes	No	None	None	Unstable	Yes	No	Low	Low
1394	BD15116	0.00	0.02	103	21,531	9/13/2010	6/15/2012	2018	2017	ECDA, Hydrotest	Yes	No	No	High	Yes	Stable	Yes	Yes	Medium	High
1395	BD602	0.00	0.02	111	35,966	9/28/2010	6/15/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1396	BD616	0.00	0.02	122	48,910	11/22/2010	6/15/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	Unstable	Yes	Yes	Medium	High
1397	BD626	0.00	0.00	4	44,447	10/19/2011		2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1401	BD686	9.96	9.97	47	39,646	11/8/2010	12/8/2012	2019	2019	ECDA, Hydrotest	Yes	No	No	High	Yes	Unstable	Yes	No	Medium	High
1402	BD7045	0.00	0.00	4	45,675	6/13/2012		2022	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1403	BD7046	0.00	0.02	84	40,161	6/13/2012		2022	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1404	BD74	12.07	12.07	5	43,873	11/22/2010	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1406	BD78	0.00	0.00	20	43,035	11/14/2010	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1410	BD80	22.79	22.81	104	48,076	11/14/2010	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1411	BD8025	0.00	0.01	49	40,867	10/5/2010	8/28/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	Yes	High	No	No	Yes	Yes	Medium	High
1412	BD81	0.00	0.01	29	48,946	11/14/2010	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1413	BD83	0.00	0.00	13	44,528	11/14/2010	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1414	BD8547	16.66	16.66	10	45,889	6/25/2010		2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	Low
1415	BD8746	0.00	0.00	47	40,678	9/14/2010	5/31/2012	2019	2018	ECDA	Yes	No	No	Medium	No	No	Yes	Yes	Medium	High
1429	DCUST10000	0.00	0.00	2	20,014	9/25/2009	10/27/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat	
1430	DCUST10030	0.00	0.47	2472	47,557	12/17/2004	8/19/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
1431	DCUST10739	0.00	0.02	167	36,397	2/23/2012		2022	2020	ECDA	Yes	No	No	Medium	No	No	Yes	No	Medium	High	
1432	DCUST11247	0.00	0.00	31	39,914	9/6/2012		2022	2021	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
1433	DCUST1416	0.00	0.00	12	48,892	12/17/2004	10/30/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High	
1434	DCUST1423	0.21	0.37	1117	52,075	12/17/2004	9/23/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
1436	DCUST1498	0.00	0.37	1932	40,290	12/17/2004	12/13/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High	
1437	DCUST1710	0.00	0.00	17	33,703	3/8/2011	10/6/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High	
1446	DCUST7757	0.00	0.12	651	44,453	9/30/2005	11/5/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High	
1448	DCUST8180	0.00	0.00	0	32,157	3/15/2006	8/8/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Low	High	
1449	DCUST8231	0.00	0.26	1372	31,386	3/15/2006	8/8/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
1453	DCUST982	0.00	0.25	1332	32,508	12/17/2004	9/28/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
1454	DF10822	0.00	0.00	5	33,770	11/17/2011	12/5/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
1455	DF11087	0.00	0.00	10	37,068	6/19/2012	12/14/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
1456	DF11091	0.00	0.03	109	49,970	4/30/2012		2022	2021	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
1458	DF3220	0.00	0.00	3	38,290	12/17/2004	12/10/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
1459	DF3223	0.00	0.00	2	46,255	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High	
1461	DF3233	0.00	0.02	16	40,826	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low	
1463	DF3249	12.06	12.06	6	45,377	12/17/2004	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Low	High	
1464	DF3250	0.00	0.00	19	44,194	12/17/2004	10/30/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Low	High	
1465	DF3252	0.00	0.00	6	40,225	6/8/2011	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
1466	DF3254	0.00	0.00	13	42,607	12/17/2004	11/3/2011	2018	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
1467	DF3255	0.00	0.00	16	47,550	12/17/2004	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
1468	DF3259	0.00	0.02	10	46,871	12/17/2004	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
1469	DF3267	0.00	0.00	13	41,451	12/17/2004	12/1/2015	2022	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
1470	DF3294	0.00	0.00	22	35,745	12/17/2004	12/14/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
1471	DF3300	0.00	0.00	7	39,538	12/17/2004	8/8/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High	
1472	DF3304	0.00	0.00	18	29,028	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Low	High	
1473	DF3318	0.00	0.00	22	25,759	12/17/2004	12/10/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High	
1478	DF3373	0.00	0.00	16	30,514	12/17/2004	9/23/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
1479	DF3374	0.00	0.00	13	36,147	12/17/2004	9/26/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High	
1480	DF3375	0.00	0.00	14	24,711	12/17/2004	9/26/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High	
1481	DF3378	0.00	0.00	7	46,889	12/17/2004	10/8/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
1483	DF3403	0.00	0.00	7	38,304	12/17/2004	8/8/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Low	High	
1484	DF3410	0.00	0.00	19	21,135	12/17/2004	8/28/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High	
1485	DF16548	0.00	0.00	13	29,580	12/17/2004	8/28/2012	2018	2018	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High	
1486	DF3421	0.00	0.00	2	48,816	12/17/2004	11/18/2013	2020	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	Low	
1487	DF3423	0.00	0.00	14	31,237	12/31/2015		2023	2022	ECDA, ICDA	Yes	Yes	No	None	None	No	Yes	Yes	Medium	Low	
1488	DF3426	8.86	9.34	2173	46,198	12/17/2004	10/15/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	Low	
1489	DF3426	8.50	8.76	2107	46,198	2/16/2006	5/14/2010	2016	2016	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	Low	
1490	DF3426	9.39	9.59	1523	37,775	12/17/2004	10/15/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low	
1495	DF3432	0.00	0.00	9	40,129	12/17/2004	10/15/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	No	Yes	Yes	Medium	Low
1499	DF3475	0.00	0.00	18	40,600	12/17/2004	8/7/2012	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	Low	
1500	DF3476	0.00	0.03	149	47,415	12/17/2004	12/10/2013	2016	2016	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High	
1501	DF3500	0.00	0.00	14	29,784	12/17/2004	10/12/2013	2020	2019	ECDA, Hydrotest	Yes	No	No	High	Yes	Unstable	Yes	Yes	Medium	High	
1502	DF3524	0.00	0.01	38	39,108	11/19/2010	10/10/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
1504	DF6836	0.00	0.01	63	47,047	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High	
1507	DF6869	0.00	0.00	8	46,239	12/17/2004	12/14/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
1510	DF7537	0.00	0.00	9	35,988	12/17/2004	8/11/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
1511	DF7569	0.00	0.00	9	39,891	12/17/2004	9/17/2009	2016	2016	ECDA, Hydrotest	Yes	No	No	High	No	No	Yes	No	Medium	High	
1514	DF7710	0.00	0.01	26	38,316	11/18/2010	10/10/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Low	High	
1515	DF7990	0.00	0.00	1	36,285	5/23/2011		2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High	
1516	DF8185	0.00	0.00	8	22,948	12/19/2008	9/1/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High	
1518	DF8450	0.00	0.00	6	36,815	7/16/2007	4/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High	
1519	DF8784	0.00	0.02	104	47,783	11/2/2010	2/8/2011	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
1520	DF8818	0.00	0.00	18	41,943	12/17/2004	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High	
1521	DF8819	0.00	0.00	19	37,934	12/17/2004	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High	
1522	DF9009	0.00	0.00	8	35,164	5/1/2006	8/8/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High	
1523	DF9010	0.00	0.00	6	21,748	12/17/2004	8/8/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
1524	DF9012	0.00	0.00	6	41,931	12/17/2004	12/11/2012	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
1525	DF9014	0.00	0.00	20	35,917	12/17/2004	8/19/2014														

**Assessment Plan
Pipeline**

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
1537	DFDS3675	0.00	0.02	108	34,927	4/13/2006	7/17/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1538	DFDS3684	0.00	0.00	35	35,810	4/13/2006	7/17/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1539	DFDS7095	0.00	0.00	11	39,309	11/19/2010	6/15/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1540	DFDS8559	0.00	0.00	15	35,709	3/14/2006	9/9/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1541	DFDS8807	0.00	0.01	44	41,463	12/17/2004	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Low	High
1542	DREG10155	0.00	0.01	65	39,152	9/29/2011	8/1/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1543	DREG10821	0.00	0.05	252	35,993	11/17/2011	12/5/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1545	DREG3825	0.00	0.01	38	43,077	12/17/2004	12/10/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1546	DREG3831	0.00	0.01	47	44,829	12/17/2004	3/1/2013	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1547	DREG3870	0.00	0.01	17	46,405	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1549	DREG3875	0.00	0.06	281	55,671	8/28/2012	3/1/2013	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1552	DREG4014	0.00	0.07	257	48,898	12/17/2004	11/5/2013	2020	2018	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
1553	DREG4048	0.00	1.16	788	41,527	12/17/2004	8/19/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1554	DREG4086	0.00	0.01	72	35,831	6/6/2007	4/16/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	No	Medium	High
1555	DREG4088	0.00	0.81	3903	38,223	12/17/2004	4/16/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1556	DREG4118	3.13	3.13	3	38,131	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1557	DREG4175	0.00	0.02	215	31,673	4/13/2006	12/2/2009	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Low	Low
1558	DREG4176	0.00	0.01	71	42,149	4/13/2006	12/2/2009	2016	2016	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Low	High
1560	DREG4180	0.00	0.09	627	45,106	12/17/2004	3/28/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
1561	DREG4180	0.21	0.70	2597	46,074	12/17/2004	3/28/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
1562	DREG4185	0.00	0.03	201	54,956	3/8/2011	11/29/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1563	DREG4196	0.00	0.01	26	44,033	12/19/2008	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1564	DREG4197	0.00	0.02	138	52,126	12/17/2004	10/30/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Low	High
1567	DREG4207	0.00	0.60	3233	54,087	12/17/2004	9/18/2014	2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1568	DREG4208	0.00	0.02	168	46,969	12/17/2004	9/18/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1569	DREG4260	0.43	0.67	1199	47,458	12/17/2004	9/30/2011	2018	2016	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
1570	DREG4281	0.03	0.09	344	48,179	10/11/2011		2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1571	DREG4310	0.42	0.64	1048	40,448	10/21/2011		2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1572	DREG4325	0.06	0.25	841	48,530	12/17/2004	8/19/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1574	DREG4327	0.53	1.29	4286	47,657	12/17/2004	8/19/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
1575	DREG4339	0.00	0.01	116	52,848	12/19/2008	9/23/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1577	DREG4388	0.00	0.07	393	45,457	12/17/2004	7/21/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1578	1223-01	0.56	0.74	1372	37,832	12/17/2004	8/1/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1579	1223-01	0.95	1.29	2554	37,832	12/17/2004	8/1/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1580	DREG4454	0.00	0.03	163	47,362	12/17/2004	7/21/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1581	DREG4497	0.00	0.19	973	50,539	12/17/2004	5/12/2014	2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1584	DREG4583	0.03	0.04	213	33,661	7/23/2010		2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1585	DREG4718	0.00	0.04	203	45,840	11/23/2008	9/9/2010	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1586	DREG4731	0.00	0.02	105	42,913	12/17/2004	9/26/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1587	DREG4734	0.00	0.01	43	33,822	12/17/2004	9/23/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1588	DREG4738	0.00	0.05	263	46,530	12/17/2004	9/26/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1589	DREG4793	0.00	0.11	1099	44,320	12/17/2004	5/12/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	No	Unstable	Yes	Yes	Medium	High
1591	DREG4868	0.00	0.24	1206	48,940	12/17/2004	10/6/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	Low
1593	DREG4892	0.07	0.09	104	47,118	8/13/2009		2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
1595	DREG4919	0.00	0.13	659	52,193	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
1596	DREG4919	0.26	0.35	565	52,193	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	No	Medium	High
1599	DREG5090	0.00	0.03	122	46,857	12/17/2004	11/18/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1601	DREG5157	0.00	0.01	65	41,437	12/17/2004	10/15/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1603	DREG5261	0.00	0.00	0	41,330	11/15/2010		2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1604	DREG5266	0.00	0.01	93	38,524	12/17/2004	11/21/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1605	DREG5267	0.00	0.04	202	45,161	12/17/2004	11/21/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1606	DREG5282	0.00	0.11	654	25,781	7/24/2007	5/19/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1607	DREG5282	0.85	1.08	1203	47,772	12/17/2004	10/14/2013	2020	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
1608	DREG5419	0.13	1.00	4683	48,170	12/17/2004	7/27/2011	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1611	DREG5477	0.61	0.83	1202	22,462	12/17/2004	10/12/2013	2020	2019	ECDA	Yes	No	No	Low	No	No	Yes	No	Medium	High
1612	DREG5477	0.34	0.52	966	41,691	12/17/2004	10/12/2013	2020	2019	ECDA	Yes	No	No	Low	No	No	Yes	Yes	Medium	High
1613	DREG5477	0.13	0.23	564	41,691	12/17/2004	10/12/2013	2020	2019	ECDA	Yes	No	No	Low	No	No	Yes	No	Medium	High
1614	DREG5480	0.00	0.03	141	30,733	12/17/2004	10/12/2013	2019	2019	ILI, Hydrotest	Yes	No	No	High	Yes	Unstable	Yes	Yes	Medium	High
1615	DREG5480	0.12	0.66	2618	46,097	12/17/2004	10/12/2013	2020	2019	ILI	Yes	No	No	Medium	Yes	Unstable	Yes	No	Medium	High
1616	DREG5480	0.69	1.09	2417	46,097	12/17/2004	10/12/2013	2020	2019	ILI, Hydrotest	Yes	No	No	High	Yes	Unstable	Yes	Yes	Medium	High
1618	DREG5496	0.00	3.03	16095	33,916	12/17/2004	12/17/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	No	No	High	No	Unstable	Yes	Yes	Medium	High
1620	DREG5640	0.00	0.00	11	41,484	11/19/2010		2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1621	DREG5642	0.00	0.00	11	41,210	11/19/2010	10/10/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	Low
1625	DREG7562	0.00	0.22	1137	36,328	3/14/2006	2/5/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1626	DREG9001	0.62	0.74	544	41,098	11/15/2010		2020	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	Unstable	Yes	Yes	Medium	High
1627	DREG9910	0.00	0.00	8	54,201	5/11/2009	8/7/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High

**Assessment Plan
Pipeline**

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
1628	DRIP5655	0.00	0.00	16	43,199	3/30/2011	11/29/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1632	DRIP7968	0.00	0.00	10	55,968	4/13/2006	6/15/2012	2016	2016	ECDA, ICDA, SCCDA	Yes	Yes	Yes	None	None	Unstable	Yes	No	Medium	Low
1634	DRIP7983	0.00	0.02	105	46,257	5/2/2006	5/1/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Low	High
1635	DRIP7994	0.00	0.02	77	41,865	5/2/2006	8/2/2011	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1636	DRIP7995	0.00	0.01	76	53,878	5/2/2006	10/23/2015	2022	2019	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Low	High
1637	DRIP7996	0.00	0.01	57	50,624	5/2/2006	10/23/2015	2022	2019	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Low	High
1639	DRIP9875	0.00	0.00	1	45,295	5/18/2012	9/26/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
1640	GCUST5748	0.31	0.56	1338	38,836	10/29/2010	11/5/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1641	GCUST5748	0.00	0.10	566	42,006	1/20/2010	9/22/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1642	GCUST5754	0.10	0.19	533	35,773	12/17/2004	1/10/2016	2022	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1643	GCUST5755	0.00	0.01	37	31,236	12/17/2004	1/10/2016	2022	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1644	GCUST5770	0.00	0.00	13	29,082	12/17/2004	4/21/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1648	GCUST5778	0.02	0.16	792	36,375	12/17/2004	10/15/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1649	GCUST5779	0.00	0.02	129	36,779	12/17/2004	10/15/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1650	GCUST5792	0.00	0.05	119	48,539	11/14/2010		2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1651	GCUST5802	0.00	0.01	29	41,116	12/17/2004	12/13/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1652	GCUST5813	0.00	1.41	7658	46,061	12/17/2004	9/26/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High
1653	GCUST5814	0.00	0.10	499	51,997	12/17/2004	9/26/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1654	GCUST5818	0.00	0.20	1081	32,150	3/28/2006	5/31/2012	2019	2018	ECDA	Yes	No	No	Low	No	Stable	Yes	Yes	Medium	High
1655	GCUST5819	0.00	0.16	863	32,583	3/28/2006	5/31/2012	2019	2018	ECDA	Yes	No	No	Low	No	No	Yes	Yes	Medium	High
1656	GCUST5820	0.00	0.02	135	39,505	12/17/2004	11/5/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1658	GCUST5826	0.01	0.01	12	40,526	10/9/2007	4/20/2015	2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
1659	GCUST5827	0.00	0.01	89	32,135	12/17/2004	10/23/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1660	GCUST5828	0.01	0.04	159	38,754	12/17/2004	10/23/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1661	GCUST5835	0.02	0.23	1122	44,034	11/21/2011	6/15/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
1662	GCUST5838	0.00	0.03	175	41,479	8/13/2009		2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
1664	GCUST5842	1.48	1.83	1610	47,927	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1665	GCUST5842	0.55	0.71	842	46,252	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
1666	GCUST5842	0.00	0.09	444	47,927	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1667	GCUST5845	0.31	0.39	389	39,856	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1668	GCUST5856	0.00	0.10	543	51,773	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	No	Medium	High
1669	GCUST5857	0.00	0.15	848	43,937	12/17/2004	11/23/2013	2020	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
1670	GCUST5877	0.11	0.22	652	40,247	12/17/2004	7/29/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1672	GCUST5900	0.00	0.99	4988	41,505	5/20/2011		2021	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
1675	GCUST5913	0.00	0.33	1747	42,604	12/17/2004	5/26/2011	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1676	GCUST5916	0.00	0.10	613	45,760	12/17/2004	12/10/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1677	GCUST5917	0.00	0.00	432	43,007	12/17/2004	12/10/2010	2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	No	Yes	Yes	Medium	High
1678	GCUST5919	0.06	0.16	623	29,640	12/17/2004	12/10/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1681	GCUST5955	0.00	0.70	4152	49,451	12/17/2004	12/17/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1682	GCUST5958	0.00	0.67	3635	50,346	12/17/2004	11/5/2012	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1683	GCUST5959	0.00	0.10	175	37,322	12/17/2004	9/22/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1684	GCUST5969	0.05	0.22	854	46,398	12/17/2004	8/8/2014	2019	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
1685	GCUST5970	0.00	0.49	2464	38,569	12/17/2004	10/10/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1686	GCUST6976	0.00	0.02	133	47,855	10/4/2005	10/30/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
1688	GCUST8387	12.06	12.14	409	44,055	12/17/2004	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
1704	STUB10015	0.00	0.00	2	45,218	12/17/2004	4/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1705	STUB10067	0.00	0.00	4	35,804	9/20/2008	12/17/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1706	STUB10104	0.00	0.00	3	45,151	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1707	STUB10105	137.29	137.29	3	44,616	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1708	STUB10158	0.00	0.00	2	19,913	5/14/2009		2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1709	STUB10159	0.00	0.00	2	20,728	5/14/2009		2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1710	STUB10220	0.00	0.00	3	41,301	12/17/2004	10/12/2013	2020	2019	ECDA	Yes	No	No	Low	No	No	Yes	No	Low	High
1711	STUB10273	0.00	0.00	2	36,920	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1712	STUB10859	0.00	0.00	2	17,572	8/21/2012		2022	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1713	STUB10952	0.00	0.00	4	47,423	12/17/2004	9/23/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1715	STUB10963	0.00	0.01	53	48,395	1/30/2012		2022	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1718	STUB11077	0.00	0.02	102	46,533	4/25/2012	3/2/2013	2020	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1719	STUB11083	0.00	0.00	33	19,841	7/9/2012	3/7/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1720	STUB11090	0.00	0.01	72	35,104	7/3/2012	5/17/2014	2021	2020	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1721	STUB11110	0.00	0.00	12	42,459	5/7/2012	3/1/2013	2020	2017	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1722	STUB11116	0.00	0.02	121	37,718	12/17/2004	5/17/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1723	STUB11123	0.00	0.01	47	37,821	5/2/2012	7/14/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1724	STUB11125	0.00	0.02	104	40,466	6/4/2012	3/3/2015	2022	2021	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1725	STUB11135	0.00	0.01	59	32,674	6/19/2012	7/14/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1726	STUB11136	0.00	0.02	87	33,399	7/2/2012		2022	2021	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1727	STUB11140	0.00	0.01	48	37,900	6/4/2012		2022	2016	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High

**Assessment Plan
Pipeline**

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
1728	STUB11141	0.00	0.01	40	31,153	6/4/2012		2022	2016	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1729	STUB11153	0.00	0.01	51	30,783	7/20/2012		2022	2021	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
1730	STUB11163	0.00	0.00	1	33,595	12/17/2004	10/15/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	Low
1731	STUB11221	0.00	0.01	49	39,084	8/28/2012		2022	2017	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1732	STUB11233	0.00	0.01	32	33,898	8/28/2012		2022	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
1733	STUB11239	0.00	0.00	3	34,893	1/25/2006	12/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1734	STUB11289	0.00	0.01	59	34,994	8/28/2012		2022	2020	ECDA, ICDA	Yes	Yes	No	Low	Yes	No	Yes	Yes	Medium	High
1736	STUB11344	0.00	0.01	42	31,918	9/6/2012		2022	2016	ILI	Yes	Yes	No	Low	No	Unstable	Yes	No	Low	High
1741	STUB6078	0.00	0.00	1	32,198	12/17/2004	12/14/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1742	STUB6082	0.00	0.00	10	43,778	12/17/2004	8/16/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
1746	STUB6089	0.00	0.00	1	51,963	11/20/2010		2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1747	STUB6091	0.00	0.00	13	38,945	12/17/2004	12/17/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1749	STUB6099	0.00	0.00	1	53,627	12/17/2004	7/21/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1751	STUB6110	12.79	12.79	2	42,201	3/13/2007	3/2/2015	2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1753	STUB6157	0.00	0.01	32	35,078	10/8/2007	5/31/2012	2019	2018	ECDA	Yes	No	No	Low	No	No	Yes	Yes	Medium	High
1755	STUB6173	0.00	0.00	6	44,327	12/17/2004	11/23/2013	2020	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
1758	STUB6186	0.00	0.00	3	46,513	8/9/2012	8/11/2014	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1759	STUB6190	0.00	0.00	5	49,592	12/17/2004	11/23/2013	2020	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
1760	STUB6203	0.00	0.00	3	44,520	12/17/2004	5/14/2010	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
1762	STUB6244	0.00	0.01	47	47,999	12/17/2004	3/14/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1763	STUB6265	0.76	0.76	7	47,047	11/22/2008	12/10/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1772	STUB6320	0.00	0.01	36	41,371	9/20/2008	12/17/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1773	STUB7078	3.57	3.57	4	46,433	11/19/2010	6/15/2012	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1775	STUB7099	0.00	0.00	2	44,498	12/17/2004	5/5/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	No	Medium	High
1776	STUB7540	0.00	0.00	5	43,825	12/17/2004	8/11/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1777	STUB7554	2.10	2.10	3	47,929	12/17/2004	8/30/2011	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1778	STUB7555	0.00	0.00	2	46,679	12/17/2004	8/30/2011	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1782	STUB7838	0.00	0.00	8	34,241	10/4/2005	12/16/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1783	STUB7911	0.05	0.06	20	55,729	1/25/2006	12/16/2010	2017	2017	ECDA, ICDA, SCCDA	Yes	Yes	No	None	None	Unstable	Yes	No	Low	Low
1785	STUB7941	0.00	0.00	8	50,016	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1786	STUB7942	0.00	0.00	2	50,016	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
1787	STUB7976	0.00	0.01	36	45,315	2/9/2007	9/9/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1788	STUB7977	0.00	0.01	63	41,724	2/9/2007	9/9/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1792	STUB8270	0.00	0.00	1	46,518	12/17/2004	4/21/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1794	STUB8383	0.00	0.01	5	39,241	5/1/2006	4/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1806	STUB8695	0.00	0.00	1	49,228	3/14/2006	8/16/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
1807	STUB8696	0.00	0.00	3	45,739	3/14/2006	8/24/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
1808	STUB8704	0.00	0.00	1	44,331	10/10/2007	7/14/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	Low
1809	STUB8706	0.00	0.01	29	45,570	10/10/2007	11/23/2013	2020	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	Unstable	Yes	No	Medium	High
1810	STUB8717	0.00	0.00	1	42,994	10/30/2007	8/19/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1818	STUB8955	0.00	0.01	60	49,336	5/7/2008	2/9/2012	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1819	STUB9073	0.00	0.01	21	26,477	12/12/2008	1/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1820	STUB9146	0.00	0.00	2	22,662	12/17/2004	10/15/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1821	STUB9935	0.41	0.41	1	50,006	12/18/2008	6/15/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1822	STUB9947	0.00	0.00	4	46,602	12/17/2004	10/15/2013	2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1824	STUB9953	0.00	0.00	1	44,702	12/17/2004	9/22/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1825	X10142	0.00	0.00	18	21,585	6/21/2010	8/7/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1826	X10781	0.00	0.01	17	51,389	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	Low
1827	X11102	0.00	0.02	82	41,572	6/25/2008	10/6/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1829	X11133	0.00	0.00	20	18,546	5/18/2012		2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1830	X11134	0.00	0.00	19	20,166	5/18/2012		2022	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1831	X11160	0.00	0.00	12	40,544	8/4/2008		2018	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1832	X11258	0.00	0.01	38	24,738	8/10/2012		2022	2021	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1833	X6335	0.00	0.00	25	42,697	12/17/2004	3/1/2013	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1834	X6337	0.00	0.01	17	55,958	12/17/2004	12/16/2010	2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1835	X6338	16.66	16.66	10	47,772	12/17/2004	12/16/2010	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1836	X6341	16.09	16.09	1	49,575	7/30/2012		2022	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1837	X6342	16.66	16.66	9	49,575	12/17/2004	12/16/2010	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1838	X6378	0.00	0.00	21	28,286	12/17/2004	12/14/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
1839	X6379	0.00	0.19	1002	48,101	12/17/2004	12/14/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
1840	X6381	0.00	0.12	623	43,606	12/17/2004	12/14/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
1841	X6384	0.00	0.00	26	40,231	12/17/2004	9/23/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1842	X6387	0.01	0.01	26	42,846	2/1/2012		2022	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1845	X6395	0.00	0.60	209	26,772	12/17/2004	3/2/2015	2022	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1848	X6428	0.00	0.18	949	42,400	12/17/2004	9/9/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1852	X6429	0.00	0.01	16	52,842	12/17/2004	9/18/2014	2021	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
1853	X6430	0.00	0.01	104	39,489	12/17/2004	9/26/2014	2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1854	X6434	0.00	0.01	29	50,986	2/1/2012	12/4/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1855	X6435	0.00	0.01	51	24,918	12/17/2004	9/26/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1858	X6458	0.00	0.02	132	41,398	6/25/2008	10/6/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1860	X6460	17.65	19.28	8729	45,240	12/17/2004	10/6/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
1861	X6461	0.00	0.01	56	43,903	7/21/2008	10/6/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1862	X6463	0.00	0.01	54	48,766	12/17/2004	8/8/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
1863	X6466	0.00	0.04	255	44,400	12/17/2004	3/2/2015	2022	2020	ECDA	Yes	No	No	Low	No	Stable	Yes	No	Medium	High
1864	X6475	0.00	0.03	151	43,246	12/17/2004	10/15/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1865	X6485	3.86	3.86	8	42,754	12/17/2004	8/2/2011	2018	2016	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1866	X6486	0.00	0.00	8	44,157	12/17/2004		2023	2017	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1867	X6511	0.00	0.35	2145	45,128	12/17/2004	9/18/2014	2021	2020	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1868	X6526	0.00	0.26	1382	39,401	12/17/2004	6/15/2012	2016	2016	ECDA	Yes	No	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
1869	X6533	0.00	0.04	198	51,723	12/17/2004	7/17/2014	2018	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1870	X6537	0.00	0.00	6	41,803	10/19/2011		2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
1871	X6538	0.00	0.00	6	41,150	10/19/2011		2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1872	X6557	18.30	18.30	8	41,115	12/17/2004	11/5/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1874	X6559	0.00	0.01	14	32,957	12/17/2004	9/22/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1879	X6896	0.00	0.01	18	56,976	12/17/2004	3/1/2013	2020	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1880	X6916	0.00	0.00	12	49,676	12/17/2004	8/19/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
1881	X6923	0.00	0.00	5	38,624	9/17/2009	10/9/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1882	X6924	0.00	0.00	5	38,838	9/17/2009	10/9/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1883	X6989	0.00	0.03	141	34,365	12/17/2004	9/22/2014	2021	2020	ECDA, ICDA, SCCDA	Yes	Yes	No	None	None	No	Yes	No	Medium	High
1884	X7082	0.00	0.04	214	51,723	12/17/2004	7/17/2014	2018	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1885	X7588	0.00	0.00	1	52,689	8/28/2009	3/1/2013	2020	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Low	High
1886	X7589	0.00	0.00	1	46,418	8/28/2009	3/1/2013	2020	2018	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Low	Low
1887	X7781	0.02	0.04	79	46,719	12/17/2004	9/23/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
1888	X8170	0.00	0.04	217	37,758	5/1/2006	8/8/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1889	X8309	0.00	0.01	50	31,358	12/17/2004	4/16/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1892	X8828	0.00	0.01	45	36,867	9/25/2007	10/27/2012	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
1893	X9011	0.00	0.01	46	39,032	12/17/2004	8/8/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
1899	131	50.54	50.54	7	31,663	12/17/2004	9/12/2014	2018	2016	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1900	131	50.70	55.11	25523	47,647	12/17/2004	9/12/2014	2021	2021	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1902	300B	450.81	451.05	1804	47,550	12/17/2004	3/2/2013	2020	2020	ILI	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
1910	021E	64.51	64.54	153	26,050	3/16/2006	12/5/2012	2018	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1913	153	0.00	0.00	5	67,218	6/26/2012	7/14/2014	2021	2021	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1917	002	142.22	142.70	2685	43,851	12/31/2013		2023	2020	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1918	0123-01	0.00	0.07	363	51,561	12/31/2013		2019	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1927	0401-10	0.00	0.01	18	54,007	12/31/2013		2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1929	050A	7.28	7.61	1957	39,177	9/22/2010		2020	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1935	0618-10	0.81	1.47	3586	38,035	8/28/2013		2023	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1938	0806-01	0.00	0.02	150	51,516	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	Unstable	Yes	Yes	Medium	Low
1940	0817-01	0.44	1.30	4608	51,027	12/17/2004	7/17/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1946	101	34.28	34.30	126	48,724	12/31/2013	12/1/2015	2022	2022	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1947	103	19.51	19.54	1025	32,353	2/13/2013		2023	2021	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
1954	108	39.00	39.46	2457	31,335	12/17/2004	8/16/2014	2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1961	109	16.01	16.76	4084	40,798	12/17/2004	7/16/2009	2023	2016	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1967	109	32.25	32.66	2586	56,233	12/17/2004	9/23/2014	2021	2016	ILI, SCCDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
1968	111A	8.38	8.64	1549	50,516	2/19/2013		2023	2021	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1972	111A	25.28	25.62	1817	33,311	12/17/2004		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1973	111A	25.99	26.32	1735	33,311	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1974	111A	23.84	24.33	2591	25,496	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1975	111A	26.98	27.61	3346	36,780	12/17/2004		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1976	111A	22.45	22.77	1660	25,496	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
1979	114	9.04	10.88	9764	28,530	12/17/2004	5/28/2014	2021	2021	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1981	118B	7.90	8.31	2121	45,512	12/17/2004	10/27/2012	2023	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
1983	118B	14.40	15.00	3280	16,757	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1984	118D	81.60	81.92	1692	41,102	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
1985	119A	16.44	16.46	34	53,837	12/31/2013	2/19/2016	2023	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Low	High
1987	119B	8.61	8.61	9	28,979	10/29/2012		2022	2016	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1988	1202-02	2.00	2.39	2057	39,951	12/31/2013		2023	2022	ECDA, ICDA, SCCDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
1999	138	38.36	38.81	2355	36,891	12/17/2004	12/13/2010	2023	2017	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
2009	1501-01	4.55	4.80	1282	45,113	12/31/2013		2023	2020	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
2013	1520-01	0.33	0.49	822	41,189	12/31/2013		2023	2020	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	No	Medium	High
2027	153-7	0.01	0.37	1935	36,478	12/31/2013		2023	2021	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2028	1603-01	1.31	1.93	3214	49,737	12/31/2013		2023	2018	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
2032	1615-01	1.16	1.31	799	39,522	12/31/2013		2023	2018	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
2033	1619-01	0.36	1.47	6025	47,176	12/31/2013		2023	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
2036	1626-01	0.10	3.20	16809	50,890	12/31/2013		2023	2019	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
2037	167	29.45	29.66	1116	41,724	11/7/2012		2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2039	173	15.49	15.72	927	25,943	12/31/2013		2023	2017	ILI	Yes	Yes	No	Medium	No	Stable	Yes	No	Medium	High
2040	173-8	1.55	1.69	702	34,273	12/31/2013		2023	2020	ILI	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2046	1816-15	5.81	5.89	442	53,336	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
2048	181A	16.60	16.70	576	34,747	11/26/2012		2022	2021	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
2049	181B	6.78	7.06	1476	47,022	11/27/2012		2022	2021	ECDA, ICDA	Yes	Yes	No	Medium	No	Unstable	Yes	Yes	Medium	Low
2051	186	26.41	26.52	669	46,164	12/31/2013		2023	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
2057	195A3-1	0.04	0.33	1501	52,808	12/31/2013		2018	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2059	1968-1	1.49	1.67	905	41,082	12/31/2013		2023	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	Low
2060	197B	4.79	4.88	495	42,327	12/31/2013		2023	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	No	Medium	High
2061	210A	25.34	25.62	1528	65,576	10/4/2007	9/29/2011	2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2062	210C	32.09	32.11	115	53,234	12/17/2004	11/21/2013	2018	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2063	215	19.71	19.85	760	39,125	12/31/2013		2019	2016	ILI, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
2064	222	0.00	0.09	492	29,112	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2076	300B	343.71	344.91	6645	41,829	12/31/2013	12/8/2014	2018	2018	ILI, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Stable	Yes	Yes	Medium	High
2081	304	0.00	0.12	1051	47,040	12/31/2013		2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2082	331A	0.75	0.96	1160	35,613	12/31/2013		2019	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2083	331B-2	0.70	0.76	317	37,343	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2084	400-6	0.00	0.19	948	38,020	12/20/2012		2022	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2085	401	323.24	323.89	3190	55,915	12/31/2013		2023	2022	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	Stable	Yes	Yes	Medium	High
2087	7216-03	5.02	5.27	1323	16,862	1/15/2013		2023	2021	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2088	7216-03	10.98	11.62	3380	36,657	1/22/2013		2023	2021	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2089	7221-10	15.38	15.56	930	42,467	12/31/2013		2023	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2092	BD10632	0.00	0.00	2	35,331	12/31/2013		2023	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2093	BD10633	0.00	0.00	3	39,411	12/31/2013		2023	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
2094	BD11251	0.00	0.00	26	39,859	11/5/2012		2022	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Low	High
2095	BD11252	0.00	0.00	20	42,365	11/5/2012		2022	2020	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Low	High
2096	BD11253	0.00	0.00	22	35,870	11/5/2012		2022	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Low	High
2097	BD11254	0.00	0.00	23	35,870	11/5/2012		2022	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Low	High
2100	BD13541	0.00	0.02	150	27,038	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
2101	BD13542	0.00	0.03	159	27,308	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
2102	BD14338	0.00	0.00	3	40,299	12/31/2013		2021	2021	ECDA, Hydrotest	Yes	No	No	High	No	No	Yes	Yes	Medium	High
2110	BD15081	0.00	0.00	11	19,715	11/20/2012		2022	2021	ECDA	Yes	No	No	Low	No	No	Yes	Yes	Medium	High
2112	BD8551	0.00	0.00	2	50,016	12/31/2013		2023	2021	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
2113	BD9178	0.00	0.01	85	37,359	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2114	DCUST1755	0.10	0.16	251	43,141	12/31/2013		2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
2115	DCUST8825	0.00	0.10	240	49,277	12/31/2013		2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2116	DF13782	0.00	0.02	93	27,995	2/14/2013		2023	2021	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2117	DF14641	0.00	0.00	20	29,676	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2118	DF14749	0.00	0.00	8	25,945	12/31/2014		2024	2023	ECDA	Yes	No	No	Low	No	No	Yes	Yes	Medium	High
2119	DF3222	0.00	0.00	1	38,929	12/31/2013		2023	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2120	DF3305	0.00	0.00	11	41,904	12/31/2013		2023	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2121	DF3334	0.00	0.00	4	44,157	12/17/2004	7/21/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
2123	DF3428	17.83	17.85	116	43,691	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
2124	DF3449	0.00	0.00	5	36,097	12/31/2013		2021	2021	ECDA, ICDA	Yes	Yes	No	Medium	No	Unstable	Yes	Yes	Medium	Low
2125	DFDS13557	0.00	0.01	22	36,690	12/4/2012		2022	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2126	DFDS13846	0.00	0.05	276	32,622	12/17/2004		2022	2021	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2127	DFDS3543	0.00	0.00	20	55,986	8/28/2012	3/1/2013	2020	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
2128	DFDS3617	0.00	0.00	7	33,136	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2129	DREG3834	0.00	0.03	137	52,116	12/31/2013		2023	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2131	DREG4888	0.00	0.02	173	36,631	12/31/2013		2023	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
2132	DREG5465	0.00	0.01	37	41,873	12/31/2013		2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2133	DRIP8710	0.00	0.02	106	37,808	12/31/2013		2023	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
2135	GCUST5748	1.72	1.94	1196	42,006	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
2136	GCUST5783	0.41	0.59	900	36,019	12/31/2013		2023	2022	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2138	GCUST5872	0.09	0.14	267	52,272	12/31/2013		2023	2022	ECDA, ICDA, SCCDA	Yes	Yes	No	None	None	Stable	Yes	No	Medium	Low
2139	GCUST5872	0.14	0.16	108	39,290	12/31/2013		2023	2019	ECDA, ICDA, SCCDA	Yes	Yes	No	None	None	No	Yes	No	Medium	Low
2140	GCUST5872	0.16	0.17	20	35,144	12/31/2013		2023	2019	ECDA, ICDA, SCCDA	Yes	Yes	No	None	None	Stable	Yes	No	Medium	Low
2141	GCUST5923	0.16	0.21	301	29,348	12/31/2013		2019	2017	ECDA, Hydrotest	Yes	No	No	High	No	No	Yes	No	Medium	High
2142	GCUST5943	0.00	0.04	227	46,239	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2174	STUB10219	0.00	0.00	4	45,762	12/31/2013		2023	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
2175	STUB10225	0.00	0.00	1	37,682	12/31/2013		2023	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2176	STUB10277	0.00	0.00	6	34,768	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High

**Assessment Plan
Pipeline**

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
2177	STUB11164	0.00	0.00	5	36,577	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2179	STUB11358	0.00	0.01	63	42,808	11/7/2012	4/23/2015	2022	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Low	High
2180	STUB13547	0.00	0.00	2	52,118	12/17/2004		2020	2016	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
2181	STUB13549	0.00	0.00	1	48,327	12/17/2004	9/26/2014	2021	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2183	STUB13871	0.00	0.01	5	26,299	8/28/2012		2023	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2184	STUB13906	0.00	0.00	2	44,604	12/17/2004	10/6/2012	2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2185	STUB14012	0.00	0.00	1	49,145	11/14/2010		2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Low	High
2186	STUB14061	0.00	0.00	2	22,220	12/17/2004	5/19/2010	2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2187	STUB14125	0.00	0.01	35	31,738	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2188	STUB14127	0.00	0.01	37	28,966	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2189	STUB14177	0.00	0.01	41	35,079	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2190	STUB14293	0.00	0.00	2	53,347	12/17/2004	7/17/2014	2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2191	STUB14320	0.00	0.00	11	16,516	12/31/2013		2023	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2192	STUB14409	0.00	0.02	105	42,541	12/31/2013		2023	2021	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2193	STUB14492	0.00	0.01	57	44,981	12/31/2013		2023	2022	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Low	High
2194	STUB14496	0.00	0.01	70	42,374	12/31/2013	2/28/2014	2021	2019	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
2195	STUB14516	0.01	0.01	37	43,224	12/31/2013		2024	2016	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2197	STUB14725	0.00	0.00	20	28,040	12/17/2004	9/29/2011	2018	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2198	STUB14792	0.00	0.00	3	50,319	12/17/2004	7/27/2011	2018	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
2199	STUB6107	0.00	0.00	1	41,628	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA, SCCDA	Yes	Yes	No	None	None	No	Yes	No	Medium	High
2200	STUB16250	0.00	0.00	2	45,512	12/31/2013		2023	2022	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
2201	STUB6275	0.00	0.00	3	51,690	12/17/2004	10/27/2012	2018	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
2202	STUB6295	0.00	0.00	7	41,327	12/31/2013	9/22/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2204	X6477	5.88	5.88	25	49,792	11/26/2012		2022	2021	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
2206	X8151	0.00	0.02	83	40,455	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
2207	BD14152	0.00	0.00	33	36,570	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	Unstable	Yes	Yes	Medium	High
2208	DF14154	0.00	0.00	10	35,292	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	Unstable	Yes	No	Medium	High
2209	BD14153	0.00	0.01	36	35,277	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	Unstable	Yes	Yes	Medium	High
2210	STUB14020	0.00	0.00	2	47,900	12/17/2004	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2211	STUB14019	0.00	0.00	2	48,233	12/17/2004	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2213	STUB14442	0.00	0.00	3	38,508	6/24/2009		2022	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2214	BD71	0.00	0.02	107	42,688	12/31/2013		2022	2022	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
2215	BD14136	0.00	0.00	6	37,503	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2218	X14254	0.00	0.00	24	33,162	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2219	X14253	0.00	0.00	23	34,454	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2220	138E	0.04	0.33	1517	32,001	9/15/2009		2022	2021	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2222	BD361	0.00	0.01	69	39,196	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2223	BD361	0.00	0.00	2	39,569	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2226	BD16437	0.00	0.00	6	32,712	12/31/2013		2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2227	BD643	0.00	0.02	108	36,475	12/31/2013		2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2228	BD67	0.00	0.00	3	40,108	11/22/2010		2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2229	BD67	0.00	0.00	7	33,191	11/22/2010		2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
2232	STUB8102	12.05	12.05	13	38,136	12/31/2013		2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
2233	DREG3784	0.00	0.04	201	37,249	12/31/2013		2023	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2235	DREG3867	0.00	0.03	166	51,990	12/31/2013		2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
2237	STUB14490	0.00	0.00	3	37,339	8/19/2009		2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
2239	STUB11332	0.00	0.01	65	29,731	10/23/2012	3/14/2013	2020	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2243	STUB14324	0.00	0.01	41	39,940	12/31/2013		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Low	High
2245	111A	26.42	26.98	2931	36,780	12/17/2004		2023	2022	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
2246	STUB14248	0.00	0.00	16	47,487	12/23/2008	3/2/2015	2022	2022	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
2250	GCUST8202	0.00	0.02	41	38,202	12/31/2013		2021	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
2251	DREG4845	0.00	0.01	37	32,468	12/31/2013		2023	2020	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	No	Medium	High
2253	STUB6163	0.00	0.00	5	70,588	12/31/2013		2023	2022	ECDA, ICDA, SCCDA	Yes	Yes	Yes	None	None	Stable	Yes	No	Medium	High
2255	153	27.76	27.88	419	67,218	12/17/2004	10/6/2012	2019	2019	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
2259	STUB7534	0.00	0.00	7	44,299	8/9/2013	8/11/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2260	169-101	3.13	3.28	652	22,538	12/2/2008	7/23/2012	2018	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2263	STUB14072	0.00	0.00	1	41,665	12/31/2013		2023	2019	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
2264	STUB9013	0.00	0.01	21	48,190	12/31/2013		2017	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2265	STUB14317	0.00	0.01	37	17,449	12/31/2013		2023	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2266	STUB13949	0.00	0.00	2	30,602	12/17/2004	5/7/2013	2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
2267	DREG5473	0.00	0.01	85	45,690	12/31/2013		2021	2021	ECDA, Hydrotest	Yes	No	No	High	No	No	Yes	No	Medium	High
2269	BD15185	0.00	0.00	3	42,178	6/25/2010		2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	Low
2272	BD13574	0.00	0.00	20	21,010	12/26/2012		2022	2021	ECDA	Yes	No	No	Low	No	No	Yes	Yes	Medium	High
2274	BD74	12.06	12.07	46	40,484	11/22/2010	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Low	High
2275	BD80	22.81	22.81	11	41,353	11/14/2010	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2276	BD81	0.00	0.01	29	44,684	11/14/2010	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High

**Assessment Plan
Pipeline**

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
2277	BD83	0.00	0.00	9	44,610	11/14/2010	9/18/2014	2021	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2278	BD8547	16.66	16.67	16	49,467	6/25/2010		2016	2016	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2279	DREG4180	0.70	0.75	258	46,074	3/10/2011	11/29/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
2280	DREG4325	0.00	0.06	330	48,530	12/17/2004	8/19/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
2283	GCUST14396	0.00	0.01	8	35,143	5/20/2011		2021	2020	ECDA, ICDA, SCCDA	Yes	Yes	No	Low	None	Unstable	Yes	Yes	Medium	High
2286	X6395	9.60	9.60	8	20,686	12/17/2004	3/2/2015	2022	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2288	3012-01	0.01	0.17	796	38,509	4/22/2014		2020	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High
2289	STUB14883	0.00	0.00	7	20,865	4/22/2014		2021	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2290	STUB15153	0.00	0.00	1	35,136	4/22/2014		2020	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
2291	002	112.36	112.74	2286	31,705	12/31/2014		2024	2022	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2292	002	143.98	144.38	2104	43,851	12/31/2014		2024	2020	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2293	021B	0.00	0.08	495	35,812	12/31/2014		2019	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
2294	050A	2.51	2.52	5	30,602	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	None	None	Unstable	Yes	No	Low	High
2298	057A-T1	0.01	0.12	857	40,900	12/31/2014		2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2299	057A-WT	0.54	0.60	372	26,116	12/31/2014		2024	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2300	0615-01	0.55	0.58	172	33,839	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
2301	0617-09	0.16	0.28	603	45,164	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	No	Medium	High
2302	0618-10	0.36	0.50	746	37,113	12/31/2014		2024	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2303	103	3.91	4.06	571	53,914	12/31/2014		2018	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2304	108	6.17	6.53	1533	49,111	12/31/2014		2024	2019	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
2305	108	13.03	13.36	1720	27,382	12/31/2014		2024	2019	ILI	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2306	108	36.98	37.15	832	25,683	12/31/2014		2024	2019	ILI	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2307	118B	9.46	9.55	468	41,116	12/31/2014		2024	2020	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
2308	1202-15	0.00	0.01	10	50,653	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2309	1207-01	1.96	2.03	333	40,066	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
2310	1207-02	0.00	0.07	263	27,199	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
2311	126A	10.46	10.56	529	46,203	12/31/2014		2022	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
2312	134A	32.45	32.53	424	45,654	12/31/2014		2024	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
2313	142N-3	0.29	0.42	613	32,697	12/31/2014		2024	2024	ECDA	Yes	No	No	Low	No	No	Yes	Yes	Medium	Low
2314	150	12.47	12.55	361	34,999	12/31/2014		2022	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2315	1501-02	4.53	4.74	999	42,117	12/31/2014		2022	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
2316	1603-01	0.24	0.43	1069	49,737	12/31/2014		2020	2018	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
2317	1603-01	2.14	2.16	123	39,210	12/31/2014		2024	2018	ILI	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2318	1603-03	0.20	0.37	797	46,511	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
2319	1615-04	3.50	3.63	673	39,279	12/31/2014		2024	2018	ILI	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
2320	1616-01	2.27	2.57	1673	40,627	12/31/2014		2024	2018	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
2321	162A	7.43	7.54	644	43,881	12/31/2014		2020	2019	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
2322	167-30	0.70	0.82	631	19,034	12/31/2014		2024	2019	ECDA, ICDA, SCCDA	Yes	Yes	No	None	None	Unstable	Yes	Yes	Medium	Low
2323	1815-02	8.43	8.54	539	40,032	12/31/2014		2024	2019	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
2324	1822-01	0.56	0.71	669	46,843	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	Low
2325	187	63.43	63.54	578	47,093	12/31/2014		2024	2019	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
2326	1881-01	0.37	0.72	1988	44,370	12/31/2014		2024	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	Unstable	Yes	Yes	Medium	Low
2327	196B-7	0.95	1.02	123	30,922	12/31/2014		2024	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	Low
2328	210B	16.27	16.79	2815	49,317	12/31/2014		2024	2019	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
2329	210B	23.42	23.92	2085	38,069	12/31/2014		2024	2019	ILI, SCCDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
2330	300A	127.45	127.92	2537	37,546	12/31/2014		2024	2016	ECDA, SCCDA	Yes	No	Yes	Low	Yes	Unstable	Yes	Yes	Medium	High
2331	300A	273.88	274.19	1593	30,314	12/31/2014		2024	2019	ILI	Yes	No	No	Low	No	No	Yes	Yes	Medium	High
2332	300B	127.42	127.76	1741	48,055	12/31/2014		2019	2016	ECDA, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
2333	300B	154.11	154.55	2381	43,961	12/31/2014		2024	2016	ECDA	Yes	No	No	Low	Yes	Stable	Yes	Yes	Medium	High
2337	316-3	0.19	0.35	852	39,953	12/31/2014		2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
2338	401	353.92	354.52	3183	40,542	12/31/2014		2019	2017	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	No	Yes	Yes	Medium	High
2339	401	363.43	363.94	2753	32,540	12/31/2014		2019	2019	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	No	Yes	Yes	Medium	High
2340	402	37.86	37.99	670	43,282	12/31/2014		2018	2018	ECDA	Yes	No	No	Medium	No	Unstable	Yes	No	Medium	High
2341	7224-01	0.46	0.60	684	51,620	12/31/2014		2022	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2342	7224-01	0.88	1.00	761	51,620	12/31/2014		2022	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2343	7224-01	1.15	1.24	472	51,176	12/31/2014		2022	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2344	BD10134	0.00	0.00	18	45,963	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2345	BD10768	0.00	0.01	34	39,977	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	Low
2346	BD10769	0.00	0.01	34	39,540	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	Low
2347	BD11104	0.00	0.00	3	27,621	12/31/2014		2024	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
2348	BD11143	0.00	0.01	40	44,022	12/31/2014		2022	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
2349	BD11144	0.00	0.00	6	37,673	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2350	BD11145	0.00	0.00	7	45,520	12/31/2014		2019	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2353	BD16220	0.00	0.04	235	45,991	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2355	BD269	0.00	0.02	142	49,876	12/31/2014		2024	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2356	BD305	0.00	0.00	19	47,582	11/14/2010		2020	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High

**Assessment Plan
Pipeline**

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat	
2359	BD685	0.00	0.01	83	30,970	12/31/2014		2024	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2360	BD9354	0.00	0.00	4	48,707	12/31/2014		2022	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High	
2361	BD9355	0.00	0.00	4	48,707	12/31/2014		2022	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High	
2362	BD9965	0.00	0.02	219	40,178	12/31/2014		2024	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High	
2363	DCUST2586	0.00	0.01	20	23,369	12/31/2014		2024	2019	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High	
2364	DCUST6893	0.00	0.06	307	51,754	12/31/2014		2024	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High	
2365	DF11285	0.00	0.01	41	37,096	12/31/2014		2024	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2367	DF3262	0.00	0.00	9	40,982	12/31/2014		2024	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2368	DF3307	0.00	0.00	3	37,745	12/31/2014		2024	2019	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High	
2369	DF3320	0.00	0.00	6	37,743	12/31/2014		2024	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2370	DF3341	0.00	0.00	4	49,606	12/31/2014		2024	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2371	DF3425	0.00	0.00	7	40,781	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2372	DF3490	0.00	0.00	4	50,917	12/31/2014		2022	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2373	DF3523	0.00	0.00	5	39,705	12/31/2014		2024	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2374	DF8849	0.00	0.00	6	28,768	12/31/2014		2024	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2375	DFDS3587	0.00	0.01	62	46,395	12/31/2014		2022	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2376	DREG3779	0.00	0.02	80	46,908	12/31/2014		2022	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	None	Unstable	Yes	Yes	Medium	High	
2377	DREG3781	0.00	0.02	82	43,314	12/31/2014		2022	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High	
2378	DREG3795	0.00	0.01	46	35,201	12/31/2014		2024	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2379	DREG3827	0.00	0.01	37	40,634	12/31/2014		2024	2018	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High	
2380	DREG3839	0.00	0.01	52	44,701	12/31/2014		2022	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2381	DREG4198	0.00	0.04	290	52,184	12/31/2014		2022	2022	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2382	DREG4224	0.00	0.01	21	44,584	12/31/2014		2022	2021	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Low	High	
2383	DREG4260	0.01	0.09	469	50,539	12/31/2014		2024	2021	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low	
2384	DREG4260	0.20	0.30	558	48,848	12/31/2014		2024	2021	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low	
2385	DREG4287	0.00	0.02	87	42,437	12/31/2014		2022	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2386	DREG4310	0.64	1.42	4224	40,448	12/31/2014		2024	2019	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High	
2388	DREG4345	0.00	0.02	88	42,561	12/31/2014		2024	2022	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2389	DREG4421	0.00	0.01	67	40,039	12/31/2014		2024	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2390	DREG4436	0.00	0.08	349	50,975	12/31/2014		2024	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2391	DREG4720	0.00	0.03	180	43,411	12/31/2014		2020	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low	
2392	DREG4866	0.00	0.02	89	41,111	12/31/2014		2024	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2393	DREG4904	0.00	0.01	40	21,396	12/31/2014		2024	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High	
2394	DREG5091	0.00	0.01	114	40,800	12/31/2014		2022	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High	
2395	DREG5148	0.00	0.02	63	46,407	12/31/2014		2022	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2396	DREG5418	0.00	0.02	69	48,734	12/31/2014		2022	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	Low	
2397	DREG5638	0.00	0.01	42	36,750	12/31/2014		2024	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High	
2398	DREG5646	0.00	0.05	268	41,570	12/31/2014		2022	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2399	DRIP8711	0.00	0.00	30	43,821	12/31/2014		2024	2018	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High	
2400	DRIP8712	0.00	0.00	33	46,262	12/31/2014		2024	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2401	DRIP8840	0.00	0.00	10	50,364	12/31/2014		2022	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2402	GCUST5786	0.00	0.01	59	51,849	12/31/2014		2022	2022	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2403	GCUST5800	0.95	0.99	214	33,494	12/31/2014		2024	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	No	Yes	Medium	High	
2404	GCUST5809	0.42	0.52	563	33,595	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High	
2405	GCUST5876	0.00	0.03	145	38,168	12/31/2014		2022	2017	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	Low	
2406	GCUST8795	0.69	0.84	783	31,304	12/31/2014		2024	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2408	STUB11305	0.00	0.01	44	28,535	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2409	STUB13606	7.02	7.02	5	51,942	12/31/2014		2022	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low	
2410	STUB13607	7.02	7.02	22	54,638	12/31/2014		2020	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2412	STUB14941	0.00	0.00	2	20,569	12/4/2008	8/1/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High	
2413	STUB15078	0.04	0.04	3	47,499	10/5/2010	8/28/2012	2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	No	Yes	No	Medium	High
2415	STUB15420	0.00	0.00	2	46,953	12/17/2004	8/8/2014	2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High	
2416	STUB6117	0.00	0.01	30	53,333	12/31/2014		2020	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High	
2417	STUB6288	0.00	0.00	4	48,828	12/31/2014		2022	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2418	STUB7837	0.00	0.00	2	45,055	12/31/2014		2022	2021	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2419	STUB8216	0.00	0.04	237	41,504	12/31/2014		2022	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High	
2420	X6340	13.72	13.72	13	25,440	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	Low	
2421	X6459	0.00	0.01	73	31,201	12/31/2014		2020	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2422	X6930	0.00	0.02	43	55,596	12/31/2014		2019	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2425	167	34.61	34.63	19	48,106	9/22/2010	5/1/2012	2019	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Low	High	
2426	DREG5574	0.00	0.01	31	29,204	12/31/2014		2022	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High	
2427	220	23.03	23.91	5135	45,992	12/17/2004	10/14/2013	2020	2020	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2428	138E	0.45	1.14	3638	32,769	12/17/2004		2022	2021	ECDA, ICDA	Yes	Yes	No	Low	No	No	No	Yes	Yes	Medium	High
2430	3017-01	0.94	0.95	60	34,226	12/31/2014		2024	2018	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low	
2431	DREG9001	0.32	0.62	1692	41,098	12/31/2014		2024	2019												

**Assessment Plan
Pipeline**

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
2433	109	28.61	28.69	451	27,535	12/17/2004		2018	2018	ILI, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
2434	002	122.14	123.10	5639	45,273	12/17/2004	7/13/2013	2020	2020	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2435	021C	35.05	35.44	2830	52,653	12/17/2004	3/1/2013	2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
2436	021C	53.11	53.12	36	39,917	12/17/2004	12/16/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2438	057A	16.70	16.70	16	26,658	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2439	100	138.43	138.46	125	52,118	12/17/2004	12/10/2013	2017	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2440	100	150.14	150.14	43	37,622	6/1/2012		2022	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
2441	101	11.61	32.50	114738	58,007	12/17/2004	7/28/2015	2022	2022	ILI, SCCDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
2442	105B	0.00	0.02	94	46,524	12/17/2004	7/27/2010	2017	2017	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
2443	105B	11.75	11.81	324	52,716	12/17/2004	12/10/2013	2020	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2444	105N	6.90	7.76	4437	62,569	12/17/2004	12/14/2012	2019	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2445	108	37.15	37.19	390	37,040	12/31/2014		2018	2018	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
2446	114	28.97	32.93	20775	48,210	12/17/2004	11/17/2015	2022	2022	ILI, SCCDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
2447	119A	8.84	9.69	4342	53,837	12/17/2004	4/16/2010	2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2449	119B	10.16	10.16	8	49,831	11/6/2012		2022	2016	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Low	High
2450	1202-16	2.42	2.59	743	58,613	12/17/2004	12/13/2010	2017	2017	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2451	132	38.40	38.41	52	60,940	12/17/2004	9/26/2014	2021	2021	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
2452	138	45.08	45.14	343	41,834	12/17/2004	12/13/2010	2017	2016	ILI, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2453	142S	4.51	8.98	23835	52,127	12/17/2004	9/14/2011	2018	2018	ILI	Yes	No	No	Medium	No	Unstable	Yes	Yes	Medium	High
2455	210B	25.97	25.98	30	63,094	12/31/2013		2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
2458	300A	450.83	450.85	190	55,307	12/17/2004	7/17/2014	2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2459	300A	502.23	502.24	147	48,472	12/17/2004	9/18/2014	2018	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
2462	300B	502.63	502.64	155	44,826	12/17/2004	1/16/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
2463	0607-02	0.00	0.51	2675	43,784	12/17/2004	8/19/2014	2021	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2465	191	3.86	3.88	112	47,821	12/17/2004	5/7/2013	2018	2017	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
2466	191	3.88	10.07	33359	48,820	12/17/2004	5/7/2013	2018	2017	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2470	300A	156.39	157.01	3248	52,360	12/17/2004	10/15/2013	2018	2016	ECDA, SCCDA, Hydrotest	Yes	No	No	High	Yes	Unstable	Yes	Yes	Medium	High
2471	131	57.51	57.55	230	32,570	12/31/2014		2024	2021	ILI	Yes	Yes	No	None	None	Unstable	Yes	No	Low	Low
2472	BD10793	0.00	0.00	5	37,470	12/31/2014		2024	2018	ECDA, ICDA, SCCDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2473	BD14995	0.00	0.00	13	42,551	12/31/2014		2024	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2474	BD15484	0.00	0.01	41	35,260	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2475	BD15487	0.00	0.01	32	35,319	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2476	BD15488	0.00	0.00	25	35,102	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2477	BD15490	0.00	0.01	28	34,809	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2478	BD15491	0.00	0.01	63	35,102	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2479	BD16390	0.00	0.00	5	36,455	12/31/2014		2024	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2480	BD16457	0.00	0.00	15	33,875	12/31/2014		2024	2020	ECDA	Yes	No	No	Low	No	No	Yes	No	Medium	High
2482	BD388	0.00	0.00	2	45,656	12/31/2014		2024	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2483	BD9431	26.57	26.57	3	44,753	12/31/2014		2024	2019	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	No	Medium	High
2484	BD9433	26.57	26.57	3	44,753	12/31/2014		2024	2019	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	No	Medium	High
2485	DF14872	0.00	0.00	14	20,094	12/31/2014		2024	2016	ECDA	Yes	No	No	None	None	No	Yes	No	Medium	High
2486	DF3303	0.00	0.00	11	41,745	12/31/2014		2024	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	None	Unstable	Yes	No	Medium	High
2487	DFDS3542	0.00	0.00	15	47,177	12/31/2014		2024	2018	ECDA, ICDA, SCCDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2488	STUB14718	0.00	0.00	5	36,515	12/23/2015		2024	2020	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	No	Medium	High
2489	STUB14723	0.00	0.01	50	28,936	12/31/2014		2024	2019	ILI	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	Low
2490	STUB14977	0.00	0.03	136	42,597	12/31/2014		2024	2020	ECDA, ICDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2491	STUB15028	0.00	0.01	63	33,181	12/31/2014		2024	2020	ECDA, ICDA	Yes	Yes	No	None	None	Unstable	Yes	No	Low	Low
2492	STUB15151	0.00	0.00	1	49,289	12/31/2014		2024	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
2493	STUB15152	0.00	0.00	1	49,289	12/31/2014		2024	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
2494	STUB15159	0.00	0.01	52	41,495	12/31/2014		2024	2019	ECDA, ICDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2495	STUB15468	0.00	0.01	37	37,841	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2496	STUB15480	0.00	0.02	83	37,334	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2497	STUB15492	0.00	0.01	50	39,832	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2498	STUB16188	0.00	0.00	1	37,563	12/31/2014		2024	2020	ECDA, ICDA, SCCDA	Yes	Yes	No	None	None	Stable	Yes	No	Medium	High
2499	STUB16474	0.00	0.01	46	40,139	12/31/2014		2024	2020	ECDA, ICDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2500	STUB6108	0.00	0.00	2	45,512	12/31/2014		2024	2020	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
2501	STUB7009	0.00	0.00	20	45,289	12/31/2014		2024	2019	ECDA, ICDA, SCCDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2502	STUB8530	1.42	1.42	10	39,861	12/31/2014		2024	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
2503	X15485	0.00	0.00	13	35,184	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2504	X15486	0.00	0.01	48	36,939	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2505	X15489	0.00	0.01	36	35,394	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2508	050A	33.67	34.19	2772	44,785	12/17/2004	5/1/2012	2017	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
2509	1870-01	0.00	0.10	542	45,681	12/31/2014		2024	2019	ECDA, ICDA, SCCDA	Yes	Yes	No	None	None	No	Yes	No	Medium	Low
2510	196B-7	0.95	1.00	191	30,922	12/31/2014		2024	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	Low
2527	BD103	0.00	0.01	41	40,364	12/31/2014		2024	2021	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2529	BD117	0.00	0.00	3	37,582	12/31/2014		2022	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat	
2530	BD205	0.00	0.00	41	36,216	12/31/2014		2024	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2531	BD9461	0.00	0.00	13	48,883	12/31/2014		2022	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High	
2532	BD9462	0.00	0.00	3	49,109	12/31/2014		2020	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High	
2533	DCUST1169	0.00	0.02	1	48,352	12/31/2014		2024	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2534	DF3218	0.00	0.00	4	40,874	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2535	DF3257	0.00	0.00	3	43,345	12/31/2014		2024	2020	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2536	DFDS3539	0.00	0.00	7	47,612	12/31/2014		2022	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2537	DREG3788	0.00	0.01	6	46,006	12/31/2014		2022	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2538	DREG3829	0.00	0.02	1	37,382	12/31/2014		2024	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2539	DREG4119	0.00	0.00	4	36,717	12/31/2014		2024	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2540	GCUST5840	0.00	0.02	66	44,625	12/31/2014		2022	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High	
2541	STUB10922	0.00	0.01	1	48,887	12/31/2014		2020	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2542	STUB6104	0.00	0.00	1	53,652	12/31/2014		2022	2020	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High	
2543	STUB6162	0.00	0.00	1	46,370	12/31/2014		2024	2020	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High	
2544	STUB6174	0.00	0.00	1	44,725	12/31/2014		2024	2018	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High	
2545	X7564	0.00	0.00	12	50,459	12/31/2014		2020	2019	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High	
2546	316-23	0.01	0.05	261	36,004	12/31/2014		2024	2023	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High	
2549	057A-WT	0.62	0.69	362	6,540	12/31/2014		2024	2020	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High	
2550	STUB13632	0.00	0.00	1	40,522	12/28/2015		2025	2025	ECDA, Hydrotest	Yes	No	No	High	No	No	No	Yes	No	Medium	High
2552	STUB8148	0.00	0.00	1	43,008	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High	
2553	STUB10272	0.00	0.00	0	32,451	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2554	0112-06	0.00	0.00	0	46,979	12/23/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2555	DCUST7729	0.00	0.02	91	28,351	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High	
2556	DFDS6819	0.00	0.00	4	33,195	12/29/2015		2025	2025	ECDA	Yes	No	No	Low	No	No	No	Yes	No	Medium	High
2557	002	103.05	103.38	1734	35,470	12/29/2015		2025	2025	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2558	002	157.74	158.00	427	49,240	12/29/2015		2025	2025	ILI, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High	
2559	0117-01	0.00	0.00	1	42,183	12/23/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High	
2560	0141-01	0.24	0.42	1229	52,263	12/23/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High	
2561	0214-01	0.00	0.00	0	45,360	12/23/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2562	021H	11.96	12.05	224	38,711	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2563	0401-01	3.56	3.63	375	41,499	12/23/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	Low	
2564	050A	2.70	2.94	1648	30,613	12/24/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High	
2565	050A	5.05	5.35	1304	37,458	12/24/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High	
2566	0600-01	0.52	0.56	210	40,169	12/31/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2567	0602-01	0.07	0.10	189	50,875	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	Unstable	Yes	Yes	Medium	High	
2568	0608-01	0.00	0.15	863	48,092	12/31/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High	
2569	0618-03	3.48	3.53	281	45,057	12/31/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High	
2570	0621-01	0.00	0.07	308	52,144	12/28/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2571	0804-03	0.00	0.03	164	60,431	12/30/2015		2025	2025	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2572	0820-01	0.41	0.52	538	21,377	12/24/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low	
2573	108	59.10	59.10	9	33,011	12/31/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	No	No	Yes	No	Medium	High
2574	114	16.75	16.86	563	48,210	12/31/2015		2025	2025	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High	
2575	118A	61.33	61.42	4	56,401	12/28/2015		2025	2025	ILI, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2576	118B	8.62	8.78	717	38,778	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High	
2577	118D	83.37	83.58	1104	46,704	12/31/2015		2025	2025	ECDA, ICDA, SCCDA	Yes	Yes	No	None	None	No	Yes	No	Medium	High	
2578	119A-2	0.00	0.00	3	47,390	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	No	Yes	Yes	Medium	High
2579	119B	8.84	9.02	860	31,897	12/30/2015		2025	2025	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High	
2580	1202-01	0.95	1.01	349	42,192	12/23/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High	
2581	1202-08	0.00	0.00	15	47,255	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High	
2582	1205-02	0.30	0.36	381	44,349	12/30/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2583	131	16.58	16.70	620	32,766	12/31/2015		2025	2025	ILI	Yes	Yes	No	Low	No	No	No	Yes	Yes	Medium	High
2584	131	41.09	41.30	1002	38,504	12/31/2015		2025	2025	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High	
2585	132	34.16	34.41	1321	60,940	12/31/2015		2025	2025	ILI, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High	
2586	132	35.35	35.79	1354	60,940	12/28/2015		2025	2025	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High	
2587	134A	30.23	30.31	456	31,597	12/30/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High	
2588	134B	3.14	3.34	1107	31,636	12/30/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	No	No	Yes	Yes	Medium	High
2589	150	15.81	16.37	3053	54,237	12/30/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2591	1613-05	0.02	0.06	511	45,484	12/24/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High	
2592	1613-06	1.37	1.42	247	42,568	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	No	No	Yes	No	Medium	High
2593	1813-02	11.10	11.33	1200	46,814	12/28/2015		2025	2025	ECDA, ICDA, SCCDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	Low	
2594	1815-02	15.03	15.15	661	46,609	12/23/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low	
2595	1815-02	15.48	15.62	823	46,609	12/23/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low	
2596	1816-01	14.93	15.07	788	38,865	12/28/2015		2025	2025	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low	
2597	1816-20	0.00	0.01	54	42,483	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low	
2598	1880-08	0.00	0.02																		

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat	
2600	200A-3	1.07	1.13	328	43,634	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low	
2601	2408-11	0.17	0.36	1026	40,973	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low	
2602	300B	283.25	283.72	2624	28,600	12/29/2015		2025	2025	ILI	Yes	No	No	Low	No	Stable	Yes	Yes	Medium	High	
2603	300B	458.91	459.36	2481	43,695	12/30/2015		2025	2025	ILI, SCCDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High	
2604	300B	464.26	464.61	1931	44,332	12/30/2015		2025	2025	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2605	301C	17.21	17.27	338	45,682	12/26/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2606	352	12.65	13.43	10305	20,799	12/31/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	None	None	No	Yes	No	Medium	High	
2607	7202-02	0.00	0.00	0	43,923	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low	
2608	7205-01	1.21	1.30	612	45,244	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2609	7209-01	2.04	2.15	577	36,276	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High	
2610	7224-01	0.00	0.21	1014	51,620	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2611	7225-01	1.48	1.53	250	47,160	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High	
2612	8807-01	0.00	0.01	23	48,338	12/29/2015		2025	2025	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2613	BD10206	0.00	0.00	3	36,923	12/30/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2614	BD105	0.00	0.00	2	46,907	12/30/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2615	BD10791	0.00	0.00	1	40,225	12/30/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Low	Low	
2616	BD11345	0.00	0.00	1	39,872	12/30/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2617	BD11480	0.00	0.00	1	51,111	12/30/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High	
2618	BD115	0.00	0.00	3	42,374	12/30/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2619	BD13550	0.00	0.00	0	35,350	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Low	High	
2620	BD13597	0.00	0.00	3	41,617	12/30/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2621	BD14513	0.00	0.00	4	38,607	12/30/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2622	BD14996	0.00	0.00	0	34,668	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2623	BD15007	0.00	0.00	1	44,964	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2629	BD22169	0.00	0.00	1	49,666	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2630	BD297	0.00	0.00	2	44,320	12/23/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	Unstable	Yes	Yes	Medium	High	
2631	BD45	0.00	0.00	6	45,143	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High	
2632	BD545	0.00	0.03	124	35,738	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High	
2633	BD632	0.00	0.00	0	51,033	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2634	BD68	0.00	0.03	178	42,935	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	Yes	Unstable	Yes	Yes	Medium	High	
2636	BD79	0.00	0.00	3	46,339	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	No	Yes	Yes	Medium	High
2637	BD8546	0.00	0.00	2	50,016	12/29/2015		2025	2025	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High	
2638	BD9114	0.00	0.00	26	36,311	12/21/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2639	BD9116	0.00	0.00	2	46,570	12/21/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2640	BD9312	0.00	0.00	0	40,714	12/21/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2643	BD9853	0.00	0.00	1	32,784	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low	
2644	DCUST10553	0.00	0.00	5	49,565	12/31/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2645	DCUST11066	0.00	0.00	0	43,162	12/21/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High	
2646	DCUST11420	0.00	0.00	2	48,214	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High	
2647	DCUST1194	0.00	0.00	0	46,283	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2648	DCUST1873	0.00	0.32	1701	40,965	12/30/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2649	DCUST2254	0.00	0.00	0	58,473	12/31/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2650	DCUST2438	0.00	0.01	71	38,985	12/29/2015		2025	2025	ECDA, Hydrotest	Yes	No	No	High	No	No	No	Yes	Medium	High	
2651	DCUST2584	0.26	0.71	2381	34,971	12/21/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	Yes	Unstable	Yes	Yes	Medium	High	
2652	DCUST7651	0.00	0.00	0	43,424	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Low	High	
2653	DCUST7836	0.00	0.03	156	47,465	12/22/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2654	DCUST8541	0.00	0.00	0	48,460	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2655	DCUST9773	0.00	0.00	0	49,676	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2656	DCUST981	0.00	0.00	1	39,279	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2657	DF14754	0.00	0.00	0	30,707	12/24/2015		2025	2025	ECDA	Yes	No	No	Low	No	No	Yes	Yes	Medium	Low	
2658	DF16573	0.00	0.02	68	53,141	12/31/2013		2023	2023	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	None	No	Yes	Yes	Medium	High	
2660	DF3215	0.00	0.00	8	31,884	12/30/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2661	DF3225	0.00	0.00	5	44,862	12/31/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High	
2662	DF3228	0.00	0.00	2	49,565	12/31/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2663	DF3261	0.00	0.00	0	43,458	12/31/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Low	High	
2664	DF3289	0.00	0.00	2	34,744	12/31/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low	
2665	DF3337	0.00	0.00	2	48,557	12/31/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High	
2666	DF3370	0.00	0.00	1	40,312	12/24/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low	
2667	DF3372	0.00	0.00	3	25,065	12/24/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Low	High	
2668	DF3441	0.00	0.00	10	46,775	12/30/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High	
2669	DF3498	0.00	0.00	12	30,672	12/31/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2670	DF3515	0.00	0.00	4	43,076	12/30/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	Low	
2671	DF3525	0.00	0.00	22	39,350	12/31/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2672	DF7718	0.00	0.01	5	37,118	12/28/2015		2025	2025	ECDA	Yes	No	No	Low	No	No	Yes	No	Medium	High	
2673	DF8152	0.00	0.00	12	39,715	12/31/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High	
2674	DF8153	0.00	0.01	45	40,511	12/31/2015		2025	2025	ECDA, ICDA	Yes	Yes									

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
2675	DF8158	0.00	0.03	139	46,736	12/31/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2676	DFDS10554	0.00	0.00	21	48,761	12/28/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2677	DFDS10651	0.00	0.00	0	46,274	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	Low
2678	DFDS13923	0.00	0.00	0	28,747	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2679	DFDS13998	0.00	0.00	20	41,714	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Low	High
2680	DFDS14008	0.00	0.00	1	38,793	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2681	DFDS14035	0.00	0.00	0	42,533	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2682	DFDS3562	0.00	0.00	2	49,076	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Low	High
2683	DFDS3572	0.00	0.00	2	56,407	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2684	DFDS3576	0.00	0.00	3	35,022	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2685	DFDS3626	0.00	0.00	1	43,530	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2686	DFDS3632	0.00	0.00	6	49,418	12/30/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2687	DFDS3649	0.00	0.00	1	50,035	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
2688	DFDS3651	0.00	0.00	1	45,814	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2689	DFDS3654	0.00	0.00	1	42,166	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2690	DFDS7722	0.00	0.01	42	40,905	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	Low
2692	DREG3740	0.00	0.00	0	40,755	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2693	DREG3760	0.00	0.01	38	42,158	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2694	DREG3762	0.00	0.00	11	51,578	12/29/2015		2025	2025	ECDA, ICDA, SCCDA	Yes	Yes	Yes	Medium	Yes	Stable	Yes	Yes	Low	Low
2695	DREG3773	0.00	0.01	51	38,629	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	Unstable	Yes	Yes	Medium	High
2697	DREG3828	0.00	0.00	0	42,874	12/31/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2699	DREG3890	0.00	0.00	0	51,370	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2700	DREG4089	0.00	0.05	229	54,677	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
2701	DREG4093	1.55	1.71	848	40,333	12/22/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
2702	DREG4106	0.00	0.04	185	44,680	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2703	DREG4161	0.07	0.18	612	25,962	12/31/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2704	DREG4280	0.00	0.02	69	43,904	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2706	DREG4312	0.00	0.04	182	41,399	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
2709	DREG4453	0.00	0.01	1	47,183	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2710	DREG4466	0.00	0.01	20	47,060	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
2711	DREG4796	0.00	0.01	131	43,260	12/31/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
2712	DREG4814	0.00	0.01	22	45,489	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
2714	DREG4867	0.00	0.00	0	39,225	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
2715	DREG4873	0.00	0.01	57	45,903	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2716	DREG4874	0.00	0.02	50	45,070	12/31/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2717	DREG4900	0.00	0.00	0	42,701	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2718	DREG4921	0.00	0.07	375	44,557	12/22/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
2719	DREG4930	0.00	0.00	1	43,355	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	Low
2720	DREG5255	0.00	0.00	6	45,935	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	No	Medium	High
2721	DREG5290	0.00	0.00	0	45,927	12/31/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2722	DREG5300	0.00	0.04	184	46,266	12/22/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
2723	DREG5312	0.00	0.02	31	46,271	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2724	DREG5330	0.00	0.02	92	44,937	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
2725	DREG5396	0.00	0.00	0	38,120	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	Unstable	Yes	Yes	Medium	High
2726	DREG5479	0.00	0.00	8	47,838	12/31/2015		2025	2025	ECDA, Hydrotest	Yes	No	No	High	No	Unstable	Yes	No	Medium	High
2727	DREG5483	0.00	0.00	3	36,296	12/29/2015		2025	2025	ECDA, Hydrotest	Yes	No	No	High	No	Unstable	Yes	No	Medium	High
2728	DREG5492	0.00	0.01	8	32,979	12/29/2015		2025	2025	ECDA	Yes	No	No	Low	No	No	Yes	No	Medium	High
2729	DREG5548	0.00	0.00	0	36,111	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2730	DREG8355	0.00	0.00	0	36,777	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	Unstable	Yes	Yes	Medium	High
2731	DRIP5656	0.00	0.00	0	39,788	12/23/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2732	DRIP5728	69.99	70.00	53	50,770	12/23/2015		2025	2025	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
2733	DRIP8713	0.00	0.00	1	44,781	12/23/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2734	GCUST5805	0.03	0.07	198	28,750	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2735	GCUST5805	0.07	0.10	186	34,434	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	No	Yes	Yes	Medium	High
2736	GCUST5836	0.00	0.37	1151	38,161	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2737	GCUST5845	0.00	0.08	409	39,856	12/30/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2738	GCUST5888	0.00	0.03	152	42,176	12/22/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2739	GCUST5888	0.25	0.54	1474	42,176	12/22/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2740	GCUST5901	0.00	0.00	1	43,089	12/24/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	Low
2741	GCUST5912	70.02	70.13	814	61,301	12/22/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
2742	GCUST5956	0.00	0.03	113	40,867	12/31/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2743	GCUST7728	0.00	0.02	19	32,081	12/24/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2745	STUB10034	0.12	0.12	0	45,138	12/24/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2746	STUB10053	0.00	0.00	3	44,531	12/24/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2747	STUB10054	0.00	0.00	1	46,614	12/24/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2748	STUB10070	5.92	5.92	0	52,207	12/28/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High

Assessment Plan Pipeline

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
2749	STUB10876	0.00	0.01	70	29,226	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Low	High
2750	STUB10953	0.00	0.00	1	43,670	12/28/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
2751	STUB11117	0.00	0.00	0	39,012	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2752	STUB11119	0.00	0.00	1	36,449	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2753	STUB11194	0.00	0.00	5	37,361	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2754	STUB11250	0.00	0.00	0	44,326	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2755	STUB11295	1.42	1.42	1	46,226	12/30/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
2756	STUB11295	1.42	1.42	0	46,226	12/30/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
2757	STUB11366	0.00	0.01	57	25,873	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2758	STUB11487	0.00	0.00	1	37,042	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2759	STUB13555	0.00	0.00	1	45,279	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
2760	STUB13739	0.00	0.00	3	38,812	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2761	STUB14112	0.00	0.00	0	52,890	12/28/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2762	STUB14113	0.00	0.00	0	52,094	12/28/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2764	STUB14373	0.00	0.00	2	52,546	12/23/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2765	STUB14678	0.00	0.00	1	41,363	12/23/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2766	STUB23029	0.00	0.00	0	34,218	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
2767	STUB6032	0.00	0.00	0	48,521	12/23/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2768	STUB6042	0.00	0.00	0	41,286	12/23/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2769	STUB6073	0.00	0.00	0	41,438	12/23/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2770	STUB6111	12.81	12.81	9	41,218	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2771	STUB6113	0.00	0.00	4	43,989	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2772	STUB6114	0.00	0.00	2	45,195	12/28/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
2773	STUB6137	0.00	0.00	0	47,541	12/23/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2774	STUB6151	0.00	0.00	1	47,598	12/23/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
2775	STUB6164	0.00	0.00	2	49,021	12/23/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
2776	STUB6188	0.00	0.00	1	33,964	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	Low
2777	STUB6218	0.00	0.00	1	48,803	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2778	STUB6291	0.00	0.00	5	48,505	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
2779	STUB7077	3.56	3.56	0	43,586	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2780	STUB7122	0.00	0.00	1	51,510	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2781	STUB7841	0.00	0.00	0	47,405	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
2782	STUB7894	0.00	0.00	1	42,573	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	Unstable	Yes	Yes	Medium	High
2783	STUB8211	0.00	0.00	1	56,112	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2784	STUB8212	0.00	0.00	1	53,806	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
2785	STUB8269	0.00	0.00	0	45,191	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2786	STUB8464	0.00	0.00	16	41,033	12/29/2015		2025	2025	ECDA	Yes	No	No	Low	No	No	Yes	Yes	Medium	High
2787	STUB8743	0.00	0.00	0	40,657	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2788	STUB8904	0.00	0.00	1	47,656	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
2789	STUB8957	0.00	0.00	0	34,563	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2790	STUB9041	0.00	0.00	0	44,145	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High
2791	STUB9161	0.00	0.01	61	47,831	12/31/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
2792	STUB9175	0.00	0.00	0	47,613	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
2793	STUB9189	0.00	0.02	93	38,631	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
2794	STUB9190	0.00	0.01	55	39,165	12/31/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
2795	STUB9954	0.00	0.00	3	49,515	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
2796	STUB9961	0.00	0.00	0	41,261	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2797	X14138	0.00	0.03	174	38,291	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	Unstable	Yes	Yes	Medium	High
2798	X6333	0.02	0.02	1	55,820	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
2799	X6380	0.00	0.00	0	48,113	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
2800	X6385	0.00	0.00	1	33,153	12/31/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2801	X6408	0.00	0.00	15	50,297	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2802	X6446	0.00	0.00	1	47,653	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
2803	X6926	0.00	0.00	1	38,132	12/30/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
2804	X9037	0.00	0.01	30	45,812	12/30/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
2805	X9924	0.00	0.00	0	39,173	12/30/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2806	1303-02	0.00	0.00	1	39,780	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
2807	2412-01	0.00	0.00	0	37,759	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
2809	3015-01	0.00	0.00	3	41,942	12/29/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	Unstable	Yes	Yes	Medium	High
2810	DREG6900	0.00	0.00	1	39,064	12/29/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	Low
2811	STUB16180	1.32	1.32	3	53,468	12/17/2004	10/15/2013	2020	2020	ECDA, ICDA, SCCDA	Yes	Yes	Yes	Medium	Yes	Stable	Yes	Yes	Low	Low
2812	STUB15661	0.00	0.00	2	56,403	12/17/2004	10/15/2013	2020	2020	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
2813	STUB16177	0.00	0.00	3	53,468	12/17/2004	5/14/2010	2016	2016	ECDA, ICDA, SCCDA	Yes	Yes	Yes	Medium	Yes	Stable	Yes	Yes	Low	Low
2814	STUB15663	0.00	0.00	2	56,403	12/17/2004	5/14/2010	2016	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
2815	STUB16178	0.00	0.00	2	53,468	12/17/2004	5/14/2010	2016	2016	ECDA, ICDA, SCCDA	Yes	Yes	Yes	Medium	Yes	Stable	Yes	Yes	Low	Low
2816	STUB16179	1.32	1.32	2	53,468	12/17/2004	10/15/2013	2020	2020	ECDA, ICDA, SCCDA	Yes	Yes	Yes	Medium	Yes	Stable	Yes	Yes	Low	Low

**Assessment Plan
Pipeline**

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
2817	BD16507	0.00	0.00	3	39,995	12/31/2014		2024	2024	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2818	0617-06	5.22	6.32	5950	57,192	12/17/2004	4/23/2015	2020	2020	ECDA, ICDA, SCCDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
2819	0617-08	0.00	0.01	53	44,232	12/17/2004	4/16/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
2820	132	0.00	0.06	636	43,942	12/17/2004	12/20/2010	2016	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
2821	138C	50.01	50.02	47	50,163	12/17/2004	12/13/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
2822	131	50.54	50.70	424	47,647	12/17/2004	9/12/2014	2018	2016	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
2823	1202-21	0.00	0.01	62	44,138	12/17/2004	12/13/2010	2017	2016	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2824	DREG15576	0.00	0.08	390	46,821	12/31/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
2829	STUB16522	0.00	0.01	34	29,996	12/31/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	High
2830	DREG4878	0.00	0.00	6	67,218	12/31/2015		2025	2025	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	Unstable	Yes	Yes	Medium	High
2832	DF3371	0.00	0.00	6	37,458	12/31/2013		2023	2023	ECDA, ICDA, SCCDA	Yes	Yes	No	None	None	Unstable	Yes	No	Medium	Low
2833	DF3357	0.00	0.00	8	48,557	12/31/2015		2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
L057C-LC	057C	0.26	6.41	32342	26,982	5/1/2008	7/17/2014	2021	2021	ILI, Hydrotest	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
L057C-LC	STUB9071	0.00	0.00	45	23,170	5/1/2008	7/17/2014	2021	2021	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
L108-LC	108	56.68	61.67	26787	46,903	9/29/2008		2018	2016	ILI	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
L406-LC	406	0.00	13.83	73214	25,507	11/5/2010	11/15/2013	2020	2020	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High

**Assessment Plan
Stations**

Station Name	Date HCA Identified	HCA Last Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Risk	Planned Assessment Method	EC Threat	IC Threat	SCC Threat	Manufacturing (Seam) Threat	Manufacturing (Body of Pipe) Threat	Construction Threat	TPD Threat	WROF Threat	Equip Threat	IO Threat
Redacted	12/31/2008	8/19/2014	7/22/2021	2020	51,839	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
Redacted	12/31/2008	4/21/2010	4/21/2017	2017	44,349	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
7A/7B(300B)	12/31/2008	7/17/2014	6/27/2021	2020	57,180	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2010	8/29/2014	9/18/2021	2020	53,716	ECDA, ICDA, Hydrotest	Yes	No	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	47,455	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
Redacted	12/31/2008	12/10/2013	10/7/2020	2019	48,898	ECDA, ICDA, Hydrotest	Yes	Yes	No	Medium	Yes	Stable	Yes	No	Medium	High
Redacted	12/31/2011		12/31/2021	2020	46,074	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
Redacted	12/31/2008	2/8/2011	2/1/2018	2017	36,891	ECDA, ICDA, SCCDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
Redacted	12/31/2008	8/16/2014	8/15/2021	2020	29,028	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	No	Low	High
Redacted	12/31/2012		12/31/2022	2021	39,882	ECDA, ICDA, SCCDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
Antelope(119, 123)	12/31/2010	8/7/2012	6/5/2019	2018	49,831	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Low	High
Antioch Terminal	12/31/2008	1/16/2010	1/14/2017	2017	49,017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Low	High
Arcata(137B)	12/31/2008	8/7/2012	6/5/2019	2018	53,796	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
Bakersfield(142N, 142S)	12/31/2008	8/7/2012	2/2/2018	2017	48,770	ECDA, SCCDA, Hydrotest	Yes	No	No	Medium	Yes	Stable	Yes	Yes	Medium	High
Redacted	12/31/2010	7/21/2014	5/30/2021	2020	41,192	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
Brentwood Terminal	12/31/2008	8/7/2012	6/5/2019	2018	54,535	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Butte(177B,136)	12/31/2008	1/16/2010	1/14/2017	2016	26,643	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	Medium	No	No	Yes	No	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	50,152	ECDA, ICDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	28,496	ECDA, ICDA, SCCDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
Redacted	12/31/2012		12/31/2022	2021	34,335	ECDA, SCCDA	Yes	No	No	Low	No	No	Yes	No	Medium	High
Redacted	12/31/2008	8/7/2012	2/2/2018	2017	35,564	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	32,135	ECDA, SCCDA, Hydrotest	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
Redacted	12/31/2010	8/19/2014	7/22/2021	2020	44,605	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
Cherry Sta(DREG)	12/31/2008	5/12/2014	4/8/2021	2020	38,664	ECDA, ICDA, SCCDA	Yes	Yes	No	Medium	No	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	2/2/2018	2017	50,163	ECDA, ICDA, SCCDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2016	35,993	ECDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	Stable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/8/2014	7/25/2021	2016	51,620	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2016	67,218	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Corning(DREG, 177A)	12/31/2010		12/31/2020	2019	49,209	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2017	40,182	ECDA, SCCDA, Hydrotest	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
Cotati Regulator Pit(1303-01)	12/31/2008	8/7/2012	6/5/2019	2016	49,304	ECDA, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	43,394	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
Crockett(021H, 105)	12/31/2008	1/16/2010	1/14/2017	2017	45,707	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
Davis(DREG, 116)	12/31/2008	12/10/2013	10/7/2020	2019	53,837	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2014		12/31/2024	2023	38,492	ECDA, Hydrotest	Yes	Yes	No	Low	No	Unstable	Yes	Yes	Medium	Low
Redacted	12/31/2012	8/7/2012	6/5/2019	2017	39,733	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	Low	No	No	Yes	Yes	Low	High
El Sobrante(DREG)	12/31/2008	4/21/2010	4/21/2017	2017	45,072	ECDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
Enrico	12/31/2014		12/31/2024	2023	47,759	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
Redacted	12/31/2008	4/21/2010	4/21/2017	2016	67,218	ECDA, ICDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2011		12/31/2021	2020	40,671	ECDA, ICDA	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	2/2/2018	2017	44,000	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2010	8/19/2014	7/22/2021	2020	48,644	ECDA, ICDA, Hydrotest	Yes	Yes	No	Low	No	No	Yes	Yes	Low	High
Fontanos(300A)	12/31/2008	2/8/2011	2/1/2018	2017	60,009	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Fresno Gas Load Ctr(111A)	12/31/2008	2/8/2011	2/1/2018	2017	44,592	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
Redacted	12/31/2014		12/31/2024	2023	34,369	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
Redacted	12/31/2014		12/31/2024	2023	36,375	ECDA, SCCDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
Redacted	12/31/2011		12/31/2021	2020	34,582	ECDA, SCCDA, Hydrotest	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	52,193	ECDA, SCCDA, Hydrotest	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
Redacted	12/31/2008	9/18/2014	8/29/2021	2020	48,375	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
Healy(109)	12/31/2012	9/26/2014	9/9/2021	2020	53,801	ECDA, ICDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Herrmann(021H)	12/31/2008	1/16/2010	1/14/2017	2017	53,234	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
Hinkley(300B)	12/31/2008	12/10/2013	10/7/2020	2016	52,360	ECDA, ICDA, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Hollister(301A)	12/31/2008	7/17/2014	6/27/2021	2016	63,749	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
Redacted	12/31/2012		12/31/2022	2021	53,940	ECDA, ICDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2010		12/31/2020	2019	57,648	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	45,161	ECDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2017	42,056	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	No	Yes	Yes	Medium	High
Irvington(107)	12/31/2008	2/9/2012	2/9/2017	2017	67,218	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2014		12/31/2024	2023	49,792	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
Kern Tap(DCUST, 142N)	12/31/2008	12/10/2013	10/7/2020	2019	41,129	ECDA, SCCDA, Hydrotest	Yes	No	No	High	Yes	Stable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	31,904	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
Redacted	12/31/2011	7/17/2014	6/27/2021	2020	39,871	ECDA, ICDA, Hydrotest	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
Redacted	12/31/2008	1/16/2010	1/14/2017	2017	45,992	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
LaCassie(DREG)	12/31/2008	8/7/2012	6/5/2019	2018	32,907	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	Low
Redacted	12/31/2011		12/31/2021	2020	42,557	ECDA, ICDA	Yes	Yes	No	Medium	No	No	Yes	Yes	Low	High
Livingston(DREG, 118A)	12/31/2008	8/7/2012	6/5/2019	2018	51,690	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	49,551	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	46,405	ECDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2013		12/31/2023	2022	51,142	ECDA, ICDA	Yes	Yes	No	Medium	No	Stable	Yes	No	Medium	High
Martin Station (#139)	12/31/2008	9/26/2014	9/9/2021	2020	53,801	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2013	8/7/2012	6/5/2019	2017	48,210	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
McDonald Compressor	12/31/2008	8/7/2012	6/5/2019	2018	52,335	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
McDonald Island Unknown Sta (CP Sta)	12/31/2008	12/10/2013	10/7/2020	2019	52,335	ECDA, ICDA	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	49,451	ECDA, SCCDA, Hydrotest	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High

**Assessment Plan
Stations**

Station Name	Date HCA Identified	HCA Last Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Risk	Planned Assessment Method	EC Threat	IC Threat	SCC Threat	Manufacturing (Seam) Threat	Manufacturing (Body of Pipe) Threat	Construction Threat	TPD Threat	WROF Threat	Equip Threat	IO Threat
Milpitas Terminal(109)	12/31/2008	9/18/2014	8/29/2021	2020	57,549	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	2/2/2018	2017	42,913	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
Napa Y(021H, 021B)	12/31/2008	1/16/2010	1/14/2017	2017	63,094	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
North Sacramento(119A, 119B)	12/31/2008	1/16/2010	1/14/2017	2016	53,837	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
Oakland(105N-5, 153-2)	12/31/2011	4/21/2010	4/21/2017	2017	55,262	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
Redacted	12/31/2012	9/19/2014	8/29/2021	2020	47,474	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
Orland Tertihart(1004-01)	12/31/2010		12/31/2020	2019	21,963	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2011		12/31/2021	2020	44,529	ECDA, ICDA, SCCDA	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	Low
Palo Alto #1(gcust)	12/31/2014	9/18/2014	8/29/2021	2020	45,377	ECDA, ICDA, SCCDA	Yes	Yes	No	Low	No	No	Yes	Yes	Low	High
Palo Alto #2 (GCUST, 132)	12/31/2008	9/26/2014	9/9/2021	2020	60,940	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	54,201	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
PLAZA REGULATOR STATION PLAZA 1 (DREGS330)	12/31/2008	1/16/2010	1/14/2017	2017	45,065	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
PLAZA REGULATOR STATION PLAZA 2	12/31/2008	1/16/2010	1/14/2017	2017	45,065	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2017	30,489	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2017	40,377	ECDA, SCCDA	Yes	Yes	Yes	High	No	Unstable	Yes	Yes	Medium	High
Redding Meter and Reg (402)	12/31/2008	8/7/2012	6/5/2019	2018	43,385	ECDA, ICDA, Hydrotest	Yes	No	No	Low	No	Unstable	Yes	No	Medium	High
Region Border(101)	12/31/2008	2/8/2011	2/1/2018	2017	45,564	ECDA, ICDA	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	High
Redacted	12/31/2010	8/7/2012	6/5/2019	2018	8,529	ECDA, ICDA, SCCDA	Yes	Yes	No	Low	No	No	Yes	No	Medium	High
Redacted	12/31/2008	1/16/2010	1/14/2017	2016	35,885	ECDA, ICDA, Hydrotest	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Low	High
Redacted	12/31/2008	12/10/2013	10/7/2020	2019	64,431	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
Redacted	12/31/2014		12/31/2024	2023	56,167	ECDA, ICDA, SCCDA	Yes	Yes	Yes	High	No	Stable	Yes	Yes	Medium	High
Sacramento(172A)	12/31/2008	8/19/2014	7/22/2021	2016	53,773	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2008	12/10/2013	10/7/2020	2019	41,437	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
Salinas_California St(103)	12/31/2012	8/7/2012	2/2/2018	2017	53,914	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
San Andreas(132)	12/31/2012	9/26/2014	9/9/2021	2020	60,940	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
San Francisco Gas Load Ctr(DREG)	12/31/2008	9/26/2014	9/9/2021	2016	55,560	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
San Lorenzo(105N)	12/31/2008	4/21/2010	4/21/2017	2017	47,759	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
San Rafael(021G)	12/31/2008	8/7/2012	6/5/2019	2018	59,486	ECDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2008	9/18/2014	8/29/2021	2020	55,442	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
Santa Cruz UGS, Rv-B, Rv-C(1818-01)	12/31/2008	12/10/2013	10/7/2020	2016	48,023	ECDA, ICDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2008	9/22/2014	8/27/2021	2020	46,541	ECDA, SCCDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	No	Medium	High
Redacted	12/31/2008	11/6/2008		2017	47,299	ECDA, ICDA, SCCDA	Yes	Yes	Yes	Medium	Yes	Unstable	Yes	Yes	Medium	High
Santa Rita DFM(2408-05)	12/31/2008	8/7/2012	6/5/2019	2017	52,163	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
Santa Rosa(021E)	12/31/2008	1/16/2010	1/14/2017	2016	49,691	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	Stable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	46,155	ECDA, ICDA, SCCDA	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	46,953	ECDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	No	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	43,001	ECDA, SCCDA, Hydrotest	Yes	No	Yes	High	No	Unstable	Yes	No	Medium	High
Redacted	12/31/2008	1/16/2010	1/14/2017	2016	52,032	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Low	High
Redacted	12/31/2008	9/26/2014	9/9/2021	2020	48,508	ECDA	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	45,204	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	Yes	Unstable	Yes	Yes	Medium	High
Topock(300A, 300B)	12/31/2008	8/7/2012	6/5/2019	2016	49,114	ECDA, ICDA, SCCDA, Hydrotest	Yes	No	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Tracy	12/31/2013		12/31/2023	2022	47,040	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
Redacted	12/31/2011		12/31/2021	2020	48,948	ECDA, SCCDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
Redacted	12/31/2008	7/17/2014	6/27/2021	2020	44,626	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
Turlock(DREG, 7222-01)	12/31/2008	9/22/2014	8/27/2021	2020	47,261	ECDA, ICDA, Hydrotest	Yes	Yes	No	Medium	No	Stable	Yes	Yes	Medium	High
Ukiah(DREG)	12/31/2008	12/10/2013	10/7/2020	2019	43,077	ECDA, Hydrotest	Yes	Yes	No	High	No	Stable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	45,457	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
Redacted	12/31/2012		12/31/2022	2017	42,961	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	Low
Redacted	12/31/2008	2/8/2011	2/1/2018	2017	43,665	ECDA, ICDA, Hydrotest	Yes	Yes	No	Low	Yes	Stable	Yes	Yes	Medium	Low
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	45,164	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	Low	No	Stable	Yes	No	Medium	High
Redacted	12/31/2008	9/22/2014	8/27/2021	2020	34,365	ECDA, ICDA, Hydrotest	Yes	Yes	Yes	High	No	No	Yes	No	Medium	High
Redacted	12/31/2008	9/26/2014	9/9/2021	2020	42,505	ECDA, ICDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Redacted	12/31/2008	8/7/2012	6/5/2019	2018	41,327	ECDA, ICDA, Hydrotest	Yes	Yes	No	Medium	No	No	Yes	Yes	Medium	High
Redacted	12/31/2008	1/16/2010	1/14/2017	2017	40,685	ECDA, ICDA	Yes	Yes	Yes	Medium	Yes	Unstable	Yes	Yes	Medium	High
Willits(021E)	12/31/2008	1/16/2010	1/14/2017	2016	9,412	ECDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	No	Stable	Yes	Yes	Medium	High
Redacted	12/31/2010		12/31/2020	2019	8,997	ECDA, ICDA	Yes	Yes	Yes	Low	No	Stable	Yes	Yes	Medium	High
Y A61(DREG4454)	12/31/2010	8/7/2012	6/5/2019	2018	20,241	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	High
Yuba City UGS(121)	12/31/2008	8/7/2012	6/5/2019	2018	20,516	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
STUB13632	0.00	0.00	0.5	2025	ECDA, Hydrotest		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8917	0.00	0.00	0.25	2025	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7838	0.00	0.00	0.33	2016	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8717	0.00	0.00	0.2	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7554	2.10	2.10	0.5	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8148	0.00	0.00	0.54	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DRIP8840	0.00	0.00	1.2	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7099	0.00	0.00	0.3	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10272	0.00	0.00	0.37	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8893	0.01	0.01	0.7	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11140	0.00	0.00	4.13	2016	ILI		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP7996	0.01	0.01	0.9	2019	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3254	0.00	0.00	1.42	2016	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0112-06	0.00	0.00	0.42	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB11140	0.01	0.01	0.5	2016	ILI		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST7729	0.00	0.02	91.28	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DFDS6819	0.00	0.00	4.05	2025	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X11160	0.00	0.00	2.2	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11135	0.01	0.01	0.7	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF8450	0.00	0.00	1.08	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG10821	0.05	0.05	1.96	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11125	0.02	0.02	0.88	2021	ILI		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS3632	0.00	0.00	4.51	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6486	0.00	0.00	2.72	2017	ILI		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6244	0.01	0.01	1.3	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6113	0.00	0.00	3.7	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB13547	0.00	0.00	0.5	2016	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD632	0.00	0.00	0.4	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5835	0.23	0.23	7.98	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-10	0.00	0.00	1.41	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0608-01	5.61	5.61	25.34	2019	ILI		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
SP3	176.89	176.98	421.27	2021	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4888	0.00	0.00	0.02	2016	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0817-01	0.19	0.25	304.8	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5646	0.04	0.05	28.79	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4888	0.02	0.02	1.39	2016	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0813-01	1.19	1.19	4.03	2017	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	186.44	186.44	3.38	2020	ECDA, ICDA, SCCDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
123	11.61	11.78	919.89	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6114	0.00	0.00	1.34	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0817-01	0.44	0.47	97.64	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	450.31	450.33	67.72	2016	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	127.75	127.76	45.41	2016	ECDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG4796	0.00	0.01	131.3	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
123	11.78	11.82	196.81	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS10651	0.00	0.00	0.21	2025	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
138	43.08	43.08	0.16	2022	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	260.68	260.71	318.35	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
301G	0.14	0.14	1.22	2016	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
123	3.75	3.75	3.65	2016	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0621-01	0.00	0.07	309.1	2025	ECDA, ICDA, Hydrotest		12/28/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
057A-MD3	0.29	0.30	42.89	2017	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5835	0.02	0.05	152.47	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0608-01	2.19	2.27	446.39	2019	ILI		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5312	0.00	0.02	31.3	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG7562	0.06	0.13	367.17	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
8807-01	0.00	0.01	23.47	2025	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5958	0.20	0.23	125.67	2016	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
181B	7.05	7.06	93.3	2021	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0404-11	0.04	0.04	0.04	2017	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST5958	0.00	0.19	1017.05	2016	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	6.95	6.95	2.17	2018	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-50	0.00	0.00	0.09	2016	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5748	0.31	0.34	150.89	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	308.46	308.46	30.45	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
105N-2	0.00	0.00	0.26	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
057B	16.68	16.68	0.18	2020	ILI		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB13871	0.00	0.01	0.9	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
057A-MC	0.42	0.42	3.63	2018	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
DREG5480	0.75	0.87	738.12	2019	ILI, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
300A	276.65	276.81	877.74	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5888	0.00	0.00	6.6	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
131	16.68	16.70	94.56	2025	ILI		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
142N-3	0.38	0.42	169.71	2024	ECDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
002	71.85	71.86	2.56	2022	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4583	0.04	0.04	0.4	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5419	0.24	0.26	139.09	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST6976	0.02	0.02	2.37	2019	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5419	1.00	1.00	0.69	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1248	22.76	22.76	28.63	2019	ILI, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5857	0.13	0.15	124.53	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0604-01	2.69	2.69	36.4	2019	ILI		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS3654	0.00	0.00	0.5	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1202-01	0.95	1.01	349.19	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
300B	154.11	154.11	2.41	2016	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5783	0.41	0.45	224.43	2022	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	6.69	6.69	1.31	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG4921	0.00	0.00	0.01	2025	ECDA, ICDA, Hydrotest		12/22/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0203-01	0.81	0.82	42.95	2022	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4921	0.04	0.07	175.61	2025	ECDA, ICDA, Hydrotest		12/22/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5958	0.67	0.67	2.99	2016	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0607-01	3.54	3.55	30.14	2018	ILI, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
191-1	25.99	26.03	232.67	2019	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DF3341	0.00	0.00	0.15	2020	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
SP3	192.73	192.75	130.1	2021	ILI		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0141-01	0.31	0.35	354.91	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
DF3341	0.00	0.00	1.26	2020	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
SP3	177.39	177.39	0.11	2019	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3341	0.00	0.00	0.01	2020	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5646	0.00	0.01	34.93	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14113	0.00	0.00	0.33	2025	ECDA, ICDA, Hydrotest		12/28/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0813-01	0.41	0.42	15.01	2016	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
123	6.45	6.50	304.86	2016	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4197	0.01	0.02	102.2	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
300A	127.92	127.92	14.32	2016	ECDA, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
138	38.36	38.36	38.28	2017	ILI		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD15007	0.00	0.00	1.18	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1603-03	0.20	0.25	223.66	2017	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3740	0.00	0.00	0.32	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0639-02	0.11	0.11	2.49	2016	ECDA		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0804-03	0.00	0.00	0.48	2025	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
X6475	0.03	0.03	0.02	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST8795	0.84	0.84	3.2	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5805	0.03	0.07	198.43	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0617-10	4.51	4.52	73.44	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0608-01	2.98	2.98	38.77	2019	ILI		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
191A	3.46	3.46	1.35	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0617-08	1.06	1.07	25.04	2016	ILI		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5956	0.00	0.03	113	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
181B	9.88	9.92	224.83	2019	ECDA, ICDA, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
101	3.58	3.63	205.68	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0609-02	0.65	0.65	0.07	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
181B	10.85	10.85	2.49	2019	ECDA, ICDA, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
401	185.71	185.71	16.76	2020	ECDA, ICDA, SCCDA		12/9/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
123	3.48	3.49	21.41	2016	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS3651	0.00	0.00	1.2	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
301C	17.21	17.27	338.14	2025	ECDA, ICDA, Hydrotest		12/26/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
300A	237.44	237.44	7.02	2016	ECDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0820-01	0.41	0.45	169.14	2025	ECDA, ICDA		12/24/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1606-01	0.13	0.13	1.8	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4868	0.18	0.24	319.61	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-20	0.00	0.01	53.65	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1519-01	0.78	0.78	8.77	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	273.88	273.88	3.32	2019	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS13998	0.00	0.00	19.81	2025	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5480	0.87	0.87	13.68	2019	ILI, Hydrotest		12/31/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
GCUST5888	0.00	0.03	145	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
131	8.58	8.59	3.08	2017	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
134B	3.14	3.34	1106.78	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5419	0.58	0.61	135.34	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5300	0.01	0.01	20	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5640	0.00	0.00	0.8	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	3.19	3.24	92.11	2018	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST5958	0.19	0.20	66.53	2016	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
3017-01	6.61	6.68	343.26	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST5748	1.91	1.94	193.57	2022	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0402-01	2.36	2.36	0.89	2016	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	6.68	6.69	42.48	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
DREG4904	0.01	0.01	1.6	2019	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
105N-2	1.29	1.29	1.9	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	0.94	0.95	12.96	2016	ECDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG5480	0.87	0.90	175.6	2019	ILI, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
300A	276.33	276.57	1184.13	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS13846	0.05	0.05	0.01	2021	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
131	16.58	16.68	525.63	2025	ILI		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
142N-3	0.07	0.08	42.19	2021	ECDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
002	72.25	72.25	27.21	2022	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1305-45	1.83	1.83	1.62	2016	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
200A-3	1.07	1.13	328.3	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118B	14.10	14.11	28.44	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1817-01	1.87	1.87	0.63	2019	ILI, SCCDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
126B	4.70	4.74	208.42	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1614-01	3.60	3.73	676.63	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118B	12.99	13.00	30.86	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1617-01	0.58	0.61	183.35	2020	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0807-01	0.05	0.06	1.25	2018	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119A	1.61	1.66	287.74	2018	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0618-03	0.34	0.35	70.45	2018	ILI, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	31.22	31.23	43.91	2016	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1613-05	1.24	1.25	64.07	2017	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG4904	0.00	0.00	1.54	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG4089	0.00	0.05	229.14	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
181B	6.00	6.04	193.04	2018	ECDA, ICDA, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
101	32.78	32.78	5.69	2018	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST8202	0.02	0.02	0.18	2020	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	5.01	5.05	194.73	2017	ECDA, ICDA, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1816-50	0.00	0.00	0.53	2016	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST5748	0.08	0.10	155.73	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0618-03	1.93	1.93	0.39	2018	ILI		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0407-01	2.58	2.65	350.05	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0805-01	1.04	1.09	275.73	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	29.34	29.34	23.57	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	143.83	143.84	66.39	2021	ILI, SCCDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
105B-2	0.65	0.65	6.64	2017	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118B	3.58	3.58	25.85	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
057A-M15	0.40	0.40	0.36	2017	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1303-02	0.00	0.00	0.57	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0607-01	5.41	5.42	30.53	2018	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS13923	0.00	0.00	0.27	2025	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
191-1	34.84	34.84	10.08	2019	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
SP3	198.68	198.68	5.59	2018	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD10134	0.00	0.00	0.57	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5845	0.31	0.33	141.61	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0817-01	0.96	1.28	1337.72	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5645	0.04	0.08	228.89	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5090	0.03	0.03	6.67	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
300B	446.07	446.09	69.8	2016	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5845	0.39	0.39	0.79	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	6.38	6.39	18.89	2018	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
2405-01	0.62	0.62	0.35	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X8828	0.01	0.01	1.19	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1603-01	2.14	2.14	0.62	2018	ILI		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4436	0.00	0.06	184.82	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
191-1	19.01	19.02	36.12	2017	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0607-01	5.24	5.24	23.6	2018	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4436	0.08	0.08	5.6	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
SP3	191.32	191.39	354.87	2021	ILI		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
0141-01	0.35	0.42	470.54	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	7.03	7.03	8.34	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
401	144.00	144.01	60.64	2021	ILI, SCCDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7226-01	5.56	5.56	1.95	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3825	0.01	0.01	0.9	2019	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
105N	13.49	13.50	202.27	2020	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0604-01	3.95	3.95	12.54	2019	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST9773	0.00	0.00	0.37	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD68	0.00	0.00	20.1	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD545	0.00	0.03	124.04	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0638-02	1.80	1.80	0.95	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0604-01	5.19	5.19	1.29	2019	ILI, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	276.57	276.65	406.46	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
1611-03	0.00	0.00	12.26	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173	3.13	3.15	122.97	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	490.41	490.43	95.82	2020	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1611-03	2.42	2.43	32.05	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
173	5.30	5.30	9.11	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5916	0.10	0.10	0.99	2017	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-01	0.56	0.60	208.58	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5877	0.20	0.22	125.59	2019	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021G	13.73	13.79	305.41	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	0.07	0.08	47.58	2018	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3426	9.59	9.59	8.7	2019	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
105N	13.31	13.31	3.02	2020	ILI		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
210B	13.77	13.79	82.68	2019	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
021G	15.86	15.86	21.32	2017	ILI, SCCDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	4.69	4.73	230.92	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
400-6	0.00	0.00	0.08	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
186	24.27	24.28	66.31	2017	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0608-01	0.00	0.15	863.43	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4161	0.07	0.18	612.25	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
2408-11	0.17	0.36	1026.25	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0608-01	5.29	5.29	0.28	2019	ILI		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG7562	0.00	0.06	303.83	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0117-01	0.00	0.00	1.9	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X6511	0.00	0.00	0.26	2020	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
2403-12	2.88	2.88	0.49	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-01	0.95	0.99	217.65	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
189	1.72	1.72	0.89	2019	ILI, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1509-05	6.51	6.52	58.75	2019	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1202-16	1.67	1.69	62.7	2017	ILI, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	1.82	1.82	18.42	2017	ILI, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1209-02	0.53	0.54	40.94	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	17.68	17.70	59.37	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7227-05	0.98	1.01	116.55	2016	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST1423	0.34	0.34	11.72	2020	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	0.00	0.00	0.6	2017	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7216-03	11.48	11.62	706.07	2021	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0123-01	0.07	0.07	0.1	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	3.82	3.82	71.09	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0611-08	0.06	0.06	1.45	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4198	0.04	0.04	3.24	2022	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	127.42	127.42	11.48	2016	ECDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST5845	0.00	0.08	408.51	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
057A-MC79S	0.16	0.16	25.25	2020	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
123	11.06	11.08	108.67	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF8158	0.00	0.03	139.28	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-03	1.69	1.69	0.02	2016	ILI		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
138	45.14	45.14	4.34	2016	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	259.58	259.59	32.1	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
123	6.89	6.89	29.58	2016	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST7757	0.12	0.12	0.99	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1202-17	2.23	2.23	23.71	2017	ILI		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
301F	3.28	3.29	23.03	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5477	0.13	0.13	8.42	2019	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1302-01	1.39	1.41	87.84	2016	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	17.58	17.68	580.29	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
147	3.57	3.57	3.3	2016	ILI, SCCDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
0833-01	6.50	6.50	0.88	2016	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST1423	0.34	0.35	47.96	2020	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
1816-01	17.52	17.58	479.65	2017	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
7221-16	0.39	0.70	1638.38	2016	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	26.46	26.52	319.36	2016	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1523-01	2.58	2.58	0.54	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	60.64	60.75	593.74	2017	ILU, Hydrotest		12/23/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
375	4.84	4.84	10.79	2017	ECDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	59.27	59.39	632.17	2017	ILU, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173-8	1.55	1.55	1.86	2020	ILU		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
187	52.95	52.96	23.83	2019	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3781	0.02	0.02	0.6	2017	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS3626	0.00	0.00	0.6	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS8559	0.00	0.00	0.7	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6164	0.00	0.00	1.6	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6151	0.00	0.00	1	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6032	0.00	0.00	0.2	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3449	0.00	0.00	1.67	2021	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB13549	0.00	0.00	0.3	2016	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9935	0.41	0.41	0.3	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11119	0.00	0.00	0.84	2025	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD361	0.00	0.00	0.3	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD13541	0.02	0.02	0.5	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10791	0.00	0.00	0.5	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD11254	0.00	0.00	0.3	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173-15	0.00	0.00	0.9	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6111	12.81	12.81	9.3	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4176	0.01	0.01	0.6	2016	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9175	0.00	0.00	0.3	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG9910	0.00	0.00	0.12	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS10554	0.00	0.00	21.2	2025	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11487	0.00	0.00	0.67	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1880-08	0.00	0.02	205.57	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11366	0.00	0.01	57.4	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD297	0.00	0.00	1.6	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3223	0.00	0.00	0.62	2018	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X6333	0.02	0.02	0.7	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3498	0.00	0.00	12.2	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5836	0.00	0.09	381.37	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6337	0.00	0.01	2.4	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9190	0.00	0.01	54.93	2025	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8957	0.00	0.00	0.22	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8383	0.00	0.00	0.58	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST2254	0.00	0.00	0.45	2025	ECDA, ICDA, Hydrotest		12/31/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB7555	0.00	0.00	0.3	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11123	0.00	0.00	3.08	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF9014	0.00	0.00	0.2	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11123	0.01	0.01	0.75	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8889	0.01	0.01	0.4	2019	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
123	3.80	3.87	357.25	2016	ILU, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF11091	0.00	0.00	6.6	2021	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0126-01	1.84	1.84	6.79	2016	ILU, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
123	3.75	3.80	272.33	2016	ILU, Hydrotest		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
DCUST2584	0.26	0.71	2381.44	2025	ECDA, ICDA		12/21/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
300A	242.76	242.96	871.89	2016	ECDA, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0820-01	0.47	0.52	280.25	2025	ECDA, ICDA		12/24/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
057C	0.00	0.00	8.7	2020	ILU		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
301F	7.12	7.12	2.65	2017	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6381	0.12	0.12	3.9	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0804-01	0.00	0.00	0.33	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
301C	14.61	14.61	3.12	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0820-01	0.45	0.47	88.17	2025	ECDA, ICDA		12/24/2015	New HCA	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
GCUST8795	0.69	0.76	327.27	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST7836	0.00	0.03	155.96	2025	ECDA, ICDA, Hydrotest		12/22/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X6335	0.00	0.00	1.2	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD11143	0.00	0.00	1.74	2017	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8203	0.00	0.00	0.05	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD9500	181.42	181.42	0.33	2018	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10825	0.01	0.01	0.3	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
DREG6900	0.00	0.00	0.1	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DF7537	0.00	0.00	1.6	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5574	0.01	0.01	1.8	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5418	0.02	0.02	2.5	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST8541	0.00	0.00	0.2	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB89146	0.00	0.00	0.4	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5396	0.00	0.00	0.05	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG3795	0.00	0.00	1.4	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB8269	0.00	0.00	0.14	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6218	0.00	0.00	0.5	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF9198	0.00	0.00	0.94	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6188	0.00	0.00	1.08	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10963	0.01	0.01	0.92	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF8849	0.00	0.00	0.73	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6082	0.00	0.00	0.2	2019	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD7046	0.02	0.02	1.5	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10768	0.01	0.01	1.2	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11117	0.00	0.00	0.03	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP5655	0.00	0.00	3	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST2586	0.01	0.01	2	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF13782	0.02	0.02	0.01	2021	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11116	0.02	0.02	0.7	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11110	0.00	0.00	0.3	2017	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7540	0.00	0.00	0.4	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7078	3.57	3.57	0.3	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3222	0.00	0.00	0.3	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6186	0.00	0.00	0.3	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6380	0.00	0.00	0.37	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB6110	12.79	12.79	0.5	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3441	0.00	0.00	8.72	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD388	0.00	0.00	0.16	2019	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB11358	0.01	0.01	1.31	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP8710	0.02	0.02	0.4	2017	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4720	0.01	0.03	126.41	2018	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11344	0.01	0.01	0.58	2016	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD13597	0.00	0.00	2.8	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X9037	0.00	0.01	30	2025	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF7569	0.00	0.00	0.01	2016	ECDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8706	0.01	0.01	0.8	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3475	0.00	0.00	0.01	2017	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6538	0.00	0.00	0.01	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6485	3.86	3.86	4.6	2016	ILI		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD83	0.00	0.00	0.28	2020	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST7651	0.00	0.00	0.06	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD80	22.81	22.81	0.01	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6526	0.26	0.26	2.5	2016	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1519-01	2.54	2.54	12.09	2017	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
300A	278.47	278.51	203.38	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS14008	0.00	0.00	0.28	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
153-6	0.06	0.06	2.89	2018	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1501-01	1.03	1.03	1.56	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5480	0.69	0.75	304.05	2019	ILI, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF8784	0.01	0.01	3.4	2016	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD9853	0.00	0.00	0.75	2025	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0617-08	3.29	3.29	2.4	2016	ILI		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
138E	0.29	0.33	190.86	2021	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD616	0.02	0.02	1.5	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0617-10	4.20	4.20	0.95	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0608-01	3.19	3.19	1.93	2019	ILI		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG7562	0.22	0.22	0.35	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0407-04	0.00	0.00	1.94	2018	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	83.91	83.91	34.12	2022	ILI		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
316-21	1.08	1.08	5.93	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
181B	5.63	5.79	804.24	2018	ECDA, ICDA, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
101	33.51	33.51	18.93	2018	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0602-01	0.07	0.10	189.16	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD22169	0.00	0.00	0.5	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD10065	0.02	0.02	0.91	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD117	0.00	0.00	2	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
STUB8696	0.00	0.00	2.07	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD11253	0.00	0.00	0.3	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
162B	1.67	1.67	0.3	2020	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4224	0.00	0.00	1	2021	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4086	0.01	0.01	0.4	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3839	0.00	0.00	0.37	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4345	0.02	0.02	2	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3378	0.00	0.00	0.01	2019	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10273	0.00	0.00	0.33	2018	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP8713	0.00	0.00	1.2	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB10053	0.00	0.00	3.2	2025	ECDA, ICDA, Hydrotest		12/24/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10837	20.72	20.72	#N/A	#N/A	#N/A	3.4	12/31/2015	HCA Removal	HCA Removed due to ID Site change	Removed from Integrity Management Assessment Plan Schedule
DF3337	0.00	0.00	2.16	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5638	0.00	0.00	1.7	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5479	0.00	0.00	7.56	2025	ECDA, Hydrotest		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG5157	0.01	0.01	2.48	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3262	0.00	0.00	4.5	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3218	0.00	0.00	0.14	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST10553	0.00	0.00	5	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X9924	0.00	0.00	0.29	2025	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8743	0.00	0.00	0.08	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB9961	0.00	0.00	0.19	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD74	12.06	12.06	1.1	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9161	0.00	0.01	60.52	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB13555	0.00	0.00	0.87	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8955	0.01	0.01	0.8	2016	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8102	12.05	12.05	4.5	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3372	0.00	0.00	3	2025	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST8387	12.06	12.06	0.01	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3303	0.00	0.00	1	2018	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4900	0.00	0.00	0.21	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DF3233	0.01	0.02	13	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB11077	0.02	0.02	8	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS8807	0.00	0.00	0.28	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD266	57.45	57.45	1.2	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10953	0.00	0.00	1	2025	ECDA, ICDA, Hydrotest		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF8819	0.00	0.00	0.01	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
SP3-1	0.00	0.00	0.02	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5642	0.00	0.00	0.03	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5820	0.02	0.02	2.4	2018	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD79	0.00	0.00	3	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP8840	0.00	0.00	1.12	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10054	0.00	0.00	1.2	2025	ECDA, ICDA, Hydrotest		12/24/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
101	0.35	0.36	46.04	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
138E	0.45	0.49	171.94	2021	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
181B	6.78	6.80	90.99	2021	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
138E	1.11	1.14	175.81	2021	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	0.50	0.51	60.74	2021	ECDA, ICDA, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST5748	1.72	1.72	5.89	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	321.56	321.57	74.63	2016	ILI		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
138E	0.04	0.09	256.75	2021	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	2.67	2.68	17.3	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB8464	0.00	0.00	15.63	2025	ECDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
181B	4.34	4.34	1.68	2019	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6408	0.00	0.00	15	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-50	0.00	0.00	1.11	2016	ECDA, ICDA, Hydrotest		12/21/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST5748	0.53	0.56	186.2	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	4.69	4.70	77.6	2018	ECDA, ICDA, SCCDA		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1611-04	0.69	0.69	0.01	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
2405-01	0.09	0.13	225.94	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD8746	0.00	0.00	1.59	2018	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1603-01	2.15	2.16	48.7	2018	ILI		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8211	0.00	0.00	0.9	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD105	0.00	0.00	1.67	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3781	0.00	0.00	0.01	2017	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7534	0.00	0.00	0.01	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD16444	0.00	0.00	1.4	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS3649	0.00	0.00	0.5	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6203	0.00	0.00	1.5	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
STUB6174	0.00	0.00	0.26	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD115	0.00	0.00	3	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF8152	0.00	0.00	11.8	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS7095	0.00	0.00	0.01	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6117	0.00	0.00	0.01	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7841	0.00	0.00	0.13	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF7718	0.00	0.01	4.92	2025	ECDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD749	0.00	0.00	3.75	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD267	0.01	0.01	0.35	2018	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD361	0.01	0.01	2.3	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10064	0.02	0.02	0.5	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD10823	0.00	0.00	1.6	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6137	0.00	0.00	0.16	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD103	0.01	0.01	0.24	2021	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD11251	0.00	0.00	2.49	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119A-2	0.00	0.00	2.5	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10034	0.12	0.12	0.02	2025	ECDA, ICDA		12/24/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD11144	0.00	0.00	0.1	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X10781	0.00	0.01	3.6	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3870	0.01	0.01	1.1	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3425	0.00	0.00	0.24	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11194	0.00	0.00	5	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6157	0.01	0.01	0.33	2018	ECDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3779	0.01	0.01	0.4	2018	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST1194	0.00	0.00	0.12	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5901	0.00	0.00	0.5	2025	ECDA, ICDA, Hydrotest		12/24/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11332	0.01	0.01	1.5	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3357	0.00	0.00	7.6	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5900	0.99	0.99	1.3	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4845	0.01	0.01	1.5	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS7722	0.00	0.01	41.93	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DF16573	0.01	0.02	25.78	2023	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6466	0.04	0.04	2.3	2020	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD83	0.00	0.00	0.5	2020	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5836	0.26	0.37	769.48	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5819	0.00	0.00	0.51	2018	ECDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9947	0.00	0.00	0.75	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11221	0.00	0.00	0.01	2017	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6458	0.02	0.02	2.75	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3524	0.01	0.01	0.01	2018	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10104	0.00	0.00	0.4	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3370	0.00	0.00	0.8	2025	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11295	1.42	1.42	0.81	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DF3289	0.00	0.00	0.1	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3834	0.03	0.03	0.2	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF9014	0.00	0.00	0.01	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10633	0.00	0.00	2	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10206	0.00	0.00	3.3	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DF3261	0.00	0.00	0.33	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14112	0.00	0.00	0.44	2025	ECDA, ICDA, Hydrotest		12/28/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
057A-MT	0.58	0.58	0.01	2017	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5480	0.12	0.15	182.7	2019	ILI		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	274.19	274.19	0.3	2019	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1401-01	0.27	0.27	6.45	2019	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4873	0.00	0.01	57.59	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	113.60	113.62	115.24	2016	ILI, SCCDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG3875	0.06	0.06	0.9	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5419	0.13	0.23	517.05	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1220-01	0.87	0.87	2.26	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
316-2	1.36	1.36	2.7	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5300	0.01	0.04	153	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST11066	0.00	0.00	0.19	2025	ECDA, ICDA, Hydrotest		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11136	0.02	0.02	0.2	2021	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5814	0.00	0.00	0.1	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10070	5.92	5.92	0.2	2025	ECDA, ICDA, Hydrotest		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10015	0.00	0.00	0.3	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD9499	181.43	181.43	0.38	2018	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP7983	0.00	0.00	0.08	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5418	0.00	0.00	1.5	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
2412-01	0.00	0.00	0.13	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8704	0.00	0.00	0.3	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3773	0.00	0.01	50.53	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6295	0.00	0.00	0.29	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD15185	0.00	0.00	1.3	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6190	0.00	0.00	0.2	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4867	0.00	0.00	0.17	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3225	0.00	0.00	4.6	2025	ECDA, ICDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF11087	0.00	0.00	3.1	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X6338	16.66	16.66	2.7	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD8547	16.67	16.67	0.3	2016	ECDA, ICDA, Hydrotest		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD13550	0.00	0.00	0.45	2025	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB13739	0.00	0.00	2.5	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5465	0.01	0.01	0.2	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7977	0.01	0.01	0.5	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3215	0.00	0.00	8.3	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB7894	0.00	0.00	0.7	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB7077	3.56	3.56	0.18	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD81	0.01	0.01	0.49	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3490	0.00	0.00	1.5	2017	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11295	1.42	1.42	0.3	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DFDS3562	0.00	0.00	3.8	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD78	0.00	0.00	0.32	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG10821	0.00	0.00	0.13	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS3632	0.00	0.00	1.3	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF11285	0.00	0.00	6.9	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD83	0.00	0.00	0.07	2020	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD80	22.81	22.81	3.68	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD74	12.07	12.07	0.6	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9189	0.00	0.02	92.68	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-01	1.10	1.11	2.87	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1217-01	3.00	3.00	1.85	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3012-01	0.17	0.17	0.43	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
3008	154.46	154.55	523.64	2016	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
153-7	0.35	0.37	121.44	2021	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0604-01	4.38	4.38	6.97	2019	ILI, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD71	0.00	0.00	4.95	2022	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118F	0.19	0.19	20.51	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD602	0.02	0.02	0.01	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD68	0.00	0.03	157.8	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB6291	0.00	0.00	4.99	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5917	0.00	0.00	0.81	2017	ECDA, ICDA, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A-5	0.00	0.00	0.5	2021	ILI		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD103	0.00	0.01	5.5	2021	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD11145	0.00	0.00	0.9	2017	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-10	0.01	0.01	1.2	2020	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3525	0.00	0.00	22	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6073	0.00	0.00	0.19	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS7095	0.00	0.00	0.58	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11250	0.00	0.00	0.03	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X8309	0.00	0.00	0.44	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11164	0.00	0.00	0.3	2022	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9041	0.00	0.00	0.1	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB10876	0.00	0.01	69.81	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5792	0.00	0.00	0.46	2016	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10067	0.00	0.00	0.3	2016	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3373	0.00	0.00	0.12	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5840	0.02	0.02	3.2	2019	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4175	0.02	0.02	0.99	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3827	0.01	0.01	0.5	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3228	0.00	0.00	0.02	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST10739	0.02	0.02	3.71	2020	ECDA		12/22/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD9312	0.00	0.00	0.17	2025	ECDA, ICDA		12/21/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB8904	0.00	0.00	1	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3515	0.00	0.00	4	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3795	0.01	0.01	0.7	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST14396	0.01	0.01	0.5	2020	ECDA, ICDA, SCCDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4720	0.00	0.00	2.39	2018	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11153	0.01	0.01	0.9	2021	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
BD14513	0.00	0.00	3.6	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST8387	12.14	12.14	0.58	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP5656	0.00	0.00	0.45	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3233	0.00	0.01	2.4	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X7082	0.04	0.04	0.01	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS8807	0.01	0.01	0.01	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5813	1.41	1.41	0.2	2020	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6173	0.00	0.00	0.2	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11090	0.01	0.01	0.7	2020	ILI		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7976	0.01	0.01	0.3	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7122	0.00	0.00	1	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST11420	0.00	0.00	2.19	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6320	0.01	0.01	0.42	2016	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10105	137.29	137.29	0.5	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3779	0.00	0.00	1	2018	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS3576	0.00	0.00	3.34	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3250	0.00	0.00	0.01	2019	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4718	0.04	0.04	0.5	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
138	45.56	45.58	86.96	2016	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0607-01	1.98	1.98	1.39	2018	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4466	0.00	0.01	19.84	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
SP3	181.02	181.08	356.92	2019	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0141-01	0.24	0.31	404.02	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4453	0.00	0.01	1.48	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
SP3	176.68	176.72	251.7	2021	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0817-01	1.30	1.30	0.42	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5645	0.29	0.29	0.69	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5786	0.01	0.01	0.6	2022	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	185.64	185.66	60.43	2020	ECDA, ICDA, SCCDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8212	0.00	0.00	1.09	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD14996	0.00	0.00	0.1	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3781	0.00	0.00	2.2	2017	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7534	0.00	0.00	0.12	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4731	0.01	0.02	29.6	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD9114	0.00	0.00	26.15	2025	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5492	0.00	0.01	7.9	2025	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4866	0.02	0.02	0.4	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X6340	13.72	13.72	6.5	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD11092	0.03	0.03	0.51	2021	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD8547	16.66	16.66	3.56	2016	ECDA, ICDA, Hydrotest		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD107	0.00	0.00	1.33	2020	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD13542	0.03	0.03	0.5	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD11345	0.00	0.00	1	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD15184	0.01	0.01	1.38	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS3572	0.00	0.00	2.32	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD45	0.00	0.00	6	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF8153	0.00	0.01	45	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB6117	0.01	0.01	0.29	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3523	0.00	0.00	1.6	2019	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11239	0.00	0.00	0.6	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X8151	0.02	0.02	0.6	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8270	0.00	0.00	0.03	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5814	0.10	0.10	9.75	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10220	0.00	0.00	0.4	2019	ECDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP8712	0.00	0.00	0.12	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X6533	0.04	0.04	0.01	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF9012	0.00	0.00	2.1	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X6446	0.00	0.00	0.9	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3305	0.00	0.00	0.01	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST2438	0.00	0.01	70.69	2025	ECDA, Hydrotest		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6042	0.00	0.00	0.41	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3441	0.00	0.00	0.5	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11141	0.01	0.01	0.49	2016	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP5728	69.99	70.00	53.17	2025	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5900	0.00	0.00	1	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3760	0.00	0.01	38.25	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD9513	183.03	183.03	0.33	2025	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
X6434	0.01	0.01	0.54	2018	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5419	0.65	0.85	1109.31	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
SP5	5.78	5.78	2.79	2017	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
306	0.00	0.17		#N/A	#N/A	1023.89	12/31/2015	HCA Removal	HCA Removed due to ID Site change	Removed from Integrity Management Assessment Plan Schedule
0214-01	0.00	0.00	0.43	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0203-01	0.38	0.39	5.49	2022	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
142S-1	0.22	0.22	2.81	2019	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST1755	0.16	0.16	1	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0607-01	6.22	6.22	0.09	2018	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4312	0.00	0.04	181.75	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	275.97	276.03	301.63	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5888	0.25	0.54	1474	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
142N-3	0.37	0.38	46.91	2024	ECDA		12/28/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
DREG3890	0.00	0.00	0.38	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5419	0.23	0.24	31.81	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
131	57.47	57.47	2.81	2018	ILI, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5300	0.00	0.01	13.32	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5419	0.61	0.65	268.91	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
222	0.09	0.09	0.85	2022	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4198	0.00	0.01	62.4	2022	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5786	0.00	0.00	0.5	2022	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
123	6.86	6.89	124.29	2016	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4921	0.00	0.04	199.96	2025	ECDA, ICDA, Hydrotest		12/22/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
138	49.43	49.43	16.9	2016	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
123	11.55	11.61	330.69	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
DCUST981	0.00	0.00	0.7	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1202-17	2.58	2.58	0.01	2017	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5809	0.52	0.52	1.2	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0639-02	0.00	0.00	0.6	2016	ECDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0806-01	0.00	0.00	1.38	2022	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST6893	0.06	0.06	16.48	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD103	0.00	0.00	2.5	2021	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10859	0.00	0.00	0.23	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4224	0.00	0.01	5.8	2021	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5091	0.00	0.00	0.28	2019	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3839	0.01	0.01	0.5	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4345	0.00	0.00	1.5	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST8180	0.00	0.00	0.2	2019	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9954	0.00	0.00	2.8	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5290	0.00	0.00	0.46	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DCUST1169	0.02	0.02	0.1	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10836	20.72	20.72		#N/A	#N/A	25.7	12/31/2015	HCA Removal	HCA Removed due to ID Site change	Removed from Integrity Management Assessment Plan Schedule
DF3320	0.00	0.00	1.5	2022	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP7983	0.02	0.02	0.6	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5638	0.01	0.01	0.49	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4874	0.00	0.02	50.33	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3262	0.00	0.00	1.5	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4734	0.01	0.01	0.9	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD8547	16.66	16.66	1.5	2016	ECDA, ICDA, Hydrotest		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD8546	0.00	0.00	1.8	2025	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD10769	0.01	0.01	1.2	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10632	0.00	0.00	1.82	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9161	0.00	0.00	0.01	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1217-01	2.90	2.91	65.32	2020	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5857	0.00	0.00	0.29	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD8025	0.01	0.01	9.2	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6379	0.19	0.19	3.1	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1202-01	0.52	0.53	53.96	2020	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	161.55	161.55	1.9	2016	ECDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD71	0.02	0.02	1.54	2022	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS3614	0.00	0.00	0.75	2017	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4048	1.15	1.16	10.55	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
114	34.07	34.07	2.69	2018	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4325	0.25	0.25	0.85	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5809	0.42	0.49	174.74	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0639-02	0.00	0.00	0.09	2016	ECDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0804-03	0.00	0.03	163.66	2025	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5805	0.07	0.10	185.81	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
3019-01	0.17	0.22	215.54	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4339	0.01	0.01	0.07	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5827	0.01	0.01	0.37	2019	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
124B	20.03	20.04	20.25	2019	ILI		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
050A-1	1.61	1.62	42.97	2018	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1202-08	0.00	0.00	15.3	2025	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST1710	0.00	0.00	4.18	2018	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9013	0.00	0.01	10.82	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0604-01	3.72	3.73	13.73	2019	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5783	0.59	0.59	0.37	2022	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1603-03	0.33	0.37	184.38	2017	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
114	28.87	28.87	1.97	2017	ECDA, ICDA, SCCDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
100	150.14	150.14	1.74	2016	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST6893	0.00	0.04	182.95	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD35	0.00	0.04	228.2	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
191-1	35.83	35.83	0.99	2018	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
300A-4	0.02	0.02	1.55	2021	ILI		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4106	0.00	0.04	185	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
SP3	176.13	176.13	3.07	2021	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-15	0.98	0.98	6.37	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST1873	0.00	0.04	195.75	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
150	12.47	12.49	62.94	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
187	64.33	64.34	19.73	2019	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD9116	0.00	0.00	1	2025	ECDA, ICDA, Hydrotest		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB23029	0.00	0.00	0.35	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
150	15.81	16.37	3053.44	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DCUST1873	0.27	0.27	28	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
197C	20.77	20.77	6.3	2017	ECDA, ICDA, SCCDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1822-01	0.56	0.59	163.27	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD685	0.01	0.01	1.67	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
109	31.93	31.95	106.48	2016	ILI		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
177A	170.32	170.36	137.72	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	5.72	5.80	415.74	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
172A	59.49	59.52	153.98	2020	ILI, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	57.54	57.55	77.69	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4930	0.00	0.00	1.15	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	13.95	13.99	190.73	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
172A	59.52	59.56	222.7	2020	ILI, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
118A	60.75	60.78	169.02	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
002	103.05	103.38	1733.6	2025	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	13.79	13.90	559.1	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
021C	43.84	43.84	9.2	2017	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
002	157.74	157.87	279.12	2025	ILI, Hydrotest		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
402B	9.94	9.95	14.34	2018	ECDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210C	19.35	19.35	5	2020	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DCUST1873	0.27	0.32	285.14	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
150	18.02	18.08	271.27	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DCUST1873	0.19	0.27	409.89	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
021D-1	1.15	1.15	4.71	2017	ILI, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0639-01	2.78	2.78	1.79	2017	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST982	0.25	0.25	0.6	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6926	0.00	0.00	0.6	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
132	17.12	17.12	13.75	2016	ILI		12/28/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
108	59.90	59.90	0.88	2016	ILI		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB15420	0.00	0.00	0.04	2019	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	7.85	7.88	148.71	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	56.03	56.03	7.96	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021F	21.16	21.16	2.55	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	58.35	58.37	122.49	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
DFDS14035	0.00	0.00	0.14	2025	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
126A	5.43	5.48	163.59	2019	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021F	1.74	1.75	22.11	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5778	0.16	0.16	2.67	2019	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
111A	24.30	24.33	205.4	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
111A	27.61	27.61	2.49	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4180	0.70	0.70	0.61	2017	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119B-1	0.00	0.00	1.18	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	26.02436	26.16430	739	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.02550	30.04850	121	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.04850	30.04900	3	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.04900	30.08709	201	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.08709	30.08759	3	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
107	30.08759	30.44038	1863	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.44038	30.50185	325	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.50185	30.65598	814	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.71213	30.97748	1401	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.97748	30.97831	4	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.97831	31.17261	1026	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	31.17261	31.17343	4	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	31.17343	31.22000	246	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	66.24080	66.34421	546	2016	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
108	66.34421	66.36826	127	2016	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
114	16.75177	16.75526	18	2025	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
114	16.75526	16.75567	2	2025	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
114	16.75567	16.85849	543	2025	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
352	12.65456	13.11611	2437	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
114	12.86	13.08	1010.41	2021	ILI, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
109	2.86	2.93	351.58	2016	ILI, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
109	33.38	33.43	270.9	2016	ILI		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0619-05	1.18	1.18	2.51	2018	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
177B	7.04	7.17	561.6	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
101	44.61	44.61	9.4	2022	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119C	3.91	3.91	7.46	2017	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
101	39.80	39.81	64.44	2022	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
0613-01	3.52	3.53	66.15	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	10.11	10.14	177.48	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	13.90	13.95	275.77	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
STUB14678	0.00	0.00	1.2	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	10.74	10.81	408.83	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
114	16.47	16.49	98.72	2021	ILI, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
167	34.63	34.63	1.46	2017	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
109	39.47	39.48	90.35	2016	ILI		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
114	12.05	12.08	239.18	2025	ILI		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	75.21	75.23	102.07	2019	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
137B	7.36	7.37	30.3	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	9.50	9.52	108.27	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	67.00	67.07	371.63	2016	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1616-01	2.57	2.57	3.89	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
021F	18.28	18.32	266.02	2018	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0405-01	17.23	17.23	14.62	2016	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
111A	25.59	25.62	175.37	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	458.91	459.36	2481.46	2025	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
050A	2.70	2.86	1092.6	2025	ECDA, ICDA		12/24/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4093	1.55	1.68	657.17	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
220	19.89	20.42	3255.33	2018	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
050A	5.05	5.35	1304.03	2025	ECDA, ICDA		12/24/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14177	0.00	0.00	0.01	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4919	0.26	0.26	16.94	2019	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
050A	2.89	2.94	381.37	2025	ECDA, ICDA		12/24/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7209-01	2.04	2.15	577.4	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-06	6.32	6.33	25.03	2016	ILI, SCCDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
050A	37.94	37.94	11.67	2017	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD14152	0.00	0.00	0.44	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5496	0.00	0.03	97.33	2017	ECDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7221-10	14.35	14.35	0.4	2016	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB13906	0.00	0.00	0.2	2018	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
111A	23.84	23.93	473.81	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB15153	0.00	0.00	0.2	2017	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
111A	26.42	26.47	225.24	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4180	0.73	0.75	151.27	2018	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	474.64	474.67	169.47	2020	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3257	0.00	0.00	0.81	2020	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5856	0.00	0.00	0.13	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5842	1.80	1.83	219.28	2019	ECDA, ICDA, Hydrotest		12/22/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
109	28.55	28.55	4.42	2020	ILI		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0619-05	1.29	1.29	52.42	2018	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
118A	61.33	61.42	3.68	2025	ILI, Hydrotest		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021F	20.97	21.03	343.55	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5838	0.00	0.00	0.28	2018	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021F	14.20	14.21	62.51	2018	ILI		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7221-10	15.02	15.06	196.64	2016	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
116	12.89	12.89	9.06	2017	ILI		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5548	0.00	0.00	0.12	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-02	0.07	0.07	0.42	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5818	0.00	0.00	0.03	2018	ECDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0405-01	11.64	11.65	54.98	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7221-10	16.02	16.04	62.67	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
111A	22.72	22.77	238.84	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB15153	0.00	0.00	0.01	2017	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
111A	26.26	26.32	272.9	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4180	0.00	0.00	128.22	2017	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
300B	477.45	477.59	729.28	2020	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB13949	0.00	0.00	0.2	2019	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5856	0.10	0.10	2.19	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4093	1.68	1.71	161.2	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
050A	11.77	11.78	69.66	2017	ECDA, ICDA, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	0.00	0.00	0.22	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
172A	62.17	62.19	130.65	2020	ILI, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	57.55	57.56	24.64	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14011	0.00	0.00	3.37	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	3.00	3.00	0.45	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
172A	77.91	78.02	482.82	2017	ILI		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
220	22.16	22.16	2.13	2019	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	60.45	60.49	279.93	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-06	16.50	16.52	108.19	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-06	7.03	7.03	0.97	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	31.21	31.22	4.33	2021	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
2408-05	3.33	3.33	14.61	2017	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	74.13	74.17	193.41	2019	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
177A	183.75	183.78	152.64	2018	ILI, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD11480	0.00	0.00	0.8	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
111A	25.28	25.31	172.93	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	464.26	464.61	1930.96	2025	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD269	0.02	0.02	8.66	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14012	0.00	0.00	0.2	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
111A	25.99	26.02	178.74	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4093	1.55	1.55	29.91	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0405-01	4.37	4.39	118.64	2018	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0405-01	16.79	16.79	29.67	2016	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14127	0.00	0.00	0.01	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5255	0.00	0.00	4.74	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4310	0.42	0.50	447.29	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-06	20.58	20.58	16.8	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0405-01	1.72	1.72	35.08	2017	ILI, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
220	19.89	19.89	4.47	2018	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
STUB14177	0.01	0.01	0.6	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14490	0.00	0.00	0.3	2018	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4919	0.35	0.35	0.16	2019	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
109	23.25	23.30	264.08	2016	ILI, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
002	157.87	158.00	148.01	2025	ILI, Hydrotest		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
7222-01	1.71	1.80	349.84	2020	ECDA, ICDA, Hydrotest		12/31/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
021C	47.62	47.62	0.58	2017	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
301B	1.57	1.60	173.97	2017	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD16220	0.00	0.04	223.49	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	6.19	6.20	35.24	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
172A	76.40	76.47	374	2017	ILI		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
118A	57.98	57.99	38.13	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4014	0.00	0.00	0.33	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
331A	0.01	0.04	254.08	2017	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0405-01	8.25	8.25	37.47	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG8355	0.00	0.00	0.31	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
109	43.48	43.48	2.23	2016	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
101	39.74	39.80	497.28	2022	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119C	2.75	2.87	652.66	2017	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4014	0.07	0.07	0.5	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
331A	0.00	0.01	147.4	2017	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
132	35.35	35.79	1274.96	2025	ILI, SCCDA, Hydrotest		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1813-02	1.16	1.17	95.94	2019	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
138C	49.29	49.30	48.19	2016	ILI, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
132	34.53	34.56	170.96	2019	ILI		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
0604-03	0.86	0.86	1.2	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021D-1	0.14	0.14	24.01	2017	ILI, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	66.16	66.18	117.68	2016	ILI, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
132	30.58	30.60	67.87	2016	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
301B	13.95	13.96	199.61	2016	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14320	0.00	0.00	0.8	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
142N	12.07	12.10	142.42	2017	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1813-02	11.10	11.28	931.62	2025	ECDA, ICDA, SCCDA		12/28/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1615-01	19.06	19.06	2.75	2019	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	10.81	11.04	1247.31	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
301B	13.45	13.48	92.14	2016	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1813-02	11.28	11.33	268.25	2025	ECDA, ICDA, SCCDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1615-01	6.39	6.46	608.16	2018	ILI, Hydrotest		12/22/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
138D	46.20	46.20	19.76	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
132	34.16	34.41	1321.01	2025	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
132	51.53	51.53	4.8	2016	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	11.73	11.73	10.77	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
177A	85.57	85.57	8.52	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	59.10	59.10	2.4	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
121	10.06	10.11	248.42	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14373	0.00	0.00	2	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	75.35	75.38	127.85	2019	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	11.04	11.27	1266.42	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
121	11.04	11.04	11.88	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14072	0.00	0.00	0.2	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021F	2.17	2.19	76.05	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
050A	12.11	12.11	20.03	2017	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	72.82	72.87	218.45	2019	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
132	35.56	35.58	78.61	2025	ILI, SCCDA, Hydrotest		12/28/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
105A	52.03	52.04	20.11	2017	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
132	23.61	23.62	77.97	2016	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
108	59.10	59.10	2.4	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
132	23.78	23.80	123.98	2016	ILI		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
142N	9.88	9.93	393.68	2017	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1813-02	1.00	1.00	0.22	2019	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
105C	2.03	2.03	2.3	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
132	29.07	29.09	129.02	2016	ILI		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
108	59.10	59.10	4.6	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
X14254	0.00	0.00	0.01	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
132	30.34	30.35	16.1	2016	ILI		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
116	8.61	8.61	4.3	2017	ILI		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
177A	88.83	88.83	7	2022	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	60.75	60.75	5	2016	ILI		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
X6385	0.00	0.00	1.08	2025	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
105A	38.44	38.44	3.97	2017	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
132	22.51	22.59	381.36	2016	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB14125	0.01	0.01	0.97	2022	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
316-23	0.05	0.05	4.19	2023	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1616-01	2.27	2.46	1019.8	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST7728	0.00	0.02	18.9	2025	ECDA, ICDA, Hydrotest		12/24/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021F	16.71	16.71	8.55	2018	ILI, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
050A	2.86	2.89	173.91	2025	ECDA, ICDA		12/24/2015	New HCA	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
002	142.67	142.70	174.02	2020	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
131	50.57	50.58	32.72	2016	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
402B	10.08	10.08	10.38	2018	ECDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1608-01	1.29	1.31	158.49	2019	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
210C	32.11	32.11	3.89	2018	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
150	18.08	18.08	1.41	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
109	25.77	26.07	#N/A	#N/A	#N/A	1648.94	12/31/2015	HCA Removal	HCA Removed due to alignment change	Removed from Integrity Management Assessment Plan Schedule
DCUST1873	0.04	0.12	420	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
134A	30.23	30.31	456.16	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1822-01	0.69	0.71	57.15	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	59.81	59.90	508.1	2016	ILI		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
121	8.00	8.02	103.82	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14324	0.01	0.01	1	2022	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
107	24.42	24.46	208.11	2020	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	0.22	0.34	621.8	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	73.21	73.23	38.13	2019	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	13.47	13.50	169.12	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
172A	76.47	76.59	625.87	2017	ILI		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
220	22.59	22.63	194.91	2019	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	58.37	58.40	169.8	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
002	121.92	121.95	175.77	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	13.76	13.79	162.75	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0617-06	9.93	9.93	15.59	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021D	19.32	19.32	26.94	2017	ILI, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD14152	0.00	0.00	0.01	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
2408-05	0.15	0.15	0.04	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
109	2.93	2.93	5.47	2016	ILI, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1818-01	0.36	0.45	488.81	2016	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
114	12.08	12.15	431.79	2025	ILI		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
109	21.51	21.61	485	2016	ILI, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	13.66	13.68	104.99	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	67.35	67.40	203.47	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021C	53.12	53.12	1.72	2016	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
002	112.36	112.46	517.43	2022	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
220	31.75	31.75	3.69	2019	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	1.67	1.71	203.56	2020	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
021C	35.43	35.44	43.05	2017	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
177A	188.53	188.53	32.94	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
002	142.22	142.26	170.02	2020	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF14754	0.00	0.00	0.32	2025	ECDA		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
210C	19.35	19.48	125.05	2020	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
118A	72.87	72.90	161.15	2019	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021C	32.53	32.54	29.18	2016	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
002	126.41	126.46	227.37	2020	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
131	41.09	41.30	1001.59	2025	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1608-01	0.00	0.00	0.01	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
002	144.25	144.38	648.6	2020	ILI		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	16.45	16.45	12.43	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0615-02	0.16	0.16	0.44	2017	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
303	8.08	8.14	379.58	2022	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7226-01	5.58	5.58	5.6	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
105N-5	36.47	36.47	10.6	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1614-13	1.21	1.22	83.59	2019	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0600-01	0.52	0.56	210.08	2025	ECDA, ICDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3867	0.03	0.03	0.4	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1518-03	1.47	1.51	220.61	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
303	20.28	20.29	51.23	2016	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7226-01	5.31	5.31	2.35	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5912	70.02	70.03	49.6	2025	ECDA, ICDA, Hydrotest		12/22/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
021G	12.41	12.45	210.04	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1622-01	1.00	1.00	1.55	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
162A	4.64	4.64	0.96	2019	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0833-01	6.02	6.06	223.04	2016	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
300A	155.47	155.47	7.91	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118B	10.58	10.58	4.35	2017	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1817-01	2.96	2.97	11.38	2019	ILI, SCCDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	7.06	7.08	160.93	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	4.87	4.89	105.29	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	3.06	3.06	5.22	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	354.52	354.52	5.45	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	4.61	4.62	19.02	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
021B	0.08	0.08	4.9	2017	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210A	25.62	25.62	9.52	2017	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	23.38	23.38	4.61	2016	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7224-01	0.00	0.04	209.78	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
108	6.32	6.39	317	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	262.93	262.93	16.61	2020	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
197B	4.52	4.56	296.13	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210A	18.79	18.79	17.9	2018	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
7221-16	0.30	0.30	10.19	2016	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	27.69	27.76	67.89	2016	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0407-01	1.82	1.82	10.53	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1522-01	0.38	0.38	0.59	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	42.27	42.28	35.45	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0615-02	0.13	0.14	10.02	2017	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0611-05	0.17	0.17	2.02	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
7226-01	5.39	5.42	210.35	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5912	70.03	70.13	764.1	2025	ECDA, ICDA, Hydrotest		12/22/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
105N	36.34	36.34	4.29	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7207-01	0.63	0.64	66.28	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5877	0.19	0.20	111.32	2019	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
021G	8.94	8.94	9.19	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	0.00	0.01	18.41	2018	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3426	9.31	9.34	299.15	2019	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
105N	12.66	12.66	2.1	2020	ILI		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
021G	13.79	13.81	200.58	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
0401-01	4.62	4.69	414.07	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	0.00	0.00	0.04	2017	ILI, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
021H	7.25	7.28	221.94	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
401	363.94	363.94	8.02	2019	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	1.48	1.48	17.6	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0210-01	6.62	6.62	1.19	2019	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	7.03	7.03	25.89	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	343.29	343.34	273.76	2016	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4185	0.03	0.03	1.1	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173	0.01	0.12	634.97	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4281	0.03	0.04	108.25	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-03	3.21	3.32	568.57	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
173	2.12	2.12	28.17	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7224-01	2.02	2.02	2	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	84.53	84.57	245.08	2018	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.24	6.25	3.1	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7224-01	0.08	0.21	623.72	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
134A	33.33	33.34	42.65	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	61.43	61.43	21.08	2017	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
187	41.69	41.69	6.23	2019	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	3.8	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7223-01	9.10	9.11	147.06	2020	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	71.46	71.47	22.23	2020	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
181A	20.02	20.02	0.4	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.26	6.27	164.89	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
124A	26.03	26.03	2.75	2016	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
402	9.87	10.14		#N/A	#N/A	1320.01	12/31/2015	HCA Removal	HCA Removed due to ID Site change	Removed from Integrity Management Assessment Plan Schedule
172C	0.25	0.25	3.3	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.32	6.32	0.73	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
402	37.99	37.99	19.84	2018	ECDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1004-01	4.74	4.74	1.19	2018	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1622-01	0.96	0.96	12.23	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
162A	5.37	5.37	10.5	2019	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	160.14	160.14	10.63	2016	ECDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1817-01	1.72	1.78	365.47	2019	ILI, SCCDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	4.18	4.22	170.79	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118B	17.88	17.89	20.21	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	7.30	7.31	26.97	2019	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119A	1.76	1.79	300.45	2018	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400-3	293.84	293.88	196.58	2017	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
173	0.12	0.13	47.6	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
DCUST1423	0.35	0.37	276	2020	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1611-01	0.88	0.92	226.8	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1602-01	0.00	0.00	0.05	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
197A	27.89	28.08	993.1	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3318-2	0.76	0.76	1.32	2022	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1509-05	3.06	3.06	4.48	2019	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5923	0.16	0.19	207.67	2017	ECDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1202-16	1.04	1.04	8.91	2017	ILI, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
197C-1	17.05	17.05	2.11	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1202-03	0.39	0.39	0.1	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1518-01	0.57	0.58	46.93	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	14.57	14.60	179.73	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0651-01	0.00	0.00	0.01	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	14.29	14.35	461.93	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7225-01	1.48	1.53	250.02	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	14.75	14.77	108.39	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	17.45	17.52	585.28	2017	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
021A	16.86	16.86	14.26	2017	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
1815-02	15.03	15.15	661.48	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	22.93	22.94	67.61	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0647-01	3.02	3.02	3.34	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	15.48	15.62	822.89	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118-1	0.03	0.03	2.29	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0618-03	3.48	3.53	281.22	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	16.27	16.29	61.69	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	15.81	15.84	231.79	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119B	7.41	7.43	112.69	2016	ILI		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	83.55	83.55	7.36	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118B	0.45	0.57	566.21	2017	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7223-01	8.99	9.00	23.33	2020	ECDA, ICDA, Hydrotest		12/21/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
021E	59.55	59.56	75.32	2017	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.26	40	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7205-01	1.21	1.30	611.54	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
124A	1.37	1.39	79.78	2016	ILI, SCCDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4119	0.00	0.00	0.27	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
402	32.87	32.89	103.18	2018	ECDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
400	297.43	297.47	196.7	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
107	24.07	24.13	308.32	2020	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	0.09	0.11	156.52	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	74.45	74.47	78.24	2019	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
177A	190.76	190.77	21.77	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD16220	0.00	0.00	0.17	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	11.47	11.68	887.66	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
172A	77.71	77.91	885.58	2017	ILI		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
220	22.86	22.95	522.15	2019	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	58.22	58.35	762.48	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	13.68	13.69	84.8	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	24.89	24.90	36.02	2020	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	15.97	16.01	240.02	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7226-01	5.59	5.59	2	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0115-01	0.40	0.40	6.78	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1614-13	0.16	0.24	421.43	2019	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3828	0.00	0.00	0.04	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
162A	5.38	5.48	568.57	2019	ILI		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
162A	5.37	5.38	79.65	2019	ILI		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
118A	72.64	72.82	850.75	2019	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021C	36.53	36.67	873.3	2017	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
002	112.69	112.74	327.52	2022	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
105B	0.00	0.00	0.03	2017	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
002	143.98	144.06	456.28	2020	ILI		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
210C-1	3.76	3.76	1.79	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1615-01	14.80	14.81	37.46	2018	ILI		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0211-01	0.00	0.00	0.17	2020	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
105C	0.00	0.00	0.04	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
132	38.41	38.41	0.89	2021	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	16.22	16.25	189.08	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7226-01	5.42	5.42	4.73	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5912	70.03	70.03	0.1	2025	ECDA, ICDA, Hydrotest		12/22/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021G	20.84	20.84	1.59	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
3015-01	0.00	0.00	3	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
114	16.49	16.59	540.98	2021	ILI, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
167	31.65	31.65	5.58	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
109	39.44	39.47	206.83	2016	ILI		12/24/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1818-01	3.04	3.05	55.87	2016	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
114	12.69	12.71	98.05	2021	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
109	0.65	0.65	1.57	2016	ILI, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0618-10	1.47	1.47	2.96	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	10.25	10.28	181.56	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
121	9.52	9.68	939.86	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
132	24.24	24.24	15.52	2016	ILI		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
121	10.72	10.74	92.01	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
108	60.75	60.93	887.515	2016	ILI		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
121	9.80	9.89	466.52	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
108	59.81	59.81	3.03	2016	ILI		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB14718	0.00	0.00	5.4	2020	ECDA, ICDA		12/23/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1509-04	1.27	1.32	235.41	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
105N	23.81	23.81	20.76	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
210B	23.91	23.92	34.38	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1035-05	4.98	4.98	17.24	2019	ECDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5754	0.19	0.19	18.85	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021G	14.01	14.04	219.73	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	4.80	4.85	250.05	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST11247	0.00	0.00	0.7	2021	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0834-01	3.63	3.66	115.1	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021C-1	36.26	36.26	1.29	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	5.46	5.48	71.67	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	10.36	10.39	161.05	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
331A	0.96	0.96	5.96	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
301B	1.95	1.98	166.95	2017	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
142N	14.04	14.05	56.61	2017	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1813-02	16.40	16.40	8.02	2019	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD14338	0.00	0.00	0.3	2021	ECDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	9.33	9.39	290.12	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	66.90	66.91	38.13	2016	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
121	10.28	10.36	458.68	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
109	45.10	45.16	311.54	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
021F	13.87	13.92	339.75	2018	ILI, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
021F	14.39	14.42	209.04	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7221-10	15.06	15.38	1700.42	2016	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
111A	22.45	22.49	194.68	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14409	0.02	0.02	1.04	2021	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	3.56	3.63	374.77	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
181A-10	5.67	5.67	3.28	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	6.88	6.95	540.59	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
401	340.06	340.10	195.52	2016	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	4.85	4.87	150.7	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
GCUST5913	0.33	0.33	0.39	2017	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1626-01	0.10	0.12	107.57	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021B	2.21	2.22	46.28	2017	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7224-01	6.00	6.01	18.02	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	11.70	11.70	3.71	2016	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	16.75	16.80	267.65	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14127	0.01	0.01	0.83	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5255	0.00	0.00	1.3	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5842	0.71	0.71	18.44	2019	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0617-06	20.67	20.67	1.8	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
215	20.08	20.08	3.29	2016	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5330	0.00	0.02	92	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-06	7.56	7.57	21.41	2017	ECDA, ICDA, SCCDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST1873	0.12	0.19	362.6	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
197C	20.90	20.93	150.12	2017	ECDA, ICDA, SCCDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
402	9.54	9.63		#N/A	#N/A	477.49	12/31/2015	HCA Removal	HCA Removed due to ID Site change	Removed from Integrity Management Assessment Plan Schedule
150	12.54	12.55	52.82	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
109	27.94	27.97	132.16	2020	ILI		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	3.35	3.35	3.25	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7224-01	0.04	0.08	181.51	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	4	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	64.51	64.53	81.38	2018	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	259.64	259.68	235.29	2020	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1815-02	19.49	19.49	2	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	120.03	120.07	234.43	2017	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173-8	2.29	2.29	28.44	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
187	32.66	32.70	192.72	2019	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	10.16	10.16	3.46	2019	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	2.3	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
134A	32.53	32.53	19.94	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	71.92	71.94	78.31	2020	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	8.43	8.43	0.11	2019	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
402	20.49	20.82		#N/A	#N/A	1838.29	12/31/2015	HCA Removal	HCA Removed due to ID Site change	Removed from Integrity Management Assessment Plan Schedule
108	6.39	6.41	115	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	29.1	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1509-04	0.00	0.00	0.01	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
105N	23.68	23.81	828.38	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
210B	25.98	25.98	3.31	2017	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
148	15.34	15.34	13.26	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
303	42.83	42.84	53.82	2022	ILI, SCCDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
0651-01	1.64	1.64	15.49	2017	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	14.24	14.29	472.19	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
303	4.01	4.02	20.35	2022	ILI, SCCDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4388	0.07	0.07	9.03	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0650-01	0.91	0.91	0.29	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-09	0.16	0.17	11.82	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1188	13.49	13.49	4.04	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1617-01	0.00	0.00	0.89	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0807-01	0.47	0.50	277.16	2016	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
119A	2.16	2.28	848.41	2018	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
057A-MC79D	0.15	0.15	4.13	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
153	27.88	27.88	1.89	2019	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0805-01	0.00	0.00	0.48	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-03	4.30	4.30	1	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173	3.16	3.27	484.04	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
300B	283.25	283.72	2623.6	2025	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-03	3.21	3.21	29.06	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
173	6.79	6.80	29.06	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5483	0.00	0.00	2.58	2025	ECDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	70.62	70.62	7.4	2020	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1209-01	5.91	5.99	386.09	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
181A	15.31	15.31	1.31	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	5	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	137.01	137.03	107.47	2016	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1205-02	0.30	0.36	380.97	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	14.24	14.24	20.75	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7224-12	0.00	0.00	1.76	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021A	12.47	12.48	108.82	2017	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
303	4.66	4.77	572.78	2022	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4207	0.60	0.60	0.49	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1613-05	0.02	0.06	510.85	2025	ECDA, ICDA, Hydrotest		12/24/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0618-03	1.47	1.47	5.9	2020	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0407-01	3.16	3.16	0.13	2017	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3008-01	0.00	0.00	1.72	2018	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-01	0.71	0.74	177.99	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	7	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	114.49	114.51	87.38	2019	ILI		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	502.24	502.24	7.42	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
181A	15.31	15.31	8.08	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	4	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.45	6.48	144	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
402	37.86	37.87	64.23	2018	ECDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	11.92	11.94	111.04	2016	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
303	7.77	7.77	38.62	2022	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
103	4.06	4.06	11.98	2018	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.27	6.32	51.11	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	260.62	260.63	14.64	2020	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
197B	4.07	4.10	150.62	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
303	8.14	8.22	428.66	2022	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7221-16	0.30	0.39	458.45	2016	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
021E	60.45	60.46	60.87	2017	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
187	46.55	46.58	171.69	2019	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
303	39.32	39.32	28.05	2022	ILI, SCCDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1601-09	0.86	0.86	0.19	2020	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	16.45	16.45	22.59	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-15	0.11	0.11	19.59	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1188	3.78	3.78	28.23	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1501-02	4.53	4.55	74.77	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6460	19.28	19.28	3.21	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0613-02	0.27	0.27	0.49	2016	ECDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7226-01	5.59	5.59	4.4	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1881-01	2.66	2.66	3.56	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1509-05	3.98	3.99	18.06	2019	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5923	0.21	0.21	2.99	2017	ECDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1202-16	1.20	1.20	4.83	2017	ILI, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	122.32	122.33	43.22	2017	ILI		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	484.19	484.19	22.98	2018	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173-20	11.65	11.66	25.26	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7224-01	6.07	6.07	1.2	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
7202-02	0.00	0.00	0.1	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	474.09	474.10	100.91	2021	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
402	18.14	18.15	38.54	2017	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	293.83	293.86	122.36	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
021H	11.96	12.05	223.78	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	0.70	0.70	23.09	2018	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	4.63	4.64	55.64	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	363.43	363.47	269.37	2019	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4185	0.00	0.00	0.33	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021B	2.22	2.23	64.85	2017	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4281	0.09	0.09	3.45	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-03	3.16	3.21	185.99	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
173	2.31	2.31	31.75	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5919	0.16	0.16	4.71	2017	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	2	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
134A	34.33	34.34	39.48	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	64.71	64.72	47.51	2020	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.24	6.24	0.2	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7223-01	0.14	0.14	0.28	2020	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
300A	486.97	486.97	1.77	2021	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
162A	1.82	1.83	26.71	2019	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1817-01	8.04	8.14	515.81	2016	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	26.40	26.46	309.69	2016	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0833-01	5.90	5.90	10.45	2016	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118B	8.62	8.78	716.55	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1817-01	1.80	1.87	430.96	2019	ILI, SCCDA		12/28/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
400-3	297.88	297.88	7.55	2018	ECDA, ICDA, SCCDA, Hydrotest		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173	10.41	10.42	24.42	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-01	0.60	0.71	559.8	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1602-01	0.00	0.00	0.01	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST8231	0.26	0.26	27.49	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
197A	39.95	39.95	19.58	2018	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1611-01	0.92	0.95	158.82	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
331B-2	0.00	0.00	4.25	2019	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	97.07	97.07	9.28	2019	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021G	10.16	10.17	21.64	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	5.48	5.48	1.4	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0611-06	0.13	0.13	0.04	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	4.46	4.61	846.3	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
306	68.48	68.49	37.45	2018	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4793	0.11	0.11	0.9	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4814	0.00	0.01	21.93	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1816-01	16.81	16.87	308.55	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1223-01	0.74	0.74	4.14	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4280	0.00	0.02	68.54	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7227-05	0.10	0.11	32.52	2016	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	8.05	8.14	424.81	2016	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1614-01	3.73	3.79	394.96	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118B	28.54	28.54	40.3	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119A	0.00	0.00	3.2	2018	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0618-03	0.48	0.50	134.98	2018	ILI, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1004-01	4.67	4.69	87.07	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	294.34	294.34	14.54	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
7204-01	0.53	0.53	1.15	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
162A	1.53	1.53	13.18	2019	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	7.10	7.18	660.61	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
401	378.49	378.50	73.14	2016	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	3.25	3.25	18.51	2018	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	344.89	344.91	180.93	2018	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021B	11.05	11.07	100.93	2017	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	7.08	7.10	223.94	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
103	23.23	23.26	213.01	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1023-01	2.83	2.83	0.29	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7224-01	0.99	1.00	49.24	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	14.35	14.36	89.65	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
7221-16	0.14	0.14	0.33	2016	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	24.89	24.90	39.25	2016	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7224-01	0.46	0.49	127.94	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	60.46	60.64	938.52	2017	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
107	38.11	38.12	3.24	2017	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119B	10.16	10.16	3.89	2016	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-01	1.11	1.11	0.45	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1519-04	1.00	1.00	0.02	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1817-01	1.78	1.80	88.84	2019	ILI, SCCDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	26.52	26.58	331.53	2016	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
118B	10.00	10.00	0.32	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173	1.43	1.45	115.36	2017	ECDA, ICDA, Hydrotest		12/25/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5959	0.10	0.10	2.8	2019	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	502.64	502.64	18.34	2016	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	395.50	395.50	5.53	2016	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-03	1.28	1.28	10.25	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
173	6.91	6.92	18.51	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5916	0.00	0.02	75.89	2017	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400-3	297.45	297.49	191.08	2018	ECDA, ICDA, SCCDA, Hydrotest		12/21/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
173	3.15	3.16	31.49	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
DREG3762	0.00	0.00	10.9	2025	ECDA, ICDA, SCCDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-01	0.85	0.88	150.39	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1602-01	0.08	0.14	347.27	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	137.38	137.38	2.4	2016	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173-8	1.68	1.69	22.86	2020	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
187	41.54	41.54	7.81	2017	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X14138	0.00	0.03	175.67	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1614-13	0.75	0.75	4.42	2019	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
057A-MD2	0.00	0.00	1.5	2025	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1518-02	0.00	0.01	44.24	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5955	0.70	0.70	0.21	2016	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
197C-2	2.20	2.21	40.14	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6511	0.35	0.35	0.89	2020	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5800	0.99	0.99	0.87	2020	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1202-16	0.00	0.00	0.36	2017	ILI, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1641-01	0.43	0.44	31.53	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1310-01	1.29	1.29	0.49	2018	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
148	17.63	17.63	2.31	2016	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1302-01	1.77	1.77	0.35	2016	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1816-01	11.52	11.54	86.35	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
147	0.82	0.85	234.11	2016	ILI, SCCDA		12/23/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
303	7.77	8.08	1669.46	2022	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
119A	16.46	16.46	3.69	2016	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
057A-T1	0.12	0.12	0.04	2018	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1614-01	3.90	3.95	286.42	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118B	9.46	9.46	1.75	2020	ILI		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1613-06	1.37	1.42	246.81	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
303	24.69	24.71	94.86	2018	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0618-03	1.11	1.13	105.38	2020	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5969	0.22	0.22	0.08	2019	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
331B-2	0.70	0.70	12.68	2022	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.41	6.45	160	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
124A	20.01	20.15	755.53	2016	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	0.2	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	298.84	298.84	5.8	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7223-01	9.78	9.78	12.63	2020	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
162A	4.43	4.47	188.49	2019	ILI, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7226-01	5.09	5.09	13.97	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021G	12.67	12.67	9.32	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3426	8.86	8.89	68.7	2019	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1509-04	2.25	2.27	73.89	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
105N	6.90	6.91	5.4	2018	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
210B	18.47	18.47	13.05	2019	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST5754	0.10	0.13	154.02	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021G	14.16	14.17	45.96	2017	ILI, SCCDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	4.73	4.73	2.58	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4388	0.07	0.07	27.26	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST10030	0.47	0.47	2.16	2019	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	14.93	15.07	787.53	2025	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7224-12	0.09	0.10	25.47	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021A	12.35	12.35	2.65	2017	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210A	25.34	25.39	313.15	2017	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG4207	0.00	0.02	39.66	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
1816-01	12.05	12.18	687.15	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	13.08	13.20	1147	2020	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
303	25.76	25.82	363.15	2018	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119B	8.84	9.02	859.81	2025	ILI		12/30/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	83.73	83.82	547.52	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0611-02	0.00	0.01	13.55	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0407-01	2.65	2.73	459	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
300B	245.86	245.92	325	2017	ILI		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0611-07	0.49	0.49	1.3	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
352	13.14831	13.43037	7868	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
021H	1.65218	1.82018	913	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118D	83.36735	83.57640	1104	2025	ECDA, ICDA, SCCDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
142S	0.02000	0.16667	774	2018	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
142S	3.00000	3.20081	1051	2018	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1509-05	6.47168	6.48089	49	2019	ILI		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1509-05	6.48089	6.49061	51	2019	ILI		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210A	19.44358	19.45906	82	2018	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210A	19.45906	19.47751	97	2018	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210A	19.47751	19.52000	224	2018	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
210B	19.39780	19.41382	120	2019	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210B	19.41382	19.44529	166	2019	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210B	19.44529	19.45966	76	2019	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210B	19.46036	19.48000	104	2019	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210B	19.59000	19.59815	43	2019	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210B	19.59815	19.65281	289	2019	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210B	19.65281	19.66910	86	2019	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210C	19.34798	19.37406	138	2020	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210C	19.37406	19.44579	379	2020	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210C	19.44579	19.48789	222	2020	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7221-15	1.79000	2.23703	2379	2017	ECDA, ICDA, SCCDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3423	0.00000	0.00038	2	2022	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3423	0.00038	0.00265	12	2022	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG15576	0.00114	0.07367	383	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG15576	0.07367	0.07424	3	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG15576	0.07424	0.07500	4	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB16522	0.00000	0.00057	3	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB16522	0.00057	0.00322	11	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB16522	0.00322	0.00587	20	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	66.13	66.15	101.08	2016	ILI, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
108	6.17	6.24	430.3	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

PACIFIC GAS AND ELECTRIC COMPANY
APPENDIX J
2015 TRANSMISSION INTEGRITY MANAGEMENT –
ASSESSMENT PLAN – STANDARD PACIFIC GAS LINE, INC.

Standard Pacific Gas Line, Assessment Plan 2015

Data Key

Name	Explanation
HCA	HCA designation.
ROUTE	Line number of pipeline.
Begin Mile Point	Beginning Mile Point for the first segment of HCA.
End Mile Point	End Mile Point for the last segment of HCA.
Footage	This field denotes the cumulative footage of the HCA
Maximum Risk	The maximum risk calculated for all contiguous HCA segments within a HCA.
HCA Identification Date	This date is determined by the earliest born date for all contiguous HCA segments within a HCA.
HCA Previous Assessment Date	Data that the earliest assessment completion date within of all contiguous segments within a HCA or the inlet and outlet of a station.
HCA Assessment Due	The date is determined by the earliest assessment due date of all contiguous segments within a HCA or the inlet and outlet of a station per RMP-06.
HCA Assessment Plan Year	The planned year established to perform the integrity assessment(s). This is based on the external corrosion threat due date.
Planned Assessment Method(s)	This field identifies the planned assessment method(s) selected to address the threats identified on the HCA
EC Threat	External Corrosion Threat. Determined per Risk Management Procedure RMP-16 Section 7.1
IC Threat	Internal Corrosion Threat. Determined per Risk Management Procedure, RMP-16 Section 7.2
SCC Threat	Stress Corrosion Cracking Threat. Determined by Risk Management Procedure, RMP-16 Sect. 7.3
Manuf. (Seam) Threat	Seam related Manufacturing Threats. Determined per Risk Management Proc., RMP-16 Sect. 7.4
Manuf. (Body of Pipe) Threat	Manufacturing Threat from body of pipe threats. (Non-Seam Related). Determined per Risk Management Procedure, RMP-16 Section 7.4
Const. Threat	Construction Threat. Determined by Risk Management Procedure, RMP-16, Sec. 7.5
TPD Threat	Third Party Threat. Determined by Risk Management Procedure, RMP-16 Section 7.7
WROF Threat	Weather and Outside Forces Threat. Determined by Risk Management Proc., RMP-16 Sect. 7.9
EQUIP Threat	Equipment Threat. Determined by Risk Management Procedure, RMP-16 Section 7.6
IO Threat	Incorrect Operation Threat. Determined by Risk Management Procedure, RMP-16 Section 7.8

**Assessment Plan
Pipeline**

HCA	Route	Begin MP	End MP	Footage	Maximum Risk	HCA Identification Date	HCA Previous Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Planned Assessment Method(s)	EC Threat	IC Threat	SCC Threat	Mfg. Seam Threat	Mfg. Body of Pipe Threat	Const. Threat	TPD Threat	WROF Threat	EQ Threat	IO Threat
1425	BD9499	181.42	181.43	62	41,560	2/18/2011	10/10/2012	10/6/2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1426	BD9500	181.42	181.42	5	44,055	2/18/2011	10/10/2012	10/6/2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	High
1623	DREG5645	0.04	0.29	1232	45,072	12/17/2004	10/10/2012	10/6/2019	2018	ECDA, ICDA	Yes	Yes	No	Medium	Yes	Unstable	Yes	Yes	Medium	High
1689	RYER	0.19	0.35	900	25,010	12/17/2004	8/31/2010	8/31/2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1690	SP3	193.02	198.49	32218	64,431	12/17/2004	2/3/2014	2/3/2021	2021	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1693	SP3	191.32	192.75	7454	48,980	12/17/2004	2/3/2014	2/3/2021	2021	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1694	SP3	181.02	184.47	19684	64,431	12/17/2004	2/3/2014	2/3/2021	2019	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1695	SP3	177.39	179.69	12581	64,431	12/17/2004	2/3/2014	2/3/2021	2019	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1696	SP3	189.99	190.38	2227	33,459	12/17/2004	2/3/2014	2/3/2021	2021	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1697	SP3	175.80	176.13	2243	41,180	12/17/2004	2/3/2014	2/3/2021	2021	ILI	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	Low
1698	SP3	167.32	175.62	44179	64,431	12/17/2004	2/3/2014	12/31/2018	2018	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1699	SP3-1	0.00	0.00	10	49,358	12/17/2004	10/10/2012	10/6/2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1700	SP4Z	8.45	8.76	1909	39,643	12/17/2004	10/10/2012	10/6/2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1701	SP5	2.02	5.27	14010	49,216	12/17/2004	8/31/2010	8/31/2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
1702	SP5	0.86	1.74	4605	41,264	12/17/2004	8/31/2010	8/31/2017	2017	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
1703	SP5	0.20	0.69	2615	41,264	9/15/2009		9/15/2019	2017	ILI	Yes	Yes	No	Medium	Yes	Stable	Yes	Yes	Medium	Low
1790	STUB8203	0.00	0.00	32	40,628	12/17/2004	10/10/2012	10/6/2019	2018	ECDA, ICDA, Hydrotest	Yes	Yes	No	High	No	No	Yes	Yes	Medium	Low
1812	STUB8889	0.00	0.01	41	35,167	12/12/2008	12/10/2013	10/7/2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1813	STUB8891	0.00	0.00	3	45,852	12/17/2004	12/10/2013	10/7/2020	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1814	STUB8893	0.00	0.01	46	34,676	12/23/2008	2/3/2014	2/3/2021	2019	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
1817	STUB8915	0.00	0.01	36	43,111	12/11/2008	10/10/2012	10/6/2019	2018	ECDA, ICDA	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
1878	X6587	0.00	0.00	3	48,149	12/17/2004	10/10/2012	10/6/2019	2016	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
1903	SP3	198.49	198.68	1186	64,431	12/17/2004	12/10/2013	10/6/2019	2018	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
1905	SP3	167.28	167.32	212	64,431	12/17/2004	12/10/2013	10/7/2018	2017	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
2407	SP3	176.68	176.98	1541	31,466	12/31/2014		12/31/2024	2021	ILI	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
2467	SP5	3.87	3.89	108	46,923	12/17/2004	8/31/2010	8/31/2017	2017	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
2468	SP5	4.60	5.78	6022	49,216	12/17/2004	12/10/2013	8/31/2017	2017	ILI, SCCDA, Hydrotest	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	Low
2551	STUB8917	0.00	0.00	0	39,766	12/31/2015		12/31/2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2628	BD16444	0.00	0.00	1	38,717	12/29/2015		12/29/2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Low	High
2635	BD749	0.00	0.00	1	38,474	12/29/2015		12/29/2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	Low
2642	BD9513	183.03	183.03	0	37,662	12/24/2015		12/24/2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High
2831	X6586	0.00	0.00	5	44,157	12/31/2015		12/31/2025	2025	ECDA, ICDA	Yes	Yes	No	Low	No	No	Yes	Yes	Medium	High

**Assessment Plan
Stations**

Station Name	Date HCA Identified	HCA Last Assessment Date	HCA Assessment Due	HCA Assessment Plan Year	Risk	Planned Assessment Method	EC Threat	IC Threat	SCC Threat	Manufacturing (Seam) Threat	Manufacturing (Body of Pipe) Threat	Construction Threat	TPD Threat	WROF Threat	Equip Threat	IO Threat
Antioch Town_PG&E(191, SP3) Antioch Town_StanPac(191, SP3)	12/31/2008	4/21/2010	4/21/2017	2017	48,820	ECDA, ICDA, SCCDA	Yes	Yes	No	High	Yes	Stable	Yes	Yes	Medium	High
Concord(SP3)	12/31/2010	8/7/2012	6/5/2019	2018	64,431	ECDA, ICDA, SCCDA	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
Delta Fair Jct	12/31/2008	12/10/2013	10/7/2020	2019	64,431	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High
Pinole(DREG, SP3)	12/31/2010	8/7/2012	6/5/2019	2018	44,127	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	No	Low	No	Stable	Yes	Yes	Medium	High
San Pablo(SP3)	12/31/2008	12/10/2013	10/7/2020	2019	64,431	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Stable	Yes	Yes	Medium	High
SP3 & L191	12/31/2008	1/16/2010	1/14/2017	2017	64,431	ECDA, ICDA, SCCDA, Hydrotest	Yes	Yes	Yes	High	Yes	Unstable	Yes	Yes	Medium	High

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
STUB13632	0.00	0.00	0.5	2025	ECDA, Hydrotest		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8917	0.00	0.00	0.25	2025	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7838	0.00	0.00	0.33	2016	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8717	0.00	0.00	0.2	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7554	2.10	2.10	0.5	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8148	0.00	0.00	0.54	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DRIP8840	0.00	0.00	1.2	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7099	0.00	0.00	0.3	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10272	0.00	0.00	0.37	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8893	0.01	0.01	0.7	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11140	0.00	0.00	4.13	2016	ILI		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP7996	0.01	0.01	0.9	2019	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3254	0.00	0.00	1.42	2016	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0112-06	0.00	0.00	0.42	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB11140	0.01	0.01	0.5	2016	ILI		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST7729	0.00	0.02	91.28	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DFDS6819	0.00	0.00	4.05	2025	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X11160	0.00	0.00	2.2	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11135	0.01	0.01	0.7	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF8450	0.00	0.00	1.08	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG10821	0.05	0.05	1.96	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11125	0.02	0.02	0.88	2021	ILI		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS3632	0.00	0.00	4.51	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6486	0.00	0.00	2.72	2017	ILI		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6244	0.01	0.01	1.3	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6113	0.00	0.00	3.7	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB13547	0.00	0.00	0.5	2016	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD632	0.00	0.00	0.4	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5835	0.23	0.23	7.98	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-10	0.00	0.00	1.41	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0608-01	5.61	5.61	25.34	2019	ILI		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
SP3	176.89	176.98	421.27	2021	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4888	0.00	0.00	0.02	2016	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0817-01	0.19	0.25	304.8	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5646	0.04	0.05	28.79	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4888	0.02	0.02	1.39	2016	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0813-01	1.19	1.19	4.03	2017	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	186.44	186.44	3.38	2020	ECDA, ICDA, SCCDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
123	11.61	11.78	919.89	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6114	0.00	0.00	1.34	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0817-01	0.44	0.47	97.64	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	450.31	450.33	67.72	2016	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	127.75	127.76	45.41	2016	ECDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG4796	0.00	0.01	131.3	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
123	11.78	11.82	196.81	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS10651	0.00	0.00	0.21	2025	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
138	43.08	43.08	0.16	2022	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	260.68	260.71	318.35	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
301G	0.14	0.14	1.22	2016	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
123	3.75	3.75	3.65	2016	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0621-01	0.00	0.07	309.1	2025	ECDA, ICDA, Hydrotest		12/28/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
057A-MD3	0.29	0.30	42.89	2017	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5835	0.02	0.05	152.47	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0608-01	2.19	2.27	446.39	2019	ILI		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5312	0.00	0.02	31.3	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG7562	0.06	0.13	367.17	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
8807-01	0.00	0.01	23.47	2025	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5958	0.20	0.23	125.67	2016	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
181B	7.05	7.06	93.3	2021	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0404-11	0.04	0.04	0.04	2017	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST5958	0.00	0.19	1017.05	2016	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	6.95	6.95	2.17	2018	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-50	0.00	0.00	0.09	2016	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5748	0.31	0.34	150.89	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	308.46	308.46	30.45	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
105N-2	0.00	0.00	0.26	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
057B	16.68	16.68	0.18	2020	ILI		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB13871	0.00	0.01	0.9	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
057A-MC	0.42	0.42	3.63	2018	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
DREG5480	0.75	0.87	738.12	2019	ILI, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
300A	276.65	276.81	877.74	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5888	0.00	0.00	6.6	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
131	16.68	16.70	94.56	2025	ILI		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
142N-3	0.38	0.42	169.71	2024	ECDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
002	71.85	71.86	2.56	2022	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4583	0.04	0.04	0.4	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5419	0.24	0.26	139.09	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST6976	0.02	0.02	2.37	2019	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5419	1.00	1.00	0.69	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
124B	22.76	22.76	28.63	2019	ILI, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5857	0.13	0.15	124.53	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0604-01	2.69	2.69	36.4	2019	ILI		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFD53654	0.00	0.00	0.5	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1202-01	0.95	1.01	349.19	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
300B	154.11	154.11	2.41	2016	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5783	0.41	0.45	224.43	2022	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	6.69	6.69	1.31	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG4921	0.00	0.00	0.01	2025	ECDA, ICDA, Hydrotest		12/22/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0203-01	0.81	0.82	42.95	2022	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4921	0.04	0.07	175.61	2025	ECDA, ICDA, Hydrotest		12/22/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5958	0.67	0.67	2.99	2016	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0607-01	3.54	3.55	30.14	2018	ILI, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
191-1	25.99	26.03	232.67	2019	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DF3341	0.00	0.00	0.15	2020	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
SP3	192.73	192.75	130.1	2021	ILI		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0141-01	0.31	0.35	354.91	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
DF3341	0.00	0.00	1.26	2020	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
SP3	177.39	177.39	0.11	2019	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3341	0.00	0.00	0.01	2020	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5646	0.00	0.01	34.93	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14113	0.00	0.00	0.33	2025	ECDA, ICDA, Hydrotest		12/28/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0813-01	0.41	0.42	15.01	2016	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
123	6.45	6.50	304.86	2016	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4197	0.01	0.02	102.2	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
300A	127.92	127.92	14.32	2016	ECDA, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
138	38.36	38.36	38.28	2017	ILI		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD15007	0.00	0.00	1.18	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1603-03	0.20	0.25	223.66	2017	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3740	0.00	0.00	0.32	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0639-02	0.11	0.11	2.49	2016	ECDA		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0804-03	0.00	0.00	0.48	2025	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
X6475	0.03	0.03	0.02	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST8795	0.84	0.84	3.2	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5805	0.03	0.07	198.43	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0617-10	4.51	4.52	73.44	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0608-01	2.98	2.98	38.77	2019	ILI		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
191A	3.46	3.46	1.35	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0617-08	1.06	1.07	25.04	2016	ILI		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5956	0.00	0.03	113	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
181B	9.88	9.92	224.83	2019	ECDA, ICDA, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
101	3.58	3.63	205.68	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0609-02	0.65	0.65	0.07	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
181B	10.85	10.85	2.49	2019	ECDA, ICDA, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
401	185.71	185.71	16.76	2020	ECDA, ICDA, SCCDA		12/9/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
123	3.48	3.49	21.41	2016	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DFD53651	0.00	0.00	1.2	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
301C	17.21	17.27	338.14	2025	ECDA, ICDA, Hydrotest		12/26/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
300A	237.44	237.44	7.02	2016	ECDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0820-01	0.41	0.45	169.14	2025	ECDA, ICDA		12/24/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1606-01	0.13	0.13	1.8	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4868	0.18	0.24	319.61	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-20	0.00	0.01	53.65	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1519-01	0.78	0.78	8.77	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	273.88	273.88	3.32	2019	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFD513998	0.00	0.00	19.81	2025	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5480	0.87	0.87	13.68	2019	ILI, Hydrotest		12/31/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
GCUST5888	0.00	0.03	145	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
131	8.58	8.59	3.08	2017	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
1348	3.14	3.34	1106.78	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5419	0.58	0.61	135.34	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5300	0.01	0.01	20	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5640	0.00	0.00	0.8	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	3.19	3.24	92.11	2018	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST5958	0.19	0.20	66.53	2016	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
3017-01	6.61	6.68	343.26	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST5748	1.91	1.94	193.57	2022	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0402-01	2.36	2.36	0.89	2016	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	6.68	6.69	42.48	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
DREG4904	0.01	0.01	1.6	2019	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
105N-2	1.29	1.29	1.9	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	0.94	0.95	12.96	2016	ECDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG5480	0.87	0.90	175.6	2019	ILI, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
300A	276.33	276.57	1184.13	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS13846	0.05	0.05	0.01	2021	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
131	16.58	16.68	525.63	2025	ILI		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
142N-3	0.07	0.08	42.19	2021	ECDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
002	72.25	72.25	27.21	2022	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1305-45	1.83	1.83	1.62	2016	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
200A-3	1.07	1.13	328.3	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1188	14.10	14.11	28.44	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1817-01	1.87	1.87	0.63	2019	ILI, SCCDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
126B	4.70	4.74	208.42	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1614-01	3.60	3.73	676.63	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1188	12.99	13.00	30.86	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1617-01	0.58	0.61	183.35	2020	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0807-01	0.05	0.06	1.25	2018	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119A	1.61	1.66	287.74	2018	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0618-03	0.34	0.35	70.45	2018	ILI, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	31.22	31.23	43.91	2016	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1613-05	1.24	1.25	64.07	2017	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG4904	0.00	0.00	1.54	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG4089	0.00	0.05	229.14	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
181B	6.00	6.04	193.04	2018	ECDA, ICDA, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
101	32.78	32.78	5.69	2018	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST8202	0.02	0.02	0.18	2020	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	5.01	5.05	194.73	2017	ECDA, ICDA, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1816-50	0.00	0.00	0.53	2016	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST5748	0.08	0.10	155.73	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0618-03	1.93	1.93	0.39	2018	ILI		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0407-01	2.58	2.65	350.05	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0805-01	1.04	1.09	275.73	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	29.34	29.34	23.57	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	143.83	143.84	66.39	2021	ILI, SCCDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
105B-2	0.65	0.65	6.64	2017	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1188	3.58	3.58	25.85	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
057A-M15	0.40	0.40	0.36	2017	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1303-02	0.00	0.00	0.57	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0607-01	5.41	5.42	30.53	2018	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS13923	0.00	0.00	0.27	2025	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
191-1	34.84	34.84	10.08	2019	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
SP3	198.68	198.68	5.59	2018	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD10134	0.00	0.00	0.57	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5845	0.31	0.33	141.61	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0817-01	0.96	1.28	1337.72	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5645	0.04	0.08	228.89	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5090	0.03	0.03	6.67	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
300B	446.07	446.09	69.8	2016	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5845	0.39	0.39	0.79	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	6.38	6.39	18.89	2018	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
2405-01	0.62	0.62	0.35	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X8828	0.01	0.01	1.19	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1603-01	2.14	2.14	0.62	2018	ILI		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4436	0.00	0.06	184.82	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
191-1	19.01	19.02	36.12	2017	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0607-01	5.24	5.24	23.6	2018	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4436	0.08	0.08	5.6	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
SP3	191.32	191.39	354.87	2021	ILI		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
0141-01	0.35	0.42	470.54	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	7.03	7.03	8.34	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
401	144.00	144.01	60.64	2021	ILI, SCCDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7226-01	5.56	5.56	1.95	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3825	0.01	0.01	0.9	2019	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
105N	13.49	13.50	202.27	2020	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0604-01	3.95	3.95	12.54	2019	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST9773	0.00	0.00	0.37	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD68	0.00	0.00	20.1	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD545	0.00	0.03	124.04	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0638-02	1.80	1.80	0.95	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0604-01	5.19	5.19	1.29	2019	ILI, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	276.57	276.65	406.46	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
1611-03	0.00	0.00	12.26	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173	3.13	3.15	122.97	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	490.41	490.43	95.82	2020	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1611-03	2.42	2.43	32.05	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
173	5.30	5.30	9.11	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5916	0.10	0.10	0.99	2017	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-01	0.56	0.60	208.58	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5877	0.20	0.22	125.59	2019	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021G	13.73	13.79	305.41	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	0.07	0.08	47.58	2018	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3426	9.59	9.59	8.7	2019	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
105N	13.31	13.31	3.02	2020	ILI		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
210B	13.77	13.79	82.68	2019	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
021G	15.86	15.86	21.32	2017	ILI, SCCDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	4.69	4.73	230.92	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
400-6	0.00	0.00	0.08	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
186	24.27	24.28	66.31	2017	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0608-01	0.00	0.15	863.43	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4161	0.07	0.18	612.25	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
2408-11	0.17	0.36	1026.25	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0608-01	5.29	5.29	0.28	2019	ILI		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG7562	0.00	0.06	303.83	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0117-01	0.00	0.00	1.9	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X6511	0.00	0.00	0.26	2020	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
2403-12	2.88	2.88	0.49	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-01	0.95	0.99	217.65	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
189	1.72	1.72	0.89	2019	ILI, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1509-05	6.51	6.52	58.75	2019	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1202-16	1.67	1.69	62.7	2017	ILI, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	1.82	1.82	18.42	2017	ILI, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1209-02	0.53	0.54	40.94	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	17.68	17.70	59.37	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7227-05	0.98	1.01	116.55	2016	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST1423	0.34	0.34	11.72	2020	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	0.00	0.00	0.6	2017	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7216-03	11.48	11.62	706.07	2021	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0123-01	0.07	0.07	0.1	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	3.82	3.82	71.09	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0611-08	0.06	0.06	1.45	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4198	0.04	0.04	3.24	2022	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	127.42	127.42	11.48	2016	ECDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST5845	0.00	0.08	408.51	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
057A-MC795	0.16	0.16	25.25	2020	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
123	11.06	11.08	108.67	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF8158	0.00	0.03	139.28	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-03	1.69	1.69	0.02	2016	ILI		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
138	45.14	45.14	4.34	2016	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	259.58	259.59	32.1	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
123	6.89	6.89	29.58	2016	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST7757	0.12	0.12	0.99	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1202-17	2.23	2.23	23.71	2017	ILI		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
301F	3.28	3.29	23.03	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5477	0.13	0.13	8.42	2019	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1302-01	1.39	1.41	87.84	2016	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	17.58	17.68	580.29	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
147	3.57	3.57	3.3	2016	ILI, SCCDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
0833-01	6.50	6.50	0.88	2016	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST1423	0.34	0.35	47.96	2020	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
1816-01	17.52	17.58	479.65	2017	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
7221-16	0.39	0.70	1638.38	2016	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	26.46	26.52	319.36	2016	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1523-01	2.58	2.58	0.54	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	60.64	60.75	593.74	2017	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
375	4.84	4.84	10.79	2017	ECDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	59.27	59.39	632.17	2017	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173-8	1.55	1.55	1.86	2020	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
187	52.95	52.96	23.83	2019	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3781	0.02	0.02	0.6	2017	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS3626	0.00	0.00	0.6	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS8559	0.00	0.00	0.7	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6164	0.00	0.00	1.6	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6151	0.00	0.00	1	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6032	0.00	0.00	0.2	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3449	0.00	0.00	1.67	2021	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB13549	0.00	0.00	0.3	2016	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9935	0.41	0.41	0.3	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11119	0.00	0.00	0.84	2025	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD361	0.00	0.00	0.3	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD13541	0.02	0.02	0.5	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10791	0.00	0.00	0.5	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD11254	0.00	0.00	0.3	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173-15	0.00	0.00	0.9	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6111	12.81	12.81	9.3	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4176	0.01	0.01	0.6	2016	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9175	0.00	0.00	0.3	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG9910	0.00	0.00	0.12	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS10554	0.00	0.00	21.2	2025	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11487	0.00	0.00	0.67	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1880-08	0.00	0.02	205.57	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11366	0.00	0.01	57.4	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD297	0.00	0.00	1.6	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3223	0.00	0.00	0.62	2018	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X6333	0.02	0.02	0.7	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3498	0.00	0.00	12.2	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5836	0.00	0.09	381.37	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6337	0.00	0.01	2.4	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9190	0.00	0.01	54.93	2025	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8957	0.00	0.00	0.22	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8383	0.00	0.00	0.58	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST2254	0.00	0.00	0.45	2025	ECDA, ICDA, Hydrotest		12/31/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB7555	0.00	0.00	0.3	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11123	0.00	0.00	3.08	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF9014	0.00	0.00	0.2	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11123	0.01	0.01	0.75	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8889	0.01	0.01	0.4	2019	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
123	3.80	3.87	357.25	2016	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF11091	0.00	0.00	6.6	2021	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0126-01	1.84	1.84	6.79	2016	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
123	3.75	3.80	272.33	2016	ILI, Hydrotest		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
DCUST2584	0.26	0.71	2381.44	2025	ECDA, ICDA		12/21/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
300A	242.76	242.96	871.89	2016	ECDA, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0820-01	0.47	0.52	280.25	2025	ECDA, ICDA		12/24/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
057C	0.00	0.00	8.7	2020	ILI		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
301F	7.12	7.12	2.65	2017	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6381	0.12	0.12	3.9	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0804-01	0.00	0.00	0.33	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
301C	14.61	14.61	3.12	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0820-01	0.45	0.47	88.17	2025	ECDA, ICDA		12/24/2015	New HCA	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
GCUST8795	0.69	0.76	327.27	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST7836	0.00	0.03	155.96	2025	ECDA, ICDA, Hydrotest		12/22/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X6335	0.00	0.00	1.2	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD11143	0.00	0.00	1.74	2017	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8203	0.00	0.00	0.05	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD9500	181.42	181.42	0.33	2018	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10825	0.01	0.01	0.3	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
DREG6900	0.00	0.00	0.1	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DF7537	0.00	0.00	1.6	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5574	0.01	0.01	1.8	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5418	0.02	0.02	2.5	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST8541	0.00	0.00	0.2	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9146	0.00	0.00	0.4	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5396	0.00	0.00	0.05	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG3795	0.00	0.00	1.4	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB8269	0.00	0.00	0.14	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6218	0.00	0.00	0.5	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF9198	0.00	0.00	0.94	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6188	0.00	0.00	1.08	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10963	0.01	0.01	0.92	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF8849	0.00	0.00	0.73	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6082	0.00	0.00	0.2	2019	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD7046	0.02	0.02	1.5	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10768	0.01	0.01	1.2	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11117	0.00	0.00	0.03	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP5655	0.00	0.00	3	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST2586	0.01	0.01	2	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF13782	0.02	0.02	0.01	2021	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11116	0.02	0.02	0.7	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11110	0.00	0.00	0.3	2017	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7540	0.00	0.00	0.4	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7078	3.57	3.57	0.3	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3222	0.00	0.00	0.3	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6186	0.00	0.00	0.3	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6380	0.00	0.00	0.37	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB6110	12.79	12.79	0.5	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3441	0.00	0.00	8.72	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD388	0.00	0.00	0.16	2019	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB11358	0.01	0.01	1.31	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP8710	0.02	0.02	0.4	2017	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4720	0.01	0.03	126.41	2018	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11344	0.01	0.01	0.58	2016	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD13597	0.00	0.00	2.8	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X9037	0.00	0.01	30	2025	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF7569	0.00	0.00	0.01	2016	ECDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8706	0.01	0.01	0.8	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3475	0.00	0.00	0.01	2017	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6538	0.00	0.00	0.01	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6485	3.86	3.86	4.6	2016	ILI		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD83	0.00	0.00	0.28	2020	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST7651	0.00	0.00	0.06	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD80	22.81	22.81	0.01	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6526	0.26	0.26	2.5	2016	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1519-01	2.54	2.54	12.09	2017	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
300A	278.47	278.51	203.38	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS14008	0.00	0.00	0.28	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
153-6	0.06	0.06	2.89	2018	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1501-01	1.03	1.03	1.56	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5480	0.69	0.75	304.05	2019	ILI, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF8784	0.01	0.01	3.4	2016	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD9853	0.00	0.00	0.75	2025	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0617-08	3.29	3.29	2.4	2016	ILI		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
138E	0.29	0.33	190.86	2021	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD616	0.02	0.02	1.5	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0617-10	4.20	4.20	0.95	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0608-01	3.19	3.19	1.93	2019	ILI		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG7562	0.22	0.22	0.35	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0407-04	0.00	0.00	1.94	2018	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	83.91	83.91	34.12	2022	ILI		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
316-21	1.08	1.08	5.93	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
181B	5.63	5.79	804.24	2018	ECDA, ICDA, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
101	33.51	33.51	18.93	2018	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0602-01	0.07	0.10	189.16	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD22169	0.00	0.00	0.5	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD10065	0.02	0.02	0.91	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD117	0.00	0.00	2	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
STUB8696	0.00	0.00	2.07	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD11253	0.00	0.00	0.3	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
162B	1.67	1.67	0.3	2020	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4224	0.00	0.00	1	2021	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4086	0.01	0.01	0.4	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3839	0.00	0.00	0.37	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4345	0.02	0.02	2	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3378	0.00	0.00	0.01	2019	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10273	0.00	0.00	0.33	2018	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP8713	0.00	0.00	1.2	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB10053	0.00	0.00	3.2	2025	ECDA, ICDA, Hydrotest		12/24/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10837	20.72	20.72	#N/A	#N/A		3.4	12/31/2015	HCA Removal	HCA Removed due to ID Site change	Removed from Integrity Management Assessment Plan Schedule
DF3337	0.00	0.00	2.16	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5638	0.00	0.00	1.7	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5479	0.00	0.00	7.56	2025	ECDA, Hydrotest		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG5157	0.01	0.01	2.48	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3262	0.00	0.00	4.5	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3218	0.00	0.00	0.14	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST10553	0.00	0.00	5	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X9924	0.00	0.00	0.29	2025	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8743	0.00	0.00	0.08	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB9961	0.00	0.00	0.19	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD74	12.06	12.06	1.1	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9161	0.00	0.01	60.52	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB13555	0.00	0.00	0.87	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8955	0.01	0.01	0.8	2016	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8102	12.05	12.05	4.5	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3372	0.00	0.00	3	2025	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST8387	12.06	12.06	0.01	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3303	0.00	0.00	1	2018	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4900	0.00	0.00	0.21	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DF3233	0.01	0.02	13	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB11077	0.02	0.02	8	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS8807	0.00	0.00	0.28	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD266	57.45	57.45	1.2	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10953	0.00	0.00	1	2025	ECDA, ICDA, Hydrotest		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF8819	0.00	0.00	0.01	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
SP3-1	0.00	0.00	0.02	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5642	0.00	0.00	0.03	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5820	0.02	0.02	2.4	2018	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD79	0.00	0.00	3	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP8840	0.00	0.00	1.12	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10054	0.00	0.00	1.2	2025	ECDA, ICDA, Hydrotest		12/24/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
101	0.35	0.36	46.04	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
138E	0.45	0.49	171.94	2021	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
181B	6.78	6.80	90.99	2021	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
138E	1.11	1.14	175.81	2021	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	0.50	0.51	60.74	2021	ECDA, ICDA, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST5748	1.72	1.72	5.89	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	321.56	321.57	74.63	2016	ILI		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
138E	0.04	0.09	256.75	2021	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	2.67	2.68	17.3	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB8464	0.00	0.00	15.63	2025	ECDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
181B	4.34	4.34	1.68	2019	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6408	0.00	0.00	15	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-50	0.00	0.00	1.11	2016	ECDA, ICDA, Hydrotest		12/21/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST5748	0.53	0.56	186.2	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3017-01	4.69	4.70	77.6	2018	ECDA, ICDA, SCCDA		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1611-04	0.69	0.69	0.01	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
2405-01	0.09	0.13	225.94	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD8746	0.00	0.00	1.59	2018	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1603-01	2.15	2.16	48.7	2018	ILI		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8211	0.00	0.00	0.9	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD105	0.00	0.00	1.67	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3781	0.00	0.00	0.01	2017	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7534	0.00	0.00	0.01	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD16444	0.00	0.00	1.4	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS3649	0.00	0.00	0.5	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6203	0.00	0.00	1.5	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
STUB6174	0.00	0.00	0.26	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD115	0.00	0.00	3	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF8152	0.00	0.00	11.8	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS7095	0.00	0.00	0.01	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6117	0.00	0.00	0.01	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7841	0.00	0.00	0.13	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF7718	0.00	0.01	4.92	2025	ECDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD749	0.00	0.00	3.75	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD267	0.01	0.01	0.35	2018	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD361	0.01	0.01	2.3	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10064	0.02	0.02	0.5	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD10823	0.00	0.00	1.6	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6137	0.00	0.00	0.16	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD103	0.01	0.01	0.24	2021	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD11251	0.00	0.00	2.49	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119A-2	0.00	0.00	2.5	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10034	0.12	0.12	0.02	2025	ECDA, ICDA		12/24/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD11144	0.00	0.00	0.1	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X10781	0.00	0.01	3.6	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3870	0.01	0.01	1.1	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3425	0.00	0.00	0.24	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11194	0.00	0.00	5	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6157	0.01	0.01	0.33	2018	ECDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3779	0.01	0.01	0.4	2018	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST1194	0.00	0.00	0.12	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5901	0.00	0.00	0.5	2025	ECDA, ICDA, Hydrotest		12/24/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11332	0.01	0.01	1.5	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3357	0.00	0.00	7.6	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5900	0.99	0.99	1.3	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4845	0.01	0.01	1.5	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS7722	0.00	0.01	41.93	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DF16573	0.01	0.02	25.78	2023	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6466	0.04	0.04	2.3	2020	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD83	0.00	0.00	0.5	2020	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5836	0.26	0.37	769.48	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5819	0.00	0.00	0.51	2018	ECDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9947	0.00	0.00	0.75	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11221	0.00	0.00	0.01	2017	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6458	0.02	0.02	2.75	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3524	0.01	0.01	0.01	2018	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10104	0.00	0.00	0.4	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3370	0.00	0.00	0.8	2025	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11295	1.42	1.42	0.81	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DF3289	0.00	0.00	0.1	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3834	0.03	0.03	0.2	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF9014	0.00	0.00	0.01	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10633	0.00	0.00	2	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10206	0.00	0.00	3.3	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DF3261	0.00	0.00	0.33	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14112	0.00	0.00	0.44	2025	ECDA, ICDA, Hydrotest		12/28/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
057A-MT	0.58	0.58	0.01	2017	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5480	0.12	0.15	182.7	2019	ILI		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	274.19	274.19	0.3	2019	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1401-01	0.27	0.27	6.45	2019	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4873	0.00	0.01	57.59	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	113.60	113.62	115.24	2016	ILI, SCCDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG3875	0.06	0.06	0.9	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5419	0.13	0.23	517.05	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1220-01	0.87	0.87	2.26	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
316-2	1.36	1.36	2.7	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5300	0.01	0.04	153	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST11066	0.00	0.00	0.19	2025	ECDA, ICDA, Hydrotest		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11136	0.02	0.02	0.2	2021	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5814	0.00	0.00	0.1	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10070	5.92	5.92	0.2	2025	ECDA, ICDA, Hydrotest		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10015	0.00	0.00	0.3	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD9499	181.43	181.43	0.38	2018	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP7983	0.00	0.00	0.08	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5418	0.00	0.00	1.5	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
2412-01	0.00	0.00	0.13	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8704	0.00	0.00	0.3	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3773	0.00	0.01	50.53	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6295	0.00	0.00	0.29	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD15185	0.00	0.00	1.3	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6190	0.00	0.00	0.2	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4867	0.00	0.00	0.17	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3225	0.00	0.00	4.6	2025	ECDA, ICDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF11087	0.00	0.00	3.1	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X6338	16.66	16.66	2.7	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD8547	16.67	16.67	0.3	2016	ECDA, ICDA, Hydrotest		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD13550	0.00	0.00	0.45	2025	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB13739	0.00	0.00	2.5	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5465	0.01	0.01	0.2	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7977	0.01	0.01	0.5	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3215	0.00	0.00	8.3	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB7894	0.00	0.00	0.7	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB7077	3.56	3.56	0.18	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD81	0.01	0.01	0.49	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3490	0.00	0.00	1.5	2017	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11295	1.42	1.42	0.3	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DFDS3562	0.00	0.00	3.8	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD78	0.00	0.00	0.32	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG10821	0.00	0.00	0.13	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS3632	0.00	0.00	1.3	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF11285	0.00	0.00	6.9	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD83	0.00	0.00	0.07	2020	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD80	22.81	22.81	3.68	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD74	12.07	12.07	0.6	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9189	0.00	0.02	92.68	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-01	1.10	1.11	2.87	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1217-01	3.00	3.00	1.85	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3012-01	0.17	0.17	0.43	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
3008	154.46	154.55	523.64	2016	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
153-7	0.35	0.37	121.44	2021	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0604-01	4.38	4.38	6.97	2019	ILU, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD71	0.00	0.00	4.95	2022	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118F	0.19	0.19	20.51	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD602	0.02	0.02	0.01	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD68	0.00	0.03	157.8	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB6291	0.00	0.00	4.99	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5917	0.00	0.00	0.81	2017	ECDA, ICDA, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A-5	0.00	0.00	0.5	2021	ILU		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD103	0.00	0.01	5.5	2021	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD11145	0.00	0.00	0.9	2017	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-10	0.01	0.01	1.2	2020	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3525	0.00	0.00	22	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6073	0.00	0.00	0.19	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS7095	0.00	0.00	0.58	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11250	0.00	0.00	0.03	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X8309	0.00	0.00	0.44	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11164	0.00	0.00	0.3	2022	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9041	0.00	0.00	0.1	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB10876	0.00	0.01	69.81	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5792	0.00	0.00	0.46	2016	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10067	0.00	0.00	0.3	2016	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3373	0.00	0.00	0.12	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5840	0.02	0.02	3.2	2019	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4175	0.02	0.02	0.99	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3827	0.01	0.01	0.5	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3228	0.00	0.00	0.02	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST10739	0.02	0.02	3.71	2020	ECDA		12/22/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD9312	0.00	0.00	0.17	2025	ECDA, ICDA		12/21/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB8904	0.00	0.00	1	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3515	0.00	0.00	4	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3795	0.01	0.01	0.7	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST14396	0.01	0.01	0.5	2020	ECDA, ICDA, SCCDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4720	0.00	0.00	2.39	2018	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11153	0.01	0.01	0.9	2021	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
BD14513	0.00	0.00	3.6	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST8387	12.14	12.14	0.58	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP5656	0.00	0.00	0.45	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3233	0.00	0.01	2.4	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X7082	0.04	0.04	0.01	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS8807	0.01	0.01	0.01	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5813	1.41	1.41	0.2	2020	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6173	0.00	0.00	0.2	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11090	0.01	0.01	0.7	2020	ILI		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7976	0.01	0.01	0.3	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7122	0.00	0.00	1	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST11420	0.00	0.00	2.19	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6320	0.01	0.01	0.42	2016	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10105	137.29	137.29	0.5	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3779	0.00	0.00	1	2018	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS3576	0.00	0.00	3.34	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3250	0.00	0.00	0.01	2019	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4718	0.04	0.04	0.5	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
138	45.56	45.58	86.96	2016	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0607-01	1.98	1.98	1.39	2018	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4466	0.00	0.01	19.84	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
SP3	181.02	181.08	356.92	2019	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0141-01	0.24	0.31	404.02	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4453	0.00	0.01	1.48	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
SP3	176.68	176.72	251.7	2021	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0817-01	1.30	1.30	0.42	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5645	0.29	0.29	0.69	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5786	0.01	0.01	0.6	2022	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	185.64	185.66	60.43	2020	ECDA, ICDA, SCCDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8212	0.00	0.00	1.09	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD14996	0.00	0.00	0.1	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3781	0.00	0.00	2.2	2017	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB7534	0.00	0.00	0.12	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4731	0.01	0.02	29.6	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD9114	0.00	0.00	26.15	2025	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5492	0.00	0.01	7.9	2025	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4866	0.02	0.02	0.4	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X6340	13.72	13.72	6.5	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD11092	0.03	0.03	0.51	2021	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD8547	16.66	16.66	3.56	2016	ECDA, ICDA, Hydrotest		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD107	0.00	0.00	1.33	2020	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD13542	0.03	0.03	0.5	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD11345	0.00	0.00	1	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD15184	0.01	0.01	1.38	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS3572	0.00	0.00	2.32	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD45	0.00	0.00	6	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF8153	0.00	0.01	45	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB6117	0.01	0.01	0.29	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3523	0.00	0.00	1.6	2019	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11239	0.00	0.00	0.6	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X8151	0.02	0.02	0.6	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB8270	0.00	0.00	0.03	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5814	0.10	0.10	9.75	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10220	0.00	0.00	0.4	2019	ECDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP8712	0.00	0.00	0.12	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X6533	0.04	0.04	0.01	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF9012	0.00	0.00	2.1	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
X6446	0.00	0.00	0.9	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3305	0.00	0.00	0.01	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST2438	0.00	0.01	70.69	2025	ECDA, Hydrotest		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB6042	0.00	0.00	0.41	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3441	0.00	0.00	0.5	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB11141	0.01	0.01	0.49	2016	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP5728	69.99	70.00	53.17	2025	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5900	0.00	0.00	1	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3760	0.00	0.01	38.25	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD9513	183.03	183.03	0.33	2025	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
X6434	0.01	0.01	0.54	2018	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5419	0.65	0.85	1109.31	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
SP5	5.78	5.78	2.79	2017	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
306	0.00	0.17		#N/A	#N/A	1023.89	12/31/2015	HCA Removal	HCA Removed due to ID Site change	Removed from Integrity Management Assessment Plan Schedule
0214-01	0.00	0.00	0.43	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0203-01	0.38	0.39	5.49	2022	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1425-1	0.22	0.22	2.81	2019	ECDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST1755	0.16	0.16	1	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0607-01	6.22	6.22	0.09	2018	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4312	0.00	0.04	181.75	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	275.97	276.03	301.63	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5888	0.25	0.54	1474	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
142N-3	0.37	0.38	46.91	2024	ECDA		12/28/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
DREG3890	0.00	0.00	0.38	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5419	0.23	0.24	31.81	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
131	57.47	57.47	2.81	2018	ILI, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5300	0.00	0.01	13.32	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5419	0.61	0.65	268.91	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
222	0.09	0.09	0.85	2022	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4198	0.00	0.01	62.4	2022	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5786	0.00	0.00	0.5	2022	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
123	6.86	6.89	124.29	2016	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4921	0.00	0.04	199.96	2025	ECDA, ICDA, Hydrotest		12/22/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
138	49.43	49.43	16.9	2016	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
123	11.55	11.61	330.69	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
DCUST981	0.00	0.00	0.7	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1202-17	2.58	2.58	0.01	2017	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5809	0.52	0.52	1.2	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0639-02	0.00	0.00	0.6	2016	ECDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0806-01	0.00	0.00	1.38	2022	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST6893	0.06	0.06	16.48	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD103	0.00	0.00	2.5	2021	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB10859	0.00	0.00	0.23	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4224	0.00	0.01	5.8	2021	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5091	0.00	0.00	0.28	2019	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3839	0.01	0.01	0.5	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4345	0.00	0.00	1.5	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST8180	0.00	0.00	0.2	2019	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9954	0.00	0.00	2.8	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5290	0.00	0.00	0.46	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DCUST1169	0.02	0.02	0.1	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10836	20.72	20.72		#N/A	#N/A	25.7	12/31/2015	HCA Removal	HCA Removed due to ID Site change	Removed from Integrity Management Assessment Plan Schedule
DF3320	0.00	0.00	1.5	2022	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DRIP7983	0.02	0.02	0.6	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5638	0.01	0.01	0.49	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4874	0.00	0.02	50.33	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3262	0.00	0.00	1.5	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4734	0.01	0.01	0.9	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD8547	16.66	16.66	1.5	2016	ECDA, ICDA, Hydrotest		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD8546	0.00	0.00	1.8	2025	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD10769	0.01	0.01	1.2	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD10632	0.00	0.00	1.82	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9161	0.00	0.00	0.01	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1217-01	2.90	2.91	65.32	2020	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5857	0.00	0.00	0.29	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD8025	0.01	0.01	9.2	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6379	0.19	0.19	3.1	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1202-01	0.52	0.53	53.96	2020	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	161.55	161.55	1.9	2016	ECDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD71	0.02	0.02	1.54	2022	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DFDS3614	0.00	0.00	0.75	2017	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4048	1.15	1.16	10.55	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
114	34.07	34.07	2.69	2018	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4325	0.25	0.25	0.85	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5809	0.42	0.49	174.74	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0639-02	0.00	0.00	0.09	2016	ECDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0804-03	0.00	0.03	163.66	2025	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5805	0.07	0.10	185.81	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
3019-01	0.17	0.22	215.54	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4339	0.01	0.01	0.07	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5827	0.01	0.01	0.37	2019	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
1248	20.03	20.04	20.25	2019	ILI		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
050A-1	1.61	1.62	42.97	2018	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1202-08	0.00	0.00	15.3	2025	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST1710	0.00	0.00	4.18	2018	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB9013	0.00	0.01	10.82	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0604-01	3.72	3.73	13.73	2019	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5783	0.59	0.59	0.37	2022	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1603-03	0.33	0.37	184.38	2017	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
114	28.87	28.87	1.97	2017	ECDA, ICDA, SCCDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
100	150.14	150.14	1.74	2016	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST6893	0.00	0.04	182.95	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
BD35	0.00	0.04	228.2	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
191-1	35.83	35.83	0.99	2018	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
300A-4	0.02	0.02	1.55	2021	ILI		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4106	0.00	0.04	185	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
SP3	176.13	176.13	3.07	2021	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-15	0.98	0.98	6.37	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST1873	0.00	0.04	195.75	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
150	12.47	12.49	62.94	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
187	64.33	64.34	19.73	2019	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD9116	0.00	0.00	1	2025	ECDA, ICDA, Hydrotest		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB23029	0.00	0.00	0.35	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
150	15.81	16.37	3053.44	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DCUST1873	0.27	0.27	28	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
197C	20.77	20.77	6.3	2017	ECDA, ICDA, SCCDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1822-01	0.56	0.59	163.27	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD685	0.01	0.01	1.67	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
109	31.93	31.95	106.48	2016	ILI		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
177A	170.32	170.36	137.72	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	5.72	5.80	415.74	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
172A	59.49	59.52	153.98	2020	ILI, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	57.54	57.55	77.69	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4930	0.00	0.00	1.15	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	13.95	13.99	190.73	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
172A	59.52	59.56	222.7	2020	ILI, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
118A	60.75	60.78	169.02	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
002	103.05	103.38	1733.6	2025	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	13.79	13.90	559.1	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
021C	43.84	43.84	9.2	2017	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
002	157.74	157.87	279.12	2025	ILI, Hydrotest		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
402B	9.94	9.95	14.34	2018	ECDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210C	19.35	19.35	5	2020	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DCUST1873	0.27	0.32	285.14	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
150	18.02	18.08	271.27	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DCUST1873	0.19	0.27	409.89	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
021D-1	1.15	1.15	4.71	2017	ILI, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0639-01	2.78	2.78	1.79	2017	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST982	0.25	0.25	0.6	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6926	0.00	0.00	0.6	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
132	17.12	17.12	13.75	2016	ILI		12/28/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
108	59.90	59.90	0.88	2016	ILI		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB15420	0.00	0.00	0.04	2019	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	7.85	7.88	148.71	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	56.03	56.03	7.96	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021F	21.16	21.16	2.55	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	58.35	58.37	122.49	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
DFDS14035	0.00	0.00	0.14	2025	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
126A	5.43	5.48	163.59	2019	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021F	1.74	1.75	22.11	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5778	0.16	0.16	2.67	2019	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
111A	24.30	24.33	205.4	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
111A	27.61	27.61	2.49	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4180	0.70	0.70	0.61	2017	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119B-1	0.00	0.00	1.18	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	26.02	26.16	739	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.03	30.05	121	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.05	30.05	3	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.05	30.09	201	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.09	30.09	3	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
107	30.09	30.44	1863	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.44	30.50	325	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.50	30.66	814	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.71	30.98	1401	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.98	30.98	4	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	30.98	31.17	1026	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	31.17	31.17	4	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	31.17	31.22	246	2021	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	66.24	66.34	546	2016	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
108	66.34	66.37	127	2016	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
114	16.75	16.76	18	2025	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
114	16.76	16.76	2	2025	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
114	16.76	16.86	543	2025	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
352	12.65	13.12	2437	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
114	12.86	13.08	1010.41	2021	ILI, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
109	2.86	2.93	351.58	2016	ILI, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
109	33.38	33.43	270.9	2016	ILI		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0619-05	1.18	1.18	2.51	2018	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
177B	7.04	7.17	561.6	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
101	44.61	44.61	9.4	2022	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119C	3.91	3.91	7.46	2017	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
101	39.80	39.81	64.44	2022	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
0613-01	3.52	3.53	66.15	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	10.11	10.14	177.48	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	13.90	13.95	275.77	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
STUB14678	0.00	0.00	1.2	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	10.74	10.81	408.83	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
114	16.47	16.49	98.72	2021	ILI, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
167	34.63	34.63	1.46	2017	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
109	39.47	39.48	90.35	2016	ILI		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
114	12.05	12.08	239.18	2025	ILI		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	75.21	75.23	102.07	2019	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
137B	7.36	7.37	30.3	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	9.50	9.52	108.27	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	67.00	67.07	371.63	2016	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1616-01	2.57	2.57	3.89	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
021F	18.28	18.32	266.02	2018	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0405-01	17.23	17.23	14.62	2016	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
111A	25.59	25.62	175.37	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	458.91	459.36	2481.46	2025	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
050A	2.70	2.86	1092.6	2025	ECDA, ICDA		12/24/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4093	1.55	1.68	657.17	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
220	19.89	20.42	3255.33	2018	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
050A	5.05	5.35	1304.03	2025	ECDA, ICDA		12/24/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14177	0.00	0.00	0.01	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4919	0.26	0.26	16.94	2019	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
050A	2.89	2.94	381.37	2025	ECDA, ICDA		12/24/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7209-01	2.04	2.15	577.4	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-06	6.32	6.33	25.03	2016	ILI, SCCDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
050A	37.94	37.94	11.67	2017	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD14152	0.00	0.00	0.44	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5496	0.00	0.03	97.33	2017	ECDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7221-10	14.35	14.35	0.4	2016	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB13906	0.00	0.00	0.2	2018	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
111A	23.84	23.93	473.81	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB15153	0.00	0.00	0.2	2017	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
111A	26.42	26.47	225.24	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4180	0.73	0.75	151.27	2018	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	474.64	474.67	169.47	2020	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3257	0.00	0.00	0.81	2020	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5856	0.00	0.00	0.13	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5842	1.80	1.83	219.28	2019	ECDA, ICDA, Hydrotest		12/22/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
109	28.55	28.55	4.42	2020	ILI		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0619-05	1.29	1.29	52.42	2018	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
118A	61.33	61.42	3.68	2025	ILI, Hydrotest		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021F	20.97	21.03	343.55	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5838	0.00	0.00	0.28	2018	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021F	14.20	14.21	62.51	2018	ILI		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7221-10	15.02	15.06	196.64	2016	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
116	12.89	12.89	9.06	2017	ILI		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5548	0.00	0.00	0.12	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-02	0.07	0.07	0.42	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5818	0.00	0.00	0.03	2018	ECDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0405-01	11.64	11.65	54.98	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7221-10	16.02	16.04	62.67	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
111A	22.72	22.77	238.84	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB15153	0.00	0.00	0.01	2017	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
111A	26.26	26.32	272.9	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4180	0.00	0.00	128.22	2017	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
300B	477.45	477.59	729.28	2020	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB13949	0.00	0.00	0.2	2019	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5856	0.10	0.10	2.19	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4093	1.68	1.71	161.2	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
050A	11.77	11.78	69.66	2017	ECDA, ICDA, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	0.00	0.00	0.22	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
172A	62.17	62.19	130.65	2020	ILI, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	57.55	57.56	24.64	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14011	0.00	0.00	3.37	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	3.00	3.00	0.45	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
172A	77.91	78.02	482.82	2017	ILI		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
220	22.16	22.16	2.13	2019	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	60.45	60.49	279.93	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-06	16.50	16.52	108.19	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-06	7.03	7.03	0.97	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
107	31.21	31.22	4.33	2021	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
2408-05	3.33	3.33	14.61	2017	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	74.13	74.17	193.41	2019	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
177A	183.75	183.78	152.64	2018	ILI, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD11480	0.00	0.00	0.8	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
111A	25.28	25.31	172.93	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	464.26	464.61	1930.96	2025	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD269	0.02	0.02	8.66	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14012	0.00	0.00	0.2	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
111A	25.99	26.02	178.74	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4093	1.55	1.55	29.91	2025	ECDA, ICDA		12/22/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0405-01	4.37	4.39	118.64	2018	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0405-01	16.79	16.79	29.67	2016	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14127	0.00	0.00	0.01	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5255	0.00	0.00	4.74	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4310	0.42	0.50	447.29	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-06	20.58	20.58	16.8	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0405-01	1.72	1.72	35.08	2017	ILI, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
220	19.89	19.89	4.47	2018	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
STUB14177	0.01	0.01	0.6	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14490	0.00	0.00	0.3	2018	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4919	0.35	0.35	0.16	2019	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
109	23.25	23.30	264.08	2016	ILI, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
002	157.87	158.00	148.01	2025	ILI, Hydrotest		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
7222-01	1.71	1.80	349.84	2020	ECDA, ICDA, Hydrotest		12/31/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
021C	47.62	47.62	0.58	2017	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
301B	1.57	1.60	173.97	2017	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
BD16220	0.00	0.04	223.49	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	6.19	6.20	35.24	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
172A	76.40	76.47	374	2017	ILI		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
118A	57.98	57.99	38.13	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4014	0.00	0.00	0.33	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
331A	0.01	0.04	254.08	2017	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0405-01	8.25	8.25	37.47	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG8355	0.00	0.00	0.31	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
109	43.48	43.48	2.23	2016	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
101	39.74	39.80	497.28	2022	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119C	2.75	2.87	652.66	2017	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4014	0.07	0.07	0.5	2018	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
331A	0.00	0.01	147.4	2017	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
132	35.35	35.79	1274.96	2025	ILI, SCCDA, Hydrotest		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1813-02	1.16	1.17	95.94	2019	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
138C	49.29	49.30	48.19	2016	ILI, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
132	34.53	34.56	170.96	2019	ILI		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
0604-03	0.86	0.86	1.2	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021D-1	0.14	0.14	24.01	2017	ILI, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	66.16	66.18	117.68	2016	ILI, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
132	30.58	30.60	67.87	2016	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
301B	13.95	13.96	199.61	2016	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14320	0.00	0.00	0.8	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
142N	12.07	12.10	142.42	2017	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1813-02	11.10	11.28	931.62	2025	ECDA, ICDA, SCCDA		12/28/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1615-01	19.06	19.06	2.75	2019	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	10.81	11.04	1247.31	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
301B	13.45	13.48	92.14	2016	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1813-02	11.28	11.33	268.25	2025	ECDA, ICDA, SCCDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1615-01	6.39	6.46	608.16	2018	ILI, Hydrotest		12/22/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
138D	46.20	46.20	19.76	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
132	34.16	34.41	1321.01	2025	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
132	51.53	51.53	4.8	2016	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	11.73	11.73	10.77	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
177A	85.57	85.57	8.52	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	59.10	59.10	2.4	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
121	10.06	10.11	248.42	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14373	0.00	0.00	2	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	75.35	75.38	127.85	2019	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	11.04	11.27	1266.42	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
121	11.04	11.04	11.88	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14072	0.00	0.00	0.2	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021F	2.17	2.19	76.05	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
050A	12.11	12.11	20.03	2017	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	72.82	72.87	218.45	2019	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
132	35.56	35.58	78.61	2025	ILI, SCCDA, Hydrotest		12/28/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
105A	52.03	52.04	20.11	2017	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
132	23.61	23.62	77.97	2016	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
108	59.10	59.10	2.4	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
132	23.78	23.80	123.98	2016	ILI		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
142N	9.88	9.93	393.68	2017	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1813-02	1.00	1.00	0.22	2019	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
105C	2.03	2.03	2.3	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
132	29.07	29.09	129.02	2016	ILI		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
108	59.10	59.10	4.6	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
X14254	0.00	0.00	0.01	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
132	30.34	30.35	16.1	2016	ILI		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
116	8.61	8.61	4.3	2017	ILI		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
177A	88.83	88.83	7	2022	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	60.75	60.75	5	2016	ILI		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
X6385	0.00	0.00	1.08	2025	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
105A	38.44	38.44	3.97	2017	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
132	22.51	22.59	381.36	2016	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB14125	0.01	0.01	0.97	2022	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
316-23	0.05	0.05	4.19	2023	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1616-01	2.27	2.46	1019.8	2018	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST7728	0.00	0.02	18.9	2025	ECDA, ICDA, Hydrotest		12/24/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021F	16.71	16.71	8.55	2018	ILI, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
050A	2.86	2.89	173.91	2025	ECDA, ICDA		12/24/2015	New HCA	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
002	142.67	142.70	174.02	2020	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
131	50.57	50.58	32.72	2016	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
402B	10.08	10.08	10.38	2018	ECDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1608-01	1.29	1.31	158.49	2019	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
210C	32.11	32.11	3.89	2018	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
150	18.08	18.08	1.41	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
109	25.77	26.07		#N/A	#N/A	1648.94	12/31/2015	HCA Removal	HCA Removed due to alignment change	Removed from Integrity Management Assessment Plan Schedule
DCUST1873	0.04	0.12	420	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
134A	30.23	30.31	456.16	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1822-01	0.69	0.71	57.15	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	59.81	59.90	508.1	2016	ILI		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
121	8.00	8.02	103.82	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14324	0.01	0.01	1	2022	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
107	24.42	24.46	208.11	2020	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	0.22	0.34	621.8	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	73.21	73.23	38.13	2019	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	13.47	13.50	169.12	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reason for Change	Implication Analysis
172A	76.47	76.59	625.87	2017	ILI		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
220	22.59	22.63	194.91	2019	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	58.37	58.40	169.8	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
002	121.92	121.95	175.77	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	13.76	13.79	162.75	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0617-06	9.93	9.93	15.59	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021D	19.32	19.32	26.94	2017	ILI, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD14152	0.00	0.00	0.01	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
2408-05	0.15	0.15	0.04	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
109	2.93	2.93	5.47	2016	ILI, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1818-01	0.36	0.45	488.81	2016	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
114	12.08	12.15	431.79	2025	ILI		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
109	21.51	21.61	485	2016	ILI, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	13.66	13.68	104.99	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	67.35	67.40	203.47	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021C	53.12	53.12	1.72	2016	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
002	112.36	112.46	517.43	2022	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
220	31.75	31.75	3.69	2019	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	1.67	1.71	203.56	2020	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
021C	35.43	35.44	43.05	2017	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
177A	188.53	188.53	32.94	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
002	142.22	142.26	170.02	2020	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF14754	0.00	0.00	0.32	2025	ECDA		12/24/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
210C	19.35	19.48	125.05	2020	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
118A	72.87	72.90	161.15	2019	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021C	32.53	32.54	29.18	2016	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
002	126.41	126.46	227.37	2020	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
131	41.09	41.30	1001.59	2025	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1608-01	0.00	0.00	0.01	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
002	144.25	144.38	648.6	2020	ILI		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	16.45	16.45	12.43	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0615-02	0.16	0.16	0.44	2017	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
303	8.08	8.14	379.58	2022	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7226-01	5.58	5.58	5.6	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
105N-5	36.47	36.47	10.6	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1614-13	1.21	1.22	83.59	2019	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0600-01	0.52	0.56	210.08	2025	ECDA, ICDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3867	0.03	0.03	0.4	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1518-03	1.47	1.51	220.61	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
303	20.28	20.29	51.23	2016	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7226-01	5.31	5.31	2.35	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5912	70.02	70.03	49.6	2025	ECDA, ICDA, Hydrotest		12/22/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
021G	12.41	12.45	210.04	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1622-01	1.00	1.00	1.55	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
162A	4.64	4.64	0.96	2019	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0833-01	6.02	6.06	223.04	2016	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
300A	155.47	155.47	7.91	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118B	10.58	10.58	4.35	2017	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1817-01	2.96	2.97	11.38	2019	ILI, SCCDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	7.06	7.08	160.93	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	4.87	4.89	105.29	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	3.06	3.06	5.22	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	354.52	354.52	5.45	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	4.61	4.62	19.02	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
021B	0.08	0.08	4.9	2017	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210A	25.62	25.62	9.52	2017	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	23.38	23.38	4.61	2016	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7224-01	0.00	0.04	209.78	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
108	6.32	6.39	317	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	262.93	262.93	16.61	2020	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
197B	4.52	4.56	296.13	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210A	18.79	18.79	17.9	2018	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
7221-16	0.30	0.30	10.19	2016	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	27.69	27.76	67.89	2016	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0407-01	1.82	1.82	10.53	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1522-01	0.38	0.38	0.59	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	42.27	42.28	35.45	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0615-02	0.13	0.14	10.02	2017	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0611-05	0.17	0.17	2.02	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
7226-01	5.39	5.42	210.35	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5912	70.03	70.13	764.1	2025	ECDA, ICDA, Hydrotest		12/22/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
105N	36.34	36.34	4.29	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7207-01	0.63	0.64	66.28	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5877	0.19	0.20	111.32	2019	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
021G	8.94	8.94	9.19	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	0.00	0.01	18.41	2018	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3426	9.31	9.34	299.15	2019	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
105N	12.66	12.66	2.1	2020	ILI		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
021G	13.79	13.81	200.58	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
0401-01	4.62	4.69	414.07	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	0.00	0.00	0.04	2017	ILI, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
021H	7.25	7.28	221.94	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
401	363.94	363.94	8.02	2019	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	1.48	1.48	17.6	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0210-01	6.62	6.62	1.19	2019	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	7.03	7.03	25.89	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	343.29	343.34	273.76	2016	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4185	0.03	0.03	1.1	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173	0.01	0.12	634.97	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4281	0.03	0.04	108.25	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-03	3.21	3.32	568.57	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
173	2.12	2.12	28.17	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7224-01	2.02	2.02	2	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	84.53	84.57	245.08	2018	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.24	6.25	3.1	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7224-01	0.08	0.21	623.72	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
134A	33.33	33.34	42.65	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	61.43	61.43	21.08	2017	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
187	41.69	41.69	6.23	2019	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	3.8	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7223-01	9.10	9.11	147.06	2020	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	71.46	71.47	22.23	2020	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
181A	20.02	20.02	0.4	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.26	6.27	164.89	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
124A	26.03	26.03	2.75	2016	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
402	9.87	10.14	#N/A	#N/A	#N/A	1320.01	12/31/2015	HCA Removal	HCA Removed due to ID Site change	Removed from Integrity Management Assessment Plan Schedule
172C	0.25	0.25	3.3	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.32	6.32	0.73	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
402	37.99	37.99	19.84	2018	ECDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1004-01	4.74	4.74	1.19	2018	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1622-01	0.96	0.96	12.23	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
162A	5.37	5.37	10.5	2019	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	160.14	160.14	10.63	2016	ECDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1817-01	1.72	1.78	365.47	2019	ILI, SCCDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	4.18	4.22	170.79	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1188	17.88	17.89	20.21	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	7.30	7.31	26.97	2019	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119A	1.76	1.79	300.45	2018	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400-3	293.84	293.88	196.58	2017	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
173	0.12	0.13	47.6	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
DCUST1423	0.35	0.37	276	2020	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1611-01	0.88	0.92	226.8	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1602-01	0.00	0.00	0.05	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
197A	27.89	28.08	993.1	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
331B-2	0.76	0.76	1.32	2022	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1509-05	3.06	3.06	4.48	2019	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5923	0.16	0.19	207.67	2017	ECDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1202-16	1.04	1.04	8.91	2017	ILI, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
197C-1	17.05	17.05	2.11	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1202-03	0.39	0.39	0.1	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1518-01	0.57	0.58	46.93	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	14.57	14.60	179.73	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0651-01	0.00	0.00	0.01	2017	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	14.29	14.35	461.93	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7225-01	1.48	1.53	250.02	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	14.75	14.77	108.39	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	17.45	17.52	585.28	2017	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
021A	16.86	16.86	14.26	2017	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
1815-02	15.03	15.15	661.48	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	22.93	22.94	67.61	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0647-01	3.02	3.02	3.34	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	15.48	15.62	822.89	2025	ECDA, ICDA, Hydrotest		12/23/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118-1	0.03	0.03	2.29	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0618-03	3.48	3.53	281.22	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	16.27	16.29	61.69	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	15.81	15.84	231.79	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1198	7.41	7.43	112.69	2016	ILI		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	83.55	83.55	7.36	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118B	0.45	0.57	566.21	2017	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7223-01	8.99	9.00	23.33	2020	ECDA, ICDA, Hydrotest		12/21/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
021E	59.55	59.56	75.32	2017	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.26	40	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7205-01	1.21	1.30	611.54	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
124A	1.37	1.39	79.78	2016	ILI, SCCDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4119	0.00	0.00	0.27	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
402	32.87	32.89	103.18	2018	ECDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
400	297.43	297.47	196.7	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
107	24.07	24.13	308.32	2020	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	0.09	0.11	156.52	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	74.45	74.47	78.24	2019	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
177A	190.76	190.77	21.77	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD16220	0.00	0.00	0.17	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	11.47	11.68	887.66	2020	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
172A	77.71	77.91	885.58	2017	ILI		12/24/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
220	22.86	22.95	522.15	2019	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	58.22	58.35	762.48	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7222-01	13.68	13.69	84.8	2020	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	24.89	24.90	36.02	2020	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	15.97	16.01	240.02	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7226-01	5.59	5.59	2	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0115-01	0.40	0.40	6.78	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1614-13	0.16	0.24	421.43	2019	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG3828	0.00	0.00	0.04	2025	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
162A	5.38	5.48	568.57	2019	ILI		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
162A	5.37	5.38	79.65	2019	ILI		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
118A	72.64	72.82	850.75	2019	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021C	36.53	36.67	873.3	2017	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
002	112.69	112.74	327.52	2022	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
105B	0.00	0.00	0.03	2017	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
002	143.98	144.06	456.28	2020	ILI		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
210C-1	3.76	3.76	1.79	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1615-01	14.80	14.81	37.46	2018	ILI		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0211-01	0.00	0.00	0.17	2020	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
105C	0.00	0.00	0.04	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
132	38.41	38.41	0.89	2021	ILI, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	16.22	16.25	189.08	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7226-01	5.42	5.42	4.73	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5912	70.03	70.03	0.1	2025	ECDA, ICDA, Hydrotest		12/22/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021G	20.84	20.84	1.59	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
3015-01	0.00	0.00	3	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
114	16.49	16.59	540.98	2021	ILI, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
167	31.65	31.65	5.58	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
109	39.44	39.47	206.83	2016	ILI		12/24/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1818-01	3.04	3.05	55.87	2016	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
114	12.69	12.71	98.05	2021	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
109	0.65	0.65	1.57	2016	ILI, SCCDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0618-10	1.47	1.47	2.96	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	10.25	10.28	181.56	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
121	9.52	9.68	939.86	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
132	24.24	24.24	15.52	2016	ILI		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
121	10.72	10.74	92.01	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
108	60.75	60.93	887.515	2016	ILI		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
121	9.80	9.89	466.52	2017	ECDA, ICDA		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
108	59.81	59.81	3.03	2016	ILI		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
STUB14718	0.00	0.00	5.4	2020	ECDA, ICDA		12/23/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1509-04	1.27	1.32	235.41	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
105N	23.81	23.81	20.76	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
210B	23.91	23.92	34.38	2019	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1035-05	4.98	4.98	17.24	2019	ECDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5754	0.19	0.19	18.85	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021G	14.01	14.04	219.73	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	4.80	4.85	250.05	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST11247	0.00	0.00	0.7	2021	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0834-01	3.63	3.66	115.1	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021C-1	36.26	36.26	1.29	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	5.46	5.48	71.67	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	10.36	10.39	161.05	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
331A	0.96	0.96	5.96	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
301B	1.95	1.98	166.95	2017	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
142N	14.04	14.05	56.61	2017	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1813-02	16.40	16.40	8.02	2019	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
BD14338	0.00	0.00	0.3	2021	ECDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
121	9.33	9.39	290.12	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	66.90	66.91	38.13	2016	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
121	10.28	10.36	458.68	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
109	45.10	45.16	311.54	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
021F	13.87	13.92	339.75	2018	ILI, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
021F	14.39	14.42	209.04	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7221-10	15.06	15.38	1700.42	2016	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
111A	22.45	22.49	194.68	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14409	0.02	0.02	1.04	2021	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	3.56	3.63	374.77	2025	ECDA, ICDA		12/23/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
181A-10	5.67	5.67	3.28	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	6.88	6.95	540.59	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
401	340.06	340.10	195.52	2016	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	4.85	4.87	150.7	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
GCUST5913	0.33	0.33	0.39	2017	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1626-01	0.10	0.12	107.57	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021B	2.21	2.22	46.28	2017	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7224-01	6.00	6.01	18.02	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	11.70	11.70	3.71	2016	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	16.75	16.80	267.65	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB14127	0.01	0.01	0.83	2022	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5255	0.00	0.00	1.3	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5842	0.71	0.71	18.44	2019	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0617-06	20.67	20.67	1.8	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
215	20.08	20.08	3.29	2016	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5330	0.00	0.02	92	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-06	7.56	7.57	21.41	2017	ECDA, ICDA, SCCDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST1873	0.12	0.19	362.6	2025	ECDA, ICDA, Hydrotest		12/30/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
197C	20.90	20.93	150.12	2017	ECDA, ICDA, SCCDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
402	9.54	9.63		#N/A	#N/A	477.49	12/31/2015	HCA Removal	HCA Removed due to ID Site change	Removed from Integrity Management Assessment Plan Schedule
150	12.54	12.55	52.82	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
109	27.94	27.97	132.16	2020	ILI		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	3.35	3.35	3.25	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7224-01	0.04	0.08	181.51	2025	ECDA, ICDA, Hydrotest		12/29/2015	New HCA	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	4	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	64.51	64.53	81.38	2018	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	259.64	259.68	235.29	2020	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1815-02	19.49	19.49	2	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	120.03	120.07	234.43	2017	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173-8	2.29	2.29	28.44	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
187	32.66	32.70	192.72	2019	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	10.16	10.16	3.46	2019	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	2.3	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
134A	32.53	32.53	19.94	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	71.92	71.94	78.31	2020	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1815-02	8.43	8.43	0.11	2019	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
402	20.49	20.82		#N/A	#N/A	1838.29	12/31/2015	HCA Removal	HCA Removed due to ID Site change	Removed from Integrity Management Assessment Plan Schedule
108	6.39	6.41	115	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	29.1	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1509-04	0.00	0.00	0.01	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
105N	23.68	23.81	828.38	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
210B	25.98	25.98	3.31	2017	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
148	15.34	15.34	13.26	2018	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
303	42.83	42.84	53.82	2022	ILI, SCCDA		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
0651-01	1.64	1.64	15.49	2017	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	14.24	14.29	472.19	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
303	4.01	4.02	20.35	2022	ILI, SCCDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4388	0.07	0.07	9.03	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0650-01	0.91	0.91	0.29	2017	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-09	0.16	0.17	11.82	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118B	13.49	13.49	4.04	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1617-01	0.00	0.00	0.89	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0807-01	0.47	0.50	277.16	2016	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
119A	2.16	2.28	848.41	2018	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
057A-MC79D	0.15	0.15	4.13	2019	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
153	27.88	27.88	1.89	2019	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0805-01	0.00	0.00	0.48	2020	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-03	4.30	4.30	1	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173	3.16	3.27	484.04	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
300B	283.25	283.72	2623.6	2025	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-03	3.21	3.21	29.06	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
173	6.79	6.80	29.06	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG5483	0.00	0.00	2.58	2025	ECDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	70.62	70.62	7.4	2020	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1209-01	5.91	5.99	386.09	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
181A	15.31	15.31	1.31	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	5	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	137.01	137.03	107.47	2016	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1205-02	0.30	0.36	380.97	2025	ECDA, ICDA		12/30/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	14.24	14.24	20.75	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7224-12	0.00	0.00	1.76	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021A	12.47	12.48	108.82	2017	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
303	4.66	4.77	572.78	2022	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4207	0.60	0.60	0.49	2020	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1613-05	0.02	0.06	510.85	2025	ECDA, ICDA, Hydrotest		12/24/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
0618-03	1.47	1.47	5.9	2020	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0407-01	3.16	3.16	0.13	2017	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3008-01	0.00	0.00	1.72	2018	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-01	0.71	0.74	177.99	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	7	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	114.49	114.51	87.38	2019	ILI		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	502.24	502.24	7.42	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
181A	15.31	15.31	8.08	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	4	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.45	6.48	144	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
402	37.86	37.87	64.23	2018	ECDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	11.92	11.94	111.04	2016	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
303	7.77	7.77	38.62	2022	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
103	4.06	4.06	11.98	2018	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.27	6.32	51.11	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	260.62	260.63	14.64	2020	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
197B	4.07	4.10	150.62	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
303	8.14	8.22	428.66	2022	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7221-16	0.30	0.39	458.45	2016	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
021E	60.45	60.46	60.87	2017	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
187	46.55	46.58	171.69	2019	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
303	39.32	39.32	28.05	2022	ILI, SCCDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1601-09	0.86	0.86	0.19	2020	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	16.45	16.45	22.59	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0617-15	0.11	0.11	19.59	2020	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118B	3.78	3.78	28.23	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1501-02	4.53	4.55	74.77	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6460	19.28	19.28	3.21	2018	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0613-02	0.27	0.27	0.49	2016	ECDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7226-01	5.59	5.59	4.4	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1881-01	2.66	2.66	3.56	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1509-05	3.98	3.99	18.06	2019	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5923	0.21	0.21	2.99	2017	ECDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1202-16	1.20	1.20	4.83	2017	ILI, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	122.32	122.33	43.22	2017	ILI		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	484.19	484.19	22.98	2018	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173-20	11.65	11.66	25.26	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7224-01	6.07	6.07	1.2	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
7202-02	0.00	0.00	0.1	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300A	474.09	474.10	100.91	2021	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
402	18.14	18.15	38.54	2017	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	293.83	293.86	122.36	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
021H	11.96	12.05	223.78	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	0.70	0.70	23.09	2018	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	4.63	4.64	55.64	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	363.43	363.47	269.37	2019	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4185	0.00	0.00	0.33	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0218	2.22	2.23	64.85	2017	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4281	0.09	0.09	3.45	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-03	3.16	3.21	185.99	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
173	2.31	2.31	31.75	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5919	0.16	0.16	4.71	2017	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	2	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
134A	34.33	34.34	39.48	2019	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	64.71	64.72	47.51	2020	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.24	6.24	0.2	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7223-01	0.14	0.14	0.28	2020	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
300A	486.97	486.97	1.77	2021	ILI, SCCDA		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
162A	1.82	1.83	26.71	2019	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1817-01	8.04	8.14	515.81	2016	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	26.40	26.46	309.69	2016	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0833-01	5.90	5.90	10.45	2016	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118B	8.62	8.78	716.55	2025	ECDA, ICDA		12/28/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1817-01	1.80	1.87	430.96	2019	ILI, SCCDA		12/28/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
400-3	297.88	297.88	7.55	2018	ECDA, ICDA, SCCDA, Hydrotest		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173	10.41	10.42	24.42	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-01	0.60	0.71	559.8	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1602-01	0.00	0.00	0.01	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST8231	0.26	0.26	27.49	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
197A	39.95	39.95	19.58	2018	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1611-01	0.92	0.95	158.82	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
331B-2	0.00	0.00	4.25	2019	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	97.07	97.07	9.28	2019	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021G	10.16	10.17	21.64	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	5.48	5.48	1.4	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0611-06	0.13	0.13	0.04	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	4.46	4.61	846.3	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
306	68.48	68.49	37.45	2018	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4793	0.11	0.11	0.9	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4814	0.00	0.01	21.93	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1816-01	16.81	16.87	308.55	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1223-01	0.74	0.74	4.14	2020	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4280	0.00	0.02	68.54	2025	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7227-05	0.10	0.11	32.52	2016	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	8.05	8.14	424.81	2016	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1614-01	3.73	3.79	394.96	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118B	28.54	28.54	40.3	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119A	0.00	0.00	3.2	2018	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0618-03	0.48	0.50	134.98	2018	ILI, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1004-01	4.67	4.69	87.07	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	294.34	294.34	14.54	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
7204-01	0.53	0.53	1.15	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
162A	1.53	1.53	13.18	2019	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	7.10	7.18	660.61	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
401	378.49	378.50	73.14	2016	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	3.25	3.25	18.51	2018	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
300B	344.89	344.91	180.93	2018	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0218	11.05	11.07	100.93	2017	ECDA, ICDA, SCCDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021H	7.08	7.10	223.94	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
103	23.23	23.26	213.01	2016	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1023-01	2.83	2.83	0.29	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7224-01	0.99	1.00	49.24	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	14.35	14.36	89.65	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
7221-16	0.14	0.14	0.33	2016	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	24.89	24.90	39.25	2016	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7224-01	0.46	0.49	127.94	2017	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	60.46	60.64	938.52	2017	ILI, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule

Assessment Plan Change Log

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
107	38.11	38.12	3.24	2017	ILI		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1198	10.16	10.16	3.89	2016	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-01	1.11	1.11	0.45	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1519-04	1.00	1.00	0.02	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1817-01	1.78	1.80	88.84	2019	ILI, SCCDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
103	26.52	26.58	331.53	2016	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
1188	10.00	10.00	0.32	2017	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173	1.43	1.45	115.36	2017	ECDA, ICDA, Hydrotest		12/25/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5959	0.10	0.10	2.8	2019	ECDA, ICDA, Hydrotest		12/31/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
3008	502.64	502.64	18.34	2016	ECDA, ICDA		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
401	395.50	395.50	5.53	2016	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-03	1.28	1.28	10.25	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
173	6.91	6.92	18.51	2017	ILI		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5916	0.00	0.02	75.89	2017	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400-3	297.45	297.49	191.08	2018	ECDA, ICDA, SCCDA, Hydrotest		12/21/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
173	3.15	3.16	31.49	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
DREG3762	0.00	0.00	10.9	2025	ECDA, ICDA, SCCDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1611-01	0.85	0.88	150.39	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1602-01	0.08	0.14	347.27	2019	ECDA, ICDA		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021E	137.38	137.38	2.4	2016	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
173-8	1.68	1.69	22.86	2020	ILI		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
187	41.54	41.54	7.81	2017	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X14138	0.00	0.03	175.67	2025	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1614-13	0.75	0.75	4.42	2019	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
057A-MD2	0.00	0.00	1.5	2025	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1518-02	0.00	0.01	44.24	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5955	0.70	0.70	0.21	2016	ECDA, ICDA		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
197C-2	2.20	2.21	40.14	2017	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
X6511	0.35	0.35	0.89	2020	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5800	0.99	0.99	0.87	2020	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1202-16	0.00	0.00	0.36	2017	ILI, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1641-01	0.43	0.44	31.53	2018	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1310-01	1.29	1.29	0.49	2018	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
148	17.63	17.63	2.31	2016	ECDA, ICDA		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1302-01	1.77	1.77	0.35	2016	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
1816-01	11.52	11.54	86.35	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
147	0.82	0.85	234.11	2016	ILI, SCCDA		12/23/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
303	7.77	8.08	1669.46	2022	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
119A	16.46	16.46	3.69	2016	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
057A-T1	0.12	0.12	0.04	2018	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1614-01	3.90	3.95	286.42	2019	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1188	9.46	9.46	1.75	2020	ILI		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
1613-06	1.37	1.42	246.81	2025	ECDA, ICDA		12/29/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
303	24.69	24.71	94.86	2018	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0618-03	1.11	1.13	105.38	2020	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
GCUST5969	0.22	0.22	0.08	2019	ECDA, ICDA, Hydrotest		12/24/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
331B-2	0.70	0.70	12.68	2022	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.41	6.45	160	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
124A	20.01	20.15	755.53	2016	ILI, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
108	6.25	6.25	0.2	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
400	298.84	298.84	5.8	2017	ECDA, ICDA, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7223-01	9.78	9.78	12.63	2020	ECDA, ICDA		12/21/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
162A	4.43	4.47	188.49	2019	ILI, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7226-01	5.09	5.09	13.97	2019	ECDA, ICDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021G	12.67	12.67	9.32	2017	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3426	8.86	8.89	68.7	2019	ECDA, ICDA		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1509-04	2.25	2.27	73.89	2018	ILI, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
105N	6.90	6.91	5.4	2018	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
2108	18.47	18.47	13.05	2019	ILI, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
GCUST5754	0.10	0.13	154.02	2022	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021G	14.16	14.17	45.96	2017	ILI, SCCDA		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0401-01	4.73	4.73	2.58	2018	ECDA, ICDA, SCCDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG4388	0.07	0.07	27.26	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DCUST10030	0.47	0.47	2.16	2019	ECDA, ICDA, Hydrotest		12/22/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1816-01	14.93	15.07	787.53	2025	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
7224-12	0.09	0.10	25.47	2019	ECDA, ICDA		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
021A	12.35	12.35	2.65	2017	ECDA, ICDA, Hydrotest		12/23/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210A	25.34	25.39	313.15	2017	ECDA, ICDA, SCCDA, Hydrotest		12/30/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
DREG4207	0.00	0.02	39.66	2020	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule

**Assessment Plan
Change Log**

Route	Begin MP	End MP	Added Footage	Proposed Asmt Year	Assessment Methods	Disqualified Footage	Date of Change	Change Detail	Reson for Change	Implication Analysis
1816-01	12.05	12.18	687.15	2016	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118A	13.08	13.20	1147	2020	ECDA, ICDA, SCCDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
303	25.76	25.82	363.15	2018	ILI, SCCDA, Hydrotest		12/29/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
119B	8.84	9.02	859.81	2025	ILI		12/30/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
118A	83.73	83.82	547.52	2020	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0611-02	0.00	0.01	13.55	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
0407-01	2.65	2.73	459	2018	ECDA, ICDA, Hydrotest		12/30/2015	HCA Extension	HCA due to bridging	Added to Integrity Management Assessment Plan Schedule
300B	245.86	245.92	325	2017	ILI		12/29/2015	HCA Extension	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
0611-07	0.49	0.49	1.3	2019	ECDA, ICDA, Hydrotest		12/28/2015	HCA Extension	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
352	13.15	13.43	7868	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
021H	1.65	1.82	913	2017	ECDA, ICDA, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
118D	83.37	83.58	1104	2025	ECDA, ICDA, SCCDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
142S	0.02	0.17	774	2018	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
142S	3.00	3.20	1051	2018	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1509-05	6.47	6.48	49	2019	ILI		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
1509-05	6.48	6.49	51	2019	ILI		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210A	19.44	19.46	82	2018	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210A	19.46	19.48	97	2018	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210A	19.48	19.52	224	2018	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
210B	19.40	19.41	120	2019	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210B	19.41	19.45	166	2019	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210B	19.45	19.46	76	2019	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210B	19.46	19.48	104	2019	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210B	19.59	19.60	43	2019	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210B	19.60	19.65	289	2019	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210B	19.65	19.67	86	2019	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210C	19.35	19.37	138	2020	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210C	19.37	19.45	379	2020	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
210C	19.45	19.49	222	2020	ILI, SCCDA, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
7221-15	1.79	2.24	2379	2017	ECDA, ICDA, SCCDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DF3423	0.00	0.00	2	2022	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DF3423	0.00	0.00	12	2022	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site and 20 Structures in PIR	Added to Integrity Management Assessment Plan Schedule
DREG15576	0.00	0.07	383	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG15576	0.07	0.07	3	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
DREG15576	0.07	0.08	4	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB16522	0.00	0.00	3	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB16522	0.00	0.00	11	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
STUB16522	0.00	0.01	20	2025	ECDA, ICDA		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule
108	66.13	66.15	101.08	2016	ILI, SCCDA, Hydrotest		12/31/2015	HCA Extension	HCA due to PIR change	Added to Integrity Management Assessment Plan Schedule
108	6.17	6.24	430.3	2019	ILI, Hydrotest		12/31/2015	New HCA	HCA due to ID Site in PIR	Added to Integrity Management Assessment Plan Schedule